

**From:** [Klene, David](#)  
**To:** [Wren, Kira](#)  
**Cc:** [Klopfenstein, Jeremiah](#); [brent.miller](#); [Bradley S. Hartz](#)  
**Subject:** Jay County LF GCCS Certification report  
**Date:** Tuesday, July 2, 2024 1:28:48 PM  
**Attachments:** [image001.png](#)  
[IDEM Jay County 2024 GCCS Certification Report.pdf](#)

---

\*\*\*\* This is an EXTERNAL email. Exercise caution. DO NOT open attachments or click links from unknown senders or unexpected email. \*\*\*\*

---

Hi Kira,

Attached, please find the Jay County Landfill (FP 38-01) GCCS Certification Report.

Please let me know if you need any additional information.

Thanks,

Dave Klene  
CGS Services (now Crossroads Eco Center) Site Engineer  
[dklene1@wm.com](mailto:dklene1@wm.com)  
Cell: (317) 695-2542  
2920 E. US 52, PO Box 212 | Morristown | Indiana 46161



Waste Management



**PREPARED FOR:**

Waste Management of Indiana, L.L.C.  
Jay County Landfill  
5825 West County Road 400 South  
Portland, IN 47371

**PREPARED BY:**

T&M Associates  
301 East Washington Street  
Suite 404  
Indianapolis, IN 46204

CONSTRUCTION  
CERTIFICATION  
REPORT – *2024 GCCS  
PROJECT*

FACILITY PERMIT NO.: 38-01

JAY COUNTY LANDFILL  
5825 WEST COUNTY ROAD 400 SOUTH  
JAY COUNTY, PORTLAND, INDIANA

**T&M PROJECT NO. WMMW00088**  
**June 2024**

A handwritten signature in black ink, appearing to read 'Bradley S. Hartz', is written over a horizontal line.

Bradley S. Hartz, PE  
IN License No. 60860170







**TABLE OF CONTENTS**

1.0	INTRODUCTION	2
2.0	PROJECT DESIGN	3
3.0	MODIFICATIONS FROM THE DESIGN	4
4.0	CONSTRUCTION AND INSPECTION PROCEDURE	5
4.1	VERTICAL EXTRACTION WELL INSTALLATION	5
4.2	HDPE GAS COLLECTION PIPE INSTALLATION	5
5.0	CONSTRUCTION QUALITY ASSURANCE	7
6.0	SUMMARY	8
7.0	ENGINEERING CERTIFICATION	9

**TABLES**

Table 1	Design Gas Well Construction Information
---------	--

**APPENDICES**

Appendix A	Drill Logs
Appendix B	HDPE Pipe Air Pressure Test Reports
Appendix C	Daily Field Reports
Appendix D	Photo Log

**DRAWINGS**

Drawing 1	2024 GCCS Record Drawing
-----------	--------------------------



## **1.0 INTRODUCTION**

Jay County Landfill (Jay County) has completed the construction associated with the 2024 landfill gas system GCCS construction project for the municipal solid waste landfill located near Portland, Indiana. The landfill gas extraction wells (15) were drilled on March 22, 2024, and were completed on March 28, 2024. The gas extraction system HDPE piping installation started on June 3, 2024, and was completed on June 18, 2024.

Jay County retained T&M Associates (T&M) of Indianapolis, Indiana to provide third party quality assurance inspection and documentation of construction activities associated with the 2024 GCCS project. The inspection and documentation performed by T&M personnel indicate the completed work to be in general conformance with the approved design specifications. This report identifies modifications required during the construction, in Section 3.0.

Landfill Drilling & Piping, Sun Prairie, Wisconsin (LDP) performed the gas extraction well installation. Fox Contracting Corporation, Ft. Wayne, Indiana (Fox) performed the HDPE gas header/lateral pipe, airline, and force main pipe installation services. T&M Associates of Indianapolis, Indiana provided as-built survey services.

This report, with accompanying appendices and construction record drawings, provides documentation of the quality assurance program implemented during construction associated with the 2024 gas system construction project. Included in this report are the following specific items:

- Certification that the fifteen (15) gas extraction wells were constructed in a manner consistent with the GCCS design documents;
- Certification that the gas system HDPE header/lateral piping, condensate force main piping, and airline were constructed in a manner consistent with the GCCS design documents;
- HDPE header/lateral, airline, and condensate piping were properly pressure tested;
- HDPE header/lateral, condensate force main, and airline as-built drawings; and
- Cover system integrity is not compromised.



## **2.0 PROJECT DESIGN**

The design guidance and typical specifications for the 2024 GCCS project are outlined in the Waste Management landfill gas system design manual, best management practices, and standard operating procedures. The system was constructed in general accordance with the permitted design plans (“Amended NSPS Collection and Control System Design Plan and Surface Monitoring Plan for Jay County Landfill”, dated October 2003 and revised March 2006) and Waste Management best management practices/design documents.



### **3.0 MODIFICATION FROM THE DESIGN**

The installation of fifteen (15) gas extraction wells and the 12-inch HDPE header piping, 6-inch HDPE lateral piping, 2-inch HDPE airline piping, the 3-inch HDPE condensate force main piping were constructed in general conformance with the design plans and specifications. However, minor variations and upgrades were required as follows:

- 1) As-built depths and locations of some of the extraction wells varied slightly from the design depth or location. These changes were due to drilling conditions, or topographic conditions that deviated from design. All wells were drilled within the drill bucket diameter of the staked well location.
- 2) As-built locations of some of the HDPE header/lateral piping varied slightly from the design locations. Existing topography, site conditions, and landfill gas extraction well locations necessitated installing the infrastructure to “field fit” existing conditions.



#### **4.0 CONSTRUCTION AND INSPECTION PROCEDURES**

Construction included the installation of fifteen (15) gas extraction wells totaling 913 feet in depth, this included the wellhead assemblies. Approximately 598 LF of 12-inch HDPE gas header pipe, 689 LF of 6-inch HDPE gas lateral pipe, 2,373 LF of 2-inch HDPE airline pipe, 1,995 LF of 3-inch HDPE gas condensate force main pipe were installed in addition to the required flanges, risers, etc. A description of the completed construction is included herein.

##### **4.1 VERTICAL GAS EXTRACTION WELL INSTALLATION**

LDP installed a total of fifteen (15) gas extraction wells (Table 1) during the project. Typical well configuration consisted of a perforated and solid Schedule 80 PVC gas extraction pipe the entire depth of the well, gravel pack to within fifteen (15) feet of the existing ground elevation, a two (2) foot bentonite seal, eleven (11) feet of soil, a two (2) foot bentonite seal, and a four (4) foot Schedule 80 PVC extension above the ground elevation. There was a total combined well depth of 913 feet for the landfill gas extraction wells. The drill logs are included in Appendix A.

##### **4.2 HDPE GAS COLLECTION PIPE INSTALLATION**

Fox installed approximately 598 LF of 12-inch HDPE gas header pipe, 689 LF of 6-inch HDPE gas lateral pipe, 2,373 LF of 2-inch HDPE airline pipe, 1,995 LF of 3-inch HDPE gas condensate force main pipe.

The gas header trench was typically excavated to a depth of approximately thirty-six (36) to forty (40) inches below grade for placement using a CAT 330 excavator. The trench depth varied to maintain the desired pipe grade and additional soil was added in some areas to ensure at least a twenty-four (24) inch soil cover over the piping. Solid waste that was encountered was hauled to the active working face for disposal and all extra soil material was regraded to match the existing final cover slopes. Fox placed the soil material that was excavated from the trench, or soil obtained from approved borrow areas, over the gas header to a minimum thickness of twenty-four inches of soil cover. The cover over the newly installed header/lateral piping was graded to match the existing cover grades. The area was ready for seeding and mulching to ensure a good vegetative cover.

Standard butt-fusion welding techniques were used to join adjacent sections of HDPE pipe. The HDPE header/lateral piping was air pressure tested at a pressure of equal to or greater than 10-psiig over a one (1) hour period with a maximum allowable pressure loss of 1%. The 2-inch airline and 3-inch HDPE condensate force main were tested to a minimum of 100psiig and 50 psiig respectfully over a one hour



period with a maximum 1% pressure loss. All pressure testing showed passing results and the data is presented in Appendix B.



## **5.0 CONSTRUCTION QUALITY ASSURANCE**

Conformance observation performed and documented by T&M consisted of visually monitoring the materials which were being used during construction as well as monitoring construction procedures to verify that both conformed to the design requirements. Items monitored included the following:

- Gas extraction well drilling depths, installation of the PVC perforated piping, gravel backfill, and well seals;
- Gas header/lateral pipe, airline, and condensate force main pipe schedule rating, dimensions and size;
- Gas header/lateral pipe, airline, and condensate force main pipe butt-fusion welding;
- Gas header/lateral pipe, airline, and condensate force main pipe air pressure testing; and
- Repairs to the cover system, ensuring system integrity.

The observations made by T&M during inspection of construction activities associated with the landfill gas system indicate that the construction was completed in substantial compliance with the project design specifications and quality assurance program as required in the facility's solid waste permit for this facility. Any areas or construction items that were modified from the project specifications are clearly identified herein.



## **6.0 SUMMARY**

T&M provided construction quality assurance engineering and monitoring services during the landfill gas system construction at the Jay County Landfill, Portland, Indiana for the installation of fifteen (15) gas extraction wells (combined depth of 913 feet), the installation of HDPE gas collection header/lateral piping, the installation of the 2-inch airline, and 3-inch HDPE condensate force main from the wells to the leachate collection system. The landfill gas extraction wells (15) were drilled on March 22, 2024, and were completed on March 28, 2024. The gas extraction system HDPE piping installation started on June 3, 2024, and was completed on June 18, 2024.

The quality assurance program included gas extraction well installation, gas collection header/lateral HDPE piping installation, downhole pump airlines, condensate HDPE force main installation, materials verification, and survey coordination for record documentation. The observations made by T&M during the monitoring of construction associated with the landfill gas system project indicate that the construction was accomplished in substantial conformance with the project design specifications.

This report has been prepared in keeping with accepted standards of practice for the preparation of record documentation and construction certification reports and using T&M's professional judgment. No warranties, either expressed or implied, are made herein.





## 7.0 ENGINEER CERTIFICATION

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the persons who managed the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further certify that I am authorized to submit this information."

T&M ASSOCIATES, INC.



*Bradley Hartz*  
This item has been electronically signed and sealed by Bradley Hartz, PE using a Digital Signature and date. Printed copies of this document are not considered signed and sealed and the signature must be verified on any electronic copies.

*6/28/2024*

Bradley S. Hartz, P.E.  
State of Indiana  
Professional Engineer Registration No. PE60860170  
Expires July 31, 2024

**TABLE 1**  
**Jay County LF 2024 GCCS Construction**

<u>Well I.D.</u>	<u>Northing</u>	<u>Easting</u>	<u>Ground Surface Elevation</u>	<u>Comment</u>	<u>Clay Liner Elevation</u>	<u>Drainage Layer Elevation</u>	<u>10' from Drainage Layer</u>	<u>Calculated Bore Elevation</u>	<u>Calculated Bore Depth</u>
JCEW0127	1,868,988	487,578	1,012	New Well	934	935	10	945	67
JCEW0128	1,868,970	487,649	1,021	New Well	935	936	10	946	75
JCEW0129	1,868,938	487,834	1,036	New Well	950	951	10	961	75
JCEW0130	1,868,855	487,457	1,023	New Well	928	932	10	942	81
JCEW225R	1,868,825	487,953	1,044	Re-Drill	962	963	10	973	71
JCEW0131	1,868,779	487,839	1,040	New Well	983	984	10	994	46
JCEW099R	1,868,732	487,717	1,032	Re-Drill	957	958	10	968	64
JCEW0132	1,868,533	487,767	1,040	New Well	979	980	10	990	50
JCEW226R	1,868,319	487,718	1,035	Re-Drill	991	992	10	1002	33
JCEW121R	1,868,198	487,684	1,037	Re-Drill	988	989	10	999	38
JCEW0126	1,868,091	487,746	1,040	New Well	1002	1003	10	1013	27
JCEW0125	1,867,692	487,988	1,046	New Well	954	955	10	965	81
JCEW229R	1,869,070	487,818	1,029	Re-Drill	958	959	10	969	60
JCE302RR	1,869,118	487,936	1,028	Re-Drill	942	943	10	953	75
JCEW32RR	1,868,978	487,994	1,041	Re-Drill	937	938	10	948	93



---

## Appendix A

### Drill Logs

---

LGMS ID

Alias

JCEW0127

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/27/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates :


Northing: 1,868,988

Easting: 487,578

Ground Elevation (MSL): 1012.41

Notes: SURVEY VERIFICATION 1012.14

Pipe Material: Schedule 80 PVC



LGMS ID

Alias

JCEW0128

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/25/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates :


Northing: 1,868,825

Easting: 487,952

Ground Elevation (MSL): 1043.51

Notes: SURVEY VERIFICAION ELEVATION 1043.2

Pipe Material: Schedule 80 PVC



LGMS ID

Alias

JCEW0129

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/26/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates :


Northing: 1,868,938

Easting: 487,834

Ground Elevation (MSL): 1036

Notes: \_SURVEY VERIFICATION ELEVATION 1035.9

Pipe Material: Schedule 80 PVC



LGMS ID

Alias

JCEW0130

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/27/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates:


Northing: 1,868,732

Easting: 487,716

Ground Elevation (MSL): 1032.39

Notes: SURVEY VERIFICATION 1032.2

Pipe Material: Schedule 80 PVC



LGMS ID

Alias

JCEW225R

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/27/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates:


Northing: 1,868,970

Easting: 487,648

Ground Elevation (MSL): 1020.51

Notes: SURVEY VERIFICATION 1020.1

Pipe Material: Schedule 80 PVC





LGMS ID

Alias

JCEW0131

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/25/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates :


Northing: 1,868,779

Easting: 487,839

Ground Elevation (MSL): 1040

Notes: \_SURVEY VERIFICATION ELEVATION 1039.4

Pipe Material: Schedule 80 PVC



LGMS ID

Alias

JCEW099R

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/27/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates:


Northing: 1,868,855

Easting: 487,456

Ground Elevation (MSL): 1022.7

Notes: 1022.53

Pipe Material: Schedule 80 PVC



LGMS ID

Alias

JCEW0132

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/28/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates:


Northing: 1,868,533

Easting: 487,767

Ground Elevation (MSL): 1040

Notes: Surey verified 1039.5

Pipe Material: Schedule 80 PVC



LGMS ID

Alias

JCEW226R

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/25/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates:


Northing: 1,868,319

Easting: 487,718

Ground Elevation (MSL): 1035

Notes: SURVEY VERIFICATION ELEVATION 1035.1

Pipe Material: Schedule 80 PVC



LGMS ID

Alias

JCEW121R

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/25/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates :


Northing: 1,868,198

Easting: 487,684

Ground Elevation (MSL): 1037

Notes: SURVEY VERIFICATION ELEVATION 1036.6

Pipe Material: Schedule 80 PVC



LGMS ID

Alias

JCEW0126

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/26/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates :


Northing: 1,867,692

Easting: 487,988

Ground Elevation (MSL): 1046

Notes: \_SURVEY VERIFICATION ELEVATION 1045.76

Pipe Material: Schedule 80 PVC



LGMS ID

Alias

JCEW0125

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/25/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates :


Northing: 1,868,091

Easting: 487,746

Ground Elevation (MSL): 1040

Notes: SURVEY VERIFICATION ELEVATION 1040.1

Pipe Material: Schedule 80 PVC



LGMS ID

Alias

GW-229R

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/26/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates :


Northing: 1,869,070

Easting: 487,818

Ground Elevation (MSL): 1029

Notes: \_SURVEY VERIFICATION ELEVATION 1029.12

Pipe Material: Schedule 80 PVC





LGMS ID

Alias

JCE302RR

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/26/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates:


Northing: 1868977

Easting: 487994

Ground Elevation (MSL): 1041.45

Notes: \_SURVEY VERIFICATION ELEVATION 1040.5

Pipe Material: Schedule 80 PVC



LGMS ID

Alias

JCEW32RR

Site Name:

Jay County Landfill

Site ID: (e.g.S04567)

Date Installed: 3/28/2024

City: Portland

State: IN

Installation Contractor:

Landfill Drilling & Piping

General Comments:

Coordinates:


Northing: 1,868,9117

Easting: 487,936

Ground Elevation (MSL): 1028.14

Notes: SUREY VERIFICATION 1027.34

Pipe Material: Schedule 80 PVC





---

## Appendix B

### HDPE Pipe Air Pressure Test Report

---



**PIPE PRESSURE TEST**  
 Jay County Landfill  
 2024 GCCS Project  
 WMMW00088

$T_i$  = Initial temperature in °C = \_\_\_\_\_ °C  
 $P_i$  = Initial test pressure in psi = \_\_\_\_\_ psi  
 $P_o$  = Initial pressure in psi corrected for temperature  
 ( $T_i$ ) at time 't'  
 $t$  = Time in minutes from initiation of test  
 $T_t$  = Temperature in °C at time 't'  
 $P_t$  = Test pressure in psi at time 't'

Contractor: Fox Contractors  
 CQA Firm: T&M Associates  
 Observer: J. Sutton

$$P_o = \frac{(P_i + 14.7)(T_i + 273)}{(T_t + 273)} - 14.7$$

$$\text{Percent Pressure Drop} = \frac{P_o - P_t}{P_o} \times 100\%$$

Test # 1		12" – All new header and connected 6"			
6/13/2024					
Time	Gauge	Temp	Adjusted		
Minutes	Pressure	C	Pressure	% Change	
0	9.80	32.2	9.800		
10					
20					
30					
40					
50					
60	9.80	32.2		0.00%	Pass

Test # 2		2" All new two inch installed			
6/18/2024					
Time	Gauge	Temp	Adjusted		
Minutes	Pressure	C	Pressure	% Change	
0	96.5	31.1	96.500		
10					
20					
30					
40					
50					
60	96.4	31.1		0.10%	Pass

Test # 3		3" All new 3" installed			
6/18/2024					
Time	Gauge	Temp	Adjusted		
Minutes	Pressure	C	Pressure	% Change	
0	51.2	31.1	51.200		
10					
20					
30					
40					
50					
60	51.1	31.1		0.20%	Pass



---

## Appendix C

### Daily Field Reports

---



# DAILY FIELD REPORT

## PROJECT INFORMATION

PROJECT NAME:	GCCS UPGRADES	DATE:	03/15/24
PROJECT NUMBER:	WMMW00088	LOCATION:	JAY COUNTY
PLANS AND SPECS:		WEATHER:	Cloudy
ISSUE DATE:		TEMP. RANGE	48 _____ TO _____
PERSONNEL			
T&M FIELD REP:	Joe Sutton	CLIENT:	WASTE MANAGEMENT
T&M PROJ. MANAGER:	Brad Hartz	CLIENT CONTACT:	Randy Russell
CONTRACTOR:	Landfill Drilling and Piping	SUPERVISOR:	Brandon VanPembrook

## SAFETY MEETING PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?  Yes or  No      Vehicle Check Performed?  Yes or  No

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

1500 - Travel to site to check well stakes per Brent's request. Delivered RTV.  
 Surveyed stakes and verified location of wells. Found stake 302R and 32R were reversed. The remaining stakes agree with provided well table.  
 Traveled to home shop.

## SUMMARY OF MEETINGS / DISCUSSIONS / TELEPHONE CONVERSATIONS / VISITORS ONSITE

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

APPROVED BY: \_\_\_\_\_

PROJ. MANAGER: \_\_\_\_\_

DATE: \_\_\_\_\_

*This document is draft until reviewed and approved by a Project Manager*

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.



# DAILY FIELD REPORT

## PROJECT INFORMATION

PROJECT NAME:	GCCS UPGRADES	DATE:	03/23/24
PROJECT NUMBER:	WMMW00088	LOCATION:	JAY COUNTY
PLANS AND SPECS:		WEATHER:	Cloudy
ISSUE DATE:		TEMP. RANGE	48 TO
<b>PERSONNEL</b>			
T&M FIELD REP:	Joe Sutton	CLIENT:	WASTE MANAGEMENT
T&M PROJ. MANAGER:	Brad Hartz	CLIENT CONTACT:	Randy Russell
CONTRACTOR:	Landfill Drilling and Piping	SUPERVISOR:	Brandon VanPembrook

## SAFETY MEETING PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?  Yes or  No      Vehicle Check Performed?  Yes or  No

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

Reviewed survey data and compared to table. Adjusted table to match survey and sent to Brad Hartz for review.

## SUMMARY OF MEETINGS / DISCUSSIONS / TELEPHONE CONVERSATIONS / VISITORS ONSITE

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

APPROVED BY: \_\_\_\_\_

PROJ. MANAGER: \_\_\_\_\_

DATE: \_\_\_\_\_

*This document is draft until reviewed and approved by a Project Manager*

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.



## DAILY FIELD REPORT

### PROJECT INFORMATION

PROJECT NAME: \_\_\_\_\_ DATE: 03/25/24

PROJECT NUMBER: MMMMW00088 LOCATION: JAY COUNTY

PLANS AND SPECS: \_\_\_\_\_ WEATHER: Cloudy/Windy

ISSUE DATE: \_\_\_\_\_ TEMP. RANGE: 50's TO \_\_\_\_\_

PERSONNEL

T&M FIELD REP: Joe Sutton CLIENT: WASTE MANAGEMENT

T&M PROJ. MANAGER: Brad Hartz CLIENT CONTACT: Randy Russell

CONTRACTOR: Landfill Drilling and Piping SUPERVISOR: Brandon VanPembrook

### SAFETY MEETING PARTICIPATION

*Participation in Contractor's Tailgate Safety Meeting?*  Yes or  No      *Vehicle Check Performed?*  Yes or  No

### SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

0600 – Travel to site. Landfill Gas and Piping is setting up equipment. Set up survey equipment and waited for drilling to start.

Met with Brent Miller. Checked other wells that were not labeled with the correct name. Brent revised table and emailed to the group. I also installed the landfill base grades on the data collector to verify base grades on each well as drilled.

1100 – Drill ready to start.

Observed drilling and completion of GWG, GW302RR, GWC, GW229R.

Activities observed included drilling, taking waste temperatures, logging waste characteristics, tracking drill time, measurement and installation of casing, installing well stone, mixing and installing soil and well seals, grading and leveling of the disturbed areas and placement of the well safety grate.

Prior to drilling the base grade of each location was compared to the surface elevation and anticipated drill depth to verify we were in the correct location for the drill depth on the well table.

Work concluded at 1750.

1800 – Off site.

### SUMMARY OF MEETINGS / DISCUSSIONS / TELEPHONE CONVERSATIONS / VISITORS ONSITE

### DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

APPROVED BY: \_\_\_\_\_

PROJ. MANAGER: \_\_\_\_\_

DATE: \_\_\_\_\_

*This document is draft until reviewed and approved by a Project Manager*

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.





## DAILY FIELD REPORT

### PROJECT INFORMATION

PROJECT NAME: \_\_\_\_\_ DATE: 03/26/24

PROJECT NUMBER: WMMW00088 LOCATION: JAY COUNTY

PLANS AND SPECS: \_\_\_\_\_ WEATHER: Cloudy/Windy

ISSUE DATE: \_\_\_\_\_ TEMP. RANGE: 50's TO \_\_\_\_\_

PERSONNEL \_\_\_\_\_

T&M FIELD REP: Joe Sutton CLIENT: WASTE MANAGEMENT

T&M PROJ. MANAGER: Brad Hartz CLIENT CONTACT: Randy Russell

CONTRACTOR: Landfill Drilling and Piping SUPERVISOR: Brandon VanPembrook

### SAFETY MEETING PARTICIPATION

*Participation in Contractor's Tailgate Safety Meeting?*  Yes or  No *Vehicle Check Performed?*  Yes or  No

### SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

0700 – On site. Drill rig warming up. Some rain last night but not enough to prevent work. Drill rig set up on GWG to start.

Drilling today included drilling and completion of GWG, GW302RR, GWC, and GW229R. Activities observed included drilling, taking waste temperatures, logging waste characteristics, tracking drill time, measurement and installation of casing, installing well stone, mixing and installing soil and well seals, grading and leveling of the disturbed areas and placement of the well safety grate.

Prior to drilling the base grade of each location was compared to the surface elevation and anticipated drill depth to verify we were in the correct location for the drill depth on the well table.

Drilling activity stopped around 1645. Left site and completed drill logs and diagrams for wells completed to date.

### SUMMARY OF MEETINGS / DISCUSSIONS / TELEPHONE CONVERSATIONS / VISITORS ONSITE

### DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

APPROVED BY: \_\_\_\_\_

PROJ. MANAGER: \_\_\_\_\_

DATE: \_\_\_\_\_

*This document is draft until reviewed and approved by a Project Manager*

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.



### DAILY FIELD REPORT

**PROJECT INFORMATION**

PROJECT NAME:	GCCS UPGRADES	DATE:	03/27/24
PROJECT NUMBER:	WMMW00088	LOCATION:	JAY COUNTY
PLANS AND SPECS:		WEATHER:	Cloudy/Windy
ISSUE DATE:		TEMP. RANGE	50's TO
<b>PERSONNEL</b>			
T&M FIELD REP:	Joe Sutton	CLIENT:	WASTE MANAGEMENT
T&M PROJ. MANAGER:	Brad Hartz	CLIENT CONTACT:	Randy Russell
CONTRACTOR:	Landfill Drilling and Piping	SUPERVISOR:	Brandon VanPembrook

**SAFETY MEETING PARTICIPATION**

*Participation in Contractor's Tailgate Safety Meeting?*    Yes or  No      *Vehicle Check Performed?*    Yes or  No

**SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK**

0700 – On site. Drill rig warming up. Rained again last night but not enough to prevent work. Drill rig set up on GWD which is staked as GW99R. Discussed with Randy. He said that the well locations and elevations on the table are correct. The well names are not in some cases.

Drilling today included drilling and completion of GWD, GW99R, GWA and GW225R activities observed included drilling, taking waste temperatures, logging waste characteristics, tracking drill time, measurement and installation of casing, installing well stone, mixing and installing soil and well seals, grading and leveling of the disturbed areas and placement of the well safety grate.

Prior to drilling the base grade of each location was compared to the surface elevation and anticipated drill depth to verify we were in the correct location for the drill depth on the well table.

Drilling activity stopped around 1400. Observed the crew complete GW225R and left to complete paperwork.

1500 – Packed survey equipment. Off site

**SUMMARY OF MEETINGS / DISCUSSIONS / TELEPHONE CONVERSATIONS / VISITORS ONSITE****DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB****APPROVED BY:**

PROJ. MANAGER:

DATE:

*This document is draft until reviewed and approved by a Project Manager*

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.



# DAILY FIELD REPORT

## PROJECT INFORMATION

PROJECT NAME:	GCCS UPGRADES	DATE:	03/28/24
PROJECT NUMBER:	WMMW00088	LOCATION:	JAY COUNTY
PLANS AND SPECS:		WEATHER:	MOSTLY CLEAR
ISSUE DATE:		TEMP. RANGE	28 TO 45
<b>PERSONNEL</b>			
T&M FIELD REP:	Joe Sutton	CLIENT:	WASTE MANAGEMENT
T&M PROJ. MANAGER:	Brad Hartz	CLIENT CONTACT:	Randy Russell
CONTRACTOR:	Landfill Drilling and Piping	SUPERVISOR:	Brandon VanPembrook

## SAFETY MEETING PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?  Yes or  No      Vehicle Check Performed?  Yes or  No

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

0630 – On site. Rig already set up on 32RR. Drilling commenced at 0635.  
 Drilling continued to the design depth of 75'. Casing installed and rig moved to GWF.  
 Drilling on GWF commenced while 32RR was being completed.  
 GWF was drilled to the design depth of 50'. Casing was installed and well completed per design.  
 1000 – Drilling and completion activities completed. Packed up survey equipment and headed to Prairie View cap project.

## SUMMARY OF MEETINGS / DISCUSSIONS / TELEPHONE CONVERSATIONS / VISITORS ONSITE

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

APPROVED BY: \_\_\_\_\_

PROJ. MANAGER: \_\_\_\_\_

DATE: \_\_\_\_\_

*This document is draft until reviewed and approved by a Project Manager*

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.



### DAILY FIELD REPORT

**PROJECT INFORMATION**

PROJECT NAME:	GCCS UPGRADES	DATE:	06/11/24
PROJECT NUMBER:	WMMW00088	LOCATION:	JAY COUNTY
PLANS AND SPECS:		WEATHER:	MOSTLY CLEAR
ISSUE DATE:		TEMP. RANGE	75 TO 80
<b>PERSONNEL</b>			
T&M FIELD REP:	Joe Sutton	CLIENT:	WASTE MANAGEMENT
T&M PROJ. MANAGER:	Brad Hartz	CLIENT CONTACT:	Randy Russell
CONTRACTOR:	Fox Contractors	SUPERVISOR:	Kenny Johnson

**SAFETY MEETING PARTICIPATION**

*Participation in Contractor's Tailgate Safety Meeting?*  Yes or  No      *Vehicle Check Performed?*  Yes or  No

**SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK**

Travel to site. Arrived 09:30.  
 Fox is installing 2" air line across the top of the 2023 cap area accessing air at the south end of the cap working northward. Also working on 12" installation and some 6" jumpers.  
 Observed trenching, pipe fusion and backfilling of the installed piping. 6" and 12" were installed using a laser level to maintain proper slope on the pipe for condensate drainage.  
 Surveyed all pipe installed to date.  
 1630 – Work stopped. Off site.

**SUMMARY OF MEETINGS / DISCUSSIONS / TELEPHONE CONVERSATIONS / VISITORS ONSITE****DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB****APPROVED BY:**

PROJ. MANAGER:

DATE:

*This document is draft until reviewed and approved by a Project Manager*

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.



DAILY FIELD REPORT

PROJECT INFORMATION

PROJECT NAME: \_\_\_\_\_ DATE: 06/12/24

PROJECT NUMBER: WMMW00088 LOCATION: JAY COUNTY

PLANS AND SPECS: \_\_\_\_\_ WEATHER: SUNNY

ISSUE DATE: \_\_\_\_\_ TEMP. RANGE 65 TO 70

PERSONNEL

T&M FIELD REP: Joe Sutton CLIENT: WASTE MANAGEMENT

T&M PROJ. MANAGER: Brad Hartz CLIENT CONTACT: Randy Russell

CONTRACTOR: Fox Contractors SUPERVISOR: Kenny Johnson

SAFETY MEETING PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?  Yes or  No Vehicle Check Performed?  Yes or  No

SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

07:30 - On site. Work continues on installing 6" jumpers and abandonment of gas wells that were replaced in the drilling event earlier this spring.

10:00 - Started trenching for 12" header to extend it farther east from previous installation.

Surveyed piping as installed.

Located the force main around the north perimeter of the site for Fox. They plan to tap into the existing 3x6 force main and run to the top of the landfill for dewatering of gas wells.

1500 - Trenching stops. Reclamation of the trench area begins. Excess excavated waste is hauled to the active working face for disposal.

16:30 - Work stops for the day.

SUMMARY OF MEETINGS / DISCUSSIONS / TELEPHONE CONVERSATIONS / VISITORS ONSITE

DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

APPROVED BY: \_\_\_\_\_

PROJ. MANAGER: \_\_\_\_\_

DATE: \_\_\_\_\_

This document is draft until reviewed and approved by a Project Manager

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.



### DAILY FIELD REPORT

**PROJECT INFORMATION**

PROJECT NAME:	GCCS UPGRADES	DATE:	06/13/24
PROJECT NUMBER:	WMMW00088	LOCATION:	JAY COUNTY
PLANS AND SPECS:		WEATHER:	SUNNY
ISSUE DATE:		TEMP. RANGE	63 TO 91
<b>PERSONNEL</b>			
T&M FIELD REP:	Joe Sutton	CLIENT:	WASTE MANAGEMENT
T&M PROJ. MANAGER:	Brad Hartz	CLIENT CONTACT:	Randy Russell
CONTRACTOR:	Fox Contractors	SUPERVISOR:	Kenny Johnson

**SAFETY MEETING PARTICIPATION**

*Participation in Contractor's Tailgate Safety Meeting?*  Yes or  No      *Vehicle Check Performed?*  Yes or  No

**SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK**

Work continues today on installing the remaining 12" header and connected 6" jumpers and well risers.  
 10:50 to 12:14 - Pressure test on the 12" and connected 6" laterals and risers is conducted. Pipe is pressured up with the site's air compressor to 10.2psi.  
 Pressure stabilized at 9.8psi after remained steady for the entire one hour test.  
 Work continued on 6" piping until the end of the day.

**SUMMARY OF MEETINGS / DISCUSSIONS / TELEPHONE CONVERSATIONS / VISITORS ONSITE****DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB****APPROVED BY:**

PROJ. MANAGER:

DATE:

*This document is draft until reviewed and approved by a Project Manager*

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.



# DAILY FIELD REPORT

## PROJECT INFORMATION

PROJECT NAME: \_\_\_\_\_ DATE: 06/17/24

PROJECT NUMBER: WMMW00088 LOCATION: JAY COUNTY

PLANS AND SPECS: \_\_\_\_\_ WEATHER: SUNNY

ISSUE DATE: \_\_\_\_\_ TEMP. RANGE: 63 TO 91

PERSONNEL

T&M FIELD REP: Joe Sutton CLIENT: \_\_\_\_\_ WASTE MANAGEMENT

T&M PROJ. MANAGER: Brad Hartz CLIENT CONTACT: \_\_\_\_\_ Randy Russell

CONTRACTOR: Fox Contractors SUPERVISOR: \_\_\_\_\_ Kenny Johnson

## SAFETY MEETING PARTICIPATION

*Participation in Contractor's Tailgate Safety Meeting?*  Yes or  No *Vehicle Check Performed?*  Yes or  No

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

8:30 - On site. Set up GPS and surveyed pipe not previously located. Fox is installing 2" air line and 3" force main within the landfill footprint. The force main was connected to the perimeter force main along the north edge of the landfill. Dual contained piping existed to the solid waste boundary and single wall piping was installed within the landfill footprint.

Where possible, the air and force main piping was installed in a common trench.

Reclamation of the disturbed areas is ongoing with excess excavated material being transported to the working face.

14:30 - Work stops for the day. Packed up GPS and off site.

## SUMMARY OF MEETINGS / DISCUSSIONS / TELEPHONE CONVERSATIONS / VISITORS ONSITE

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

APPROVED BY: \_\_\_\_\_

PROJ. MANAGER: \_\_\_\_\_

DATE: \_\_\_\_\_

*This document is draft until reviewed and approved by a Project Manager*

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.





# DAILY FIELD REPORT

## PROJECT INFORMATION

PROJECT NAME:	GCCS UPGRADES	DATE:	06/18/24
PROJECT NUMBER:	WMMW00088	LOCATION:	JAY COUNTY
PLANS AND SPECS:		WEATHER:	SUNNY
ISSUE DATE:		TEMP. RANGE	80 TO 88
PERSONNEL			
T&M FIELD REP:	Joe Sutton	CLIENT:	WASTE MANAGEMENT
T&M PROJ. MANAGER:	Brad Hartz	CLIENT CONTACT:	Randy Russell
CONTRACTOR:	Fox Contractors	SUPERVISOR:	Kenny Johnson

## SAFETY MEETING PARTICIPATION

Participation in Contractor's Tailgate Safety Meeting?  Yes or  No      Vehicle Check Performed?  Yes or  No

## SUMMARY OF WORK OBSERVED, LOCATION, AND CONTRACTOR PERFORMING WORK

07:30 - Travel to site.  
 Set up GPS and surveyed any remaining pipe not previously recorded.  
 10:30 - Air testing of 2" and 3" begins.  
 The 3" force main pipe is pressured to about 55psi and allowed to stabilize. Pressure stabilizes at 51.2psi and is tested for the required one hour time. Ending pressure is 51.1 psi which meets the testing requirements for passing.  
 The 2" air pipe is pressured to almost 100psi and allowed to stabilize at 96.5. At the end of the one hour test the pressure is 96.4psi which also meets the requirements for passing. Temperature during the tests remained a constant 88 degrees Fahrenheit.  
 Fox continues reclaiming the work area for the remainder of the day.  
 1600 - Packed up survey equipment. Off site.

## SUMMARY OF MEETINGS / DISCUSSIONS / TELEPHONE CONVERSATIONS / VISITORS ONSITE

## DESCRIPTION OF SAMPLES TAKEN OR MATERIALS DELIVERED TO LAB

APPROVED BY: \_\_\_\_\_

PROJ. MANAGER: \_\_\_\_\_

DATE: \_\_\_\_\_

*This document is draft until reviewed and approved by a Project Manager*

NOTICE: Our firm's professionals are represented onsite solely to observe operations of the contractor identified to form opinions about the adequacy of those operations and to report those opinions to our client. The presence and activities of our field representative do not relieve the contractor from its obligation to meet contractual requirements. The contractor retains sole responsibility for site safety and the methods operations and sequences of construction.





---

## Appendix D

### Photo Log

---



**Photo Number: 1**

**Direction:** South

**Description:**

6-inch HDPE lateral pipe from existing landfill collection system to Cell 7A1.



**Photo Number: 2**

**Direction:** North

**Description:**

18-inch HDPE header pipe with a bentonite plug to prevent LFG and/or liquid migration.



**T&M ASSOCIATES, INC.**  
*Indianapolis, Indiana*

**SITE NAME**

**Jay County Landfill  
2024 GCCS Construction  
Certification Report  
June 2023**



**Photo Number:** 3

**Direction:** Southeast

**Description:**

12-inch HDPE header pipe tie in to the 18-inch HDPE header pipe.



**Photo Number:** 4

**Direction:** South

**Description:**

6-inch x 3-inch force main tying into the existing force main.



**T&M ASSOCIATES, INC.**  
Indianapolis, Indiana

**SITE NAME**

**Jay County Landfill  
2024 GCCS Construction  
Certification Report  
June 2023**





**Photo Number:** 5

**Direction:**

**Description:**

Pressure gauge during 3-inch HDPE pipe testing.



**Photo Number:** 6

**Direction:** Southeast

**Description:**

20-inch HDPE riser pipe from Cell 7A1, including the electrical control panels.

Note the 18-inch riser from the condensate knockout.



**T&M ASSOCIATES, INC.**  
*Indianapolis, Indiana*

**SITE NAME**

**Jay County Landfill**  
**2024 GCCS Construction**  
**Certification Report**  
**June 2023**



**Photo Number:** 7

**Direction:** Northwest

**Description:**

Installing the 2-inch airline and the 3-inch condensate force main.



**Photo Number:** 8

**Direction:** North

**Description:**

Installing the 2-inch airline and the 3-inch condensate force main.



**T&M ASSOCIATES, INC.**  
*Indianapolis, Indiana*

**SITE NAME**

**Jay County Landfill  
 2024 GCCS Construction  
 Certification Report  
 June 2023**





**Photo Number:** 9

**Direction:** Southeast

**Description:**

Uncovering the riser pipe at the six-inch lateral tie-in.



**Photo Number:** 10

**Direction:** North

**Description:**

Fusion welding the 6-inch lateral HDPE line.



**T&M ASSOCIATES, INC.**  
*Indianapolis, Indiana*

**SITE NAME**

**Jay County Landfill  
2024 GCCS Construction  
Certification Report  
June 2023**





---

2024 GCCS Record Drawing

Drawing No. 1

---





POINT	ELEVATION	NORTHING	EASTING	DESCRIPTION
197	1035.44	188845.00	487771.76	GAS PIPELINE TEE INTO EX RISR
198	1036.47	188845.50	487784.24	GAS PIPELINE
199	1037.15	188853.43	487770.47	GAS PIPE
200	1038.10	188853.25	487770.30	GAS PIPELINE AT RISR CWP
201	1028.46	188775.41	487731.61	GAS PIPELINE AT RISR GW99R
202	1024.57	188674.74	487613.84	GAS PIPELINE TEE INTO EX RISR AT GW 118R
203	1028.95	188647.55	487623.18	GAS PIPELINE
204	1028.02	188627.27	487620.55	GAS PIPELINE
205	1029.25	188600.25	487633.86	GAS PIPELINE
206	1030.51	188627.76	487652.57	GAS PIPELINE
207	1033.02	188614.26	487645.74	GAS PIPELINE
208	1032.57	188603.38	487629.67	GAS PIPELINE
209	1031.13	188725.13	487530.51	GAS PIPELINE
210	1030.00	188732.00	487532.82	GAS PIPELINE
211	1036.56	188752.39	487548.42	GAS PIPELINE
212	1037.61	188802.64	487646.38	GAS PIPELINE AT RISR TO EX
213	1035.42	188813.62	487711.56	GAS PIPELINE
214	1034.02	188819.21	487761.61	GAS PIPELINE
215	1033.04	188819.25	487761.63	GAS PIPELINE
216	1033.90	188830.96	487761.16	GAS PIPELINE
217	1032.58	188832.84	487762.03	GAS PIPELINE
218	1032.55	188832.06	487762.35	GAS PIPELINE
219	1028.28	188857.65	487826.84	GAS PIPELINE
220	1019.11	188875.42	487844.54	GAS PIPELINE
221	1018.14	188885.15	487847.82	GAS PIPELINE
222	1019.51	188891.07	487842.34	GAS PIPELINE
223	1017.00	188898.78	487841.42	GAS PIPELINE
224	1019.08	188897.23	487850.52	GAS PIPELINE
225	1021.41	188915.41	487854.54	GAS PIPELINE
226	984.53	188927.33	487852.77	GAS PIPELINE
227	985.02	188927.33	487854.27	GAS PIPELINE
228	987.31	188926.24	487853.28	GAS PIPELINE
229	991.53	188946.85	487853.28	GAS PIPELINE
230	994.19	188937.76	487854.72	GAS PIPELINE

POINT	ELEVATION	NORTHING	EASTING	DESCRIPTION
231	1000.31	188902.09	487852.25	GAS PIPELINE
232	1010.63	188901.18	487850.36	GAS PIPELINE
233	1027.01	188907.68	487818.04	GAS PIPELINE
234	1019.25	188904.36	487874.87	GAS PIPELINE
235	1012.00	188905.06	487755.28	GAS PIPELINE
236	1009.56	188906.52	487755.58	GAS PIPELINE
237	1020.37	188914.54	487836.56	GAS PIPELINE
238	1025.14	188918.70	487835.01	GAS PIPELINE
239	1021.24	188918.38	487842.77	GAS PIPELINE
240	1020.63	188925.82	487862.15	GAS PIPELINE
241	1034.17	188924.62	487800.71	GAS PIPELINE
242	1043.80	188929.13	487900.50	GAS PIPELINE
243	1035.09	188882.91	487834.25	GAS PIPELINE
244	1032.56	188882.13	487847.79	GAS PIPELINE
245	1033.10	188882.72	487899.85	GAS PIPELINE
246	1041.16	188882.13	487858.53	GAS PIPELINE
247	1046.36	188882.85	487852.34	GAS PIPELINE
248	1038.25	188882.03	487894.42	GAS PIPELINE
249	1037.59	188878.26	487836.32	GAS PIPELINE
250	997.95	188930.77	487850.05	GAS PIPELINE
251	970.79	188923.44	487779.41	MANHOLE FM EST DEPTH
252	987.33	188948.21	487789.80	MANHOLE FM
253	988.54	188923.42	487836.90	MANHOLE FM EST DEPTH
254	1029.89	188918.28	487850.89	MANHOLE FM
255	1015.12	188915.25	487847.82	MANHOLE FM EST DEPTH
256	1017.87	188913.86	487853.35	MANHOLE FM
257	1019.76	188913.00	487853.67	MANHOLE FM TEE FM
258	1020.02	188913.53	487853.98	MANHOLE FM TEE FM
259	1020.24	188914.54	487854.94	MANHOLE FM
260	1020.15	188912.20	487854.08	MANHOLE FM TEE FM
261	1022.68	188911.87	487854.29	MANHOLE FM
262	1027.34	188907.07	487837.67	MANHOLE FM
263	1011.13	188926.98	487854.83	MANHOLE FM
264	1034.94	188913.83	487812.22	MANHOLE FM

POINT	ELEVATION	NORTHING	EASTING	DESCRIPTION
265	1031.36	188889.60	487791.13	GAS PIPELINE
266	1031.85	188893.45	487856.17	GAS PIPELINE
267	1035.35	188895.38	487896.16	GAS PIPELINE
268	1027.06	188905.70	487892.50	GAS PIPELINE
269	1038.97	188921.08	487801.02	GAS PIPELINE
270	1038.34	188911.11	487804.19	GAS PIPELINE
271	1038.08	188919.20	487891.85	MANHOLE
272	1037.71	188923.34	487856.15	MANHOLE
273	1038.98	188926.86	487826.40	MANHOLE
274	1034.83	188926.28	487889.49	MANHOLE
275	1033.46	188935.68	487833.45	MANHOLE
276	1033.46	188935.68	487833.45	MANHOLE
277	1030.84	188937.31	487792.97	MANHOLE
278	1029.70	188935.82	487760.70	MANHOLE
279	1028.94	188935.48	487735.31	MANHOLE
280	1028.78	188932.68	487693.13	MANHOLE
281	1025.77	188930.68	487656.82	MANHOLE
282	1025.12	188935.41	487625.18	MANHOLE
283	1023.42	188935.01	487593.94	MANHOLE
284	1019.71	188939.25	487567.76	MANHOLE
285	1014.11	188926.40	487536.03	MANHOLE
286	1005.74	188927.97	487492.95	MANHOLE
287	1031.83	188981.07	487825.58	MANHOLE
288	1029.78	188922.36	487822.22	MANHOLE
289	1027.20	188920.03	487821.45	MANHOLE
290	1026.13	188919.20	487816.04	MANHOLE
291	1024.46	188912.06	487822.54	MANHOLE
292	1025.43	188911.27	487822.78	MANHOLE
293	1029.12	188915.16	487725.54	MANHOLE
294	1029.70	188905.44	487731.48	MANHOLE
295	1029.89	188905.16	487728.54	MANHOLE
296	1028.13	188927.40	487714.04	MANHOLE
297	1028.44	188927.62	487711.58	MANHOLE
298	1025.91	188922.64	487666.96	MANHOLE
299	1025.01	188919.89	487631.16	MANHOLE

POINT	ELEVATION	NORTHING	EASTING	DESCRIPTION
300	1025.18	188871.81	487617.28	MANHOLE
301	1026.86	188871.07	487549.52	MANHOLE
302	1026.96	188871.07	487549.52	MANHOLE
303	1024.66	188871.09	487500.74	MANHOLE
304	1028.18	188866.45	487414.45	MANHOLE
305	1028.71	188861.47	487600.21	MANHOLE
306	1028.30	188858.93	487586.00	MANHOLE
307	1027.05	188849.59	487573.77	MANHOLE
308	1028.64	188849.45	487595.00	MANHOLE
309	1027.49	188843.85	487564.69	MANHOLE
310	1028.68	188834.45	487556.36	MANHOLE
311	1029.83	188834.00	487575.59	MANHOLE
312	1027.85	188830.90	487578.45	MANHOLE
313	1028.64	188829.12	487549.07	MANHOLE
314	1028.18	188825.74	487524.23	MANHOLE
315	1022.53	188855.44	487456.49	MANHOLE
316	1028.47	188846.97	487535.08	MANHOLE
317	1029.43	188846.97	487535.08	MANHOLE
318	1027.54	188837.84	487516.54	MANHOLE
319	1028.12	188835.24	487516.54	MANHOLE
320	1028.12	188835.24	487516.54	MANHOLE
321	1028.12	188835.24	487516.54	MANHOLE

**YOUR GOALS. OUR MISSION.**

11 TRIUMPH ROAD  
 MIDDLETOWN, IN 47358  
 TEL: 732-271-3400  
 FAX: 732-271-7385  
 WWW.TANDASSOCIATES.COM

T&M ASSOCIATES  
 OFFICES LOCATED IN:  
 COLUMBIANA, INDIANA; KENTUCKY;  
 MASSACHUSETTS; OHIO; PENNSYLVANIA

DESIGNED BY	BSH
CHECKED BY	BSH
DRAWN BY	JH
DATE	7/7/2024
SCALE	1"=100'
PROJECT NO.	MMW00088

DRAWING: **1** OF **1**

**WASTE MANAGEMENT INC - MID WEST**

**JAY COUNTY RDF**

JAY COUNTY, INDIANA

2024 GCCS RECORD DRAWING

DATE: 07/04/2024

NO.	DATE	REVISIONS	BY	CHKD