



July 5, 2024

IDEM

100 North Senate Avenue

Indianapolis, IN 46204-2251

Re: Agreed Order Case No. 2023-29596-W

Re: Town of Center Point – Compliance Plan Update Q2-2024

This compliance plan update is being submitted by Midwestern Engineers, Inc. (MEI) on behalf of the Town of Center Point (Town).

MEI has completed the PER update and presented the findings to the Town. The Town is currently working with their grant administrator to complete funding applications to finance the improvements needed to meet the Agreed Order dated January 10, 2024. Funding applications are anticipated to be submitted in the 1st and 2<sup>nd</sup> quarter 2025. The attached updated compliance plan indicates anticipated project dates and milestones.

Should you have any comments, questions or need additional information, please contact me at (317) 334-0262 or by email at [ssiple@midwesterneng.com](mailto:ssiple@midwesterneng.com).

Thank you for your assistance in this matter.

Sincerely,

Midwestern Engineers, Inc.

A handwritten signature in blue ink, appearing to read "Scott M. Siple".

Scott M. Siple, P.E.

Senior Project Engineer

cc: Roy Smith, Town of Center Point, Town Council President (via email)  
Traci Orman, Town of Center Point, Legal Counsel (via email)  
Dallas King, Town of Center Point, Certified Wastewater Operator (via email)

Enclosure: Updated Town of Center Point Compliance Plan

No.	Compliance Plan Requirement	Description of Corrective Action	Start Date	Actual Start Date	Anticipated Completion Date	Actual Completion Date
1	Achieve and Maintain compliance with effluent limitations contained in the Permit, Specifically pH, Ammonia (as Nitrogen) and Dilution Factor	PER Development - Amendment				
	I.	Alternatives analysis/decision	1/29/2024	1/29/2024	5/10/2024	7/1/2024
	II.	Submittal of funding applications	10/18/2024		4/1/2025	
	III.	Design	9/1/2025		3/1/2026	
	IV.	Submittal of permit applications	2/1/2026			
	V.	Bidding	5/1/2026			
	VI.	Construction Begin	8/1/2026			
	VII.	Construction Completion	10/1/2027			
2	Develop and Implement a preventative maintenance program for WWTP equipment, and document all maintenance (preventative and repair) in a permanent record.					
	I.	Develop preventative maintenance plan	2/5/2024	2/5/2024	3/31/2024	5/1/2024
	II.	Implement preventative maintenance plan	4/1/2024	5/1/2024	Ongoing	
3	Evaluate and implement means to eliminate SSOs	PER Development				
	I.	Alternatives analysis/decision	1/29/2024	1/29/2024	5/10/2024	7/1/2024
	II.	Submittal of funding applications	10/18/2024		4/1/2025	
	III.	Design	9/1/2025		3/1/2026	
	IV.	Submittal of permit applications	2/1/2026			
	V.	Bidding	5/1/2026			
	VI.	Construction Begin	8/1/2026			
	VII.	Construction Completion	10/1/2027			

4	Develop and Implement a preventative maintenance program for the sanitary sewer collection system, which includes methods and milestone dates for locating and eliminating sources of inflow and infiltration (I/I) in the sewer system	PER Development				
	I.	Alternatives analysis/decision	1/29/2024	1/29/2024	5/10/2024	7/1/2024
	II.	Submittal of funding applications	10/18/2024		4/1/2025	
	III.	Design	9/1/2025		3/1/2026	
	IV.	Submittal of permit applications	2/1/2026			
	V.	Bidding	5/1/2026			
	VI.	Construction Begin	8/1/2026			
	VII.	Construction Completion	10/1/2027			
	VIII.	Develop preventative maintenance plan	2/5/2025		3/31/2024	
	IX.	Implement preventative maintenance plan	4/1/2024		Ongoing	
5	Install an adequate alarm system					
	I	Evaluate alarm options for WWTP	2/1/2024	1/29/2024	5/1/2024	
	II.	Install alarm system at WWTP	5/1/2024		7/1/2024	