

CITY OF BEDFORD

Samuel J. Craig
Mayor



Misty D. Adams
Utilities Director

1614 L Street
Bedford, Indiana 47421
Telephone: (812) 275-1626 Facsimile: (812) 275-1808

January 12, 2026

IDEM

Ms. Aletha Lenahan

Ms. Jessica Irvine

Ms. Michelle Denney

Ms. Christina Sandlin

100 North Senate Ave. IGCN 1255

Indianapolis, IN 46204

All:

This update serves as a quarterly update ending December 31, 2025.

There were ten rain events for over 0.2w data and in 0.2w and in 0.2w this past quarter. There were instances again of excessive rainfall in a small time period this quarter.

Spider Creek Shed:

The new storage tank had two instances where a small amount of water was stored due to heavy rainfall this quarter. We had one instance where we had a mechanical issue with programming which caused a small over 0.2w which was corrected.

We have not submitted to IDEM our sewer use ordinance updates to be able to accept 0.2w into the East West sewer. We are working with Lochmueller Group and GM on that matter. The implementation schedule still states June, 2026 in case more time is needed.

WEST SIDE: There will be 0.2w over 0.2w points left when the Spider Creek lift station and the East/West gravity sewer project are complete with expected zero events when these two projects are complete.

Overflow Point	Permit #	Events this quarter
North N St	009	0
6 th & L	014	0
Spider Creek	007	1
5 th & Lincoln	011	0
Bedford Heights	008	0

Broadview Shed

Bedford Heights Shed

22nd & M Shed – We signed a contract for the K Street overflow project with Lochmueller Group on December 16, 2025 that will provide a preliminary engineering report with hydraulic modeling and alternatives in development for this sewer shed. We are monitoring this data.

22nd & F Shed – We are working on the easement and access road to get the generator set. This will allow the vac truck there to clean the station to increase capacity we believe may be contributing to the small overflows.

Hospital Sewer Shed: We located a storm inlet that was tied to the sanitary sewer during investigation that we were able to block in November, 2025. We suspect that was some if not all the additional overflow during heavy rains. We will continue to monitor this shed as well as some lining is scheduled for this sewer shed January, 2026. The gravity sewer replacement in the alley between 22nd and 23rd and P St and Mitchell Rd, has begun and will be complete by March, 2026.

EAST SIDE: There will be eight overflow points left on the east side.

Overflow Point	Permit #	Events this quarter
K Street Storm	022	10
M St between 13 th & 14 th	016	1
22 nd & N St	021	0
22 nd & M St	003	2
22 nd & F St	004	5
25 th & P St	017	1
Broadview	006	0
Windwood	010	0

We have 6 different areas that will have CIPP lining in January, 2026 weather permitting.

The implementation schedule has been updated to mark complete on the Spider Creek lift station and storage project and extend the gravity sewer replacement until March, 2026.

The implementation schedule had two updates this quarter highlighted in yellow.

If there are any concerns or other items you would like to see listed in each quarterly report, please let us know. We are committed and continue to demonstrate progress to solve the problems Bedford has.

Sincerely,

A handwritten signature in black ink that reads "Misty Adams". The signature is written in a cursive, flowing style.

Misty Adams
Utilities Director

Cc: Sam Craig
Jeff Dewitt
Todd Trinkle
Jed Moore
Doug Staggs

System	Phase Description	Start Date	End Date	Activity	Status of Work	Overflow Point
East Side	East Side Alternative Project TBD (Funding, Survey, Design & Const.)	2029-11	2032-11	Capital Project	On-Going	022 - K Street Storm, 003 - 22nd & M
East Side	Rain and Overflow Monitoring	2012-01	2032-11	Capital Project	On-Going	016 - M St (between 13th & 14th), 021 -1 22nd & N
West Side	Rain and Overflow Monitoring	2012-01	2032-11	Capital Project	On-Going	
East Side	Install New Flow Monitors As Needed	2012-01	2032-11	Capital Project	On-Going	
East Side	East Side Alternative Project TBD (22nd & F Storage Project) (Funding, Survey, Design & Const.)	2031-07	2032-07	Capital Project	On-Going	004 - 22nd & F, 003 - 22nd & M
East Side	East Side Alternative Project TBD (Funding, Survey, Design & Const.)	2027-10	2029-10	Capital Project	On-Going	004 - 22nd & F, 003 - 22nd & M, 022 - K Street Storm
East Side	22nd & F Lift Station Sewershed (Discharge point - Force Main To 22nd & J)	2019-05	2029-07	Camera Investigation	On-Going	
East Side	22nd & M Lift Station Sewershed (Discharge point - Force Main To Washington Ave & Norton Ln)	2019-08	2029-07	Camera Investigation	On-Going	
East Side	Blue Hole Lift Station Sewershed (Discharge point - Force Main To Alley F Street)	2019-02	2029-07	Camera Investigation	On-Going	
East Side	South I Street Lift Station Sewershed (Discharge point - Force Main Pumps 25th & H)	2019-03	2029-07	Camera Investigation	On-Going	
East Side	20th Street Lift Station Sewershed (Discharge point - Force Main To Manhole on 20th St & E)	2019-04	2029-07	Camera Investigation	On-Going	007 - Spider Creek, 011 - 5th & Lincoln
East Side	22nd Street Lift Station Sewershed (Discharge point - Force Main To Manhole on 22nd St)	2019-04	2029-07	Camera Investigation	On-Going	-
East Side	Bedford Heights SSO Storage (Funding, Survey, Design & Const.)	2028-03	2028-12	Capital Project	On-Going	008 - Bedford Heights
East Side	East Side Alternative Project TBD Hospital (Funding, Survey, Design & Const.)	2025-03	2027-09	Capital Project	On-Going	017 - P St & 25th
West Side	Monitor and Report SSO Discharges from outfalls	2026-01	2027-01	Post Construction Monitoring	In Progress	009 - North N St, 010 - Windwood PS

West Side	Gravity Sewer Between 5th St. and John Williams Blvd (Funding, Survey, Design, & Const.)	2020-01	2023-12	Capital Project	Completed	-
West Side	29th Street Lift Station Sewershed (Discharge point - Force Main on 29th St & Broadview Drive)	2021-07	2023-12	Camera Investigation	Completed	-
East Side	East/West Sewershed Lining	2023-04	2023-09	Capital Project	Completed	011 - 5th & Lincoln Ave.
East Side	Sewer Master Plan Update Approval By IDEM	2023-06	2023-09	Capital Project	In Process	-
West Side	Sewer Master Plan Update Approval By IDEM	2023-06	2023-09	Capital Project	In Process	-
East Side	New Main Gravity Sewer To Bedford Heights	2021-08	2022-08	Capital Project	Completed	008 - Bedford Heights 022 - K Street Storm
East Side	New Gravity From Riley LS to Bedford Heights LS Phase IV	2021-08	2022-08	Capital Project	Completed	008 - Bedford Heights 022 - K Street Storm
East Side	Blue Hole Pump Station Force Main (Funding, Survey, Design, & Const)	2016-08	2022-03	Capital Project	Completed	003 - 22nd & M, 022 - K Street Storm
East Side	22nd & F Lift Station Improvements Project (Funding, Survey, Design, & Const)	2019-08	2022-02	Capital Project	May not be needed	-
West Side	Armory Lift Station Sewershed (Discharge point - Force Main To 19th St)	2021-11	2021-11	Camera Investigation	Completed	-
East Side	Bailey Scales/White Ln. Area Gravity Sewer Replacement Phase II	2019-01	2021-07	Capital Project	Completed	003 - 22nd & M, 022 - K Street Storm
West Side	Stone Shawnee Bridge & Dental Station Dr) Sewershed (Discharge point - Manhole At Shawnee & Dental Drive	2021-06	2021-06	Camera Investigation	Completed	-
East Side	Riley Apartments Gravity Sewer Replacement Phase III	2020-02	2021-01	Capital Project	Completed	008 - Bedford Heights, 022 - K Street Storm
West Side	Lincoln Avenue Stormwater Improvements Project (Funding, Survey, Design, & Const)	2018-03	2020-10	Capital Project	Completed	007 - Spider Creek, 011 - 5th & Lincoln
West Side	WTP Lift Station Sewershed (Discharge point - Force Main To Manhole In 27th St)	2020-05	2020-05	Camera Investigation	Completed	-
West Side	Hobby's Lift Station Sewershed (Discharge point - Force Main To Manhole 26th & Q St)	2020-04	2020-04	Camera Investigation	Completed	-

West Side	Windwood Lift Station Sewershed (Discharge point - Force Main To Manhole Southwood & Windwood Dr)	2020-03	2020-03	Camera Investigation	Completed	-
West Side	Gravity Sewer Between John Williams Blvd and U St. (Funding, Survey, Design, & Const.)	2017-05	2020-01	Capital Project	Completed	007 - Spider Creek
East Side	15m & G Lift Station Sewershed (Discharge point - Force Main To Manhole In Alley Between G & J!_)	2019-01	2019-01	Camera Investigation	Completed	-
East Side	Quail Ridge Lift Station Sewershed (Discharge point - Force Main To Manhole on East 16th St)	2019-01	2019-01	Camera Investigation	Completed	-
West Side	Glen Meadows Lift Station Sewershed (Discharge point - Force Main To Manhole on Columbus Ave)	2018-10	2018-12	Camera Investigation	Completed	-
East Side	Bedford Heights Lift Station Sewershed (Discharge point - Force Main To 6th & H)	2018-08	2018-09	Camera Investigation	Completed	-
East Side	Riley Blvd. Lift Station Sewershed (Discharge point - Force Main To Manhole To Bedford Heights)	2018-07	2018-07	Camera Investigation	Completed	-
East Side	Replace Bedford Heights New Force Main (Funding, Survey, Design, & Const)	2014-07	2017-11	Capital Project	Completed	008 - Bedford Heights, 022 - K Street Storm
East Side	Replace Gravity Sewer In Alley between 24th & 25th From Washington to Q St - Phase I	2017-06	2017-10	Capital Project	Completed	017 - P St & 25th
East Side	58 & Mount Pleasant Gravity Sewer Replacement	2017-04	2017-08	Capital Project	Completed	008 - Bedford Heights, 022 - K Street Storm
West Side	Rogers Lift Station Sewershed (Discharge point - Force Main To Manhole Hillcrest Rd)	2017-06	2017-06	Camera Investigation	Completed	-
West Side	10th Street Lift Station (Discharge point - Force Main To Ma hole In (WB)	2017-04	2017-05	Camera Investigation	Completed	-
West Side	Remax Lift Station Sewershed (Discharge point -Force Main To Manhole In Parking Lot JWB & Bellback)	2017-02	2017-03	Camera Investigation	Completed	-
West Side	Stalker School Lift Station Sewershed (Discharge point -Force Main To Manhole Alley 5th St & V)	2017-01	2017-01	Camera Investigation	Completed	-
West Side	North N Street Lift Station Sewershed (Discharge point -Force Main In Alley Intersecting P Street)	2016-10	2016-12	Camera Investigation	Completed	-
West Side	Gravity Sewer Between U St. and Spider Creek PS (Funding, Survey, 2014-06 Design, & Const)	2014-06	2016-10	Capital Project	Completed	007 - Spider Creek

East Side	Replace Main Gravity Sewer To Blue Hole PS -Construction	2015-10	2016-05	Capital Project	Completed	020 - Blue Hole
East Side	Sewer Master Plan Approval By IDEM	2015-10	2015-10	Capital Project	Completed	-
West Side	Sewer Master Plan Approval By IDEM	2015-10	2015-10	Capital Project	Completed	-
East Side	Start Flow Monitoring Study & Install Additional Flow Monitors	2014-03	2015-05	Capital Project	Completed	-
West Side	Start Flow Monitoring Study & Install Additional Flow Monitors	2014-03	2015-05	Capital Project	Completed	-
East Side	Sewer Master Plan Submittal To IDEM	2014-01	2014-01	Capital Project	Completed	-
West Side	Sewer Master Plan Submittal To IDEM	2014-01	2014-01	Capital Project	Completed	-

--