



INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
We Protect Hoosiers and Our Environment.

100 N. Senate Avenue • Indianapolis, IN 46204
(800) 451-6027 • (317) 232-8603 • www.idem.IN.gov

Eric J. Holcomb
Governor

Brian C. Rockensuess
Commissioner

June 26, 2024

Via Certified Mail No.: 7018 1130 0001 7979 6181

Michael R Burrow, President
NineStar Connect
2243 E Main Street
Greenfield, IN 46140

Dear Mr. Burrow:

Re: Approval of Additional Action Plan
Commissioner of the Department of
Environmental Management
v.
NineStar Connect
NPDES Permit No. IN0036528
Case No. 2014-22599-W
Greenfield, Hancock County

The Indiana Department of Environmental Management (IDEM) has completed the review of NineStar Connect (Respondent)'s Additional Action Plan. It is hereby approved and incorporated into the Agreed Order and shall be deemed an enforceable part thereof. Respondent should continue to implement the approved Additional Action Plan and adhere to all milestone dates contained therein.

Beginning with the first calendar quarter following the date of this letter, NineStar Connect shall submit to IDEM a written progress report within 10 days of the end of each calendar quarter, which identifies the compliance actions implemented during each quarter ending on March 31st, June 30th, September 30th, and December 31st until completion of the Compliance Plan.

If you have any questions, please contact Samantha Clements, Case Manager, Water Enforcement Section, at (317) 232-8767 or SClement@idem.in.gov.

Sincerely,

Jessica Irvine, Chief
Water Enforcement Section
Office of Water Quality



A State that Works

JOB: 123095 NineStar Connect CR 200 W Sewer-Division II

S M Job	Start Finish	Days	Description
123095	3/4 3/15	10/ Mobilize	
123095	3/4 4/12	30/ Force Main STA 0+00 to 24+50 (DRILLING)	
123095	4/15 5/30	34/ Force Main STA 10+00 to STA 43+50 (DRILLING)	
123095	6/3 6/28	20/ Force Main Bore Under I-70	
123095	7/1 9/30	66/ Force Main STA 25+00 to STA 108+00 (DRILLING)	
123095	10/1 11/15	34/ Force Main STA 151+00 to STA 190+50 (DRILLING)	
123095	6/3 10/11	95/ Gravity Sewer STA 160+29 to 109+04	
123095	5/13 5/16	265/ Restoration	

Month	Start	Finish	Description
Mar 2024	118251	1522296	Mobilize
Apr 2024	1320278	1017241	Force Main STA 0+00 to 24+50 (DRILLING); SHT C03 to C05
May 2024	1320278	1017241	Force Main STA 10+00 to STA 43+50 (DRILLING); SHT C03 to C05
Jun 2024	1320278	1017241	Force Main Bore Under I-70; SHT C05
Jul 2024	1320278	1017241	Force Main STA 25+00 to STA 108+00 (DRILLING); SHT C05 to C213
Aug 2024	1320278	1017241	Force Main STA 151+00 to STA 190+50 (DRILLING); SHT C05 to C213
Sep 2024	1320278	1017241	Force Main Lay Down Work; SHT C00 thru C064
Oct 2024	1320278	1017241	Gravity Sewer STA 160+29 to 109+04; SHT C06 - C400
Nov 2024	1320278	1017241	Restoration
Dec 2024	1320278	1017241	Restoration
Jan 2025	1320278	1017241	Restoration
Feb 2025	1320278	1017241	Restoration
Mar 2025	1320278	1017241	Restoration
Apr 2025	1320278	1017241	Restoration
May 2025	1320278	1017241	Restoration
Jun 2025	1320278	1017241	Restoration

