**** This is an EXTERNAL email. Exercise caution. DO NOT open attachments or click links from unknown senders or unexpected email. ****

Adam-

This is the clean closure plan for Linden, IN wwtp lagoon for your review.

Thank you

--

LANCE WEALING (765)-430-6473 CELL

WEALING BROTHERS LLC Fowler, IN (219)-261-2520- office (219)-261-2531- fax

www.wealingbrothers.com



Biosolids Management

4161 N. 600 E.

Fowler, IN 47944

August 2023

CLEAN CLOSURE PLAN

WASTEWATER TREATMENT PLANT LAGOON

LINDEN, IN

Prepared for:

Town of Linden, IN P.O. Box 352 Linden, IN 47955

Facility Location: 850 Linden Boulevard Linden, Indiana 47955 Montgomery County

Prepared by: Lance Wealing Wealing Brothers 4161 N. 600 E.

Fowler, IN 47944

Contents:

Project background and introduction-	4
Closure Plan-	5
Sampling-	5
Background sampling procedure-	6
Sampling method-	6
Quality assurance plan-	7
Estimated Schedule for closure activities-	7

Attachments:

- 1. Site map
- 2. Background sampling map
- 3. Lagoon sample map
- 4. Lagoon analysis

PROJECT BACKGROUND AND INTRODUCTION

Current Lagoon description:

• The town of Linden, IN has a lagoon that is no longer used. This lagoon was cleaned by Wealing Brothers several years ago and has only been used a few times since. Since the lagoon is not being utilized it is the intent of IDEM to have Linden perform a clean closure of the lagoon structure.

Lagoon Closure:

- The intent of Linden wastewater plant is to clean and close this lagoon since it is no longer used.
- All biosolids will be removed by using a dozer and excavator. The floor and banks of the lagoon will be scraped clean.
- All biosolids in the lagoon will be removed and hauled to Wealing Brothers bio center facility where it will be land applied at a later date.
- Once all the biosolids are removed and floor and sides are scraped clean, Wealing Brothers will pull samples of the soil of the lagoon floor and banks to test for contaminants.

Future property description:

• Once the testing is completed and it is verified that no contaminates remain, final grading will proceed. The lagoon banks will be pushed in and used for fill and entire will be returned to natural grade and grass will be sown.

Closure plan:

Wealing Brothers will first dewater the free liquid off the lagoon and return it to the influent of the wastewater plant where it will be treated. After all free water is removed Wealing Brothers will remove all biosolids and transport it to the Wealing Biocenter where it will be stored, blended with other biosolids and land applied at a later date. It is estimated there will be less than 100,000 gallons to be removed from the lagoon. The total verified final amount of biosolids removed will be submitted to IDEM in the clean closure report upon completion. Once all sludge is removed detailed pictures will be taken and submitted to IDEM, soil sampling will take place at this time.

SAMPLING:

Soil samples will be collected in order to compare soil conditions at the location of the proposed closure, with that of background locations which are unaffected by the Wastewater treatment facility activities. The background samples will serve as the benchmark to determine if contaminates are removed from the site, or if any additional lagoon liner removal will be necessary to be within the range of acceptable limits.

BACKGROUND SAMPLING PROCESS:

Two background sampling areas will be selected at areas which are deemed to be unaffected by the facility operations. The samples will be collected from the top 6' of soil to provide a basis for comparison with that of the lagoon structure. The background sampling locations are in attachment 2.

The soil samples will be analysed for the following:

- Heavy Metals- Arsenic, Cadmium, Copper, Lead, Mercury, Molybdenum, Nickel, Selenium, Zinc. (Sampled under 40 CFR, Part 503 biosolids land application guidance)
- Volatile and synthetic organic compounds and pesticides
- Polychlorinated biphenyls (PCB's) sampled under 40 CFR, Part 503.

Results of this sampling and analysis will be submitted to IDEM for review for final clean closure.

LAGOON SAMPLING PROCESS:

Samples will be collected in order to capture an accurate representation of soil conditions below the lagoon liner. This lagoon will have 1 sample taken from the floor, and 2 taken from lagoon banks of opposite sides. The samples will be collected from the top 6" of soil immediately beneath the lagoon liner. The depth of this soil is anticipated to contain the highest levels of potential contaminants because of its proximity to the lagoon liner.

SAMPLING METHODS:

- Test methods for evaluating solids waste, Physical/ Chemical methods (SW-846)
- EPA VOC sampling method 5035A or equal
- EPA metals testing sampling method 29 or equal
- Remediation closure guidance

The entity analyzing the soil samples will be required to comply completed with all testing and analytical procedures prescribed in the written testing methods. Any deviations from specified methods will be stated.

QUALITY ASSURANCE PLAN:

Sample analysis will be done by an independent lab which will be expected to follow the appropriate Quality Assurance Project Plan (QAPP) for each different method of sampling conducted.

Sampling Related Items:

- Completed COC with sampling time, date, and ID.
- Map of sampling locations
- Adequate sample volumes

ESTIMATED SCHEDULE FOR CLOSURE ACTIVITIES:

Wealing Brothers would like to have this work scheduled for summer 2024, contingent upon approval from IDEM to proceed with this Clean closure plan.



Conservation Service

National Cooperative Soil Survey

Map Unit Legend

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI				
Du	Drummer silty clay loam	0.9	25.2%				
PrA	Proctor silt loam, moderately wet, 0 to 2 percent slopes	0.0	0.1%				
Ud	Udorthents, loamy	2.8	74.7%				
Totals for Area of Interest		3.7	100.0%				







Final Analytical Report

CF Environmental Laboratory, LLC 3711 Vanguard Drive Suite D Fort Wayne, IN 46809

Report Date:	7/24/2023
Date Received:	7/13/2023
Time Received:	12:50 PM
Sampler	1 \0/
Sampler.	L.VV.
Date Sampled:	7/12/2023

Laboratory ID: 070384

Customer: Wealing Brothers LLC 4161 N 600 E Fowler, IN 47944

Project: Linden Lagoon

Sample Location: Linden Lagoon grab

Parameter	Wet Weight Basis			Dry Weight Basis		Table 1	Table 1 Table 3 Loading Rate		Analyst	Analysis Data	Mathe d Defenses	
	Result	Units	LOQ	Result	Units	mg/kg	mg/kg	lbs/Wet Ton	lbs/Dry Ton		Analysis Date	wethoa Reference
Arsenic, Total	0.332	mg/kg	0.034	5.53	mg/kg	75	41	0.000664	0.011067	CSF	07/14/23	SW846 6010D
Cadmium, Total	0.125	mg/kg	0.004	2.08	mg/kg	85	39	0.000250	0.004167	CSF	07/14/23	SW846 6010D
Copper, Total	33.6	mg/kg	0.091	560	mg/kg	4300	1500	0.067200	1.120000	CSF	07/14/23	SW846 6010D
Lead, Total	1.28	mg/kg	0.023	21.3	mg/kg	840	300	0.002560	0.042667	CSF	07/14/23	SW846 6010D
Selenium, Total	<0.068	mg/kg	0.068	<1.13	mg/kg	100	100	0.000136	0.002267	CSF	07/14/23	SW846 6010D
Zinc, Total	22.3	mg/kg	0.136	372	mg/kg	7500	2800	0.044600	0.743333	CSF	07/14/23	SW846 6010D
Nickel, Total	1.20	mg/kg	0.045	20.0	mg/kg	420	420	0.002400	0.040000	CSF	07/14/23	SW846 6010D
Molybdenum, Total	0.423	mg/kg	0.045	7.05	mg/kg	75		0.000846	0.014100	CSF	07/14/23	SW846 6010D
Mercury, Total	<0.1014	mg/kg	0.1014	<1.69	mg/kg			0.000203	0.003383	BRM-Alloway	07/18/23	SW846-7471A
PCBs, Total	<0.0672	mg/kg	0.067	<1.12	mg/kg			0.000134	0.002233	AOP-alloway	07/18/23	SW-8082A
Moisture, Percent	94.0	%	0.1							LND	07/13/23	SM2540 G
Solids. Total (%)	6.0	%	0.1	100	%			120	2000	LND	07/13/23	SM2540 G

The reported results relate only to the samples as they have been received by the laboratory. The analytical methods used conform to the current version of 40 CFR part 136.3 unless otherwise noted. All Standard Methods for the Examination of Water and Wastewater test procedures, are performed in accordance with the 22nd edition (2012). Upon receipt at the laboratory, all samples were stored at 6°C or below.

"<" = analyzed for but not detected at or above the reported limit

"N" = see case narrative

"Alloway" = contract laboratory

"LOQ" = Limit of Quantification BDL = Below Detection Limit Table 1 & 3 : mg/kg Dry Weight Basis

Approved By: Lind Fuhiman Cindi Fuhiman, General Manager