

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT

We Protect Hoosiers and Our Environment.

100 N. Senate Avenue • Indianapolis, IN 46204 (800) 451-6027 • (317) 232-8603 • www.idem.IN.gov

Eric J. Holcomb

Brian C. Rockensuess

Commissioner

February 22, 2024

VIA ELECTRONIC MAIL

The Honorable Daniel Rickord, Mayor City of Decatur 172 North Second Street Decatur, Indiana 46733

Dear Mayor Rickord:

Re: CSO Compliance Plan Implementation Schedule City of Decatur NPDES Permit No. IN0039314 Agreed Order No. 2012-20621-W Adams County

The Indiana Department of Environmental Management (IDEM) Office of Water Quality (OWQ) has conducted a review of the City of Decatur's letter and revised Combined Sewer Overflow (CSO) Compliance Plan Implementation Schedule dated February 12, 2024. With this letter, IDEM grants approval of the revised CSO Compliance Plan Implementation Schedule (copy enclosed).

The projects and dates within the revised CSO Compliance Plan Implementation Schedule will not change; however, the City is adding Smart Sewer Investigation identified as Phase 3C within the schedule. The Phase 3C Smart Sewer Investigation will coincide with the Phase 3B Post Construction Monitoring (PCM) timeframe. The Smart Sewer Investigation will help determine areas of high Inflow/Infiltration (I/I) for repair and help further refine the sizing of projects within Phase 4.

The revised CSO Compliance Plan Implementation Schedule does not change the schedule length or the level of control in the approved original Long Term Control Plan (LTCP), which is to capture and provide full treatment of flows from storm events up to and including the 10-year, 1-hour design storm. IDEM staff will share the revised CSO Compliance Plan Implementation Schedule with the Water Enforcement Section to have the schedule enforceable under the current Agreed Order Case No. 2012-20621-W. The City of Decatur shall implement the schedule accordingly. All other terms and conditions of the Agreed Order remain in effect.



The Honorable Daniel Rickord, Mayor Page 2

Please contact Kara Wendholt at 317-233-5961 or by e-mail at kwendhol@idem.in.gov if you have any questions regarding this letter.

Sincerely,

Leigh Voss, Chief

Leigh Voss, Chief Municipal NPDES Permits Section

Office of Water Quality

Enclosure

cc: Karey Fuelling, Wastewater Superintendent
Josh Zimmerman, Infrastructure Manager

Amari Farren, IDEM Water Enforcement Section Chief Grant Chaddock, IDEM Water Enforcement Case Manager

Decatur, Indiana

LTCP Agreed Order Milestone Dates

Description	Completion Dates
Phase 1 – Submit LTCP Compliance Plan	2/8/2015
Phase 2 – Storage Tank Modification & Interceptor Cleaning and CCTV (Early Action Projects)	10/1/2014
Phase 3 – Bidding	4/30/2016
Phase 3 – Construction (14 months)	6/30/2017
Phase 3 – Post Construction Monitoring	6/30/2018
Phase 3A – Targeted Sewer System Assessment/Investigation and Remediation	3/1/2024
Phase 3A -Yearly Progress Reports	7/1/2022
	7/1/2023
	7/1/2024
Phase 3B – Post Construction Monitoring	12/31/2024
Phase 3C – Smart Sewer Investigation	12/31/2024
Phase 4 – Update Phase 4 Plan	6/1/2025
Phase 4 – Survey, Engineering, Permitting, and Land Acquisition	6/1/2026
Phase 4 – Bidding	8/1/2026
Phase 4 – Construction (16 months)	12/1/2027
Phase 4 – Post Construction Monitoring	10/1/2028

Revised 2/12/2024