



Indiana Department of Environmental Management

We Protect Hoosiers and Our Environment.

100 N. Senate Avenue • Indianapolis, IN 46204

(800) 451-6027 • (317) 232-8603 • www.idem.IN.gov

Michael R. Pence
Governor

Carol S. Comer
Commissioner

December 19, 2016

VIA ELECTRONIC MAIL

The Honorable Greg York, Mayor
City of New Castle
227 North Main Street
New Castle, Indiana 47362

Dear Mayor York:

Re: Long Term Control Plan Implementation Schedule
City of New Castle
NPDES Permit No. IN0023914
State Judicial Order No. 33C01-0708 PL0018
Henry County

The Indiana Department of Environmental Management (IDEM) Office of Water Quality (OWQ) has conducted a substantive review of the City of New Castle's revised Combined Sewer Overflow (CSO) Long Term Control Plan (LTCP) Implementation Schedule received December 9, 2016, and by this letter grants approval of the revised LTCP Implementation Schedule for Project 9A (copy enclosed).

The revised LTCP implementation schedule does not change the original level of control approved on August 22, 2007. The revised schedule does not extend the full implementation end date of the LTCP. IDEM staff will share the revised LTCP implementation schedule to have the schedule enforceable under the current State Judicial Order No. 33C01-0708 PL0018. The City of New Castle shall implement the schedule accordingly. All other terms and conditions of the State Judicial Order remain in effect.

Please contact Colin Shumake at 317-234-9558 or by email at cshumake@idem.in.gov if you have questions regarding this letter.

Sincerely,

A handwritten signature in black ink that reads "Leigh Voss".

Leigh Voss, Chief
Municipal NPDES Permits Section
Office of Water Quality


The Honorable Greg York, Mayor
Page 2

Enclosure

cc: Dave Barker, Director of Public Works
David Copenhaver, Board of Public Works
Steve Swoveland, Wastewater Superintendent
Andy Schmidt, IDEM Wastewater Inspector
Sierra Alberts, IDEM Attorney
Keith Bryant, PE, United Consulting

Attachment - Revised LTCP Schedule for Project 9A
 City of New Castle
 NPDES Permit No. IN0023914
 State Judicial Order No. 33C01-0708 PL0018

Project No. / Description	Task	Current Completion Date	Proposed Completion Date
Project 9A	Design Engineering	November 15, 2016	February 15, 2017
Project 9A	Land Acquisition completion	February 15, 2017	April 1, 2017
Project 9A	Permits	January 15, 2017	April 1, 2017
Project 9A	Bid Receipt	March 15, 2017	UNCHANGED
Project 9A	Construction commencement	April 1, 2017	UNCHANGED
Project 9A	Construction Completion	April 15, 2018	UNCHANGED



City of New Castle, Indiana

Greg York, Mayor

December 9, 2016

Mr. Colin Shumake
CSO Project Manager
Indiana Department of Environmental Management
Wet Weather Section
100 N. Senate Avenue, IGCN 1255
Indianapolis, Indiana 46204-2251

RE: City of New Castle, Indiana
CSO LTCP Implementation Schedule Modification Request

Dear Mr. Shumake:

As noted in our previous correspondence we have encountered additional delays with Project 9A. We have been proceeding with the design and land acquisition process with much success. We do, however, have some issues to work through with at least one property owner. Since the results of this negotiation will impact the final design and subsequent permitting, we need to modify these milestone completion dates to allow for this final coordination. We ask for modification of the following milestones to allow us to properly design and complete the project.

Project No. / Description	Task	Current Completion Date	Proposed Completion Date
Project 9A	Design Engineering	November 15, 2016	February 15, 2017
Project 9A	Land Acquisition completion	February 15, 2017	April 1, 2017
Project 9A	Permits	January 15, 2017	April 1, 2017
Project 9A	Bid Receipt	March 15, 2017	UNCHANGED
Project 9A	Construction commencement	April 1, 2017	UNCHANGED
Project 9A	Construction Completion	April 15, 2018	UNCHANGED

Mr. Colin Shumake
Indiana Department of Environmental Management
RE: City of New Castle, Indiana
CSO LTCP Implementation Schedule Modification Request
December 9, 2016
Page 2

We do not anticipate that these milestone adjustments will impact the construction completion for the project.

If you have any questions or comments in regards to this or other project milestones, please contact our office or our engineer (Keith Bryant at United Consulting – 317.895.2585) at your convenience.

Sincerely,
CITY OF NEW CASTLE



Greg York
Mayor

- c: Mr. Dave Barker, Director of Public Works
- Mr. David Copenhaver, Board of Public Works
- Mr. Ed Hill, GIS Department
- Mr. Steve Swoveland, Wastewater Superintendent
- Mr. Keith Bryant, PE, United Consulting