

*We did not open in April.*

System Name

IN2910970

Stevensons Point Campground

Date (month, day, year)

*5-4-2020*



# Seasonal System Startup Requirements

State Form 55927 (R2 / 9-16)

*we plan to open soon*

This checklist must be completed as you start up your system. It will aid in preventing contamination from entering your water system and will help you identify problems with your system. You must complete the following tasks (if applicable), check completion of each task, and mail, fax, or e-mail a signed copy with a copy of the special purpose sample result to the IDEM Drinking Water Branch. Make and keep a copy for your records.

## Review Sampling Requirements Done?

- Review sampling schedule available at [myweb.in.gov/IDEM/DWW/](http://myweb.in.gov/IDEM/DWW/) or you can call 1(800) 451-6027 ext. 47430  Yes
- Make arrangements for sample collection analysis with a certified lab (including SSLAP)  Yes
- Review your site sampling plan and make sure it is up to date  Yes

## Well(s) Done?

- Well cap is tight and secure  Yes
- Pump house is locked and secure  Yes  n/a
- Well casing is structurally sound and there is no visible damage  Yes
- Vent screen is in place and downturned  Yes  n/a
- Rodents and insects are kept out of any enclosure around the well (e.g. keep area mowed)  Yes
- The source or well sample tap\* does not leak and flows freely when opened  
\*This is typically a spigot, hose bib, or sample tap located after the well but before the storage tank or any water treatment device  Yes
- Contaminant sources such as chemicals, livestock, and fuel are kept at least 100 feet from the well  Yes
- Check for evidence of flooding or standing water near the well  Yes

## Treatment Equipment Done?

- All components are operating properly and free of corrosion or damage  Yes  n/a
- ANSI- or NSF-approved water treatment chemicals are on hand  Yes  n/a

## Storage Tank(s) Done?

- All valves, gauges, and controls are working properly  Yes  n/a

RECEIVED

MAY 07 2020

System Name

PWSID

Date (month, day, year)

**Storage Tank(s) CONTINUED** **Done?**

- Pressure is being maintained and the pump is cycling normally (once the system is pressurized)  Yes
- Tanks are sealed, **not** leaking, and in working order  Yes
- For a non-pressurized tank, the vent screen is in place and downturned  Yes  n/a

**Distribution System** **Done?**

- All accessible lines and equipment are free of corrosion, damage, or leaks  Yes
- All valves open and close freely  Yes  n/a
- Outdoor spigots or yard hydrants have vacuum breakers or backflow preventers  Yes  n/a
- All testable backflow preventers have been tested by a certified backflow tester in the last twelve (12) months.  Yes  n/a

**Activate and Pressurize** **Done?**

- Well and pump are operating correctly  Yes
- System is fully pressurized (at least 20 psi) and not leaking  Yes
- Water treatment equipment is operating correctly  Yes  n/a

**Disinfect and Flush System** **Done?**

- System was disinfected  Yes  No
- System was flushed  Yes
- Collected a satisfactory special purpose total coliform sample from farthest point in the distribution system. Submit results of sample to IDEM.  Date Collected
- Keep a copy of this checklist and submit the original to IDEM.  Yes

Date system opens for the season: *depends on the virus and the*

Comments (Attach an additional sheet if more space is needed.)  
*We will be testing the water this week* ~~governance~~ *rules*

I certify, under penalty of law, that this document was prepared by me, and that any deficiencies found during this seasonal start-up inspection have, to the best of my knowledge and belief, been corrected.

**Mail, fax, or e-mail checklist and sample result to**  
Indiana Department of Environmental Management  
100 N. Senate Ave IGCN 1255  
Indianapolis, IN 46204  
Fax: 317-234-7462  
Email: [CapCert@idem.in.gov](mailto:CapCert@idem.in.gov)

*Santa Ellen*  
Name Signature

*5-4-2020*  
Date (month, day, year)