

From: Shihua Chen <schen@valpo.us>
Sent: Tuesday, June 25, 2024 2:56 PM
To: MELVIN, LIZ <LMELVIN@idem.IN.gov>
Cc: IDEM DW Permits <dwpermits@idem.IN.gov>
Subject: RE: WS 12703 VALPARAISO DEPARTMENT OF WATER WORKS PWSID# 5264029

**** This is an EXTERNAL email. Exercise caution. DO NOT open attachments or click links from unknown senders or unexpected email. ****

Good afternoon Liz,

Just an update to you that the well construction will start on July 1st. Thank you very much for waiving the 10- day advance notice. The following is the information related to the construction work per the permit condition #1:

1. **Permit #:** WS12703
2. **PWSID#:** 5264029
3. **Location of construction:** Valparaiso Country Club Well Field
4. **Description of construction:** Installation of two 16-inch steel wells (CC-1R, CC-2R) with respective vertical turbine pumps at 875 GPM and 500 GPM; installation of 170 feet of 8-inch and 170 feet of 6-inch transmission main together with all the necessary appurtenances.
5. **Construction start date:** July 1, 2024
6. **Anticipated duration of construction:** 12 months (including installing stationary generators)
7. **Name and Phone # of permittee or permittee's representative who will be present during Construction:** Shihua Chen, 518-669-9289

Thanks again for your assistance in this process. Please let me know if you have any questions.

Shihua