



**UNDERGROUND STORAGE
TANK INSPECTION REPORT**
INDIANA DEPARTMENT OF
ENVIRONMENTAL MANAGEMENT

Inspector's Name:	Doug Fisher
Date:	11/17/2016
Time In:	8:30 AM
Time Out:	9:30 AM
Inspection Type:	Follow-up

General Information

Facility Information	
Facility Name	SEELY MART
Facility Location	9681 E US HWY 40 Terre Haute, IN 47803, Vigo County
Facility Mailing Information	435 Virginia Ave. Suite 707 Indianapolis, IN 46203
Owner Information	
UST Operator Certificate [329 IAC 9-9]	Name: Raj Compliant with IDEM'S UST "A" Operator Training in accordance with 329 IAC 9. Certification Expiration Date: Name: C's are current. Compliant with IDEM'S UST "C" Operator Training in accordance with 329 IAC 9. Certification Expiration Date:

Operating Information

Facility Registration Number	8379
GPS Location Collected	<input type="radio"/> Yes <input type="radio"/> No <input type="radio"/> Previously Collected
Financial Assurance Financial Responsibility [329 IAC 9-8]	Yes
Number of Registered Tanks	3
Number of Compartmented USTs	0

General Comments

--

Tank Information

Tank #	Contents	Status	Install Date
1	Gasoline	In Use	1/1/1997
ID	Dimensions	Capacity	Contents
1		10000	Gasoline
Corrosion Protection		Anode Test	
Tank	Piping		
	Flex Double Walled		

Steel Galvanic No results.		
Last Tank Corrosion Test	Last Piping Corrosion Test	
Release Detection		Spill Protection
Tank	Piping	Spill Bucket
Automatic Tank Gauge VR 350 with passing results 12 mo.	In Line Detect Annual Pressurized Piping Line Leak Detectors Annual Line Tightness Test No results.	Overfill Protection
		Automatic Shutoff

Tank #	Contents	Status	Install Date
2	Gasoline PUL	In Use	1/1/1997

ID	Dimensions	Capacity	Contents
2		6000	Gasoline PUL
Corrosion Protection			Anode Test
Tank	Piping		
Steel Galvanic No results.	Flex Double Walled		
Last Tank Corrosion Test	Last Piping Corrosion Test		
Release Detection			Spill Protection
Tank	Piping		Spill Bucket
Automatic Tank Gauge VR 350 with passing results last 12 mo.	In Line Detect Annual Pressurized Piping Line Leak Detectors Annual Line Tightness Test	Overfill Protection	
		Automatic Shutoff	

Tank #	Contents	Status	Install Date
3	Kerosene	In Use	1/1/1997

ID	Dimensions	Capacity	Contents
3		3000	Kerosene
Corrosion Protection			Anode Test
Tank	Piping		
Fiberglass Confirm FRP at next CP test.	Flex Double Walled		
Last Tank Corrosion Test	Last Piping Corrosion Test		
Release Detection			Spill Protection
Tank	Piping		Spill Bucket
			Overfill Protection

Automatic Tank Gauge VR 350 with passing results last 12 mo.	In Line Detect Annual Pressurized Piping Line Leak Detectors Annual Line Tightness Test No results.	Automatic Shutoff
--	---	-------------------

Inspection Results/Action	
Inspection Results:	- Pending Compliance Testing November 21, 2016.
Facility Status:	Active
Documents and Photos Comments:	
<p>Written Summary of Inspection: Inspector Needs:</p> <p>1) Conduct Cathodic Protection Testing on Steel Tanks by Certified Contractor. 2) Conduct annual Line and Leak Detector testing by Certified Contractor.</p> <p>(COFA issued 6/2015, need LOC update letter). (Have contractor confirm 3K K-1 Tank is FRP).</p> <p>** Follow Up Inspection (11/17/2016):</p> <p>Cathodic Testing and annual Line and Leak Detector Testing scheduled for Monday Nov. 21, 2016. PEMCO is the contactor and will email results upon completion.</p> <p>**Pending</p>	
<input type="checkbox"/> Fuel Prohibition/ Red Tag	<input type="checkbox"/> Suspected release found during inspection



**UNDERGROUND STORAGE
TANK INSPECTION REPORT**

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
Office of Land Quality, UST Section
100 N. Senate Avenue
Indianapolis, IN 46204-2251
Telephone: (800) 451-6027 or (317) 234-4112

UST INSPECTION ADDITIONAL COMMENTS

Date: 11/17/2016	Facility ID/Agency ID: 8379	Facility Name: SEELY MART
Inspector Name: Doug Fisher	Inspector Phone Number: 317-727-4766	Inspector Email: dfisher@idem.IN.gov

COMMENTS

Inspector Needs:

- 1) Conduct Cathodic Protection Testing on Steel Tanks by Certified Contractor.
- 2) Conduct annual Line and Leak Detector testing by Certified Contractor.

(COFA issued 6/2015, need LOC update letter). (Have contractor confirm 3K K-1 Tank is FRP).

** Follow Up Inspection (11/17/2016):

Cathodic Testing and annual Line and Leak Detector Testing scheduled for Monday Nov. 21, 2016. PEMCO is the contactor and will email results upon completion.

**Pending

Facility Representative Initials gk Inspector's Initials DAF