REMEDIATION COMPLETION REPORT

Geocel Products Group
2504 Marina Drive - Elkhart, Indiana
VRP#6070601

Prepared For:

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana 46514
&

Prepared By:

Roberts Environmental Services, LLC
2112 Carmen Court
Goshen, Indiana 46526

ROBERTS Project No. 06-10246-47

August 29, 2022

REMEDIATION COMPLETION REPORT

Geocel Products Group
2504 Marina Drive - Elkhart, Indiana
VRP#6070601

Prepared For:

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana 46514
&
Indiana Department of Environmental Management
Voluntary Remediation Program – Office of Land Quality
100 North Senate Avenue
MC 66-30V IGCN 1101
Indianapolis, IN 46204



ROBERTS Project No. 06-10246-47
August 29, 2022

David D. Jeffers, L.P.G.
Senior Hydrogeologist

Jeffrey C. Roberts
Senior Project Manager

ROBERTS ENVIRONMENTAL SERVICES, LLC

TABLE OF CONTENTS

Page

1.0 INTRODUCTION 1
- A. Project Identification & Site Background 2
- B. Remediation Effort 7

2.0 FINAL SAMPLING 11
- A. Confirmation Monitoring 11
- B. Completed Field Work & Laboratory Analysis 15
- C. Evaluation of Confirmation Sampling Results 16
- D. Final Site Restoration 18

3.0 APPENDICES 19

4.0 INSTITUTIONAL CONTROLS 19

TABLES

Table 1 – Ground Water Laboratory Results Summary (all wells through June 2019)
Table 2 – Vapor Intrusion Screening Wells Laboratory Results Summary (June 2019)
Table 3 – EAC AS/SVE Remediation Monitoring Ground Water Results
Table 4 – WAC AS/SVE Remediation Monitoring Ground Water Results

FIGURES

Figure 1 – Site Vicinity Map
Figure 2 – VRP Site Aerial Overview & Ground Water Flow (June 2019)
Figure 3 – Primary Areas of Soil Impacts
Figure 4 – Monitoring Well & Boring Locations – Site Detail Map
Figure 5 – Monitoring Well Locations – Northern Off-Site Areas
Figure 6 – Monitoring Well Locations – Southern Off-Site Areas
Figure 7 – Previous Areas of Remediation
Figure 8 – PERC in Ground Water Comparison Map (Shallow/Intermediate) – June 2019
Figure 9 – TCE in Ground Water Comparison Map (Shallow/Intermediate) – June 2019
Figure 10 – cis-DCE in Ground Water Comparison Map (Shallow/Intermediate) – June 2019
Figure 11 – VC in Ground Water Comparison Map (Shallow/Intermediate) – June 2019
Figure 12 – VC in Ground Water Comparison Map (Deeper) – June 2019
Figure 13 – Proposed CNTS Area Map & Off-Site Property ERCs

LIST OF APPENDICES

Appendix A – June 2019 Laboratory Reports
Appendix B – Chain-of-Custodies
Appendix C – RCR Completeness Checklist
Appendix D – Soil Management Plan (SMP)
Appendix E – Trend Graphs (June 2019)
Appendix F – Statistical Analysis Matrix
Appendix G – Environmental Restrictive Covenants
Appendix H – Draft Long Term Stewardship (LTS) Program

1.0 INTRODUCTION

This Remediation Completion Report (RCR) has been prepared by Roberts Environmental Services, LLC ("ROBERTS") for Geocel Products Group ("Geocel") located at 2504 Marina Drive, in Elkhart County, within the City of Elkhart, Indiana (hereinafter referred to as the "Site"). Geocel Products Group is a wholly owned subsidiary of The Sherwin-Williams Company. Geocel and Geocel Holdings Corporation (co-applicant) applied and was accepted into the Indiana Department of Environmental Management's (IDEM's) Voluntary Remediation Program (VRP) in 2007 and assigned site identification #6070601. The Voluntary Remediation Agreement (VRA) was signed/finalized by all parties on November 28, 2007. This RCR report is prepared on behalf of the VRP applicant, Geocel, and the co-applicant, Geocel Holdings Corporation. Approximate geographic coordinates of the middle of the Site are 41.7199° North and -85.9160° West (NAD83). A Site vicinity map is provided as Figure 1, while the Site and surrounding area is shown on Figure 2.

The "Study Area" referenced throughout this report is defined as any on-Site or off-Site location in which one or more types of media are, or have been, investigated/evaluated relative to the chemicals of concern (COCs). An Investigation Report and Remediation Work Plan (IR/RWP), dated August 27, 2008, was previously submitted to IDEM for review (Virtual File Cabinet – VFC IDs 33247131 and 33246790). A RWP addendum was also submitted to (IDEM) in October 2010 (VFC ID 59087805) after IDEM comments and responses to comments. After a 30-day public comment period, the RWP was formally approved in a letter from IDEM dated January 4, 2011.

Two (2) primary source areas for the contamination were previously identified at the Site: a western area of concern (WAC) and an eastern area of concern (EAC). Soil and ground water samples collected in November 2006 indicated a potential release from the area of one or more former underground storage tank (UST) systems located near the southwestern exterior of the on-Site building (WAC). Subsequent investigation activities also indicated a separate release on the southeastern portion of the Site (EAC). The volume of the releases is unknown. However, the absence of free product and the limited migration of the EAC plume appear to indicate that the release was most likely the result of a surficial spill of limited volume, while the greater horizontal and vertical extent of contamination found to be associated with the WAC plume appear to indicate that this release involved more significant quantities of contaminants and possibly occurred below grade. Groundwater contamination from the Site migrated in a southwesterly to southerly flow direction, migrating beneath several industrial properties as well as south to the adjoining residential neighborhood south of County Road 106 (CR 106).

The areas of contamination were defined by the limits of contaminant concentrations that are greater than or equal to the IDEM Risk-Integrated System of Closures (RISC) residential default closure levels (RDCLs) (hereinafter referred to as the "Impacted Area"). The primary chemicals of concern (COCs) in the EAC are chlorinated solvents (i.e., primarily tetrachloroethylene–PERC), while the primary COCs in the WAC are chlorinated solvents commingled with aromatic hydrocarbons (i.e., toluene, ethylbenzene, trimethylbenzenes, and xylene). Chlorinated degradation products of PERC, such as trichloroethylene (TCE), cis-1,2-dichloroethylene (cis-DCE), and vinyl chloride (VC) are also present at the Site, primarily in the WAC. Primary COCs located south of County Road 106 (residential area) include cis-DCE and VC.

Quarterly ground water monitoring activities have been performed at the Site since January 2007,

while active remediation began in May 2009 and continued until March 2017. This RCR summarizes past monitoring and remediation activities at the Site. A variety of potential receptor mitigation and remedial activities have taken place at the Site, which have included:

- Bottled water supplies and filtration systems to select residential dwellings in the residential neighborhood south of CR 106;
- Municipal water connections to over ninety (90) homes south of CR 106 and two (2) industrial properties north of CR 106;
- Air sparge/soil vapor extraction (AS/SVE) within the EAC source area;
- In-situ chemical oxidation (ISCO) and AS/SVE within and around the WAC source area;
- A sparge curtain situated near Geocel's southern property boundary downgradient of the WAC source area;
- On-Site and off-Site enhanced bioremediation injections within the WAC.

The various activities have largely mitigated potential receptor concerns related to the minimal contaminant mass that remains in ground water after the remedial activities.

The contaminants to be included in the Covenant Not To Sue (CNTS) will be the full-list Method 8260B VOCs (68 compounds). See the laboratory reports in Appendix A for the full list of compounds. The Study Area to be included in the proposed CNTS is defined on Figure 13.

A "Remediation Completion Report Completeness Checklist" is included with this document in Appendix C to confirm this remediation completion report is complete and that activities identified in the IR/RWP have been performed adequately. The checklist and this report also document remediation performance and Site restoration measures. Based on remediation and monitoring activities, no further soil or ground water investigation or remediation is necessary or required at the Site and, therefore, a Certificate of Completion and CNTS are now requested from IDEM in accordance with the VRP. Environmental Restrictive Covenants (ERCs) for select industrial properties that are impacted by the remaining contaminants are included in Appendix G, while a draft Long Term Stewardship (LTS) program for the residential areas south of County Road 106 is provided in Appendix H.

A. Project Identification & Site Background

Site Name, Facility Identification Number(s), Address, & Telephone Number

Various subsurface investigation and remediation activities have been completed at the Site located at 2504 Marina Drive, Elkhart, Indiana, 46515 as well as the project "Study Area". The Study Area" is defined as the properties including the Geocel facility property and multiple industrial and residential properties primarily south of the Geocel facility. Figure 1 depicts the Site vicinity on an USGS 7.5-minute topographic map (Elkhart, Indiana). The IDEM VRP Site identification number is 6070601. The Geocel Products Group Site can be contacted via telephone at (800) 348-7615 or via U.S. Postal service at 2504 Marina Drive, Elkhart, Indiana 46514.

Current Owner & Contact Information

The current owner of the Site is Geocel Holdings Corporation c/o The Sherwin-Williams Company. Geocel Holdings Corporation acquired the Site in September 2000, and The Sherwin-Williams Company acquired Geocel Holdings Corporation in June 2012. Geocel Holdings Corporation can be contacted at the same address and telephone number listed above. The primary contact for The Sherwin-Williams Company is Mr. Ken Stroebel, Senior Environmental Project Manager, who can be contacted via telephone at (216) 515-7544 or e-mail at ken.h.stroebel@sherwin.com.

Site Contact for VRP Process

ROBERTS has been retained to conduct the environmental activities at the Study Area. Mailing contact information for ROBERTS is provided on the cover page of this report. David Jeffers, LPG, Senior Hydrogeologist, is the primary VRP contact for ROBERTS: Office Phone: (574) 537-0881 and e-mail: djeffers@robertsenvironmental.net.

Historical Summary of Site Ownership/Occupancy

The following table lists the historical ownership as defined utilizing readily available records:

HISTORICAL OWNERSHIP	
Owner	**Ownership Dates**
Geocel Holding Corporation	September 2000 to Present
Geocel Limited, Inc.	September 1977 to September 2000
Allan Ludwig & David Miller	August 1977 to September 1977
Newberry & Faye Cooper	April 1937 to August 1977
Federal Land Bank of Louisville	February 1933 to April 1937
Eva Brown	September 1927 to February 1933
Ollie Sowers	October 1922 to September 1927
Charles Fisher	March 1921 to October 1922
John Grames	*Before 1915 to March 1921

* Further Data Not Practically Reviewable

Type of Facility & Operations

The Site has been used for industrial purposes since the original western portion of the building was built in 1977/1978. It appears the Site was either vacant or used for agricultural purposes (i.e., row cropping) before this time. The Site consists of a 55,000 square feet production building with a two-story office area located in the northwestern portion of the building. The original western portion of the manufacturing building (western two-thirds of the building) was constructed in 1977/1978 and an addition was constructed on the eastern portion of the Site (eastern one-third of the building) in

2004/2005.

Various chemicals used in the manufacturing and packaging of sealants, caulks, and adhesives (SIC Code 2891) are stored and utilized at the Site. This includes bulk storage in aboveground storage tanks (ASTs), 55-gallon drums, and smaller containers or packages of adhesives, caulks, plasticizers, and oils/greases. The Site is considered a RCRA large quantity generator of hazardous wastes, primarily due to waste flammable liquids and solvents. Currently, the facility stores raw materials such as tetrachloroethylene (PERC) and aromatic hydrocarbon solvents stored in four (4) ASTs near the southwestern exterior of the building. The ASTs replaced the former USTs that were removed in 1986. General operations at the Site include product formulation/mixing and packaging into tubes and other containers.

Site Location Map, Site Layout Drawing, and Other Relevant Figures

The following provides a brief description of the Site Location Map, Site Layout Drawings, and other figures included in this report:

- **Figure 1 – Site Vicinity Map** – Identifies the Site location on a US Geological Survey (USGS) 7.5-minute topographic quadrangle (Elkhart, Indiana, 1981).
- **Figure 2 – VRP Site Overview & Ground Water Flow (June 2019)** – Shows the Site and surrounding area on 2005 aerial photography. Also identifies the primary area of ground water impacts, ground water flow contours from June 2019, and streets.
- **Figure 3 – Primary Areas of Soil Impacts** – Shows primary areas of soil impacts to be managed as part of the Soil Management Plan (SMP – link in Appendix D). Also identifies previous borings, monitoring wells and coordinates of the affected areas.
- **Figures 4, 5, & 6 – Monitoring Well Locations** – Depicts monitoring well locations at the Site (Figure 4), within northern off-Site areas (Figure 5), and southern off-Site areas (Figure 6). Figure 4 also shows previous boring locations.
- **Figure 7 – Previous Areas of Remediation** – Shows the locations of previous remedial activities that have been conducted at on-Site and off-Site areas.
- **Figures 8, 9, 10, 11, & 12 – COCs in Ground Water Comparison Maps** – Compares COC concentrations of PERC (Figure 8), TCE (Figure 9), cis-DCE (Figure 10), and VC (Figure 11) in shallow and intermediate zone ground water from July 2008 before remediation to June 2019 (or most recent). Figure 12 depicts deeper VC impacts in ground water (i.e., from approximately 30 to 60-feet depths).
- **Figure 13 – CNTS Area Map** – Identifies the area of the Study Area to be covered by the "Covenant Not to Sue" with geographic coordinates. Also identifies the four (4) industrial properties north of County Road 106 associated with the ERCs provided in Appendix G.

Overview of the Initial Discovery of Contamination, Spill History, Investigations Conducted at the Site and Remediation History

The nature and volume of the historical release(s) at the Site is unknown. The WAC and the EAC are the primary areas of contamination. Soil and ground water samples collected in November 2006 indicated a potential release from one or more former UST systems located near the southwestern exterior of the on-Site building (WAC). The USTs were removed in May 1986. Subsequent investigation activities also indicated a separate release on the southeastern portion of the Site (EAC). Figure 3 depicts soil impacts at the Geocel Site as well as monitoring well and boring locations conducted across the Site. However, the absence of free product and the limited migration of the EAC plume appear to indicate that this release is most likely the result of a surficial spill of limited volume, while the greater horizontal and vertical extent of contamination identified with the WAC plume appear to indicate that this release involved more significant quantities of contaminants. The contamination was reported to the Elkhart County Health Department (ECHD) on June 7, 2007, and the VRP application for the Site was mailed to IDEM on June 8, 2007. The IDEM VRP #6070601 was ultimately assigned to the Site.

A timeline of VRP benchmarks, subsurface investigations, remedial activities, and pertinent Site history are as follows:

- The Site was originally developed in 1977/1978 as a caulk and adhesives manufacturer.
- Initial investigations conducted in 2006 identified chlorinated solvent soil and ground water impacts within the Study Area.
- In 2007, IDEM accepted the Site into the state's VRP and was assigned site identification #6070601.
- The Voluntary Remediation Agreement (VRA) was signed by all parties in November 2007.
- After discovery of impacts to private water wells within the residential neighborhood south of County Road 106, bottled water was supplied to over 100 homes and filtration systems were provided to select residential dwellings in 2007 and 2008;
- Municipal water connections to over ninety (90) homes south of County Road 106 occurred in summer/fall 2008. Two (2) industrial properties north of County Road 106 were also connected to municipal water in 2017;
- Quarterly monitoring has occurred from January 2007 to June 2019 (see Table 1). A total of 120 monitoring wells exist across the VRP Study Area (see Figures 4, 5, and 6).
- An Investigation Report and Remediation Work Plan (IR/RWP), dated August 27, 2008, was previously submitted to IDEM for review (Virtual File Cabinet – VFC IDs 33247131 and 33246790). A RWP addendum was also submitted to (IDEM) in October 2010 (VFC ID 59087805) after IDEM comments and responses to comments. After a 30-day public comment period, the RWP was formally approved in a letter from IDEM dated January 4, 2011.
- The results and conclusions of a vapor intrusion assessment were presented in a separate *Vapor Intrusion Investigation – Meadow Farms Neighborhood* report dated March 19, 2008 (also submitted with the IR/RWP). The vapor intrusion sampling and analysis results indicated that the vapor intrusion pathway is not complete within the Study Area and further

evaluation of sub-slab air and indoor air for vapor intrusion is not warranted in the residential neighborhood unless conditions significantly change within the Study Area. Table 2 summarizes the results of vapor intrusion ground water monitoring in the Study Area.

- An AS/SVE system pilot study in the EAC was initiated in May/September 2009 with the full-scale AS/SVE system installed in August 2009. The system operated almost continuously before being shut down in July 2011. PERC concentrations showed moderate rebound following shut down, therefore the system was re-started in June 2014 and was shut down once again in October 2016 due to significant decreases in concentrations. Table 3 summarizes AS/SVE remediation ground water monitoring within the EAC.
- ISCO injections were performed on the west side of the WAC source area in 2009 and 2010 that resulted in moderate reductions of COC mass (35 to 65% reductions).
- A full-scale source zone AS/SVE system was implemented in April/May 2011 within the WAC source area. On April 1, 2014, an expanded sparge curtain along the southern property boundary and western expansion of the historical system came on-line. On March 6, 2017, following a reduction of >95-99% of contaminant mass, the WAC AS/SVE system was shut down to allow for the monitoring of potential COC contaminant rebound. Table 4 summarizes AS/SVE remediation ground water monitoring within the WAC.
- A remediation material injection pilot study was initiated near/around off-Site monitoring wells MW-18i, MW-24i, and MW-26i in October 2011. The pilot study involved injections of a staged-release electron donor around all three (3) monitoring wells with the supplemental addition of a bacteriological inoculum (biostimulation with bioaugmentation) near/around MW-24i only. The monitoring performed as part of the pilot study indicated that the remediation material injections had the potential to reduce contaminant mass in these areas. As such, off-Site area-wide injections were completed in April and May 2012 (see Figure 7).
- An "L-shaped" on-Site injection area (Regenesis 3DMe™) was also completed in May 2012. These injections were completed within two (2) designated on-Site areas (north near MW-12 and south near MW-4i) and were outside the immediate radius of influence of the historical AS/SVE system
- A Remediation Progress Report (VFC ID 82832523) describing the June 2019 ground water sampling event was submitted for IDEM review. Trend graphs and Mann-Kendall statistical evaluations indicated an overall stable trend in COC concentrations throughout the monitored area. Overall, decreasing to stable trends were noted at the vast majority of monitoring wells within and outside of the source areas.
- After subsequent meetings and email communications with IDEM in 2019 (VFC ID 82859370), IDEM agreed that the ground water data appeared to be stable and ground water monitoring could be discontinued.
- Per IDEM approval, AS/SVE remediation equipment was disconnected in the WAC and both the EAC and WAC AS/SVE systems were abandoned in December 2020 (EAC) and June 2021 (WAC).

Relevant Previous Reports

Numerous reports and documents pertaining to the Site are available on IDEM's Virtual File Cabinet (VFC) website (https://vfc.idem.in.gov/DocumentSearch.aspx?xAIID=14512). As these records are readily accessible, copies of these documents are not provided. As previously described, An IR/RWP, dated August 27, 2008, was previously submitted to IDEM for review (Virtual File Cabinet – VFC IDs 33247131 and 33246790). A RWP addendum was also submitted to IDEM in October 2010 (VFC ID 59087805) after IDEM comments and stakeholder responses to comments were communicated. The most recent Remediation Progress Report (June 2019 – VFC ID 82832523) with stability monitoring statistical analyses trends data was previously submitted in August 2019.

Other Data & Documentation Available for the Site

A Community Relations Plan (CRP) and a Quality Assurance Project Plan (QAPP), which includes a sampling and analysis plan (SAP), Health and Safety Plan (HASP), and laboratory QA/QC plan were provided with the RWP in August 2008. A VFC link to the previously submitted Soil Management Plan (SMP) describing the management of on-Site remaining impacted soils, shown in Figure 3 (Appendix D - VFC ID 83280363).

B. Remediation Effort

Figure 3 depicts previous investigative boring locations across the Geocel property, while Figures 4, 5, and 6 show monitoring well locations across the entire Study Area. Figure 7 depicts the Primary Areas of Remediation discussed below.

Description of the Remediation Systems & Performance

Residential Filtration Systems & Municipal Water Connections

Potential receptor mitigation activities occurred immediately after the discovery of contamination within the residential neighborhood south of County Road 106 in June 2007. These activities included the following:

- The continual supply of bottled drinking water to 115 residential homes located south of County Road 106; and
- The installation and maintenance of granular activated carbon (GAC) filtration systems in twenty-five (25) homes with detections of VOCs greater than 50% of the U.S.EPA MCL (primarily consisted of vinyl chloride at levels greater than or equal to 1.0 ug/l).

Municipal water connections occurred throughout the residential neighborhood located south of County Road 106 in summer/fall 2008. A total of ninety-three (93) residences were connected to the City of Elkhart's municipal water supply. In addition, 104 private water wells associated with these residences were abandoned. Bottled water and filtration systems were discontinued after the municipal water connections.

A total of four (4) residences within the neighborhood refused municipal water connections in 2008

(note that testing of their private water wells in the past had never shown any SL exceedances). However, three (3) of these homes were later connected to municipal water in 2016, which are 23404 Crestwood, 23462 Crestwood, and 23393 Delaney. The private water wells at these locations were abandoned after connection. The resident at 53773 Kershner refused to be connected to municipal water. The private water well at this address has been sampled four (4) separate times, twice in 2007, once in 2013, and once in 2015. Low levels of cis-DCE have been detected in the water well ranging from 0.6 ug/l to 1.5 ug/l, well below the SL of 70 ug/l for cis-DCE. VC was also detected at a concentration of 0.5 ug/l in 2013 (non-detect in other samples), which is also below the SL of 2.0 ug/l for VC.

Additionally, two (2) industrial properties located south of the Geocel Site along Marina Drive were also connected to municipal water, even though testing of their private water wells did not show any SL exceedances in the past. The industrial properties at 2501 and 2502 Marina Drive were connected to municipal water in 2017. Private water wells at these properties were also abandoned after the connections (4 total wells – 2 at each property).

EAC AS/SVE System

Historical Perspective. Prior to remediation, concentrations of PERC in ground water were greater than 50,000 ug/l, with the majority of the primary source area greater than 1,000 ug/l (see Figure 8). PERC is the primary COC in the EAC with little to no reduction to TCE, cis-DCE, or VC. An AS/SVE system pilot study in the EAC was initiated in May/September 2009. ROBERTS submitted the results of the pilot study for IDEM review (letter dated July 16, 2009). A full-scale AS/SVE system was installed in August 2009 and operated almost continuously before being shut down on July 30, 2011. Performance monitoring of soil and ground water during the operation of the AS/SVE system in the EAC indicated the AS/SVE system effectively reduced contaminant mass in the area by more than 99% after the June 2011 sampling event. Some rebound in contaminant concentrations occurred since the completion of the initial system and, therefore, in an attempt to further decrease overall concentrations across the EAC, the AS/SVE system was re-started on June 23, 2014. The system remained similar to the historical system that operated in the EAC, with the primary exception being the addition of automated pulsed AS operations. Three (3) AS zones pulsed every 40 minutes utilizing programmable solenoids. Aggressive AS pulsing was used to further decrease the latent PERC concentrations remaining in the ground water within the EAC. Initial monitoring results from September 2014 through June 2015 indicated the EAC AS/SVE system appeared to be decreasing concentrations of PERC across the area with some PERC concentrations reported at their lowest levels since June 2011, prior to the historical AS/SVE system shut-down. Due to the significant decreases in contaminant concentrations (>99% reduction in PERC) across the area, the EAC AS/SVE system was permanently shut down on October 10, 2016.

Most Recent Data. Decreasing PERC concentrations have been observed across the EAC area since September 2014. All of the monitoring wells in the EAC generally exhibit relatively stable PERC concentrations. During the June 2019 event, only one (1) of the four (4) EAC wells sampled had a detection of PERC greater than the IDCL (EMW-GP40 at 82 micrograms per liter ["ug/l"]). Stabilized trends in PERC concentrations at EMW-GP40 were noted in the June 2019 Progress Report. Also of note is the decrease in PERC concentrations observed at well EMW-4, which dropped from 82 ug/l in September 2017 to non-detectable concentrations over the last five (5) sampling events. Contaminant mass across the entire EAC area has realized >99% reductions compared to concentrations before remedial actions commenced. No widespread rebound occurred in the EAC.

WAC AS/SVE System

Historical Perspective. Prior to remediation, concentrations of PERC in ground water were greater than 10,000 ug/l, with the majority of the primary source area greater than 1,000 ug/l. TCE impacts in ground water were generally greater than 500 ug/l, cis-DCE greater than 5,000 ug/l, and VC greater than 1,000 ug/l in the primary on-Site WAC source area (see Figures 8 through 11). Petroleum-related constituents, such as ethylbenzene, xylenes, and trimethylbenzenes were also prevalent in on-Site ground water at elevated concentrations. A full-scale source zone AS/SVE system was implemented in April/May 2011 as part of the overall remediation approach within the WAC source area. On April 1, 2014, an expanded sparge curtain along the southern property boundary and western expansion of the historical system came on-line. The expanded AS/SVE system operated utilizing pulsed AS zones almost continuously. On March 6, 2017, following a reduction of >95-99% of contaminant mass, the WAC AS/SVE system was shut down to allow for the monitoring of potential COC contaminant rebound.

Most Recent Data. The ground water monitoring results for the June 2019 generally show stable or decreasing trends in COC concentrations. Continued downward or stable trends in COC concentrations are observed across the majority of the WAC area, with greater than 95% reductions in contaminant mass. Additionally, the VC concentration of 39 ug/l at MW-11 that was previously observed during the September 2018 sampling event decreased to 2.4 ug/l in December 2018 and non-detect during the March and June 2019 sampling events. Recent rebound in one (1) or more constituents that has been evident at a few wells within the WAC AS/SVE area (specifically at/near MW-5 and MW-7), appears to have stabilized and does not constitute widespread rebound across the entire source area. The COC concentrations in the WAC area as a whole are exhibiting stable trends and the system was permanently shut down in March 2017, after approval to do so was received by IDEM.

Concentrations of COCs at wells MW-2, MW-3s, MW-6, MW-11, and MW-16 all remain at levels orders of magnitude less than pre-remediation sampling events, while concentrations of COCs identified at MW-8s remain stable. However, MW-16, located between MW-5 and MW-7, recently increased to 150 ug/l PERC, but were previously greater than 5,000 ug/l. The results indicate that widespread rebound has not occurred in the former WAC source area and the recent minor increases in PERC concentrations appear to be isolated in extent around monitoring wells MW-5, MW-7, and MW-16 (see Figure 8).

WAC Off-Site Intermediate Zone Injections

Historical Perspective. Prior to remedial activities, areas off-Site downgradient of the Geocel Site generally contained elevated PERC (>500 ug/l), TCE (>100 ug/l), cis-DCE (>1,000 ug/l), and VC (>1,000 ug/l). A remediation material injection pilot study was initiated near/around off-Site monitoring wells MW-18i, MW-24i, and MW-26i in October 2011. The pilot study involved injections of a staged-release electron donor (i.e., Regenesis 3DMe™ [HRC Advanced] - biostimulation) around all three (3) monitoring wells with the supplemental addition of a *Dehalococcoides* (DHC) bacteriological inoculum (Regenesis BDI™ - biostimulation with bioaugmentation) near/around MW-24i only. The monitoring performed as part of the pilot study indicated that the remediation material injections had the potential to reduce contaminant mass in these areas. As such, off-Site area-wide injections (from the southern property boundary to just north

of County Road 106) were completed in April and May 2012 (see Figure 7).

Most Recent Data. The most recent data continue to indicate significant reductions in contaminant mass (>95-99% reductions) at key off-Site monitoring wells compared to pre-remediation concentrations (see Figures 8 through 11). Some significant reductions in contaminant mass have also occurred at other off-Site areas (see MW-33i and MW-19i), including at deeper wells such as MW-17D43. Concentrations of COCs observed in the vast majority of monitoring wells within the actual off-Site injection areas remain at or below RDCLs for PERC, TCE, cis-DCE, and VC. Possible limited rebound of VC concentrations in this area appear to have stabilized. For example, VC at MW-26i, which was 30 ug/l in June 2018, has remained steady or slightly decreasing with VC concentrations identified at 18 ug/l in June 2019. Monitoring wells MW-25i and MW-48i, located outside the injection area along the eastern edge of the off-Site impacted area, continue to exhibit detections of COCs above SLs, which have remained relatively stable over time. Overall, contaminant mass across the off-Site injection area has been greatly reduced.

WAC On-Site Shallow Zone Injections

Historical Perspective. An "L-shaped" on-Site injection area (Regenesis 3DMe™), consisting of a total of twenty (20) injection points, was completed in May 2012. These injections were completed within two (2) designated on-Site areas (north near MW-12 and south near MW-4i) and were outside the immediate radius of influence of the historical AS/SVE system.

Most Recent Data. Data indicate either stable or continued reductions in contaminant mass (see MW-4s, MW-4i, MW-9 cluster, MW-12, and MW-14 cluster).

2.0 FINAL SAMPLING

Final sampling procedures are described in detail in the Remediation Progress Report (VFC ID 82832523) describing the June 2019 ground water sampling event that was previously submitted for IDEM review. See the laboratory analytical reports in Appendix A for the name address, and telephone number of the laboratory that performed the confirmation sampling and monitoring analyses.

A. Confirmation Monitoring

Data from the Most Recent Monitoring & Sampling Event

The most recent ground water monitoring and sampling event at the Site was completed June 4 through June 10, 2019. Sampling and monitoring parameters consisted of the analysis of full list VOCs utilizing U.S. EPA Method 8260B, by TestAmerica:

Eurofins TestAmerica, Inc.
Chicagoland Division
2417 Bond Street
University Park, IL 60484
Tel: (708) 534-5200

The laboratory reports from the June 2019 sampling event are provided in Appendix A, while the corresponding Chain-of-Custody forms are provided in Appendix B.

June 2019 Ground Water Sampling Event: The potentiometric surface across the VRP Study Area as measured by a snapshot of shallow water table static water levels collected on June 3, 2019, is shown on Figure 2. The general ground water flow direction across the VRP Site is to the south-southwest in areas north of County Road 106 with a more southerly component in areas south of County Road 106. Ground water flow calculations are consistent with previous quarters. Table 1 summarizes confirmation ground water monitoring analytical results from the June 2019 sampling event and previous ground water sampling events.

Table 2 summarizes VOC results from the four (4) vapor intrusion screening (VIS) wells, three (3) of which were sampled in June 2019. MW-30v was not sampled during this event. Stable concentrations of VC at MW-30v have been recently reported that are above the residential VEGWSL. However, this well is greater than 100-feet from the nearest residential structure. No COCs were detected at or above their respective residential VEGWSLs in the remaining VIS wells in June 2019.

A total of two (2) trip blank and two (2) field duplicate samples were analyzed as part of the June 2019 sampling event. One (1) matrix spike/matrix spike duplicate (MS/MSD) sample was also performed by the laboratory for additional quality assurance/quality control (QA/QC). The field duplicate samples contained similar analyte concentrations when compared to the original monitoring well sample. Based on review of the laboratory report case narratives and qualifiers, no obvious quality control issues were noted that would potentially inhibit validation of the June 2019 data set.

Graphical Display of Data to Show Remediation Effectiveness and Trends

Trend graphs for select wells sampled in June 2019 are provided in Appendix E. The graphs display time versus concentration data for the primary COCs detected in each monitoring well. Overall, the data suggests that the vast majority of wells exhibit decreasing or stable trends.

WAC. The trend graph for well MW-11 indicates a recent general reduction or stabilization in multiple chlorinated VOC and petroleum related COC concentrations. This follows a period of slight rebound that occurred after WAC system shutdown occurred in March 2017. Prior to the shutdown, MW-11 COCs decreased significantly and had stabilized at low and non-detect levels. Similar to MW-11, most chlorinated VOC concentrations at MW-5 appear to have stabilized recently following a period of limited rebound that occurred after the March 2017 system shutdown. Note that cis-DCE at the on-Site well MW-5, while exhibiting an increasing trend, remains below its IDCL. Trend graphs also indicate stable COC concentration trends in monitoring wells MW-4i, MW-17i, and MW-17D43, located downgradient of MW-5 and the WAC source area, with reported COC concentrations remaining generally below or near RDCLs. Slight increases in VC observed at MW-26i during the June 2017 (16 ug/l) and September 2017 (6.9 ug/l) sampling events declined to below the SL during the December 2017 event (1.3 ug/l) and at the RDCL of 2.0 ug/l during the March 2018 event. While the VC concentrations have remained above the RDCL since June 2018, they appear to have stabilized since and was identified at 18 ug/l during the June 2019 event. A similar trend has been observed in cis-DCE at MW-26i; however, all at levels below its RDCL.

Trend graphs show significant decreasing trends (i.e., generally at or below RDCLs or less) of PERC, TCE, cis-DCE, and VC in off-Site monitoring wells MW-18i and MW-19i. Trend graphs for monitoring well MW-26i exhibit an increasing fluctuation in VC and cis-DCE since the June 2016 sampling event. As previously mentioned, VC and cis-DCE concentrations appear to have stabilized in MW-26i since June 2018.

Monitoring wells further downgradient at MW-29i and MW-30v also exhibit generally stable COC concentration trends overtime. Levels of VC at these locations have remained above 10 ug/l (above the IDCL) for the previous eighteen (18) quarters (MW-30v was not sampled during either the March 2018, June 2018, or June 2019 events due to standing water). Cis-DCE concentrations at MW-29i appear to have stabilized after their drop to below 100 ug/l during the March 2019 event (this followed a span of approximately 6-years of stable concentrations above 100 ug/l). Trend lines are shown on the MW-29i graph to illustrate this point. However, the MW-30v trend graph indicates that concentrations of cis-DCE and VC have gradually decreased since circa March 2015 or before (see trend lines on graph). A moderate increase in VC at MW-29i was observed during the December 2018 sampling event (110 ug/l), however the VC concentration had declined to 60 ug/l at the time of the June 2019 sampling event. It appears VC has gradually increased at well MW-44D46 since circa December 2016 in a narrow range from approximately 6.0 ug/l to 9.5 ug/l VC (see trend line on graph).

EAC. Stable low-level concentrations of PERC have been observed at EMW-8i for the past several sampling events, while 1,1,1-TCA at MW-8 has decreased significantly over recent sampling events and was below the laboratory reporting limit of 1.0 ug/l in June 2019.

Statistical Analysis of Data to Show Remediation Effectiveness and Trends

As of June 2019, ten (10) quarters of monitoring for key monitoring wells have occurred since the WAC AS/SVE system was shut down in March 2017. Similarly, eleven (11) quarters of monitoring for key monitoring wells in the EAC have occurred since the system shut down. Therefore, to provide a line of evidence that the ground water plume, as a whole, is stable, eight (8) quarter statistical evaluations were performed as part of the June 2019 progress report for select WAC source area wells (MW-4i, MW5, MW-6, MW-7, and MW-11) and EMW-GP40 from the EAC source area. This reflects ground water monitoring data from September 2017 (Quarter 1) through June 2019 (Quarter 8). Sixteen (16) quarter statistical evaluations, starting with data from September 2015 (Quarter 1) and including data through June 2019 (Quarter 16), were performed for select WAC downgradient area wells (MW25i, MW-26i, MW-29i, and MW-44D46). 164 COC/well/time period analyses were performed in total. ProUCL 5.0 Software was utilized to compute Mann-Kendall statistical trend analysis computations for each pair. A statistical analysis summary matrix is included in Appendix F. Below is a review of statistical trends that exhibited increasing trends over one (1) or more of the time periods evaluated as part of the Mann-Kendall statistical analysis.

Tetrachloroethylene ("PERC"). Decreasing trends of PERC were identified in the Quarters 5 to 8 period at MW4i and the Quarters 1 to 16 period at MW-25i. Six (6) wells, MW-6, MW-11, MW-26i, MW-29i, and MW-44D46, exhibited stable trends over each of the time periods evaluated. Three (3) wells, MW-5, MW-7, and EMW-GP40, display an increasing trend in Quarters 1 to 4 and/or 1 to 8 for each of these wells; however, analyses of the more recent Quarters 5 to 8 period show stable trends at each of these wells. PERC results from the June 2019 sampling event show that MW-5 and EMW-GP40 have decreased from their 8-month peak PERC concentrations, while PERC at MW-7 in June 2019 was 280 ug/l.

Trichloroethylene ("TCE"). Trends across the entire Site, as a whole, show either stable or decreasing trends in TCE concentrations. Statistical evaluations performed on data from MW-25i show decreasing trends in each of the Quarters 9 to 16, 1 to 12, and 1 to 16 evaluations. This includes concentrations at MW-11 that exhibited an increasing trend in Quarters 1 to 4 and 1 to 8, but exhibit a stable trend in the most recent Quarters 5 to 8 evaluation. Also note that, despite increasing trends in Quarters 1 to 4 and 1 to 8, TCE has remained below or near its RDCL of 5.0 ug/l at MW-11 during this entire monitoring period.

Cis-1,2-dichloroethylene ("cis-DCE"). Trends in concentrations of cis-DCE showed mixed results with decreasing trends identified at three (3) locations (MW-11, MW-25i, and MW-29i), stable trends identified at two (2) locations (MW-6 andMW-7), and generally increasing trends observed at four (4) locations (MW-4i, MW-5, MW-26i, and MW-44d46). Cis-DCE has never been detected at well EMW-GP40. The increasing trends in cis-DCE were identified over various time periods at each of the four (4) monitoring wells and included the most recent Quarters 5 to 8 evaluations at MW-4i and MW-5 and Quarters 9 to 16 at MW-26i and MW-44D46. However, apart from cis-DCE in MW-5, each of the detections over the 8 or 16-month time period were consistently below the RDCL of 70 ug/l. The detections in MW-5 (located on Geocel's property in the WAC), while above the RDCL, were consistently below the IDCL.

Vinyl Chloride ("VC"). The majority of monitoring wells evaluated show consistently stable VC trends over the time periods evaluated. VC has never been detected at well EMW-GP40. These wells include MW-4i, MW-5, MW-6, MW-7, and MW-25i. One (1) well, MW-11, exhibited a decreasing

trend in Quarters 1 to 4 and stable trends in the Quarters 5 to 8 and 1 to 8 evaluations. Three (3) wells (MW-26i, MW-29i, and MW-44D46) show increasing trends of VC. While statistical analysis of VC in these wells exhibit increasing trends across select time intervals, the analysis also shows recently stable trends in Quarters 5 to 12 and Quarters 9 to 16 at MW-26i and MW-29i. Relatively low VC concentrations have persisted in MW-26i and MW-44D46 over the 16-month interval (each detection was below 30 ug/l at MW-26i and below 15 ug/l at MW-44D46). Slightly more elevated levels of VC exist at MW-29i. Concentrations of VC detected in these wells during June 2019 were each below their peak concentrations observed over the past 4 to 16-month time periods.

A statistical trend analysis matrix is provided in Appendix F, in summary,

- An average of 86% of the key monitoring well/COC combinations in the WAC on-Site source area over the Quarters 1 to 4 (81%) and 5 to 8 (90%) periods evaluated (36 each total statistical evaluations) exhibited stable or decreasing trends. When omitting evaluations with increasing trends that are consistently below the IDCLs, only one (1) combination exhibited an increasing trend (PERC in MW-5 in the early Quarters 1 to 4 evaluation).
- 80% of the key monitoring well/COC combinations in the WAC source area over the Quarters 1 to 8 evaluations (20 total statistical evaluations) exhibited stable or decreasing trends. This percentage increases to 100% when omitting evaluations with increasing trends consistently below the IDCLs.
- 94% of the key monitoring well/COC combinations in the WAC off-Site/downgradient exhibited either stable or decreasing trends over the most recent time period evaluated (Quarters 9 to 16) with the only combination exhibiting an increasing trend being cis-DCE at MW-26i. However, note that detections of cis-DCE at MW-26i have remained consistently below the RDCL since 2012.
- 69% of the key monitoring well/COC combinations in the WAC off-Site/downgradient exhibited stable/decreasing trends over the longer Quarters 1 to 16 period. This reflects increasing trends of cis-DCE at MW-26i and MW-44d46 as well as increasing trends of VC at MW-26i, MW-29i, and MW-44d46. However, as noted above, all but the cis-DCE at MW-26i combination show stable or decreasing trends in the most recent Quarters 9 to 16 and its concentration remains below the RDCL of 70 ug/l.
- 100% of the key monitoring well/COC combinations at EMW-GP40 (located in the EAC) were stable in the most recent Quarters 5 to 8 evaluation, while 75% were stable in both the Quarters 1 to 4 and 1 to 8 (8 evaluations).

Summary of O&M Problems or Downtime Experienced During Current Reporting Period

No active remediation has occurred at the Site since March 2017. See Section 2.0 (D) for details regarding AS/SVE system abandonment activities.

Recommendations Concerning Need for Additional Monitoring & Sampling

Since the ground water impacts have been documented as primarily stable or decreasing and ERCs will be utilized to prevent usage of ground water at the industrial properties north of County Road 106, additional ground water monitoring is not necessary in this area. However, since ERCs will not

be utilized in the residential neighborhood south of County Road 106 and some ground water impacts above RDCLs remain, some limited ground water sampling will be conducted in the future as part of a Long-Term Stewardship (LTS) program (Appendix H). The previously submitted SMP describes the management of on-Site remaining impacted soils, shown in Figure 3 (Appendix D - VFC ID 83280363).

B. Completed Field Work & Laboratory Analysis

Summary of Confirmation Sampling Performed

Quarterly ground water monitoring activities have been performed at the Site since January 2007 (see Table 1), while active remediation began in May 2009 and was completed in March 2017. A variety of potential receptor mitigation and remedial activities have also taken place at the Site, which have included:

- Bottled water supplies and filtration systems to select residential dwellings in the residential neighborhood south of County Road 106;
- Municipal water connections to over ninety (90) homes south of County Road 106 and two (2) industrial properties north of County Road 106;
- Air sparge/soil vapor extraction (AS/SVE) within the EAC source area;
- ISCO WAC Area injections (west side only).
- AS/SVE within and around the WAC source area;
- A sparge curtain situated near Geocel's southern property boundary downgradient of the WAC source area;
- On-Site and off-Site enhanced bioremediation injections within the WAC.

The various activities have largely mitigated potential receptor concerns due to the minimal contaminant mass that remains in ground water after the remedial activities.

Monitoring well and boring locations are shown on Figures 3 through 6, while previous areas of remediation are depicted on Figure 7. Isocontour maps showing the remaining ground water impacts across the Site are shown on Figures 8 through 12.

Confirmation Soil Sampling Results

As shown in Figure 3 of this report, non-saturated soil contamination greater than IDCLs is limited to the actual Geocel property primarily south of the building. A Soil Management Plan (Appendix D - VFC ID 83280363) has been prepared to manage these "affected areas".

List of Contaminants That Remain in **Soil** on the 2504 Marina Drive Property Greater Than IDEM Risk Integrated System of Closures ("RISC" 2009) Industrial Default Closure Levels ("IDCLs):

COCs IDENTIFIED IN SOIL SAMPLES GREATER THAN IDCLs		
Contaminant Name	**Greatest Concentration Identified in Soil (mg/kg)**	**IDCL (mg/kg)**
Tetrachloroethylene ("PERC")	**130**	**0.640**
Trichloroethylene ("TCE")	**6.1**	**0.350**
cis-1,2-Dichloroethylene ("cis-DCE")	**42**	**5.8**
Vinyl Chloride ("VC")	**0.0915**	**0.027**
Ethylbenzene	**680**	**160**
Xylenes (total)	**2,700**	**170**
1,2,4-Trimethylbenzene	**1,000**	**77**
1,3,5-Trimethylbenzene	**470**	**68**
Isopropylbenzene	**120**	**42**

mg/kg = milligrams per kilogram.

C. Evaluation of Confirmation Sampling Results

A review of ground water monitoring results is provided in this section.

Comparison of Confirmation Sampling Results with the Agreed Upon Cleanup Levels

Based on quarterly ground water sampling since 2007 and the last June 2019 sampling event:

1) Most of the monitoring wells sampled across the Site continue to exhibit low concentrations (or near historical lows) of COCs, with most of the key monitoring wells (MESS, C/L, POC, etc.) exhibiting decreasing or stable trends in COC concentrations (many with concentrations below RDCLs).

2) Petroleum-related constituent detections (limited to on-Site areas) have decreased significantly from pre-remediation concentrations and have continued to remain below RDCLs over the past several years. The 1,2,4-TMB concentration at MW-11 (24 ug/l) was the only petroleum-related constituent detected above the RDCL during the June 2019 sampling event. Other than the 1,2,4-TMB detections at MW-11, no other petroleum-related RDCL exceedances have been observed across the Site since March 2016.

3) Nearly all messenger, centerline wells, and POC wells show stable or decreasing COC concentrations trends over time. Some exceptions have been noted, but are generally localized in areal extent.

4) Two (2) monitoring wells near/around the WAC source area were observed to have fluctuating COC concentrations. The concentrations show minor increases during the most recent statistical evaluation period (Quarters 5 to 8). Levels of cis-DCE at MW-4i and MW-5 have increased from 4.0 ug/l to 9.4 ug/l and from 14 ug/l to 140 ug/l, respectively. These concentrations remain below the IDCL of 1,000 ug/l for cis-DCE in ground water.

   Concentrations of COCs in the five (5) additional monitoring wells sampled in the WAC area (MW-2, MW-3s, MW-6, and MW-16) all remain at levels orders of magnitude less than pre-remediation sampling events. Concentrations of COCs identified at MW-5, MW-7, and MW-8s remain stable over recent quarters, while PERC at MW-16, located between MW-5 and MW-7, increased to 150 ug/l. Figure 8 provides a representation of current on-Site PERC concentrations.

5) Monitoring well sampling data in the EAC show that no significant area-wide rebound (i.e., increasing concentrations) has occurred. PERC concentrations at EMW-GP40 have stabilized over the past four (4) sampling events with a June 2019 PERC concentration of 82 ug/l, which is only moderately above the IDCL of 55 ug/l (previous pre-remediation concentrations greater than 10,000 ug/l PERC were observed - see Figure 8).

6) The vast majority of key monitoring wells (MESS, C/L, POC, etc.) throughout the VRP Site now exhibit decreasing or stable trends in COC concentrations. Trend graphs (Appendix E) and statistical evaluations (Appendix F) conducted as part of the June 2019 event reflect these stable to decreasing trends.

7) The size and overall shape of the ground water plume has been significantly reduced when compared to the 2008 data (before remedial activities) and includes significant reductions within each source area (see Figures 8-12). Additionally, the overall plume orientation has remained stable since remediation systems were shut down.

Comparison of IDEM's Split Confirmation Sampling Results with the Applicant's Confirmation Results and the Agreed upon Cleanup Levels

IDEM was provided advanced notice of scheduled sampling dates; however, IDEM personnel chose not to split confirmation samples.

Acceptable Cleanup Criteria for All Contaminants of Concern and for All Affected Media

The Site is located within a commercial and industrial portion of Elkhart and the Site is currently used to manufacture various caulks and sealants. After Geocel coordinated municipal water connections of residential and commercial/industrial properties in the vicinity and downgradient of the Site, nearly all properties within and around the impacted area now utilize municipal water for drinking water purposes. Only one (1) residential property (53773 Kershner) is not connected to municipal water, although they have been afforded this opportunity multiple times. The private water well at this address has been sampled four (4) separate times, twice in 2007, once in 2013, and once in 2015. A low level of cis-DCE (1.2 ug/l) was detected in the water well at this residence during the last sampling in April 2015, well below the SL of 70 ug/l for cis-DCE.

The residual soil impacts are located on the actual Geocel property and a SMP has been implemented on-Site. Vapor intrusion sampling in the neighborhood, along with the physical characteristics of the contaminants themselves (i.e., not within the shallow water table aquifer off-Site), indicate that the vapor intrusion pathway is not complete within the Study Area. Draft ERCs for select industrial properties that are impacted by the remaining contaminants are included in Appendix G, while a LTS program for the residential areas south of County Road 106 is provided in Appendix H. No other environmental notices, institutional controls, or engineering controls are warranted (see Section 4.0). No sensitive receptors are located nearby that would be impacted by the residual impacts (i.e., creeks, schools, hospitals, karst areas, etc.) and no apparent preferential pathways exist due to the sandy nature of soils and lack of shallow water table impacts off-Site.

Demonstration that Acceptable Cleanup Criteria Have Been Met

Ground water laboratory results from June 2019 indicate greatly reduced COC impacts across the entire Study Area compared to pre-remediation concentrations (see Figures 8-12). Contaminant mass has been reduced by over 90% across the Study Area. Trend graphs (Appendix E) show clear decreasing or stable trends in ground water concentrations in nearly all monitoring wells. Statistical analysis data (Appendix F) provides an additional line of evidence that the vast majority of monitoring wells have decreasing or stable COC concentrations with many of the statistically increasing COC-well combination results at historical low concentrations, below RDCLs.

D. Final Site Restoration

Summary of Site Restoration Work

Remaining ground water monitoring wells will be properly abandoned by an Indiana Department of Natural Resources Licensed Water Well Driller subsequent to IDEM concurrence with remediation completion and Site closure. As described in the LTS (Appendix H), select monitoring wells within/near the LTS program area will remain to allow for annual ground water monitoring. All drummed purge water from ground water sampling activities have been removed and disposed of off-Site. The area requested to be included in the CNTS is shown on Figure 13. Properties with proposed ERCs and the primary LTS program area south of County Road 106 are also depicted on Figure 13.

Description of Remediation Equipment Dismantling and Removal

AS/SVE System Abandonment. The EAC AS/SVE system ceased operation in October 2016, while the WAC AS/SVE system was shut down in March 2017. After consultation with IDEM, AS/SVE remediation equipment was disconnected and both systems were abandoned in-place in December 2020 (EAC) and June 2021 (WAC). All underground AS points, horizontal SVE lines, and conveyance piping were abandoned with a bentonite slurry grout mixture. Vertical AS points were initially filled with pelletized bentonite when possible. Grout was then pressure pumped into each AS/SVE line until filled. Larger vault boxes were removed and filled with sand leaving space for concrete finishing at the surface. Smaller manholes for some AS and SVE cleanout/access locations were also removed and finished at the surface with concrete.

3.0 APPENDICES

The following appendices are considered an integral part of this report:

Appendix A – Copies of Laboratory Reports
Appendix B – Chain-of-Custody
Appendix C – Remediation Completion Report Completeness Checklist
Appendix D – Soil Management Plan (SMP)
Appendix E – Trend Graphs (June 2019)
Appendix F – Statistical Analysis Data
Appendix G – Draft Environmental Restrictive Covenants
Appendix H – Draft Long-Term Stewardship (LTS) Program

4.0 INSTITUTIONAL CONTROLS

Copies of the recorded ERCs for the Site and three (3) off-Site properties (2500, 2501, and 2502 Marina Drive) south of the Site within the industrial park area are provided in Appendix G. Future uses of the Site and immediate areas are anticipated to remain non-residential north of County Road 106. A LTS Program (Appendix H) will be implemented south of County Road 106, which will include limited land activity monitoring and ground water monitoring. No other environmental notices, institutional controls, or engineering controls are warranted at the Site or within the Study Area. The off-Site ERCs will require the following, The Owner:

(a) Shall not use or allow the use of the Real Estate for residential purposes, including, but not limited to, daily child care facilities or educational facilities for children (e.g., daycare centers or K-12 schools).

(b) Shall not use or allow the use or extraction of groundwater at the Real Estate for any purpose, including, but not limited to: human or animal consumption, gardening, industrial processes, or agriculture, except that groundwater may be extracted in conjunction with environmental investigation and/or remediation activities.

(c) Shall prohibit any activity at the Real Estate that may interfere with the groundwater monitoring or well network.

The ERC for the Geocel property also includes the above restrictions along with a restriction regarding disturbed soil within on-Site "affected areas" to be managed via the approved SMP.

TABLES

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)
MW-1s	On-Site WAC BG	3-13	18-Jan-07	ND	ND
			26-Sep-07	Not Tested	
			07-Feb-08	Not Tested	
			22-May-08	ND	ND
			30-Sep-08	ND	ND
			16-Dec-08	ND	ND
			09-Mar-09	ND	ND
			09-Jun-09	ND	ND
			15-Sep-09	ND	ND
			07-Dec-09	ND	ND
			15-Mar-10	ND	ND
			29-Jun-10	ND	ND
			21-Sep-10	ND	ND
			30-Nov-10	ND	Not Tested
			04-Mar-11	ND	ND
			21-Jun-11	ND	Not Tested
			08-Sep-11	ND	Not Tested
			07-Dec-11	ND	Not Tested
			05-Mar-12	ND	Not Tested
			07-Jun-12	Not Tested	
			12-Sep-12	Not Tested	
			04-Dec-12	Not Tested	
			14-Mar-13	Not Tested	
			19-Jun-13	Not Tested	
			19-Sep-13	Not Tested	
			03-Dec-13	Not Tested	
			17-Mar-14	Not Tested	
			04-Jun-14	Not Tested	
			02-Sep-14	Not Tested	
			05-Dec-14	Not Tested	
			18-Mar-15	Not Tested	
			24-Jun-15	Not Tested	
			18-Sep-15	Not Tested	
			07-Dec-15	Not Tested	
			16-Mar-16	Not Tested	
			27-Jun-16	Not Tested	
			29-Sep-16	Not Tested	
			07-Dec-16	Not Tested	
			08-Mar-17	Not Tested	
			29-Jun-17	Not Tested	

SAMPLE DATE	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
18-Jan-07														<-----All ND----->													
26-Sep-07														<-----All ND----->													
07-Feb-08														<-----All ND----->													
22-May-08														<-----All ND----->													
30-Sep-08														<-----All ND----->													
16-Dec-08														<-----All ND----->													
09-Mar-09														<-----All ND----->													
09-Jun-09														<-----All ND----->													
15-Sep-09														<-----All ND----->													
07-Dec-09														<-----All ND----->													
15-Mar-10														<-----All ND----->													
29-Jun-10														<-----All ND----->													
21-Sep-10														<-----All ND----->													
30-Nov-10														<-----All ND----->													
04-Mar-11														<-----All ND----->													
21-Jun-11														<-----All ND----->													
08-Sep-11														<-----All ND----->													
07-Dec-11														<-----All ND----->													
05-Mar-12														<-----All ND----->													
07-Jun-12														<-----All ND----->													
12-Sep-12														<-----All ND----->													
04-Dec-12														<-----All ND----->													
14-Mar-13														<-----All ND----->													
19-Jun-13														<-----All ND----->													
19-Sep-13														<-----All ND----->													
03-Dec-13														<-----All ND----->													
17-Mar-14														<-----All ND----->													
04-Jun-14														<-----All ND----->													
02-Sep-14														<-----All ND----->													
05-Dec-14														<-----All ND----->													
18-Mar-15														<-----All ND----->													
24-Jun-15														<-----All ND----->													
18-Sep-15														<-----All ND----->													
07-Dec-15														<-----All ND----->													
16-Mar-16														<-----All ND----->													
27-Jun-16														<-----All ND----->													
29-Sep-16														<-----All ND----->													
07-Dec-16														<-----All ND----->													
08-Mar-17														<-----All ND----->													
29-Jun-17														<-----All ND----->													

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
18-Jan-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**6.7**
26-Sep-07					<-----Not Tested----->							
07-Feb-08					<-----Not Tested----->							
22-May-08					<-----All ND----->							
30-Sep-08					<-----All ND----->							
16-Dec-08					<-----All ND----->							
09-Mar-09					<-----All ND----->							
09-Jun-09					<-----All ND----->							
15-Sep-09					<-----All ND----->							
07-Dec-09					<-----All ND----->							
15-Mar-10					<-----All ND----->							
29-Jun-10					<-----All ND----->							
21-Sep-10					<-----All ND----->							
30-Nov-10					<-----All ND----->							
04-Mar-11					<-----All ND----->							
21-Jun-11					<-----All ND----->							
08-Sep-11					<-----All ND----->							
07-Dec-11					<-----All ND----->							
05-Mar-12					<-----All ND----->							
07-Jun-12	ND	ND	ND	ND	ND	ND	**0.13**	ND	ND	ND	ND	ND
12-Sep-12					<-----All ND----->							
04-Dec-12					<-----All ND----->							
14-Mar-13					<-----All ND----->							
19-Jun-13					<-----All ND----->							
19-Sep-13					<-----All ND----->							
03-Dec-13					<-----All ND----->							
17-Mar-14					<-----All ND----->							
04-Jun-14					<-----All ND----->							
02-Sep-14					<-----All ND----->							
05-Dec-14					<-----All ND----->							
18-Mar-15					<-----All ND----->							
24-Jun-15					<-----All ND----->							
18-Sep-15					<-----All ND----->							
07-Dec-15					<-----All ND----->							
16-Mar-16					<-----All ND----->							
27-Jun-16					<-----All ND----->							
29-Sep-16					<-----Not Tested----->							
07-Dec-16					<-----Not Tested----->							
08-Mar-17					<-----Not Tested----->							
29-Jun-17					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-1d	On-Site WAC BG	22.5-27.5	18-Jan-07	ND	ND						<-----All ND----->						
			26-Sep-07	Not Tested							<-----Not Tested----->						
			07-Feb-08	Not Tested							<-----Not Tested----->						
			22-May-08	ND	ND						<-----All ND----->						
			30-Sep-08	ND	ND						<-----All ND----->						
			16-Dec-08	ND	ND						<-----All ND----->						
			09-Mar-09	ND	ND						<-----All ND----->						
			09-Jun-09	ND	ND						<-----All ND----->						
			15-Sep-09	ND	ND						<-----All ND----->						
			07-Dec-09	ND	ND						<-----All ND----->						
			15-Mar-10	ND	ND						<-----All ND----->						
			29-Jun-10	ND	ND						<-----All ND----->						
			21-Sep-10	ND	ND						<-----All ND----->						
			30-Nov-10	ND	Not Tested						<-----All ND----->						
			04-Mar-11	Not Tested							<-----All ND----->						
			21-Jun-11	ND	Not Tested						<-----All ND----->						
			08-Sep-11	ND	Not Tested						<-----All ND----->						
			07-Dec-11	ND	Not Tested						<-----All ND----->						
			05-Mar-12	ND	Not Tested						<-----All ND----->						
			07-Jun-12	Not Tested							<-----All ND----->						
			12-Sep-12	Not Tested							<-----All ND----->						
			04-Dec-12	Not Tested							<-----All ND----->						
			14-Mar-13	Not Tested		0.99	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Jun-13	Not Tested							<-----All ND----->						
			19-Sep-13	Not Tested							<-----All ND----->						
			03-Dec-13	Not Tested							<-----All ND----->						
			17-Mar-14	Not Tested							<-----All ND----->						
			04-Jun-14	Not Tested							<-----All ND----->						
			02-Sep-14	Not Tested							<-----All ND----->						
			05-Dec-14	Not Tested							<-----All ND----->						
			18-Mar-15	Not Tested							<-----All ND----->						
			24-Jun-15	Not Tested							<-----All ND----->						
			14-Sep-15	Not Tested							<-----All ND----->						
			07-Dec-15	Not Tested							<-----All ND----->						
			16-Mar-16	Not Tested							<-----All ND----->						
			27-Jun-16	Not Tested							<-----All ND----->						
			29-Sep-16	Not Tested							<-----All ND----->						
			13-Dec-16	Not Tested							<-----Not Tested----->						
			08-Mar-17	Not Tested							<-----Not Tested----->						
			29-Jun-17	Not Tested							<-----Not Tested----->						

SAMPLE DATE	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
18-Jan-07															<-----All ND----->												
26-Sep-07															<-----All ND----->												
07-Feb-08															<-----All ND----->												
22-May-08															<-----All ND----->												
30-Sep-08															<-----All ND----->												
16-Dec-08															<-----All ND----->												
09-Mar-09															<-----All ND----->												
09-Jun-09															<-----All ND----->												
15-Sep-09															<-----All ND----->												
07-Dec-09															<-----All ND----->												
15-Mar-10															<-----All ND----->												
29-Jun-10															<-----All ND----->												
21-Sep-10															<-----All ND----->												
30-Nov-10															<-----All ND----->												
04-Mar-11															<-----All ND----->												
21-Jun-11															<-----All ND----->												
08-Sep-11															<-----All ND----->												
07-Dec-11															<-----All ND----->												
05-Mar-12															<-----All ND----->												
07-Jun-12															<-----All ND----->												
12-Sep-12															<-----All ND----->												
04-Dec-12															<-----All ND----->												
14-Mar-13															<-----All ND----->												
19-Jun-13															<-----All ND----->												
19-Sep-13															<-----All ND----->												
03-Dec-13															<-----All ND----->												
17-Mar-14															<-----All ND----->												
04-Jun-14															<-----All ND----->												
02-Sep-14															<-----All ND----->												
05-Dec-14															<-----All ND----->												
18-Mar-15															<-----All ND----->												
24-Jun-15															<-----All ND----->												
14-Sep-15															<-----All ND----->												
07-Dec-15															<-----All ND----->												
16-Mar-16															<-----All ND----->												
27-Jun-16															<-----All ND----->												
29-Sep-16															<-----All ND----->												
13-Dec-16															<-----All ND----->												
08-Mar-17															<-----All ND----->												
29-Jun-17															<-----All ND----->												

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

TPHs and Chlorinated VOCs

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-2 (see Table 4 for more frequent "remediation monitoring" results)	On-Site WAC	3-13	18-Jan-07	3,160	4,900	30	8.8	7,100	27	15	1,100	ND	ND	ND	ND	ND	ND	ND	ND
			06-Feb-08	Not Tested		25.3	ND	3,230	9.5	ND	554	ND	ND	ND	ND	ND	ND	ND	ND
			19-May-08	650	3,700	64.5	ND	60	ND	ND	7.1	ND	ND	ND	ND	ND	ND	ND	ND
			25-Sep-08	41,100	7,600	ND	ND	1,020	ND	ND	244	ND	ND	ND	ND	ND	ND	ND	ND
			12-Dec-08	55,300 (54,700)	30,900 (33,600)	ND	ND	1,930 (2,180)	35.1 (48.7)	ND	180 (267)	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-09	23,900	14,000	18.5	ND	462	ND	ND	79.4	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-10	16,000	5,300	ND	ND	3,520	81.1	ND	455	ND	ND	ND	ND	ND	ND	ND	ND
			14-Mar-11	3,100	1,200	204	ND	3,970	120	ND	937	ND	ND	ND	ND	ND	ND	ND	ND
			14-Mar-12	130	ND	10	0.96	190	6.9	ND	2.3	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-13	Not Tested		12	0.92	19	2.0	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-14	Not Tested		7.9	0.66	150	5.4	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-15	Not Tested		12	1.0	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-16	Not Tested		6.8	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-17	Not Tested		8.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-18	Not Tested		11	ND	9.3	1.4	ND	1.9	ND	ND	ND	1.4	ND	ND	ND	ND
			18-Mar-19	Not Tested		8.5	ND	35	4.4	ND	7.2	ND	ND	ND	2.8	ND	ND	ND	ND
			07-Jun-19	Not Tested		13	ND	43	5.1	ND	3.3	ND	ND	ND	ND	ND	ND	ND	ND
MW-3s (see Table 4 for more frequent "remediation monitoring" results)	On-Site WAC	3-13	08-Mar-07	92,500	9,500	340	41.5	675	ND	ND	36.7	ND	ND	ND	ND	ND	ND	ND	ND
			06-Feb-08	Not Tested		433	ND	1,250	ND	ND	132	ND	ND	ND	ND	ND	ND	ND	ND
			20-May-08	44,300	26,700	315	ND	220	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Sep-08	57,000	6,700	161	ND	826	ND	ND	103	ND	ND	ND	ND	ND	ND	ND	ND
			12-Dec-08	42,200	28,600	253	33.4	839	18.7	ND	93.7	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-09	75,100	34,800	408	31.9	743	ND	ND	165	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-10	114,000	13,900	684	80.8	490	6.0	ND	49.3	ND	ND	ND	ND	ND	ND	ND	ND
			11-Mar-11	92,700 (68,660)	47,200 (42,500)	880 (649)	55.1 (51.7)	604 (544)	ND (10.2)	ND	ND (<4.8) (13.7)	ND	ND	ND	ND	ND	ND	ND	ND
			14-Mar-12	3,100 (6,200)	1,800 (1,800)	50 (29)	14 (12)	1,100 (720)	1.8 (1.6)	ND	22 (24)	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-13	Not Tested		190	8.7	100	ND	ND	7.7	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-14	Not Tested		62 (36)	7.9 (5.6)	43 (35)	ND	ND	9.1 (7.2)	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-15	Not Tested		8.6	0.83	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-16	Not Tested		1.7	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-17	Not Tested		5.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-18	Not Tested		ND	ND	40	5.6	ND	3.2	ND	ND	ND	4.4	ND	ND	ND	ND
			18-Mar-19	Not Tested		6.8 (6.7)	ND	30 (29)	4.7 (4.7)	ND	2.1 (2.3)	ND	ND	ND	2.9 (3.0)	ND	ND	ND	ND
			07-Jun-19	Not Tested		17	ND	22	4.0	ND	1.9	ND	ND	ND	1.8	ND	ND	ND	ND

Petroleum-Related/Other VOCs

WELL I.D.	SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
MW-2	18-Jan-07	ND	6,800	70	23,000	2,100	830	9.3	160	220	21	ND	ND	7.2
	06-Feb-08	ND	5,110	58.1	28,900	2,370	837	8.3	249	260	5.4	206	147	8.3
	19-May-08	ND	111	ND	391	39.8	13.5	ND	ND	ND	ND	5.5	ND	ND
	25-Sep-08	ND	5,680	38.4	19,800	2,690	1,040	ND	ND	205	ND	221	ND	5.0
	12-Dec-08	5.0 (ND)	7,820 (7,800)	77.8 (67.2)	28,100 (27,800)	3,750 (3,750)	942 (1,090)	ND (7.7)	ND	246 (330)	ND	483 (543)	ND	20.2 (20.8)
	20-Mar-09	ND	3,350	39.3	12,800	985	350	ND	ND	92.3	ND	147	ND	ND
	16-Mar-10	ND	1,020	ND	8,090	764	279	ND	ND	96.3	ND	84.4	62.2	ND
	14-Mar-11	ND	190	ND	1,100	205	87.2	ND	ND	ND	ND	ND	ND	ND
	14-Mar-12	ND	8.2	ND	1.1	2.1	ND	ND	ND	ND	ND	ND	ND	ND
	26-Mar-13	ND	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	25-Mar-14	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	26-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	17-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	23-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	05-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	18-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	07-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-3s	08-Mar-07	ND	11,000	124	41,900	2,580	1,050	23.1	ND	383	11.7	627	ND	6.9
	06-Feb-08	ND	13,100	108	38,000	3,640	1,430	ND	ND	485	ND	690	ND	ND
	20-May-08	ND	4,810	ND	18,100	407	164	ND	ND	74.1	ND	78.9	ND	ND
	25-Sep-08	ND	9,460	70	31,700	1,080	392	ND	ND	172	ND	214	ND	ND
	12-Dec-08	ND	10,500	75.4	36,600	2,890	600	5.8	ND	290	ND	306	ND	ND
	20-Mar-09	ND	9,950	70.5	42,000	2,620	792	ND	ND	285	ND	351	ND	ND
	16-Mar-10	ND	ND	98.5	59,000	3,210	1,100	18.3	ND	394	ND	455	142	13.7
	11-Mar-11	ND	14,300 (12,700)	113 (92.1)	71,000 (53,000)	1,660 (1,400)	619 (558)	ND (5.7)	ND	325 (260)	ND	241 (295)	ND	ND (6.6)
	14-Mar-12	ND	290 (560)	1.1 (2.0)	1,000 (1,900)	52 (200)	21 (63)	ND (2.4)	ND	9.0 (29)	ND (1.5)	9.8 (46)	ND	ND
	26-Mar-13	ND	1,100	5.7	6,000	190	83	ND	ND	33	ND	40	ND	ND
	25-Mar-14	ND	1,200 (960)	4.6 (2.6)	8,300 (5,700)	390 (270)	180 (110)	ND	ND	53 (38)	ND	47 (39)	ND	ND
	26-Mar-15	ND	40	ND	250	3.2	1.5	ND	ND	ND	ND	ND	ND	ND
	17-Mar-16	ND	9.8	ND	57	ND	ND	ND	ND	ND	ND	ND	ND	ND
	23-Mar-17	ND	0.61	ND	2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND
	05-Dec-18	ND	22	ND	71	1.6	ND	ND	ND	ND	ND	ND	ND	ND
	18-Mar-19	ND	29 (40)	ND	91 (120)	1.5 (2.2)	ND	ND	ND	ND	ND	ND	ND	ND
	07-Jun-19	ND	25	ND	61	1.6	ND	ND	ND	ND	ND	ND	ND	ND

SVOCs

WELL I.D.	SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-2	18-Jan-07	4.7	ND	ND	ND	ND	ND	ND	ND	ND	14	ND	ND
	06-Feb-08					<-----Not Tested----->							
	19-May-08	ND	0.1	0.28	0.23	ND	ND	ND	ND	ND	ND	ND	ND
	25-Sep-08	3.8	ND	ND	ND	ND	ND	ND	ND	ND	11.4	ND	ND
	12-Dec-08	5.0 (3.6)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-09	2.6	ND	ND	ND	ND	ND	ND	ND	ND	10.9	ND	ND
	16-Mar-10	1.1	ND	ND	ND	ND	0.13	ND	ND	ND	104	ND	ND
	14-Mar-11					<-----All ND----->							
	14-Mar-12					<-----All ND----->							
	26-Mar-13					<-----All ND----->							
	25-Mar-14					<-----All ND----->							
	26-Mar-15					<-----All ND----->							
	17-Mar-16					<-----All ND----->							
	23-Mar-17					<-----All ND----->							
	05-Dec-18					<-----Not Tested----->							
	18-Mar-19					<-----Not Tested----->							
	07-Jun-19					<-----Not Tested----->							
MW-3s	08-Mar-07	7.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	36.8	ND
	06-Feb-08					<-----Not Tested----->							
	20-May-08	2.2	0.26	0.47	0.57	0.21	0.27	ND	1.0	0.24	ND	ND	10.5
	25-Sep-08	3.2	ND	ND	ND	ND	ND	ND	ND	ND	19.4	ND	ND
	12-Dec-08	3.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-09	3.9	ND	ND	ND	ND	ND	ND	ND	ND	15.3	ND	ND
	16-Mar-10	5.7	ND	ND	ND	ND	ND	ND	ND	ND	182	41.6	82
	11-Mar-11	3.1 (3.2)	ND	ND	ND	ND	ND	ND	ND	ND	22.6	ND	5.8
	14-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	10 (13)	3.9 (5.1)	ND
	26-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	14	ND	ND
	25-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	55 (53)	ND	ND
	26-Mar-15					<-----All ND----->							
	17-Mar-16					<-----All ND----->							
	23-Mar-17					<-----All ND----->							
	05-Dec-18					<-----Not Tested----->							
	18-Mar-19					<-----Not Tested----->							
	07-Jun-19					<-----Not Tested----->							

TABLE 1

Cummulative - GROUND WATER LABORATORY RESULTS SUMMARY
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	CONSTITUENT (Results in ug/l)																																						
				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs												SVOCs												
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(ghi)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-3d	On-Site WAC	25-30	18-Jan-07	**2,350**	180	**76**	**10**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	150	ND	590	**370**	**180**	55	ND	ND	ND	99	ND	8.2					<-----All ND----->					
			06-Feb-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.7	ND	16.0	**40.2**	**20.0**	ND	ND	ND	ND	13.0	ND	ND					<-----Not Tested----->					
			20-May-08	ND	**420**	<-----All ND----->																									ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**11**
			25-Sep-08	ND	ND	ND	ND	7.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			12-Dec-08	ND	ND	<-----All ND----->																																					
			20-Mar-09	ND	ND	<-----All ND----->																																					
			16-Mar-10	ND	120	<-----All ND----->																											ND	0.24	**0.3**	0.3	0.38	0.21	ND	ND	0.18	ND	ND	ND
			11-Mar-11	Not Tested		<-----All ND----->																											ND	0.18	**0.21**	0.23	0.21	0.15	ND	ND	0.14	ND	ND	ND
			14-Mar-12	Not Tested		<-----All ND----->																																					
			26-Mar-13	Not Tested		<-----All ND----->																																					
			25-Mar-14	Not Tested		<-----All ND----->																																					
			26-Mar-15	Not Tested		<-----All ND----->																																					
			17-Mar-16	Not Tested		<-----All ND----->																																					
			23-Mar-17	Not Tested		<-----All ND----->																																					
			18-Jan-07	310	ND	**7.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	25	ND	76	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	26	ND	ND
			09-Oct-07	Not Tested		**147**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			20-May-08	ND	ND	<-----All ND----->																																					
			25-Sep-08	ND	ND	**36.7**	ND	11.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	29.2	ND	82.1	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			12-Dec-08	**3,300**	140	**250**	ND	55.1	ND	ND	**2.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	114	ND	236	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			17-Mar-09	ND	ND	<-----All ND----->																											ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**6.5**
			16-Mar-10	**2700.00**	120	**240**	**7.9**	**534**	ND	ND	**5.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	**1,700**	ND	4,190	**71.2**	**20.5**	ND	ND	21.2	ND	7.7	8.6	ND					<-----All ND----->					
			14-Mar-11	**2400.00**	**390**	ND	ND	ND	ND	ND	**44.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	**1,490**	ND	2,080	**23.3**	7.6	ND	ND	9.2	ND	ND	ND	ND					<-----All ND----->					
			14-Mar-12	Not Tested		<-----All ND----->																																					
			25-Mar-13	Not Tested		<-----All ND----->																																					
MW-4s (see Table 4 for more frequent "remediation monitoring" results)	On-Site WAC	3-13	26-Mar-14	Not Tested		**65**	4.8	6.9	ND	ND	0.86	ND	ND	ND	ND	ND	ND	ND	ND	ND	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			26-Mar-15	Not Tested		**22**	3.1	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			17-Mar-16	Not Tested		**10**	1.6	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			12-Dec-16	Not Tested		**13**	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			23-Mar-17	Not Tested		**11**	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			20-Sep-17	Not Tested		**11**	1.1	6.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			06-Dec-17	Not Tested		**11**	2.5	4.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			20-Mar-18	Not Tested		**7.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			20-Jun-18	Not Tested		**9.8**	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			26-Sep-18	Not Tested		**9.3 (8.8)**	ND (1.1)	3.9 (3.7)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			05-Dec-18	Not Tested		**8.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			18-Mar-19	Not Tested		3.7	ND	ND	ND	ND	**2.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			06-Jun-19	Not Tested		4.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.: **MW-4i** * (see Table 4 for more frequent "remediation monitoring" results) — LOCATION: On-Site WAC MESS — SCREENED INTERVAL (ft): 14.5-19.5

TPHs / Chlorinated VOCs

SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
20-May-08	**9,800**	**9,200**	**7.3**	ND	**1,350**	23.7	ND	**917**	ND	ND	ND	ND	ND	ND	ND	ND
25-Sep-08	**4,700**	**3,000**	ND	ND	**1,320**	ND	ND	**1,080**	ND	ND	ND	ND	ND	ND	ND	ND
12-Dec-08	**11,900**	**3,900**	**12.4**	ND	**4,300**	**103**	ND	**3,520**	ND	ND	6.9	ND	ND	ND	ND	ND
17-Mar-09	**12,800**	**4,600**	ND	ND	**4,180**	ND	ND	**3,620**	ND	ND	ND	ND	ND	ND	ND	ND
16-Jun-09	**27,300**	**4,700**	ND	ND	**1,730**	ND	ND	**756**	ND	ND	ND	ND	ND	ND	ND	ND
18-Sep-09	**13,300**	**10,000**	**11.9**	ND	**1,080**	ND	ND	**1,400**	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-09	**9,800**	**2,000**	ND	ND	**172**	ND	ND	**75.4**	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-10	**7,600**	**1,900**	ND	ND	**89.5**	ND	ND	**21.4**	ND	ND	ND	ND	ND	ND	ND	ND
01-Jul-10	**4,600**	**3,200**	ND	ND	29.0	ND	ND	**11.6**	ND	ND	ND	ND	ND	ND	ND	ND
21-Sep-10	**1,400**	**1,100**	**26.0**	**8.4**	17.2	ND	ND	**3.8**	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-10	710	**370**	**15.1**	**11.0**	**186**	16.4	ND	**29.2**	ND	ND	ND	ND	ND	ND	ND	ND
14-Mar-11	**2,500 (2,300)**	**870 (1,100)**	ND **(6.8)**	ND **(10.3)**	**1,810 (1,430)**	**105 (94.8)**	ND	**297 (282)**	ND	ND	ND	ND	ND **(34.6)**	ND	ND	ND
27-Jun-11	**1,300**	**320**	ND	ND	**805**	**29.9**	ND	**344**	ND	ND	ND	ND	ND	ND	ND	ND
14-Sep-11	560	220	**13.5**	**5.3**	**208**	**14.3**	ND	**16.5**	ND	ND	ND	ND	ND	ND	ND	ND
13-Dec-11	640	**280**	**10.6**	ND	**71.9**	ND	ND	**5.0**	ND	ND	ND	ND	ND	ND	ND	ND
14-Mar-12	440	ND	**8.4**	1.5	21	1.0	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND
12-Jun-12	Not Tested		2.6	3.2	2.7	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND
19-Sep-12	Not Tested		ND	ND	24	1.0	ND	**3.9**	ND	ND	ND	ND	ND	ND	ND	ND
11-Dec-12	Not Tested		ND	ND	3.8	ND	ND	**3.9**	ND	ND	ND	ND	ND	ND	ND	ND
25-Mar-13	Not Tested		ND	ND	1.4	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND
26-Jun-13	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
25-Sep-13	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-13	Not Tested		ND	ND	ND	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND
26-Mar-14	Not Tested		ND	ND	ND	ND	ND	0.62 (0.63)	ND	ND	ND	ND	ND	ND	ND	ND
11-Jun-14	Not Tested		ND	ND	9.4	1.2	ND	**7.1**	ND	ND	ND	ND	ND	ND	ND	ND
12-Sep-14	Not Tested		ND	0.91	5.0	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-14	Not Tested		ND	1.3 (1.1)	4.0 (3.3)	ND	ND	**3.3 (2.4)**	ND	ND	ND	ND	ND	ND	ND	ND
26-Mar-15	Not Tested		ND	2.0 (1.9)	5.9 (5.9)	ND	ND	0.80 (0.86)	ND	ND	ND	ND	ND	ND	ND	ND
22-Jun-15	Not Tested		ND	2.2 (2.4)	4.1 (4.1)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Sep-15	Not Tested		ND	1.4	3.4	ND	ND	0.52	ND	ND	ND	ND	ND	ND	ND	ND
15-Dec-15	Not Tested		1.7	1.7	4.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-16	Not Tested		1.4 (1.3)	1.0 (1.1)	2.9 (2.7)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Jun-16	Not Tested		2.5	1.1	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
29-Sep-16	Not Tested		4.7	1.2	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Dec-16	Not Tested		**6.6**	1.1	2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Mar-17	Not Tested		**5.6**	0.86	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
30-Jun-17	Not Tested		**5.3**	0.78	2.4	ND	ND	0.58	ND	ND	ND	ND	ND	ND	ND	ND
20-Sep-17	Not Tested		4.5	0.74	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-17	Not Tested		**5.4**	0.85	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Mar-18	Not Tested		**5.1**	0.70	2.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Jun-18	Not Tested		4.6	0.73	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Sep-18	Not Tested		4.5	0.87	4.0	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-18	Not Tested		4.2	0.87	8.1	1.1	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND
19-Mar-19	Not Tested		3.1	0.62	9.2	1.5	ND	**2.0**	ND	ND	ND	ND	ND	ND	ND	ND
06-Jun-19	Not Tested		2.9	ND	9.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Petroleum-Related/Other VOCs

SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
20-May-08	ND	**1,480**	23.2	4,050	**1,340**	**436**	5.2	ND	234	ND	**312**	ND	ND
25-Sep-08	ND	**1,690**	ND	4,540	**1,400**	**521**	ND	ND	172	ND	**356**	ND	ND
12-Dec-08	ND	**1,720**	10.6	4,620	**1,560**	**508**	ND	ND	172	ND	300	ND	ND
17-Mar-09	ND	**1,490**	ND	3,860	**1,530**	**545**	ND	130	156	ND	**349**	ND	ND
16-Jun-09	ND	**2,620**	ND	6,760	**1,900**	**735**	ND	220	272	ND	**495**	ND	ND
18-Sep-09	ND	**2,090**	ND	5,280	**1,540**	**539**	ND	165	226	ND	**413**	ND	ND
09-Dec-09	ND	**1,150**	14.1	2,850	**922**	**257**	ND	ND	121	ND	223	ND	ND
16-Mar-10	ND	**1,020**	ND	2,190	**765**	**165**	ND	ND	106	ND	175	ND	ND
01-Jul-10	ND	653	ND	522	**408**	**35.9**	ND	ND	56.3	ND	102	ND	ND
21-Sep-10	ND	472	ND	226	**356**	6.0	ND	ND	45.9	ND	94.0	ND	ND
06-Dec-10	ND	198	ND	25.5	**114**	ND	ND	ND	28.2	ND	43.8	ND	ND
14-Mar-11	ND	562 (466)	ND	573 (439)	**448 (331)**	**41.0 (32.5)**	ND	ND	54.3 (47.0)	ND	121 (106)	ND	ND
27-Jun-11	ND	211	ND	116	**176**	ND	ND	ND	ND	ND	58.0	ND	ND
14-Sep-11	ND	138	ND	22.2	**138**	7.1	ND	ND	23.2	ND	43.5	ND	ND
13-Dec-11	ND	86.0	ND	18.4	**102**	ND	ND	ND	18.9	ND	38.0	ND	ND
14-Mar-12	ND	70	ND	13	**53**	2.2	ND	ND	14	ND	29	ND	ND
12-Jun-12	ND	120	ND	7.9	**82**	3.6	1.9	ND	32	ND	94	ND	1.1
19-Sep-12	ND	130	ND	15	**110**	8.5	ND	ND	20	ND	44	ND	ND
11-Dec-12	ND	77	ND	8.8	**80**	2.0	ND	ND	15	ND	35	ND	ND
25-Mar-13	ND	61	ND	8.2	**65**	1.7	ND	ND	11	ND	27	ND	ND
26-Jun-13	ND	300	ND	49	**180**	10	ND	ND	29	ND	67	ND	ND
25-Sep-13	ND	150	ND	30	**130**	8.1	ND	ND	20	ND	49	ND	1.7
09-Dec-13	ND	68	ND	12	**67**	1.6	ND	ND	12	ND	30	ND	ND
26-Mar-14	ND	49 (44)	ND	8.6 (7.9)	**45 (39)**	1.3 (1.1)	ND	ND	8.4 (7.6)	ND	22 (20)	ND	ND
11-Jun-14	ND	25	ND	6.1	**38**	ND	ND	ND	5.1	ND	15	ND	ND
12-Sep-14	ND	17	ND	1.6	**28**	ND	ND	ND	3.6	ND	11	ND	ND
06-Dec-14	ND	18 (14)	ND	ND	7.6 (7.2)	ND	ND	ND	3.2 (2.9)	ND	9.0 (7.9)	ND	ND
26-Mar-15	ND	14 (15)	ND	ND	ND	ND	ND	ND	2.2 (2.2)	ND	5.8 (5.9)	ND	ND
22-Jun-15	ND	7.0 (7.7)	ND	ND	ND	ND	ND	ND	1.4 (1.6)	ND	3.5 (3.9)	ND	ND
18-Sep-15	ND	3.5	ND	ND	ND	ND	ND	ND	1.4	ND	3.2	ND	ND
15-Dec-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Jun-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
29-Sep-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
30-Jun-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SVOCs

SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
20-May-08	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
25-Sep-08	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Dec-08	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-09	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**18.8**
16-Jun-09	3.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Sep-09	3.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-09	1.8	ND	ND	ND	ND	ND	ND	ND	ND	13.6	ND	ND
16-Mar-10	1.6	ND	ND	ND	ND	ND	ND	ND	ND	15.5	ND	ND
01-Jul-10	1.3	ND	ND	ND	ND	ND	ND	ND	ND	15.5	ND	ND
21-Sep-10					<-----All ND----->							
06-Dec-10					<-----All ND----->							
14-Mar-11	1.1 (ND)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Jun-11					<-----All ND----->							
14-Sep-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.5
13-Dec-11					<-----All ND----->							
14-Mar-12					<-----All ND----->							
12-Jun-12					<-----All ND----->							
19-Sep-12					<-----All ND----->							
11-Dec-12	ND	ND	ND	ND	ND	ND	**0.13**	ND	ND	ND	ND	ND
25-Mar-13					<-----All ND----->							
26-Jun-13					<-----All ND----->							
25-Sep-13					<-----All ND----->							
09-Dec-13					<-----All ND----->							
26-Mar-14					<-----All ND----->							
11-Jun-14					<-----All ND----->							
12-Sep-14					<-----All ND----->							
06-Dec-14					<-----All ND----->							
26-Mar-15	ND	0.55 (ND)	0.64 (ND)	0.75 (ND)	0.53 (ND)	ND	ND	2.1 (ND)	ND	ND	ND	ND
22-Jun-15					<-----All ND----->							
18-Sep-15					<-----All ND----->							
15-Dec-15	ND	0.18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-16					<-----All ND----->							
23-Jun-16					<-----All ND----->							
29-Sep-16					<-----Not Tested----->							
12-Dec-16					<-----Not Tested----->							
23-Mar-17					<-----Not Tested----->							
30-Jun-17					<-----Not Tested----->							
20-Sep-17					<-----Not Tested----->							
05-Dec-17					<-----Not Tested----->							
20-Mar-18					<-----Not Tested----->							
20-Jun-18					<-----Not Tested----->							
26-Sep-18					<-----Not Tested----->							
05-Dec-18					<-----Not Tested----->							
19-Mar-19					<-----Not Tested----->							
06-Jun-19					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

				CONSTITUENT (Results in ug/l)																																								
				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-4d	On-Site WAC	25-30	18-Jan-07	ND	ND	ND	**9.2**	45	ND	ND	**5.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			09-Oct-07	Not Tested		ND	**6.9**	51.6	ND	ND	**3.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			20-May-08	ND	ND	ND	ND	25	ND	ND	**6.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			25-Sep-08	ND	ND	ND	ND	40.2	ND	ND	**3.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			12-Dec-08	ND	ND	ND	ND	41.1	ND	ND	**2.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			17-Mar-09	ND	ND	ND	ND	57.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			23-Mar-10	ND	ND	ND	ND	61.2 (68.8)	ND	ND	**7.6 (8.0)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.19	**0.22**	0.25	0.28	0.18	**0.15**	ND	0.22	ND	ND	ND
			14-Mar-11	Not Tested		ND	ND	61.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			14-Mar-12	Not Tested		ND	0.76	22	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			25-Mar-13	Not Tested		ND	ND	20	ND	ND	**5.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			26-Mar-14	Not Tested		ND	ND	9.7	ND	ND	**4.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			26-Mar-15	Not Tested		ND	ND	9.0	ND	ND	**3.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			17-Mar-16	Not Tested		ND	ND	7.9	ND	ND	**2.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			23-Mar-17	Not Tested		ND	0.59	5.9	ND	ND	**2.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
MW-4D47	On-Site WAC	42-47	16-Apr-07	ND	ND	ND	**20.6**	26.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			10-Oct-07	Not Tested		ND	**9.2**	28.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			20-May-08	ND	ND	ND	**11.9**	29.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			25-Sep-08	ND	ND	ND	**7.5**	28.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			12-Dec-08	ND	ND	ND	**8.2**	26.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			17-Mar-09	ND	ND	ND	ND	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**16.8**
			23-Mar-10	ND	150	ND	**5.1**	**93.4**	ND	ND	**5.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.11	0.10	ND	ND	ND	ND	ND	ND	ND
			11-Mar-11	Not Tested		ND	**6.6**	11.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			14-Mar-12	Not Tested		ND	3.9	15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			26-Mar-13	Not Tested		ND	0.88	10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			26-Mar-14	Not Tested		ND	0.50	7.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			26-Mar-15	Not Tested		ND	ND	7.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			17-Mar-16	Not Tested		ND	ND	5.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			23-Mar-17	Not Tested		ND	0.60	4.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
MW-4D61	On-Site WAC	56-61	16-Apr-07	ND	ND															<-----All ND----->																		<-----All ND----->						
			05-Feb-08	Not Tested																<-----All ND----->																		<-----Not Tested----->						
			20-May-08	ND	ND															<-----All ND----->																		<-----All ND----->						
			25-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	118	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			12-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	64.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			17-Mar-09	ND	ND															<-----All ND----->																		<-----All ND----->						
			23-Mar-10	ND	ND															<-----All ND----->													ND	0.13	0.15	0.16	0.16	0.10	ND	ND	ND	ND	ND	ND
			11-Mar-11	Not Tested																<-----All ND----->																		<-----All ND----->						
			14-Mar-12	Not Tested																<-----All ND----->													ND	ND	ND	0.21	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-13	Not Tested																<-----All ND----->																		<-----All ND----->						
			26-Mar-14	Not Tested																<-----All ND----->																		<-----All ND----->						
			26-Mar-15	Not Tested																<-----All ND----->																		<-----All ND----->						
			17-Mar-16	Not Tested																<-----All ND----->																		<-----All ND----->						
			23-Mar-17	Not Tested																<-----All ND----->																		<-----All ND----->						

TABLE 1

Cummulative - GROUND WATER LABORATORY RESULTS SUMMARY
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

				CONSTITUENT (Results in ug/l)																																			
				TPHs		Chlorinated VOCs												Petroleum-Related/Other VOCs												SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
			18-Jan-07	**14,300**	**2,300**	**120**	ND	**1,200**	6.5	ND	**190**	ND	ND	13	ND	ND	ND	ND	ND	ND	**1,400**	14	4,800	**400**	**210**	ND	66	76	ND	110	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Oct-07	Not Tested		**1,070**	**272**	**21,800**	57.5	ND	**3,390**	ND	ND	ND	ND	ND	ND	ND	ND	ND	**5,050**	92.4	**18,700**	**1,060**	**448**	ND	ND	130	ND	174	ND	ND	<-----Not Tested----->									
			20-May-08	**9,900**	**7,400**	**1,350**	**88.8**	**1,610**	ND	ND	**57.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	350	ND	1,130	**107**	ND	87.5	ND	ND	ND	ND	ND	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	**7.0**
			26-Sep-08	**41,000 (45,100)**	**4,600 (4,200)**	**6,220 (11,200)**	**674 (816)**	**18,000 (29,000)**	**150 (39.7)**	**29.3 (44.2)**	**483 (455)**	ND	ND	**9.7** (ND)	ND	ND	ND	ND	ND	ND	**2,940 (4,940)**	21.7 (39.9)	**10,700 (16,600)**	**1,020 (1,460)**	**269 (507)**	ND	ND	**87.8 (158)**	ND	**137 (264)**	ND	ND **(74.2)**	**2.2 (2.6)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			12-Dec-08	**19,800**	**15,900**	**189**	**32.6**	**22,100**	14.1	**27.4**	**468**	ND	ND	ND	ND	ND	ND	ND	ND	ND	**4,900**	36.7	**16,800**	**1,400**	**434**	ND	ND	450	ND	190	**112**	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-09	**4,000**	**2,000**	**140**	**23.8**	**3,640**	ND	**7.5**	**215**	ND	ND	ND	ND	ND	ND	ND	ND	ND	**762**	ND	2,390	**212**	**72.3**	ND	ND	18.6	ND	22	ND	ND					<-----All ND----->					
			17-Jun-09	310	ND	**107**	ND	36.3	ND	ND	**6.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.4	ND	33.6	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			18-Sep-09	**43,300**	**26,900**	**339**	**26.6**	**35,100**	ND	ND	**549**	ND	ND	ND	ND	ND	ND	ND	ND	ND	**6,800**	ND	**20,400**	**1,870**	**628**	ND	ND	ND	ND	283	ND	ND	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-09	**37,700**	**5,200**	**157**	**12.3**	**18,800**	25.9	**31.7**	**1180**	ND	ND	47.8	25.8	ND	ND	ND	ND	ND	**4,490**	41.7	**12,700**	**2,880**	**925**	ND	ND	206	ND	**375**	ND	5	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-10	**32,500**	**9,100**	ND	ND	**26,500**	ND	ND	**843**	ND	ND	ND	ND	ND	ND	ND	ND	ND	**5,080**	ND	**15,400**	**2,380**	**727**	ND	ND	169	ND	283	ND	ND	6.2	ND	ND	ND	ND	ND	ND	ND	18.5	ND	ND
			01-Jul-10	**6,200**	**3,100**	**528**	ND	**9,170**	ND	ND	**204**	ND	ND	ND	ND	ND	ND	ND	ND	ND	**713**	ND	2,170	**273**	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			21-Sep-10	**40,400**	**36,000**	**426**	**77.3**	**35,600**	**200**	**38.9**	**1140**	ND	ND	ND	ND	ND	ND	ND	ND	ND	**8,280**	131	**29,100**	**1,780**	**575**	ND	ND	188	ND	253	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Dec-10	**61,900**	**29,000**	**74.9**	ND	**37,900**	66.5	ND	**929**	ND	ND	117	ND	ND	ND	ND	ND	ND	**9,490**	132	**28,700**	**2,810**	**1,070**	ND	ND	277	ND	**520**	ND	ND	3.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-11	**17,200**	**9,400**	**3,850**	**204**	**726**	ND	ND	ND (<20.0)	ND	ND	ND	ND	ND	ND	ND	ND	ND	106	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			28-Jun-11	**2,800**	**7,200**	**57.6**	**8.2**	**3,280**	6.2	ND	**19.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	142	ND	354	**79.2**	**33.7**	ND	ND	ND	ND	10.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	39.0	ND	ND
			15-Sep-11	1,000	**580**	ND	ND	**551**	ND	ND	ND (<2.8)	ND	ND	ND	ND	ND	ND	ND	ND	ND	108	ND	210	**102**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	10.3	ND	ND
			14-Dec-11	ND	ND	**5.4**	ND	**235**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			15-Mar-12	150 (180)	ND	**47 (39)**	2.3 (2.1)	**380 (530)**	6.3 (7.5)	ND	**1.4 (2.1)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.98 (1.4)	ND	ND	1.1 (1.6)	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			14-Jun-12	Not Tested		**11**	2.5	**190**	2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			20-Sep-12	Not Tested		**5.6**	0.71	1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.3	ND	ND	9.0	ND	ND	ND	1.6	ND	2.2	ND	ND					<-----All ND----->					
			12-Dec-12	Not Tested		**2.5 (140)**	0.51 (0.76)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.1 (ND)	ND	ND	4.9 (ND)	ND	ND	ND	1.1 (ND)	ND	1.8 (ND)	ND	ND	ND	ND	ND	ND	ND	ND	0.11 (0.12)	ND	ND	ND	ND	ND
			26-Mar-13	Not Tested		**8.9 (6.9)**	ND	2.7 (2.6)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
MW-5 * (see Table 4 for more frequent "remediation monitoring" results)	On-Site WAC MESS	3-13	28-Jun-13	Not Tested		**22 (18)**	1.9 (ND)	**260 (230)**	7.3 (6.1)	ND	**2.6 (3.4)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			26-Sep-13	Not Tested		**23 (17)**	4.3 (3.4)	**400 (1,400)**	12 (33)	ND (1.1)	**33 (93)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			09-Dec-13	Not Tested		3.2 (3.4)	0.89 (0.87)	24 (19)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.70 (ND)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			25-Mar-14	Not Tested		**42**	**9.4**	18	ND	ND	**7.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			11-Jun-14	Not Tested		**9.0 (8.0)**	1.1 (1.0)	2.9 (2.6)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			15-Sep-14	Not Tested		**9.0 (8.3)**	1.5 (1.2)	4.4 (4.2)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			06-Dec-14	Not Tested		**9.6**	1.8	4.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			26-Mar-15	Not Tested		**6.3**	0.85	7.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			22-Jun-15	Not Tested		**6.2**	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			18-Sep-15	Not Tested		**6.4**	ND	5.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			15-Dec-15	Not Tested		4.8	ND	3.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			18-Mar-16	Not Tested		**5.9**	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			27-Jun-16	Not Tested		**6.4**	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->					
			30-Sep-16	Not Tested		**7.2**	ND	2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			22-Dec-16	Not Tested		**6.9**	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			23-Mar-17	Not Tested		**7.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			03-Jul-17	Not Tested		**95**	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			21-Sep-17	Not Tested		**38**	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			06-Dec-17	Not Tested		**180**	**12**	3.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			21-Mar-18	Not Tested		**350**	**6.7**	5.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			21-Jun-18	Not Tested		**1,200**	**20**	8.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			27-Sep-18	Not Tested		**940**	**11**	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			06-Dec-18	Not Tested		**330**	4.9	15	ND	ND	**5.3**	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			19-Mar-19	Not Tested		**630**	**13**	**75**	5.4	ND	**2.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			06-Jun-19	Not Tested		**280**	**5.6**	**140**	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														
WELL I.D.	**LOCATION**	**SCREENED INTERVAL (ft)**	**SAMPLE DATE**	**Gasoline Range Organics (GRO)**	**Extended Range Organics (ERO)**	**Tetrachloroethylene (PERC)**	**Trichloroethylene (TCE)**	**cis-1,2-DCE**	**trans-1,2-DCE**	**1,1-DCE**	**Vinyl Chloride (VC)**	**1,1,1,2-Tetrachloroethane**	**1,1,1-Trichloroethane (TCA)**	**1,1-Dichloroethane (DCA)**	**Chloroethane**	**Methylene Chloride**	**Carbon Tetrachloride**	**Carbon Disulfide**	**Chloroform**	
MW-6 (see Table 4 for more frequent "remediation monitoring" results)	On-Site WAC	3-13	17-Jan-07	440	ND	**1,100**	**8.6**	13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			08-Oct-07	Not Tested		**2,490**	**24.4**	**171**	ND	**36.9**	ND	ND	27.5	ND	ND	ND	ND	ND	ND	
			21-May-08	ND	ND	**1,220 (888)**	**12.3 (9.8)**	**17.7 (12.1)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			26-Sep-08	500	ND	**2,350**	**59.3**	**174**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			15-Dec-08	420	ND	**1,830**	**39.6**	**95.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			20-Mar-09	250	96	**1,060**	**33.1**	66.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			23-Mar-10	270	ND	**985**	**20.7**	**70.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			16-Mar-11	ND	ND	**938**	**29.3**	58.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			15-Mar-12	64	ND	**120**	**5.3**	46	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			26-Mar-13	Not Tested		**31**	0.55	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			25-Mar-14	Not Tested		**13**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			25-Mar-15	Not Tested		**11**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			18-Mar-16	Not Tested		**5.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			24-Mar-17	Not Tested		**11**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			06-Dec-18	Not Tested		**26**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			19-Mar-19	Not Tested		**36**	0.52	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			06-Jun-19	Not Tested		**34**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
MW-7 (see Table 4 for more frequent "remediation monitoring" results)	On-Site WAC	3-13	17-Jan-07	**210 (260)**	ND	**340 (310)**	**11 (13)**	**170 (200)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			07-Feb-08	Not Tested		**343**	**11.2**	58.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			21-May-08	ND	ND	**271**	**35.3**	**362**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			26-Sep-08	ND	ND	**393**	**27.6**	**239**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			15-Dec-08	250	ND	**514**	**23.2**	**435**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			19-Mar-09	ND	ND	**261**	**10.2**	54.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			23-Mar-10	ND	ND	**302**	**10.4**	57	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			16-Mar-11	ND	150	**314**	**14.0**	**108**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			15-Mar-12	ND	ND	**40**	1.4	6.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			26-Mar-13	Not Tested		**11**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			25-Mar-14	Not Tested		**16**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			26-Mar-15	Not Tested		**8.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			18-Mar-16	Not Tested		**6.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			24-Mar-17	Not Tested		**ND (7.1)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			21-Sep-17	Not Tested		**15**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			06-Dec-17	Not Tested		**6.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			21-Mar-18	Not Tested		**29**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			21-Jun-18	Not Tested		**270**	0.83	1.6	ND	ND	ND	ND	ND	ND	ND	**5.4**	ND	ND	ND	
			27-Sep-18	Not Tested		**120**	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			06-Dec-18	Not Tested		**210**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			19-Mar-19	Not Tested		**200**	0.73	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
			07-Jun-19	Not Tested		**280**	0.50	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	

		Petroleum-Related/Other VOCs												
WELL I.D.	**SAMPLE DATE**	**Benzene**	**Ethylbenzene**	**Toluene**	**Xylenes (total)**	**1,2,4-Trimethylbenzene (TMB)**	**1,3,5-Trimethylbenzene (TMB)**	**sec-Butylbenzene**	**tert-Butylbenzene**	**Isopropylbenzene**	**p-Isopropyltoluene**	**n-Propylbenzene**	**Styrene**	**Naphthalene**
MW-6	17-Jan-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	08-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	21-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	26-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	15-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	20-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	23-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	16-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	15-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	26-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	25-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	25-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	18-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	24-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	06-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	19-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-6	06-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	17-Jan-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	07-Feb-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	21-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	26-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	15-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	19-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	23-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	16-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	15-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	26-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	25-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	26-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	18-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	24-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	21-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	06-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	21-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	21-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	27-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	06-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	19-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-7	07-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

		SVOCs											
WELL I.D.	**SAMPLE DATE**	**Naphthalene**	**Benzo(a)anthracene**	**Benzo(a)pyrene**	**Benzo(b)fluoranthene**	**Benzo(k)fluoranthene**	**Benzo(g,h,i)perylene**	**Dibenz(a,h)anthracene**	**Fluoranthene**	**Indeno(1,2,3-cd)pyrene**	**2,4-Dimethylphenol**	**Butylbenzylphthalate**	**Bis(2-ethylhexyl) phthalate**
MW-6	17-Jan-07					<-----All ND----->							
MW-6	08-Oct-07					<-----Not Tested----->							
MW-6	21-May-08					<-----All ND----->							
MW-6	26-Sep-08					<-----All ND----->							
MW-6	15-Dec-08					<-----All ND----->							
MW-6	20-Mar-09					<-----All ND----->							
MW-6	23-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**7.2**
MW-6	16-Mar-11					<-----All ND----->							
MW-6	15-Mar-12					<-----All ND----->							
MW-6	26-Mar-13					<-----All ND----->							
MW-6	25-Mar-14					<-----All ND----->							
MW-6	25-Mar-15					<-----All ND----->							
MW-6	18-Mar-16					<-----All ND----->							
MW-6	24-Mar-17					<-----All ND----->							
MW-6	06-Dec-18					<-----Not Tested----->							
MW-6	19-Mar-19					<-----Not Tested----->							
MW-6	06-Jun-19					<-----Not Tested----->							
MW-7	17-Jan-07					<-----All ND----->							
MW-7	07-Feb-08					<-----Not Tested----->							
MW-7	21-May-08					<-----All ND----->							
MW-7	26-Sep-08					<-----All ND----->							
MW-7	15-Dec-08					<-----All ND----->							
MW-7	19-Mar-09					<-----All ND----->							
MW-7	23-Mar-10	ND	0.13	0.12	0.12	0.12	ND	ND	ND	ND	ND	ND	**6.6**
MW-7	16-Mar-11					<-----All ND----->							
MW-7	15-Mar-12					<-----All ND----->							
MW-7	26-Mar-13					<-----All ND----->							
MW-7	25-Mar-14					<-----All ND----->							
MW-7	26-Mar-15					<-----All ND----->							
MW-7	18-Mar-16					<-----All ND----->							
MW-7	24-Mar-17					<-----All ND----->							
MW-7	21-Sep-17					<-----Not Tested----->							
MW-7	06-Dec-17					<-----Not Tested----->							
MW-7	21-Mar-18					<-----Not Tested----->							
MW-7	21-Jun-18					<-----Not Tested----->							
MW-7	27-Sep-18					<-----Not Tested----->							
MW-7	06-Dec-18					<-----Not Tested----->							
MW-7	19-Mar-19					<-----Not Tested----->							
MW-7	07-Jun-19					<-----Not Tested----->							

TABLE 1

Cummulative - GROUND WATER LABORATORY RESULTS SUMMARY
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	CONSTITUENT (Results in ug/l)																																					
				TPHs		Chlorinated VOCs													Petroleum-Related/Other VOCs												SVOCs												
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(ghi)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethlhecyl) phthalate
MW-8s (see Table 4 for more frequent "remediation monitoring" results)	On-Site WAC	3-13	09-Mar-07	ND	ND	**137**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			07-Feb-08	Not Tested		**265**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->						
			21-May-08	ND	ND	**88.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			26-Sep-08	ND	ND	**213**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			15-Dec-08	ND	ND	**163 (232)**	ND **(5.3)**	**8.5 (14.9)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			19-Mar-09	ND	ND	**133**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			23-Mar-10	ND	ND	**129**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.7
			16-Mar-11	ND	ND	**161**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			16-Mar-12	ND	ND	**13 (19)**	0.75 (ND)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			26-Mar-13	Not Tested		**16**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			26-Mar-14	Not Tested		**110**	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			25-Mar-15	Not Tested		**120**	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			18-Mar-16	Not Tested		**72**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			24-Mar-17	Not Tested		**51**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			06-Dec-18	Not Tested		**93**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->						
			20-Mar-19	Not Tested		**23**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->						
			07-Jun-19	Not Tested		**62**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->						
MW-8d	On-Site WAC	24.5-29.5	18-Jan-07	ND	ND													<-----All ND----->																<-----All ND----->						
			07-Feb-08	Not Tested														<-----All ND----->																<-----Not Tested----->						
			21-May-08	ND	ND													<-----All ND----->																<-----All ND----->						
			26-Sep-08	ND	ND	ND	ND	ND	ND	ND	**2.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->						
			15-Dec-08	ND	ND													<-----All ND----->																<-----All ND----->						
			19-Mar-09	ND	ND													<-----All ND----->																<-----All ND----->						
			23-Mar-10	ND	ND													<-----All ND----->																<-----All ND----->						
			16-Mar-11	Not Tested														<-----All ND----->																<-----All ND----->						
			15-Mar-12	Not Tested														<-----All ND----->																<-----All ND----->						
			26-Mar-13	Not Tested														<-----All ND----->																<-----All ND----->						
			26-Mar-14	Not Tested														<-----All ND----->																<-----All ND----->						
			25-Mar-15	Not Tested														<-----All ND----->																<-----All ND----->						
			18-Mar-16	Not Tested														<-----All ND----->																<-----All ND----->						
			24-Mar-17	Not Tested														<-----All ND----->																<-----All ND----->						

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs													
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-9s	On-Site WAC	3-13	18-Jan-07	210	ND	ND	ND	9.3	ND	ND	**10**	ND	ND	ND	ND	ND	ND	ND	ND
			08-Oct-07	Not Tested		ND	ND	**319**	ND	ND	**402**	ND	ND	ND	ND	ND	ND	ND	ND
			20-May-08	**1,100**	**5,200**	ND	ND	**2,010**	17.8	ND	**954**	ND	ND	ND	ND	ND	ND	ND	ND
			26-Sep-08	**1,500**	230	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Dec-08	**3,700**	**550**	**8.3**	ND	**2,530**	6.0	ND	**1,040**	ND	ND	5.0	ND	ND	ND	ND	ND
			18-Mar-09	ND	150	ND	ND	**149**	ND	ND	**136**	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-10	740	**850**	**7.7**	ND	**2,090**	5.5	ND	**1,070**	ND	ND	5.6	ND	ND	ND	ND	ND
			14-Mar-11	Not Tested		ND	ND	42.2	ND	ND	**20.2**	ND	ND	ND	ND	ND	ND	ND	ND
			14-Mar-12	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			27-Mar-13	Not Tested		2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-14	Not Tested		1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-15	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-16	Not Tested		4.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-17	Not Tested		2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Sep-17	Not Tested		**9.5**	0.73	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-17	Not Tested		2.4	0.67	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-18	Not Tested		2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Jun-18	Not Tested		1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			27-Sep-18	Not Tested		**6.2**	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-18	Not Tested		2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-19	Not Tested		2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Jun-19	Not Tested															
MW-9d	On-Site WAC	25-30	18-Jan-07	ND	ND	**5.3**	**14**	7.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Oct-07	Not Tested		ND	**12.4**	16.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-May-08	ND	ND	ND	**6.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			26-Sep-08	ND	ND	ND	**5.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Dec-08	ND	ND	ND	**12.5**	11.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-09	ND	ND	**5.6**	**14.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-10	ND	ND	ND	**6.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			14-Mar-11	Not Tested															
			14-Mar-12	Not Tested		2.2	**7.5**	3.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			27-Mar-13	Not Tested		ND	0.51 (0.59)	12 (11)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-14	Not Tested		ND	ND	7.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-15	Not Tested		ND	ND	5.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-16	Not Tested		ND	0.86	3.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-17	Not Tested		1.6	0.79	2.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Sep-17	Not Tested		1.8	0.89	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	3.4	ND
			06-Dec-17	Not Tested		1.4	0.80	3.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-18	Not Tested		1.3	ND	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Jun-18	Not Tested		1.5	0.69	3.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			27-Sep-18	Not Tested		1.3	0.88	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-18	Not Tested		1.2	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-19	Not Tested		1.1	0.57	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Jun-19	Not Tested		ND	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

		Petroleum-Related/Other VOCs												
WELL I.D.	SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
MW-9s	18-Jan-07	ND	15	ND	53	9.0	ND	ND	ND	ND	ND	ND	ND	ND
	08-Oct-07	ND	**2,450**	76.9	8,380	**1,390**	**565**	ND	ND	192	ND	202	ND	ND
	20-May-08	ND	**2,480**	17.4	7,160	**1,030**	**217**	ND	ND	73.1	ND	99.9	ND	ND
	26-Sep-08	ND	25.6	ND	49.8	7.3	ND	ND	ND	ND	ND	ND	ND	ND
	15-Dec-08	ND	412	ND	629	**76.5**	**24**	ND	ND	23	ND	14.8	ND	ND
	18-Mar-09	ND	43.1	ND	68.7	11.2	ND	ND	ND	ND	ND	ND	ND	ND
	23-Mar-10	ND	556	8.6	614	**95.9**	**33.8**	ND	ND	10.8	ND	14.4	ND	ND
	14-Mar-11	ND	9.0	ND	16.9	ND	ND	ND	ND	ND	ND	ND	ND	ND
	14-Mar-12	ND	3.3	ND	3.7	ND	ND	ND	ND	ND	ND	ND	ND	ND
	27-Mar-13	ND	49	ND	16	8.4	1.9	ND	ND	1.2	ND	1.2	ND	ND
	26-Mar-14	ND	1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	25-Mar-15	ND	13	ND	ND	ND	ND	ND	ND	1.1	ND	1.0	ND	ND
	18-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	06-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	27-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	05-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	06-Jun-19	<-----All ND----->												
MW-9d	18-Jan-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	26-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	18-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	23-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	14-Mar-11	<-----All ND----->												
	14-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	27-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	26-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	25-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	18-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	23-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	06-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	27-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	05-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	06-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

		SVOCs											
WELL I.D.	SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-9s	18-Jan-07						<-----All ND----->						
	08-Oct-07						<-----Not Tested----->						
	20-May-08						<-----All ND----->						
	26-Sep-08						<-----All ND----->						
	15-Dec-08						<-----All ND----->						
	18-Mar-09						<-----All ND----->						
	23-Mar-10						<-----All ND----->						
	14-Mar-11						<-----All ND----->						
	14-Mar-12						<-----All ND----->						
	27-Mar-13						<-----All ND----->						
	26-Mar-14						<-----All ND----->						
	25-Mar-15						<-----All ND----->						
	18-Mar-16						<-----All ND----->						
	21-Mar-17						<-----All ND----->						
	21-Sep-17						<-----Not Tested----->						
	06-Dec-17						<-----Not Tested----->						
	20-Mar-18						<-----Not Tested----->						
	20-Jun-18						<-----Not Tested----->						
	27-Sep-18						<-----Not Tested----->						
	05-Dec-18						<-----Not Tested----->						
	19-Mar-19						<-----Not Tested----->						
	06-Jun-19						<-----Not Tested----->						
MW-9d	18-Jan-07						<-----All ND----->						
	08-Oct-07						<-----Not Tested----->						
	20-May-08						<-----All ND----->						
	26-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**17.5**
	15-Dec-08						<-----All ND----->						
	18-Mar-09						<-----All ND----->						
	23-Mar-10						<-----All ND----->						
	14-Mar-11						<-----All ND----->						
	14-Mar-12						<-----All ND----->						
	27-Mar-13						<-----All ND----->						
	26-Mar-14						<-----All ND----->						
	25-Mar-15						<-----All ND----->						
	18-Mar-16						<-----All ND----->						
	23-Mar-17						<-----All ND----->						
	21-Sep-17						<-----Not Tested----->						
	06-Dec-17						<-----Not Tested----->						
	20-Mar-18						<-----Not Tested----->						
	20-Jun-18						<-----Not Tested----->						
	27-Sep-18						<-----Not Tested----->						
	05-Dec-18						<-----Not Tested----->						
	19-Mar-19						<-----Not Tested----->						
	06-Jun-19						<-----Not Tested----->						

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	CONSTITUENT (Results in ug/l) TPHs: Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-10d	On-Site WAC	25-30	17-Jan-07	ND	ND	**12**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			07-Feb-08	Not Tested		**15.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			21-May-08	ND	ND	**246**	**40.5**	37.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.1	ND	21.4	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			26-Sep-08	ND	ND														<-----All ND----->																			<-----All ND----->						
			09-Dec-08	ND	ND														<-----All ND----->																			<-----All ND----->						
			13-Mar-09	ND	ND	**8.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			24-Mar-10	ND	ND														<-----All ND----->																			<-----All ND----->						
			16-Mar-11	Not Tested															<-----All ND----->																			<-----All ND----->						
			15-Mar-12	Not Tested		1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			27-Mar-13	Not Tested															<-----All ND----->																			<-----All ND----->						
			25-Mar-14	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			26-Mar-15	Not Tested															<-----All ND----->																			<-----All ND----->						
			21-Mar-16	Not Tested		2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			28-Mar-17	Not Tested		1.1 (1.6)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						

TABLE 1

Cummulative - GROUND WATER LABORATORY RESULTS SUMMARY
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	CONSTITUENT (Results in ug/l)																																										
				TPHs		Chlorinated VOCs															Petroleum-Related/Other VOCs												SVOCs																
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(ghi)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-11 * (see Table 4 for more frequent "remediation monitoring" results)	On-Site WAC MESS	3-13	17-Jan-07	79,200	3,000	20,000	440	880	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	9,700	73	33,000	2,100	860	ND	230	240	ND	440	ND	2.9				<-----All ND----->									
			07-Feb-08	Not Tested		11,900	518	3,260	8.8	7.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	8,300	156	30,400	722	ND	15.6	ND	207	ND	ND	ND	ND				<-----Not Tested----->									
			21-May-08	38,700	31,300	41,500	10,200	9,270	10.1	19	ND	ND	ND	ND	ND	ND	ND	ND	ND	1,720	18.5	6,650	965	1,460	10	ND	142	8.2	128	ND	8.2	2.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.4
			26-Sep-08	31,700	7,700	7,710	891	6,470	ND	ND	65.8	ND	ND	ND	ND	ND	ND	ND	ND	8,430	67	30,500	1,180	571	ND	ND	175	ND	245	ND	63	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-08	94,500	28,200	12,200	1,900	38,700	ND	ND	18.9	ND	ND	ND	ND	ND	ND	ND	ND	13,500	55.5	55,300	1,210	708	14.8	ND	647	ND	225	ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-09	83,500	22,800	5,730	1,030	6,940	ND	14.9	18.2	ND	ND	ND	ND	ND	ND	ND	ND	7,970	136	30,500	971	445	9.7	ND	276	9.0	158	ND	7.9	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Jun-09	59,200	8,800	15,500	2,680	9,360	76.1	24	62.5	ND	ND	ND	ND	ND	ND	ND	ND	8,800	68.7	32,100	792	1,090	ND	ND	148	ND	140	ND	ND	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Sep-09	49,000	14,100	28,400	6,820	30,300	183	ND	146	ND	ND	ND	ND	ND	ND	ND	ND	5,950	ND	18,200	495	352	ND	ND	101	ND	112	ND	ND				<-----All ND----->									
			16-Dec-09	101,000	9,400	6,320	2,200	36,500	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	11,800	ND	41,500	1,760	1050	ND	ND	277	ND	381	ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	10.7	ND	ND
			24-Mar-10	94,500	46,800	14,800	2,740	25,800	ND	ND	192	ND	ND	ND	ND	ND	ND	ND	ND	12,900	ND	44,700	918	918	ND	ND	233	ND	327	336	ND	2.7	ND	ND	ND	ND	ND	ND	ND	ND	12.2	ND	ND
			02-Jul-10	33,900	9,800	60,700	4,330	7,430	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1,380	ND	5,360	83.9	338	ND	ND	ND	ND	ND	ND	ND				<-----All ND----->									
			21-Sep-10	98,900 (86,600)	50,800 (54,400)	6,250 (10,500)	1,010 (2,620)	26,700 (32,400)	54.6 (94.7)	22.7 (37.2)	76.2 (177)	ND	ND	ND	ND	ND	ND	ND	ND	ND	14,500 (12,600)	85.4 (178)	53,600 (48,000)	799 (1,210)	447 (801)	ND	ND	142 (261)	ND (6.5)	170 (285)	ND	ND	2.6 (3.3)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Dec-10	84,300	Not Tested	5,270	1,410	33,500	ND	ND	22.5**	ND	ND	ND	ND	ND	ND	ND	ND	13,200	ND	47,500	1,350	768	ND	ND	ND	ND	279	ND	ND	3.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-11	37,300 (33,000)	13,900 (15,000)	17,200 (20,200)	2,820 (3,070)	7,440 (6,940)	ND (57.1)	ND (9.7)	ND (<100) (16.4)	ND	ND	ND	ND	ND	ND	ND	ND	4,110 (5,220)	ND (27.9)	16,100 (19,200)	386 (697)	ND (305)	ND (5.6)	ND	ND (134)	ND	ND (173)	ND	ND				<-----All ND----->									
			28-Jun-11	66,500	18,300	3,790	251	676	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	8,450	81.4	63,600	3,130	1,460	ND	ND	165	ND	205	ND	ND	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Sep-11	47,000	7,000	125	ND	865	ND	ND	ND (<2.8)	ND	ND	ND	ND	ND	ND	ND	ND	2,820	ND	16,200	1,130	477	ND	ND	55.4	ND	76.6	ND	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Dec-11	12,300	5,200	47.2	ND	400	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	473	ND	2,600	213	84.1	ND	ND	11.8	ND	14.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	23.9	ND	ND
			15-Mar-12	16,000	3,000	45	17	570	ND	ND	22	ND	ND	ND	ND	ND	ND	ND	ND	1,800	15	8,300	350	160	ND	ND	33	ND	39	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	73	ND	ND
			14-Jun-12	Not Tested		36	7.2	520	ND	ND	9.4	ND	ND	ND	ND	ND	ND	ND	ND	920	9.2	4,400	230	110	ND	31	16	ND	20	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	37	ND	ND
			20-Sep-12	Not Tested		34	0.80	6.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	160	ND	670	17	8.4	ND	ND	2.0	ND	2.0	ND	ND				<-----All ND----->									
			12-Dec-12	Not Tested		2.3	ND	11	ND	ND	0.60	ND	ND	ND	ND	ND	ND	ND	ND	180	0.80	820	28	10	ND	ND	5.1	ND	4.0	ND	ND	ND	ND	ND	ND	ND	ND	0.13	ND	ND	9.7	ND	ND
			26-Mar-13	Not Tested		150	18	1,500	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	300	1.1	1,800	53	25	ND	ND	4.7	ND	3.7	ND	ND				<-----All ND----->									
			28-Jun-13	Not Tested		21	0.86	13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	65	ND	390	13	6.1	ND	ND	1.3	ND	1.3	ND	ND				<-----All ND----->									
			26-Sep-13	Not Tested		8.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	55	ND	25	3.8	1.1	ND	ND	ND	ND	ND	ND	ND				<-----All ND----->									
			09-Dec-13	Not Tested		14	ND	10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	120	ND	520	9.6	4.5	ND	ND	ND	ND	ND	ND	ND				<-----All ND----->									
			25-Mar-14	Not Tested		10	ND	150	ND	ND	4.7	ND	ND	ND	ND	ND	ND	ND	ND	420	1.4	1,600	63	25	ND	ND	7.7	ND	7.1	ND	ND				<-----All ND----->									
			11-Jun-14	Not Tested		360	21	240	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	21	ND	120	3.5	2.4	ND	ND	ND	ND	ND	ND	ND				<-----All ND----->									
			15-Sep-14	Not Tested		33	4.0	300	2.7	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	39	ND	140	6.5	4.6	ND	ND	1.1	ND	ND	ND	ND				<-----All ND----->									
			09-Dec-14	Not Tested		110	6.6	1,900	17	ND	39	ND	ND	ND	ND	ND	ND	ND	ND	130	ND	460	22	10	ND	ND	3.4	ND	3.3	ND	ND				<-----All ND----->									
			26-Mar-15	Not Tested		20	2.2	43	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	43	ND	240	9.2	6.5	ND	ND	1.1	ND	ND	ND	ND				<-----All ND----->									
			23-Jun-15	Not Tested		55	4.5	38	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	25	ND	97	3.5	2.7	ND	ND	ND	ND	ND	ND	ND				<-----All ND----->									
			21-Sep-15	Not Tested		9.5	ND	43	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1.3	ND	4.3	ND	ND	ND	ND	ND	ND	ND	ND	ND				<-----All ND----->									
			15-Dec-15	Not Tested		3.9	ND	32	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3.4	ND	11	ND	ND	ND	ND	ND	ND	ND	ND	ND				<-----All ND----->									
			21-Mar-16	Not Tested		9.1	ND	35	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1.5	1.9	ND	ND	ND	ND	ND	ND	ND	ND				<-----All ND----->									
			28-Jun-16	Not Tested		8.2	ND	59.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND				<-----All ND----->									
			30-Sep-16	Not Tested		6.9	ND	100	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.0	ND	21	ND	ND	ND	ND	ND	ND	ND	ND	ND				<-----Not Tested----->									
			27-Dec-16	Not Tested		5.9 (5.8)	ND	140 (150)	1.6 (1.7)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.4 (6.4)	ND	11 (13)	ND	ND	ND	ND	ND	ND	ND	ND	ND				<-----Not Tested----->									
			28-Mar-17	Not Tested		16	0.68	280	2.4	ND	3.4	ND	ND	ND	ND	ND	ND	ND	ND	4.0	ND	10	ND	ND	ND	ND	ND	ND	ND	ND	ND				<-----Not Tested----->									
			05-Jul-17	Not Tested		11 (11)	0.68 (0.71)	150 (140)	3.6 (3.5)	ND	20 (19)	ND	ND	ND	ND	ND	ND	ND	ND	83 (84)	ND	210 (210)	15 (15)	5.9 (6.0)	ND	ND	3.3 (3.4)	ND	4.1 (4.1)	ND	ND				<-----Not Tested----->									
			21-Sep-17	Not Tested		8.2	0.78	29	3.0	ND	3.8	ND	ND	ND	2.6	ND	ND	ND	ND	120	ND	340	30	12	ND	ND	5.5	ND	8.2	ND	ND				<-----Not Tested----->									
			07-Dec-17	Not Tested		7.2	0.79	16	1.5	ND	2.3	ND	ND	ND	1.4	ND	ND	ND	ND	130	ND	270	30	8.9	ND	ND	5.4	ND	7.7	ND	ND				<-----Not Tested----->									
			21-Mar-18	Not Tested		10	1.8	8.2	ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	83	ND	160	14	2.6	ND	ND	3.0	ND	4.3	ND	ND				<-----Not Tested----->									
			21-Jun-18	Not Tested		17	3.6	12	ND	ND	1.2	ND	ND	ND	1.7	5.7	ND	ND	ND	77	ND	200	11	3.5	ND	ND	3.2	ND	4.0	ND	ND				<-----Not Tested----->									
			27-Sep-18	Not Tested		10 (11)	5.2 (5.4)	190 (200)	4.5 (4.6)	ND	38 (39)	ND	ND	ND	7.0 (7.3)	ND	ND	ND	ND	110 (120)	ND	270 (270)	24 (26)	8.2 (9.2)	ND	ND	5.6 (6.3)	ND	7.3 (8.2)	ND	ND				<-----Not Tested----->									
			07-Dec-18	Not Tested		8.9 (9.8)	1.8 (2.3)	15 (21)	1.4 (1.8)	ND	ND (2.4)	ND	ND	ND	3.3 (4.1)	ND	ND	ND	ND	120 (110)	ND	340 (280)	31 (26)	11 (9.2)	ND	ND	6.7 (5.6)	ND	8.8 (7.3)	ND	ND				<-----Not Tested----->									
			20-Mar-19	Not Tested		7.5	2.4	7.5	1.1	ND	ND	ND	ND	ND	2.2	ND	ND	ND	ND	100	ND	210	24	6.6	ND	ND	6.0	ND	7.9	ND	ND				<-----Not Tested----->									
			07-Jun-19	Not Tested		10 (13)	2.2 (2.6)	2.6 (3.0)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	120 (8.3)	ND	270 (9.5)	24 (4.9)	6.5 (1.8)	ND	ND	4.4 (1.6)	ND	6.1 (1.0)	ND	ND				<-----Not Tested----->									

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-12 (see Table 4 for more frequent "remediation monitoring" results)	On-Site WAC	3-13	09-Mar-07	**19,200 (21,900)**	**490 (380)**	**33.8 (29.5)**	ND	**87.5 (286)**	ND	ND	**51.7 (189)**	ND	ND	ND	ND	ND	ND	ND	ND
			09-Oct-07	Not Tested		**7.8**	ND	**619**	ND	ND	**565**	ND	ND	ND	ND	ND	ND	ND	ND
			19-May-08	**19,100**	**11,100**	**10.8**	ND	**132**	ND	ND	**77.6**	ND	ND	ND	ND	ND	ND	ND	ND
			25-Sep-08	**41,100**	**4,200**	ND	ND	**1,650**	ND	ND	**501**	ND	ND	ND	ND	ND	ND	ND	ND
			11-Dec-08	**36,600**	**20,800**	ND	ND	**1,010**	ND	ND	**300**	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-09	**51,600 (33,600)**	**17,500 (19,900)**	ND **(7.9)**	ND	**1,770 (1,140)**	9.6 (6.1)	ND	**1,060 (620)**	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-10	**42,600**	**5,600**	ND	ND	**5,620**	ND	ND	**1,170**	ND	ND	ND	ND	ND	ND	ND	ND
			14-Mar-11	**7,000**	**4,900**	ND	ND	**524**	ND	ND	**675**	ND	ND	ND	ND	**37.8**	ND	ND	ND
			12-Mar-12	**7,700**	**2,100**	**9.9**	ND	**320**	3.4	ND	**2,500**	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-13	Not Tested		4.1	ND	**370**	4.2	ND	**630**	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-14	Not Tested		**8.9**	ND	34	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			24-Mar-15	Not Tested		**7.5**	0.82	15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-16	Not Tested		3.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-17	Not Tested		4.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
09-Mar-07	ND	**1,180 (1,840)**	ND (14.6)	4,130 (6,210)	**13.3 (43)**	ND (10.8)	ND	ND	8.2 (28.3)	ND	ND	ND	7.6 (ND)
09-Oct-07	ND	**10,200**	28.8	**36,900**	**147**	**37**	ND	ND	86.3	ND	13.9	ND	ND
19-May-08	ND	**4,600**	21.5	**16,200**	**134**	**40**	ND	ND	46.3	ND	15	ND	ND
25-Sep-08	ND	**7,630**	ND	**29,400**	**172**	**56.4**	ND	ND	ND	ND	ND	ND	ND
11-Dec-08	ND	**9,270**	65.6	**30,500**	**251**	**88.4**	ND	ND	83.3	ND	ND	ND	ND
20-Mar-09	ND	**11,700 (8,330)**	91.5 (62.4)	**40,800 (29,800)**	**491 (248)**	**131 (70.4)**	ND	ND	164 (94.1)	ND	53.9 (27.2)	ND	ND
16-Mar-10	ND	**5,910**	ND	**19,800**	**390**	**102**	ND	ND	88.4	ND	57.6	79.8	ND
14-Mar-11	ND	**1,430**	ND	3,740	**1,650**	**524**	ND	ND	215	ND	**380**	ND	ND
12-Mar-12	ND	610	3.9	1,700	**330**	**100**	ND	ND	62	ND	77	ND	ND
26-Mar-13	ND	68	ND	84	**25**	7.2	ND	ND	5.6	ND	5.6	ND	ND
25-Mar-14	ND	150	ND	13	2.0	ND	ND	ND	2.2	ND	ND	ND	ND
24-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
09-Mar-07					<-----All ND----->							
09-Oct-07					<-----Not Tested----->							
19-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**7.8**
25-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	24.5	ND	ND
11-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	24.2	ND	ND
20-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	18.9 (13.8)	ND	ND
16-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	20.7	ND	ND
14-Mar-11	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Mar-12					<-----All ND----->							
26-Mar-13					<-----All ND----->							
25-Mar-14					<-----All ND----->							
24-Mar-15					<-----All ND----->							
17-Mar-16					<-----All ND----->							
23-Mar-17					<-----All ND----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-13	On-Site WAC POC	3-13	08-Mar-07	ND	ND														<-----All ND----->
			07-Feb-08	Not Tested															<-----All ND----->
			20-May-08	ND	ND														<-----All ND----->
			25-Sep-08	ND	ND	**10.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			12-Dec-08	ND	ND	**5.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-09	ND	ND														<-----All ND----->
			16-Jun-09	ND	ND														<-----All ND----->
			18-Sep-09	ND	ND	**14.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-09	ND	ND	**11.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-10	ND	ND	**8.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			01-Jul-10	ND	ND														<-----All ND----->
			17-Sep-10	ND	ND	**22.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Dec-10	ND	ND	**18.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Mar-11	ND	ND	**19.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			28-Jun-11	ND	ND														<-----All ND----->
			15-Sep-11	ND	ND	**13.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			14-Dec-11	ND	ND	**10.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			14-Mar-12	ND	ND														<-----All ND----->
			14-Jun-12	Not Tested		**12**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Sep-12	Not Tested		**17**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			12-Dec-12	Not Tested		**14**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-13	Not Tested		4.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			28-Jun-13	Not Tested		**6.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			24-Sep-13	Not Tested		**15**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-13	Not Tested		**6.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-14	Not Tested		4.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Jun-14	Not Tested		2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Sep-14	Not Tested		**6.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-14	Not Tested		**9.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-15	Not Tested		4.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Jun-15	Not Tested		2.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Sep-15	Not Tested		**9.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			14-Dec-15	Not Tested		**9.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-16	Not Tested		3.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Jun-16	Not Tested		**7.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			29-Sep-16	Not Tested		**16**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Dec-16	Not Tested		**14**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-17	Not Tested		**8.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			30-Jun-17	Not Tested		**13**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
08-Mar-07													
07-Feb-08													
20-May-08													
25-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-09													
16-Jun-09													
18-Sep-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
01-Jul-10													
17-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Dec-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
28-Jun-11													
15-Sep-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Dec-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Mar-12													
14-Jun-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Sep-12	ND	ND	ND	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Dec-12	ND	ND	ND	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
28-Jun-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Sep-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Jun-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Sep-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-Jun-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Sep-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Dec-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Jun-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
29-Sep-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
30-Jun-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
08-Mar-07					<-----All ND----->							
07-Feb-08					<-----Not Tested----->							
20-May-08					<-----All ND----->							
25-Sep-08					<-----All ND----->							
12-Dec-08					<-----All ND----->							
17-Mar-09					<-----All ND----->							
16-Jun-09					<-----All ND----->							
18-Sep-09					<-----All ND----->							
09-Dec-09					<-----All ND----->							
16-Mar-10					<-----All ND----->							
01-Jul-10					<-----All ND----->							
17-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**6.5**
08-Dec-10					<-----All ND----->							
11-Mar-11					<-----All ND----->							
28-Jun-11					<-----All ND----->							
15-Sep-11					<-----All ND----->							
14-Dec-11					<-----All ND----->							
14-Mar-12					<-----All ND----->							
14-Jun-12					<-----All ND----->							
20-Sep-12					<-----All ND----->							
12-Dec-12					<-----All ND----->							
26-Mar-13					<-----All ND----->							
28-Jun-13					<-----All ND----->							
24-Sep-13					<-----All ND----->							
09-Dec-13					<-----All ND----->							
26-Mar-14	ND	0.20	**0.53**	0.76	0.31	ND	ND	0.99	0.37	ND	ND	ND
11-Jun-14	ND	ND	**0.24**	0.35	ND	ND	ND	ND	0.18	ND	ND	ND
15-Sep-14					<-----All ND----->							
06-Dec-14					<-----All ND----->							
26-Mar-15					<-----All ND----->							
22-Jun-15					<-----All ND----->							
18-Sep-15	ND	**1.5**	**2.3**	**3.3**	0.91	ND	ND	5.0	**2.1**	ND	ND	ND
14-Dec-15					<-----All ND----->							
17-Mar-16					<-----All ND----->							
23-Jun-16	ND	0.41	**0.58**	0.94	0.36	ND	ND	1.2	0.64	ND	ND	ND
29-Sep-16					<-----Not Tested----->							
22-Dec-16					<-----Not Tested----->							
23-Mar-17					<-----Not Tested----->							
30-Jun-17					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-14s	On-Site WAC	3-13	08-Mar-07	ND	ND	**18.3**	ND	**326**	18.4	ND	**167**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			09-Oct-07	Not Tested		ND	ND	5.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----Not Tested----->											
			20-May-08	ND	ND	ND	ND	10.5	ND	ND	**17.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.12	**0.29**	0.22	0.20	0.18	0.10	ND	0.19	ND	ND	ND
			24-Sep-08	ND	ND	<-----All ND----->																											<-----All ND----->											
			11-Dec-08	ND	ND	ND	ND	57.3	ND	ND	**91.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			20-Mar-09	ND	ND	ND	ND	ND	ND	ND	**5.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			23-Mar-10	ND	ND	ND	ND	**138**	ND	ND	**11.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			10-Mar-11	Not Tested		<-----All ND----->																											<-----All ND----->											
			09-Mar-12	Not Tested		<-----All ND----->																											<-----All ND----->											
			27-Mar-13	Not Tested		ND	ND	**260**	1.3	ND	**16**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			26-Mar-14	Not Tested		ND	0.50	**160**	ND	ND	**27**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			23-Mar-15	Not Tested		2.7	0.80	**130**	ND	ND	**5.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			17-Mar-16	Not Tested		2.1	ND	25	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			17-Mar-17	Not Tested		1.5	ND	3.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
MW-14d	On-Site WAC	25-30	26-Mar-07	ND	ND	<-----All ND----->																											<-----All ND----->											
			05-Feb-08	Not Tested		<-----All ND----->																											<-----Not Tested----->											
			20-May-08	ND	ND	ND	ND	7.0	ND	ND	**12.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			24-Sep-08	ND	ND	ND	ND	24.0	ND	ND	**6.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			11-Dec-08	ND	ND	ND	ND	22.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			20-Mar-09	ND	ND	ND	ND	15.4	ND	ND	**5.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			23-Mar-10	ND	ND	ND	ND	5.6	ND	ND	**6.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			10-Mar-11	Not Tested		<-----All ND----->																											<-----All ND----->											
			13-Mar-12	Not Tested		ND	**18**	**1,000**	5.3	1.7	**340**	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.5	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			27-Mar-13	Not Tested		ND	ND	3.2	ND	ND	**13**	ND	ND	ND	ND	ND	ND	ND	ND	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			26-Mar-14	Not Tested		ND	ND	ND	ND	ND	0.98	ND	ND	ND	ND	ND	ND	ND	ND	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			23-Mar-15	Not Tested		ND	ND	ND	ND	ND	**2.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.25	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-16	Not Tested		ND	ND	ND	ND	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			17-Mar-17	Not Tested		ND	ND	ND	ND	ND	0.97	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-15 (see Table 4 for more frequent "remediation monitoring" results)	On-Site WAC	3-13	12-Mar-07	ND	ND														<-----All ND----->
			23-May-08	ND	ND	**108**	ND	9.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			26-Sep-08	ND	ND	**87.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Dec-08	ND	ND	**11.7**	ND	13.2	ND	ND	**8.8**	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-09	ND	ND	**175**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-10	ND	ND	**195**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-11	Not Tested		**85.8**	ND	5.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			14-Mar-12	Not Tested		**5.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-13	Not Tested															<-----All ND----->
			26-Mar-14	Not Tested		**31**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-15	Not Tested		**49**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-16	Not Tested		**24**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-17	Not Tested		**14**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Sep-17	Not Tested		**25 (25)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-17	Not Tested		**36**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-18	Not Tested		**37**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Jun-18	Not Tested		**35 (33)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	**5.0 (6.2)**	ND	ND	ND
			27-Sep-18	Not Tested		**40**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-18	Not Tested		**27**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-19	Not Tested		**50**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Jun-19	Not Tested		**51**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-16 (see Table 4 for more frequent "remediation monitoring" results)	On-Site WAC	3-13	09-Mar-07	**1,700**	120	**3,240**	**77.8**	**397**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Feb-08	Not Tested		**1,750**	**73.1**	**169**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-May-08	630	ND	**2,900**	**104**	**371**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			26-Sep-08	**1,200**	ND	**1,640**	**104**	**103**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Dec-08	**1,100**	ND	**1,830**	**95.8**	**216**	ND	ND	**2.1**	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-09	**2,400**	210	**7,340**	**282**	**987**	ND	ND	**5.7**	**10.7**	ND	ND	ND	ND	ND	ND	ND
			23-Mar-10	790	ND	ND	**98.9**	**262**	ND	ND	**8.3**	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-11	**1,500**	210	**5,670**	**106**	**745**	ND	ND	**2.5**	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-12	ND	ND	**11**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-13	Not Tested		**6.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-14	Not Tested		3.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			26-Mar-15	Not Tested		1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-16	Not Tested		3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			24-Mar-17	Not Tested		4.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Dec-18	Not Tested		**26**	0.73	3.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-19	Not Tested		**25**	0.71	2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Jun-19	Not Tested		**150**	1.4	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
MW-15 12-Mar-07													
23-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Mar-13													
26-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
25-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-16 09-Mar-07	ND	53	ND	81.6	**38.8**	ND	ND	ND	ND	ND	ND	ND	ND
07-Feb-08	ND	546	ND	855	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-May-08	ND	11.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Sep-08	ND	270	ND	356	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Dec-08	ND	312	ND	518	ND	ND	ND	ND	ND	ND	6.0	ND	ND
19-Mar-09	ND	130	ND	234	ND	ND	ND	ND	5.5	ND	ND	ND	ND
23-Mar-10	ND	181	ND	205	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-11	ND	155	ND	142	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
25-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-15 12-Mar-07						<-----All ND----->						
23-May-08						<-----All ND----->						
26-Sep-08						<-----All ND----->						
15-Dec-08						<-----All ND----->						
19-Mar-09						<-----All ND----->						
23-Mar-10						<-----All ND----->						
16-Mar-11						<-----All ND----->						
14-Mar-12						<-----All ND----->						
26-Mar-13						<-----All ND----->						
26-Mar-14						<-----All ND----->						
25-Mar-15						<-----All ND----->						
18-Mar-16						<-----All ND----->						
23-Mar-17						<-----All ND----->						
21-Sep-17						<-----Not Tested----->						
06-Dec-17						<-----Not Tested----->						
20-Mar-18						<-----Not Tested----->						
21-Jun-18						<-----Not Tested----->						
27-Sep-18						<-----Not Tested----->						
06-Dec-18						<-----Not Tested----->						
19-Mar-19						<-----Not Tested----->						
07-Jun-19						<-----Not Tested----->						
MW-16 09-Mar-07						<-----All ND----->						
07-Feb-08						<-----Not Tested----->						
21-May-08						<-----All ND----->						
26-Sep-08						<-----All ND----->						
15-Dec-08						<-----All ND----->						
19-Mar-09						<-----All ND----->						
23-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**6.4**
16-Mar-11						<-----All ND----->						
15-Mar-12						<-----All ND----->						
26-Mar-13						<-----All ND----->						
25-Mar-14						<-----All ND----->						
26-Mar-15						<-----All ND----->						
18-Mar-16						<-----All ND----->						
24-Mar-17						<-----All ND----->						
07-Dec-18						<-----Not Tested----->						
19-Mar-19						<-----Not Tested----->						
07-Jun-19						<-----Not Tested----->						

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-17s	Off-Site WAC <u>VIS</u>	3-13	19-Mar-07	ND	ND														<-----All ND----->																			<-----All ND----->						
			06-Feb-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND (6.6)	ND	ND (27.3)	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			19-May-08	ND	ND														<-----All ND----->																			<-----All ND----->						
			25-Sep-08	ND	ND	ND	ND	ND	ND	ND	**2.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			11-Dec-08	ND	ND														<-----All ND----->																			<-----All ND----->						
			19-Mar-09	ND	**330**														<-----All ND----->																			<-----All ND----->						
			17-Sep-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	15.2	ND	47.5	ND	10.8	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			15-Dec-09	ND	ND														<-----All ND----->																			<-----All ND----->						
			23-Mar-10	ND	ND														<-----All ND----->																			<-----All ND----->						
			02-Jul-10	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			17-Sep-10	Not Tested		**17.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			03-Dec-10	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			14-Mar-11	Not Tested															<-----All ND----->																			<-----All ND----->						
			27-Jun-11	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			13-Sep-11	Not Tested		ND	ND	9.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			12-Dec-11	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			13-Mar-12	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			13-Jun-12	Not Tested		ND	ND	3.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			18-Sep-12	Not Tested		2.7	ND	3.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			07-Dec-12	Not Tested		**31**	**5.1**	22	ND	ND	0.54	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.81	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			25-Mar-13	Not Tested		ND	ND	10	ND	ND	0.56	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			21-Jun-13	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			24-Sep-13	Not Tested		1.3	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			06-Dec-13	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			27-Mar-14	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			10-Jun-14	Not Tested		4.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			11-Sep-14	Not Tested		**5.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			06-Dec-14	Not Tested		4.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			23-Mar-15	Not Tested		3.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			22-Jun-15	Not Tested		**6.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			17-Sep-15	Not Tested		**5.2**	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			14-Dec-15	Not Tested		**5.0**	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			16-Mar-16	Not Tested		**8.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			23-Jun-16	Not Tested		**7.9**	0.68	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			28-Sep-16	Not Tested		**6.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			21-Dec-16	Not Tested		**6.3**	0.72	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			27-Mar-17	Not Tested		**6.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			05-Jul-17	Not Tested		1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.: **MW-17i** * | LOCATION: Off-Site WAC MESS | SCREENED INTERVAL (ft): 13-18

SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
19-Mar-07	**3,500**	**400**	**61.5**	ND	**2,600**	30.5	ND	**2,880**	ND	ND	11.7	ND	ND	ND	ND	ND
10-Oct-07	Not Tested		**183**	**21.1**	**2,080**	22.1	ND	**2,400**	ND	ND	8.5	ND	ND	ND	ND	ND
06-Feb-08	Not Tested		**92.3**	ND	**4,410**	74	ND	**2,170**	ND	ND	ND	ND	ND	ND	ND	ND
19-May-08	**2,700 (600)**	**5,300 (4,800)**	**186 (132)**	**20.1 (17.9)**	**541 (1,210)**	35.3 (28.3)	ND	**1,210 (2,760)**	ND	ND	10.8 (10.3)	ND	ND	ND	ND	ND
25-Sep-08	**1,100 (3,700)**	**670 (690)**	**132 (110)**	ND **(51.3)**	**1,040 (1,010)**	ND	ND	**2,070 (2,470)**	ND	ND	ND	ND	ND	ND	ND	ND
11-Dec-08	**6,600 (7,000)**	**3,200 (2,700)**	**15.4 (34.8)**	ND **(11.6)**	**690 (598)**	ND	ND	**2,370 (2,530)**	ND	ND	7.7 (ND)	ND	ND	ND	ND	ND
19-Mar-09	**3,300**	**1,000**	**74.6**	**21.8**	**1,070**	6.3	ND	**3,320**	ND	ND	ND	ND	ND	ND	ND	ND
16-Jun-09	**9,500**	**2,400**	**241**	**76**	**465**	23.5	ND	**1,260**	ND	ND	9.7	ND	ND	ND	ND	ND
17-Sep-09	**11,200**	**6,000**	**39.4**	**32.5**	**188**	6.5	ND	**218**	ND	ND	ND	ND	ND	ND	ND	ND
15-Dec-09	**8,000**	**1,900**	ND	ND	**90**	ND	ND	**150**	ND	ND	ND	ND	ND	ND	ND	ND
23-Mar-10	**6,000**	**3,100**	**42.0**	**46.1**	**127**	6.5	ND	**63.1**	ND	ND	ND	ND	ND	ND	ND	ND
02-Jul-10	**10,500**	**6,800**	**15.8**	**42.8**	58.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Sep-10	**12,300**	**11,500**	**14.1**	**12.7**	**108**	ND	ND	**5.6**	ND	ND	ND	ND	ND	ND	ND	ND
03-Dec-10	**10,800**	Not Tested	**5.7**	**5.0**	**84.7**	ND	ND	**6.5**	ND	ND	ND	ND	ND	ND	ND	ND
14-Mar-11	**3,000**	**1,100**	**15.9**	**21.9**	**140**	ND	ND	**11.4**	ND	ND	ND	ND	ND	ND	ND	ND
27-Jun-11	**9,500**	Not Tested	**9.7**	**6.2**	58.7	ND	ND	**14.1**	ND	ND	ND	ND	ND	ND	ND	ND
13-Sep-11	**9,100**	Not Tested	**7.6**	**5.5**	**75.5**	ND	ND	**15.3**	ND	ND	ND	ND	ND	ND	ND	ND
12-Dec-11	**6,900**	Not Tested	**12.4**	ND	53.7	ND	ND	**5.8**	ND	ND	ND	ND	ND	ND	ND	ND
12-Mar-12	**12,000**	**2,500**	**9.3**	**5.7**	39	1.8	ND	**4.5**	ND	ND	1.5	ND	ND	ND	ND	ND
12-Jun-12	Not Tested		**7.3**	3.4	25	ND	ND	ND (<2.5)	ND	ND	ND	ND	ND	ND	ND	ND
18-Sep-12	Not Tested		ND	3.0	12	ND	ND	ND (<2.5)	ND	ND	ND	ND	ND	ND	ND	ND
11-Dec-12	Not Tested		ND	3.0	17	ND	ND	**2.1**	ND	ND	ND	ND	ND	ND	ND	ND
21-Mar-13	Not Tested		1.2	0.58	13	ND	ND	**6.2**	ND	ND	ND	ND	ND	ND	ND	ND
26-Jun-13	Not Tested		ND	ND	9.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Sep-13	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-13	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Mar-14	Not Tested		ND	ND	1.0	ND	ND	0.89	ND	ND	ND	ND	ND	ND	ND	ND
10-Jun-14	Not Tested		ND	ND	3.5	ND	ND	**3.5**	ND	ND	ND	ND	ND	ND	ND	ND
11-Sep-14	Not Tested		ND	ND	ND	ND	ND	0.89	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-14	Not Tested		ND	ND	ND	ND	ND	0.57	ND	ND	ND	ND	ND	ND	ND	ND
23-Mar-15	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-Jun-15	Not Tested		ND	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Sep-15	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Dec-15	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-16	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Jun-16	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
28-Sep-16	Not Tested		1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Dec-16	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Mar-17	Not Tested		1.3	3.7	ND	ND	ND	0.52	ND	ND	ND	ND	ND	ND	ND	ND
05-Jul-17	Not Tested		1.1 (ND)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Sep-17	Not Tested		1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-17	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Mar-18	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Jun-18	Not Tested		2.1	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Sep-18	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Dec-18	Not Tested		1.0	0.67	1.4	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND
14-Mar-19	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Jun-19	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
19-Mar-07	ND	**1,040**	6.2	1,530	**70.6**	15.1	ND	ND	33.3	ND	9.0	ND	ND
10-Oct-07	ND	322	ND	290	**28**	5.2	ND	ND	12.4	ND	ND	ND	ND
06-Feb-08	ND	**1,040**	ND	1,520	**161**	ND	ND	ND	55.3	ND	ND	ND	ND
19-May-08	ND	**1,000 (1,680)**	14.6 (18.9)	2,430 (3,520)	**250 (328)**	**70.2 (93.9)**	ND (266)	ND	60.8 (82)	ND	37.2 (49.8)	ND	ND
25-Sep-08	ND	**777 (1,040)**	ND	1,000 (1,330)	**127 (183)**	ND **(55.9)**	ND	ND	ND (58.6)	ND	ND	ND	ND
11-Dec-08	ND	**1,380 (1,560)**	16.4 (ND)	1,870 (2,130)	**297 (366)**	ND **(96.4)**	ND	ND	94.5 (92.2)	ND	62.3 (55.5)	16.9 (ND)	ND
19-Mar-09	ND	**909**	7.0	1,100	**159**	**30.6**	ND	ND	45	ND	20.1	ND	ND
16-Jun-09	ND	**1,560**	14.1	766	**91.3**	**20.4**	ND	ND	31.9	ND	11.9	ND	ND
17-Sep-09	ND	**2,950**	23.2	5,090	**606**	**161**	ND	ND	135	ND	104	ND	ND
15-Dec-09	ND	**2,350**	ND	3,020	**553**	**125**	ND	ND	106	ND	79.9	ND	ND
23-Mar-10	ND	**1,850**	22.7	2,480	**501**	**113**	ND	ND	102	ND	75.1	ND	ND
02-Jul-10	ND	**2,820**	22.9	5,510	**661**	**161**	ND	ND	126	ND	102	ND	ND
17-Sep-10	ND	**3,660**	22.4	7,390	**1,080**	**201**	ND	ND	153	ND	130	ND	ND
03-Dec-10	ND	**2,930**	20.1	4,960	**745**	**224**	ND	ND	149	ND	141	ND	ND
14-Mar-11	ND	**1,340**	6.4	954	**264**	**50.4**	ND	ND	69.5	ND	41.8	ND	ND
27-Jun-11	ND	**1,490**	9.3	2,570	**425**	**170**	ND	ND	132	ND	103	ND	ND
13-Sep-11	ND	**2,110**	ND	3,480	**613**	**164**	ND	ND	121	ND	98.5	9.4	ND
12-Dec-11	ND	**1,410**	ND	2,070	**488**	**134**	ND	ND	119	ND	88.9	ND	ND
12-Mar-12	ND	**1,300**	2.9	2,400	**530**	**160**	ND	ND	97	ND	96	ND	ND
12-Jun-12	ND	**1,600**	3.0	2,700	**510**	**160**	ND	ND	95	ND	97	ND	ND
18-Sep-12	ND	**1,400**	ND	2,200	**510**	**150**	ND	ND	88	ND	88	ND	ND
11-Dec-12	ND	**1,400**	1.2	2,000	**620**	**160**	ND	ND	100	ND	100	ND	ND
21-Mar-13	ND	**900**	0.72	1,300	**410**	**110**	ND	ND	74	ND	75	ND	ND
26-Jun-13	ND	**1,100**	ND	1,700	**430**	**130**	ND	ND	78	ND	85	ND	ND
24-Sep-13	ND	**1,100**	ND	1,900	**500**	**160**	ND	ND	85	ND	97	ND	ND
06-Dec-13	ND	520	ND	630	**310**	**87**	ND	ND	55	ND	63	ND	ND
27-Mar-14	ND	440	ND	390	**210**	**52**	ND	ND	41	ND	42	ND	ND
10-Jun-14	ND	470	ND	470	**220**	**69**	ND	ND	43	ND	46	ND	ND
11-Sep-14	ND	310	ND	320	**170**	**56**	ND	ND	28	ND	34	ND	ND
06-Dec-14	ND	190	ND	1.5	**92**	ND	ND	ND	17	ND	18	ND	ND
23-Mar-15	ND	67	ND	ND	12	ND	ND	ND	7.0	ND	6.9	ND	ND
22-Jun-15	ND	50	ND	ND	2.0	ND	ND	ND	6.0	ND	5.6	ND	ND
17-Sep-15	ND	33	ND	ND	1.4	ND	ND	ND	5.4	ND	4.0	ND	ND
14-Dec-15	ND	21	ND	ND	ND	ND	ND	ND	3.6	ND	2.5	ND	ND
16-Mar-16	ND	1.2 (1.1)	ND	ND	ND	ND	ND	ND	2.5 (2.3)	ND	1.3 (1.2)	ND	ND
23-Jun-16	ND	ND	ND	ND	ND	ND	ND	ND	3.1	ND	1.7	ND	ND
28-Sep-16	ND	ND	ND	ND	ND	ND	ND	ND	3.0	ND	2.0	ND	ND
21-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	4.0	ND	1.8	ND	ND
27-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	2.9	ND	1.1	ND	ND
05-Jul-17	ND	ND	ND	ND	ND	ND	ND	ND	3.0 (ND)	ND	ND	ND	ND
20-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	3.1	ND	ND	ND	ND
05-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	3.3	ND	ND	ND	ND
20-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	2.1	ND	ND	ND	ND
20-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	2.8	ND	ND	ND	ND
26-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	3.7	ND	ND	ND	ND
03-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	4.7	ND	ND	ND	ND
14-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	2.5	ND	ND	ND	ND
06-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	2.1	ND	ND	ND	ND

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
19-Mar-07					<-----All ND----->							
10-Oct-07					<-----Not Tested----->							
06-Feb-08					<-----Not Tested----->							
19-May-08					<-----All ND----->							
25-Sep-08					<-----All ND----->							
11-Dec-08					<-----All ND----->							
19-Mar-09					<-----All ND----->							
16-Jun-09					<-----All ND----->							
17-Sep-09					<-----All ND----->							
15-Dec-09					<-----All ND----->							
23-Mar-10					<-----All ND----->							
02-Jul-10					<-----All ND----->							
17-Sep-10					<-----All ND----->							
03-Dec-10					<-----All ND----->							
14-Mar-11					<-----All ND----->							
27-Jun-11					<-----All ND----->							
13-Sep-11					<-----All ND----->							
12-Dec-11					<-----All ND----->							
12-Mar-12					<-----All ND----->							
12-Jun-12					<-----All ND----->							
18-Sep-12					<-----All ND----->							
11-Dec-12	ND	ND	ND	ND	ND	ND	**0.17**	ND	ND	ND	ND	ND
21-Mar-13					<-----All ND----->							
26-Jun-13					<-----All ND----->							
24-Sep-13					<-----All ND----->							
06-Dec-13					<-----All ND----->							
27-Mar-14					<-----All ND----->							
10-Jun-14					<-----All ND----->							
11-Sep-14					<-----All ND----->							
06-Dec-14					<-----All ND----->							
23-Mar-15					<-----All ND----->							
22-Jun-15					<-----All ND----->							
17-Sep-15					<-----All ND----->							
14-Dec-15					<-----All ND----->							
16-Mar-16					<-----All ND----->							
23-Jun-16					<-----All ND----->							
28-Sep-16					<-----Not Tested----->							
21-Dec-16					<-----Not Tested----->							
27-Mar-17					<-----Not Tested----->							
05-Jul-17					<-----Not Tested----->							
20-Sep-17					<-----Not Tested----->							
05-Dec-17					<-----Not Tested----->							
20-Mar-18					<-----Not Tested----->							
20-Jun-18					<-----Not Tested----->							
26-Sep-18					<-----Not Tested----->							
03-Dec-18					<-----Not Tested----->							
14-Mar-19					<-----Not Tested----->							
06-Jun-19					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs		Chlorinated VOCs													
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-17D43 *	Off-Site WAC MESS	38-43	16-Apr-07	ND	ND	**67.8**	**101**	16.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Oct-07	Not Tested		**28.8**	**86.4**	35.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-May-08	ND	ND	**17.2**	**70.3**	29.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Sep-08	ND	ND	**25.2**	**77.2**	44.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Dec-08	ND	ND	**12.4**	**52.4**	56.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-09	ND	ND	**23.6**	**84.4**	40.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Jun-09	ND	ND	ND	**14.1**	**82.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Sep-09	ND	ND	**21.6**	**75.2**	37.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Dec-09	ND	ND	**22.5**	**78.8**	45.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-10	ND	ND	**6.1**	**93.8**	**151**	ND	ND	**17.6**	ND	ND	ND	ND	ND	ND	ND	ND
			02-Jul-10	ND	ND	**8.5**	**76.1**	**131**	ND	ND	**12.4**	ND	ND	ND	ND	ND	ND	ND	ND
			17-Sep-10	ND	ND	**12.8**	**71.4**	**122**	ND	ND	**3.6**	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-10	ND	Not Tested	**12.4**	**61.2**	**147**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			14-Mar-11	Not Tested		**9.2**	**49.2**	**179**	ND	ND	**12.7**	ND	ND	ND	ND	ND	ND	ND	ND
			27-Jun-11	ND	Not Tested	**10.0**	**53.4**	**193**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-Sep-11	ND	Not Tested	**7.2**	**48.3**	**118**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			12-Dec-11	ND	Not Tested	ND	**39.4**	66.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-Mar-12	ND	Not Tested	**7.0**	**41**	68	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-Jun-12	Not Tested		**6.1**	**32**	**75**	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Sep-12	Not Tested		ND	**6.0**	**150**	1.0	ND	**10**	ND	ND	ND	ND	ND	ND	ND	ND
			07-Dec-12	Not Tested		ND	**8.6**	**150**	ND	ND	**19**	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-13	Not Tested		ND	**7.5**	**98**	ND	ND	**17**	ND	ND	ND	ND	ND	ND	ND	ND
			21-Jun-13	Not Tested		ND	4.5	62	ND	ND	**7.9**	ND	ND	ND	ND	ND	ND	ND	ND
			24-Sep-13	Not Tested		ND	2.4	43	ND	ND	**10**	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-13	Not Tested		ND	2.0	35	ND	ND	**5.8**	ND	ND	ND	ND	ND	ND	ND	ND
			27-Mar-14	Not Tested		ND	1.0	20	ND	ND	**4.6**	ND	ND	ND	ND	ND	ND	ND	ND
			10-Jun-14	Not Tested		ND	0.55	17	ND	ND	**5.6**	ND	ND	ND	ND	ND	ND	ND	ND
			11-Sep-14	Not Tested		ND	ND	17	ND	ND	**4.6**	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-14	Not Tested		ND	ND	14	ND	ND	**3.7**	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-15	Not Tested		ND	ND	9.9	ND	ND	**2.9**	ND	ND	ND	ND	ND	ND	ND	ND
			22-Jun-15	Not Tested		ND	ND	7.6	ND	ND	**2.0**	ND	ND	ND	ND	ND	ND	ND	ND
			17-Sep-15	Not Tested		ND	ND	8.9	ND	ND	**3.3**	ND	ND	ND	ND	ND	ND	ND	ND
			14-Dec-15	Not Tested		ND	ND	9.2	ND	ND	**3.9**	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-16	Not Tested		ND	ND	7.8	ND	ND	**4.0**	ND	ND	ND	ND	ND	ND	ND	ND
			23-Jun-16	Not Tested		ND	ND	6.9	ND	ND	**3.0**	ND	ND	ND	ND	ND	ND	ND	ND
			28-Sep-16	Not Tested		ND	ND	6.6	ND	ND	**2.6**	ND	ND	ND	ND	ND	ND	ND	ND
			21-Dec-16	Not Tested		ND	ND	6.9 (7.5)	ND	ND	**3.3 (3.3)**	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-17	Not Tested		ND	ND	6.1	ND	ND	**3.5**	ND	ND	ND	ND	ND	ND	ND	ND
			05-Jul-17	Not Tested		ND	ND	8.5	ND	ND	**4.6**	ND	ND	ND	ND	ND	ND	ND	ND
			20-Sep-17	Not Tested		ND	ND	7.2	ND	ND	**5.3**	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-17	Not Tested		ND	ND	5.6 (6.2)	ND	ND	**3.1 (3.1)**	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-18	Not Tested		ND	ND	5.1	ND	ND	**3.6**	ND	ND	ND	ND	ND	ND	ND	ND
			20-Jun-18	Not Tested		ND	ND	8.2	ND	ND	**2.9**	ND	ND	ND	ND	ND	ND	ND	ND
			26-Sep-18	Not Tested		ND	ND	12	ND	ND	**3.8**	ND	ND	ND	ND	ND	ND	ND	ND
			03-Dec-18	Not Tested		ND	ND	11	ND	ND	**9.0**	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-19	Not Tested		ND	ND	9.2	ND	ND	**3.8**	ND	ND	ND	ND	ND	ND	ND	ND
			06-Jun-19	Not Tested		ND	ND	8.0	ND	ND	**3.5**	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs												
	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
16-Apr-07	ND	6.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
25-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Jun-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Sep-09	ND	9.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Dec-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
02-Jul-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Jun-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Sep-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Dec-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Mar-12	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Jun-12	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Sep-12	ND	0.99	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Dec-12	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
25-Mar-13	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Jun-13	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Sep-13	ND	0.71	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-13	ND	0.62	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Jun-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Sep-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-Jun-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Sep-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Dec-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Jun-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
28-Sep-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Jul-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	SVOCs											
	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
16-Apr-07					<-----All ND----->							
10-Oct-07					<-----Not Tested----->							
19-May-08					<-----All ND----->							
25-Sep-08					<-----All ND----->							
11-Dec-08					<-----All ND----->							
19-Mar-09					<-----All ND----->							
16-Jun-09					<-----All ND----->							
17-Sep-09					<-----All ND----->							
15-Dec-09					<-----All ND----->							
23-Mar-10					<-----All ND----->							
02-Jul-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**7.7**
17-Sep-10					<-----All ND----->							
06-Dec-10					<-----All ND----->							
14-Mar-11					<-----All ND----->							
27-Jun-11					<-----All ND----->							
13-Sep-11					<-----All ND----->							
12-Dec-11					<-----All ND----->							
13-Mar-12					<-----All ND----->							
13-Jun-12					<-----All ND----->							
18-Sep-12					<-----All ND----->							
07-Dec-12					<-----All ND----->							
25-Mar-13					<-----All ND----->							
21-Jun-13					<-----All ND----->							
24-Sep-13					<-----All ND----->							
06-Dec-13					<-----All ND----->							
27-Mar-14					<-----All ND----->							
10-Jun-14					<-----All ND----->							
11-Sep-14					<-----All ND----->							
06-Dec-14					<-----All ND----->							
23-Mar-15					<-----All ND----->							
22-Jun-15					<-----All ND----->							
17-Sep-15					<-----All ND----->							
14-Dec-15					<-----All ND----->							
16-Mar-16					<-----All ND----->							
23-Jun-16					<-----All ND----->							
28-Sep-16					<-----Not Tested----->							
21-Dec-16					<-----Not Tested----->							
16-Mar-17					<-----Not Tested----->							
05-Jul-17					<-----Not Tested----->							
20-Sep-17					<-----Not Tested----->							
05-Dec-17					<-----Not Tested----->							
20-Mar-18					<-----Not Tested----->							
20-Jun-18					<-----Not Tested----->							
26-Sep-18					<-----Not Tested----->							
03-Dec-18					<-----Not Tested----->							
15-Mar-19					<-----Not Tested----->							
06-Jun-19					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	**LOCATION**	**SCREENED INTERVAL (ft)**	**SAMPLE DATE**	**Gasoline Range Organics (GRO)**	**Extended Range Organics (ERO)**	**Tetrachloroethylene (PERC)**	**Trichloroethylene (TCE)**	**cis-1,2-DCE**	**trans-1,2-DCE**	**1,1-DCE**	**Vinyl Chloride (VC)**	**1,1,1,2-Tetrachloroethane**	**1,1,1-Trichloroethane (TCA)**	**1,1-Dichloroethane (DCA)**	**Chloroethane**	**Methylene Chloride**	**Carbon Tetrachloride**	**Carbon Disulfide**	**Chloroform**	**Benzene**	**Ethylbenzene**	**Toluene**	**Xylenes (total)**	**1,2,4-Trimethylbenzene (TMB)**	**1,3,5-Trimethylbenzene (TMB)**	**sec-Butylbenzene**	**tert-Butylbenzene**	**Isopropylbenzene**	**p-Isopropyltoluene**	**n-Propylbenzene**	**Styrene**	**Naphthalene**	**Naphthalene**	**Benzo(a)anthracene**	**Benzo(a)pyrene**	**Benzo(b)fluoranthene**	**Benzo(k)fluoranthene**	**Benzo(g,h,i)perylene**	**Dibenz(a,h)anthracene**	**Fluoranthene**	**Indeno(1,2,3-cd)pyrene**	**2,4-Dimethylphenol**	**Butylbenzylphthalate**	**Bis(2-ethylhexyl) phthalate**
MW-18i *	Off-Site WAC C/L	19-24	16-Apr-07	**1,600**	Not Tested	**288 (295)**	**60.4 (30.6)**	**2,530 (2,640)**	32.9 (13)	**10.2**	**742 (794)**	ND	ND	6.1	9.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----Not Tested----->											
			10-Oct-07	Not Tested		**195 (302)**	**61.1 (24)**	**4,420 (3,780)**	24.3 (30.7)	ND	**1,210 (1,160)**	ND	ND	ND	ND (8.1)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----Not Tested----->											
			04-Feb-08	Not Tested		**168**	**23.1**	**6,250**	35.4	ND	**1,220**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----Not Tested----->											
			19-May-08	430	ND	**199**	**42.3**	**3,280**	26.3	ND	**287**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			24-Sep-08	980	ND	**246**	**46.7**	**3,680**	83.9	**9.1**	**1,150**	ND	ND	9.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			10-Dec-08	**1,300**	ND	ND	**64.7**	**4,780**	25.7	ND	**1,400**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			16-Mar-09	460	ND	**401**	**96**	**4,510**	21.5	ND	**1,070**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			16-Jun-09	**460 (310)**	ND	**277 (205)**	**56.7 (69.5)**	**1,600 (989)**	ND (16.8)	ND	**239 (258)**	ND	ND	ND	ND (5.8)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			17-Sep-09	430	ND	**187**	**40.6**	**1,170**	ND	ND	**96**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			15-Dec-09	**450 (480)**	ND	**244 (189)**	**33.0 (31.2)**	**1,380 (1,140)**	21.1 (13.4)	ND	**348 (221)**	ND	ND (8.6)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			22-Mar-10	**410 (500)**	ND	**163 (172)**	**24.9 (25.4)**	**1,450 (1,290)**	16.2 (23.1)	ND	**307 (290)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			02-Jul-10	500	ND	**176**	**16.8**	**1,900**	41.0	ND	**755**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			16-Sep-10	530	100	**179**	**21.7**	**2,140**	21.1	ND	**1,020**	ND	ND	ND	6.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			03-Dec-10	710	Not Tested	**222**	**31.4**	**2,360**	28.5	ND	**703**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			14-Mar-11	530	100	**130**	ND (<50)	**1,880**	ND	ND	**581**	ND	ND	ND	ND	**60.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			27-Jun-11	620	Not Tested	**113**	ND (<50)	**1,620**	ND	ND	**366**	ND	ND	ND	ND	ND	ND	ND	ND	ND	84.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**7.4**
			13-Sep-11	390	Not Tested	**127**	**13.1**	**1,170**	32.4	ND	**187**	ND	ND	ND	ND	ND	ND	ND	ND	ND	54.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			12-Dec-11	570	Not Tested	**53.3**	**11.0 J**	**953**	ND	ND	**271**	ND	ND	ND	ND	ND	ND	ND	ND	ND	33.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			12-Mar-12	760	Not Tested	ND	1.7	**750**	25	1.3	**160**	ND	2.1	2.5	ND	ND	ND	ND	ND	ND	120	1.3	32	1.1	ND	ND	ND	2.2	ND	ND	ND	ND	<-----All ND----->											
			12-Jun-12	Not Tested		ND	ND	35	12	ND	**50**	ND	1.3	1.8	ND	ND	ND	ND	ND	ND	270	0.98	110	2.6	ND	ND	ND	3.0	ND	ND	ND	ND	<-----All ND----->											
			18-Sep-12	Not Tested		ND	0.61	15	8.0	ND	**14**	ND	ND	1.7	3.4	ND	ND	ND	ND	ND	84	ND	26	1.0	ND	ND	ND	1.0	ND	ND	ND	ND	<-----All ND----->											
			10-Dec-12	Not Tested		ND	1.1	61	6.7	ND	**89**	ND	ND	1.7	3.1	ND	ND	ND	ND	ND	92	ND	19	ND	ND	ND	ND	1.1	ND	ND	ND	ND	<-----All ND----->											
			21-Mar-13	Not Tested		ND	ND	ND	3.9	ND	1.8	ND	ND	2.4	1.6	ND	ND	ND	ND	ND	260	0.54	76	2.2	ND	ND	ND	3.0	ND	ND	ND	ND	<-----All ND----->											
			24-Jun-13	Not Tested		ND	ND	ND	2.7	ND	ND	ND	ND	2.2	3.5	ND	ND	ND	ND	ND	400	0.5	160	8.2	1.9	ND	ND	5.7	ND	ND	ND	ND	<-----All ND----->											
			24-Sep-13	Not Tested		ND	ND	ND	1.3	ND	ND	ND	ND	2.3	3.0	ND	ND	ND	ND	ND	290	ND	200	8.0	2.0	ND	ND	6.3	ND	ND	ND	ND	<-----All ND----->											
			06-Dec-13	Not Tested		ND	ND	ND	1.1	ND	ND	ND	ND	1.9	3.4	ND	ND	ND	ND	ND	210	ND	160	5.7	1.3	ND	ND	4.4	ND	ND	ND	ND	<-----All ND----->											
			25-Mar-14	Not Tested		ND	ND	ND	ND	ND	1.2	ND	ND	1.8	ND	ND	ND	ND	ND	ND	190	ND	130	4.1	ND	ND	ND	3.6	ND	ND	ND	ND	<-----All ND----->											
			09-Jun-14	Not Tested		ND	ND	2.0	ND	ND	**3.2**	ND	ND	ND	1.8	ND	ND	ND	ND	ND	210	ND	230	8.3	1.8	ND	ND	4.8	ND	ND	ND	ND	<-----All ND----->											
			11-Sep-14	Not Tested		ND	ND	1.7	ND	ND	1.7	ND	ND	ND	2.5	ND	ND	ND	ND	ND	170	ND	180	9.2	2.0	ND	ND	4.9	ND	ND	ND	ND	<-----All ND----->											
			06-Dec-14	Not Tested		ND	ND	ND	ND	ND	0.53	ND	ND	ND	ND	ND	ND	ND	ND	ND	140	ND	120	7.2	1.4	ND	ND	3.5	ND	ND	ND	ND	<-----All ND----->											
			23-Mar-15	Not Tested		ND	ND	12	ND	ND	**15**	ND	ND	ND	ND	ND	ND	ND	ND	ND	64	ND	5.1	3.0	ND	ND	ND	1.6	ND	ND	ND	ND	<-----All ND----->											
			19-Jun-15	Not Tested		ND	ND	16	ND	ND	**16**	ND	ND	ND	ND	ND	ND	ND	ND	ND	42	ND	1.3	1.7	ND	ND	ND	1.2	ND	ND	ND	ND	<-----All ND----->											
			17-Sep-15	Not Tested		ND	ND	1.3 (1.2)	ND	ND	**2.6 (3.0)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	44 (46)	ND	ND	ND	ND	ND	ND	1.4 (1.3)	ND	ND	ND	ND	<-----All ND----->											
			11-Dec-15	Not Tested		ND	ND	3.4	ND	ND	**5.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			16-Mar-16	Not Tested		ND	ND	9.0	ND	ND	**12**	ND	ND	ND	ND	ND	ND	ND	ND	ND	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----All ND----->											
			23-Jun-16	Not Tested		ND	ND	7.6	ND	ND	**9.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.54	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.20	**0.22**	0.41	ND	ND	ND	ND	0.30	ND	ND	ND
			28-Sep-16	Not Tested		ND	ND	ND	ND	ND	**1.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----Not Tested----->											
			07-Dec-16	Not Tested		ND	ND	ND	ND	ND	0.80	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----Not Tested----->											
			08-Mar-17	Not Tested		<-----All ND----->																											<-----Not Tested----->											
			29-Jun-17	Not Tested		ND	ND	ND	ND	ND	0.89	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----Not Tested----->											
			20-Sep-17	Not Tested		<-----All ND----->																											<-----Not Tested----->											
			05-Dec-17	Not Tested		<-----All ND----->																											<-----Not Tested----->											
			20-Mar-18	Not Tested		ND	ND	ND	ND	ND	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----Not Tested----->											
			19-Jun-18	Not Tested		ND	ND	1.6	ND	ND	**3.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----Not Tested----->											
			26-Sep-18	Not Tested		ND	ND	ND	ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----Not Tested----->											
			05-Dec-18	Not Tested		<-----All ND-----> <------ FD ND ------>																											<-----Not Tested----->											
			18-Mar-19	Not Tested		<-----All ND----->																											<-----Not Tested----->											
			06-Jun-19	Not Tested		ND	ND	ND	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	<-----Not Tested----->											

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs													
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
			16-Apr-07	ND	ND														<-----All ND----->
			10-Oct-07	Not Tested															<-----All ND----->
			04-Feb-08	Not Tested															<-----All ND----->
			19-May-08	ND	ND														<-----All ND----->
			24-Sep-08	ND	ND														<-----All ND----->
			10-Dec-08	ND	ND														<-----All ND----->
			16-Mar-09	ND	ND														<-----All ND----->
			22-Mar-10	ND	ND														<-----All ND----->
			14-Mar-11	Not Tested		ND	ND	ND	ND	ND	**4.0**	ND	ND	ND	ND	ND	ND	ND	ND
			27-Jun-11	Not Tested		ND	ND	ND	ND	ND	**11.1**	ND	ND	ND	ND	ND	ND	ND	ND
			13-Dec-11	Not Tested		ND	ND	ND	ND	ND	**38.2**	ND	ND	ND	ND	ND	ND	ND	ND
			12-Mar-12	Not Tested		ND	ND	5.7	ND	ND	**25**	ND	ND	ND	ND	ND	ND	ND	ND
			13-Jun-12	Not Tested		ND	ND	6.4	ND	ND	**21**	ND	ND	ND	ND	ND	ND	ND	ND
MW-18D59	Off-Site WAC	54-59	18-Sep-12	Not Tested		ND	ND	6.6	ND	ND	**6.8**	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-13	Not Tested		ND	ND	1.4	ND	ND	**8.2**	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-14	Not Tested		ND	ND	5.3	ND	ND	**11**	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-15	Not Tested		ND	ND	1.6	ND	ND	**2.9**	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-16	Not Tested		ND	ND	ND	ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-17	Not Tested		ND	ND	ND	ND	ND	0.87	ND	ND	ND	ND	ND	ND	ND	ND
			20-Sep-17	Not Tested															<-----All ND----->
			05-Dec-17	Not Tested															<-----All ND----->
			20-Mar-18	Not Tested															<-----All ND----->
			20-Jun-18	Not Tested															<-----All ND----->
			26-Sep-18	Not Tested															<-----All ND----->
			05-Dec-18	Not Tested															<-----All ND----->
			18-Mar-19	Not Tested															<-----All ND----->
			06-Jun-19	Not Tested		ND	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

	Petroleum-Related/Other VOCs												
SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
16-Apr-07													
10-Oct-07													
04-Feb-08													
19-May-08													
24-Sep-08													
10-Dec-08													
16-Mar-09													
22-Mar-10													
14-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Jun-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Dec-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Jun-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Sep-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
25-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Sep-17													
05-Dec-17													
20-Mar-18													
20-Jun-18													
26-Sep-18													
05-Dec-18													
18-Mar-19													
06-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

	SVOCs											
SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
16-Apr-07						<-----Not Tested----->						
10-Oct-07						<-----Not Tested----->						
04-Feb-08						<-----Not Tested----->						
19-May-08	ND	ND	**0.25**	0.19	ND	ND	ND	ND	ND	ND	ND	ND
24-Sep-08						<-----All ND----->						
10-Dec-08						<-----All ND----->						
16-Mar-09						<-----All ND----->						
22-Mar-10						<-----All ND----->						
14-Mar-11						<-----All ND----->						
27-Jun-11						<-----All ND----->						
13-Dec-11						<-----All ND----->						
12-Mar-12						<-----All ND----->						
13-Jun-12						<-----All ND----->						
18-Sep-12						<-----All ND----->						
21-Mar-13						<-----All ND----->						
25-Mar-14						<-----All ND----->						
23-Mar-15						<-----All ND----->						
16-Mar-16						<-----All ND----->						
08-Mar-17						<-----All ND----->						
20-Sep-17						<-----Not Tested----->						
05-Dec-17						<-----Not Tested----->						
20-Mar-18						<-----Not Tested----->						
20-Jun-18						<-----Not Tested----->						
26-Sep-18						<-----Not Tested----->						
05-Dec-18						<-----Not Tested----->						
18-Mar-19						<-----Not Tested----->						
06-Jun-19						<-----Not Tested----->						

TABLE 1

<u>Cummulative -</u> GROUND WATER LABORATORY RESULTS SUMMARY
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-19i *	Off-Site WAC C/L	19-24	17-Apr-07	230 (290)	Not Tested	340 (284)	117 (109)	95 (97.2)	ND	ND	5.1 (7.9)	ND	ND	ND	ND	ND	ND	ND	ND
			10-Oct-07	Not Tested		385	116	46	ND	ND	47.3	ND	ND	ND	ND	ND	ND	ND	ND
			16-May-08	Not Tested		284	106	54.2	ND	ND	3.2	ND	ND	ND	ND	ND	ND	ND	ND
			23-Sep-08	Not Tested		279	112	46.4	ND	ND	35.6	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-08	Not Tested		229 (285)	101 (97.1)	43.7 (30.7)	ND	ND	31.8 (29.9)	ND	ND	ND	ND	ND	ND	ND	ND
			13-Mar-09	Not Tested		306 (255)	102 (91.7)	139 (82.5)	ND	ND	113 (67)	ND	ND	ND	6.4 (ND)	ND	ND	ND	ND
			15-Jun-09	Not Tested		209	99.4	254	ND	ND	9.9	ND	5.8	ND	ND	ND	ND	ND	ND
			16-Sep-09	Not Tested		223	73.1	136	ND	ND	34.9	ND	ND	ND	ND	ND	ND	ND	ND
			15-Dec-09	Not Tested		267	73.9	125	ND	ND	101	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-10	Not Tested		189	59.2	163	ND	ND	36.3	ND	ND	ND	ND	ND	ND	ND	ND
			01-Jul-10	Not Tested															
			16-Sep-10	Not Tested		185 (191)	62.6 (62.4)	202 (215)	ND	ND	44.6 (49.2)	ND	ND	ND	ND	ND	ND	ND	ND
			03-Dec-10	Not Tested		232 (210)	68.5 (65.5)	208 (173)	ND	ND	31.6 (25.3)	ND	ND	ND	ND	ND	ND	ND	ND
			09-Mar-11	Not Tested		241	79.2	116	ND	ND	4.4	ND	ND	ND	ND	ND	ND	ND	ND
			24-Jun-11	Not Tested		177	71.5	83.5	ND	ND	4.7	ND	ND	ND	ND	ND	ND	ND	ND
			13-Sep-11	Not Tested		196	66.6	109	ND	ND	3.0	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-11	Not Tested		227 (215)	71.8 (69.4)	107 (101)	ND	ND	8.1 (7.9)	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-12	Not Tested		150	61	110	1.5	ND	7.7	ND	ND	ND	1.9	ND	ND	ND	ND
			13-Jun-12	Not Tested		110 (100)	64 (64)	260 (270)	1.4 (1.4)	ND	2.5 (2.6)	ND	ND	ND	2.2 (2.4)	ND	ND	ND	ND
			17-Sep-12	Not Tested		58	29	240	ND	ND	41	ND	ND	ND	ND	ND	ND	ND	ND
			10-Dec-12	Not Tested		2.2	3.0	230	1.1	ND	49	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-13	Not Tested		ND	0.82	52	ND	ND	9.0	ND	ND	ND	ND	ND	ND	ND	ND
			24-Jun-13	Not Tested		ND	5.7	17	ND	ND	4.5	ND	ND	ND	1.8	ND	ND	ND	ND
			23-Sep-13	Not Tested		ND	11	24	ND	ND	8.7	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-13	Not Tested		1.0	15	43	ND	ND	13	ND	ND	ND	ND	ND	ND	ND	ND
			24-Mar-14	Not Tested		ND	6.4	33	ND	ND	6.6	ND	ND	ND	ND	ND	ND	ND	ND
			09-Jun-14	Not Tested		ND	3.0	29	ND	ND	7.5	ND	ND	ND	ND	ND	ND	ND	ND
			11-Sep-14	Not Tested		ND	2.3	39	ND	ND	6.6	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-14	Not Tested		ND	2.3 (2.0)	41 (39)	ND	ND	7.7 (6.8)	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-15	Not Tested		ND	1.5	28	ND	ND	7.7	ND	ND	ND	ND	ND	ND	ND	ND
			19-Jun-15	Not Tested		ND	1.2	19	ND	ND	6.0	ND	ND	ND	ND	ND	ND	ND	ND
			17-Sep-15	Not Tested		ND	1.1	22	ND	ND	6.0	ND	ND	ND	ND	ND	ND	ND	ND
			11-Dec-15	Not Tested		ND	0.85	22	ND	ND	8.4	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-16	Not Tested		ND	0.94	22	ND	ND	10	ND	ND	ND	ND	ND	ND	ND	ND
			22-Jun-16	Not Tested		ND	0.77	20	ND	ND	7.7	ND	ND	ND	ND	ND	ND	ND	ND
			28-Sep-16	Not Tested		ND	0.83	24	ND	ND	9.3	ND	ND	ND	ND	ND	ND	ND	ND
			13-Dec-16	Not Tested		ND	1.1	32	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-17	Not Tested		ND	1.0	28	ND	ND	13	ND	ND	ND	ND	ND	ND	ND	ND
			27-Jun-17	Not Tested		ND	1.4	35	ND	ND	11	ND	ND	ND	ND	ND	ND	ND	ND
			19-Sep-17	Not Tested		ND	1.2	24	ND	ND	8.3	ND	ND	ND	ND	ND	ND	ND	ND
			04-Dec-17	Not Tested		ND	1.4	30	ND	ND	16	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-18	Not Tested		ND	1.3	30	ND	ND	20	ND	ND	ND	ND	ND	ND	ND	ND
			19-Jun-18	Not Tested		ND	0.94	21	ND	ND	10	ND	ND	ND	ND	ND	ND	ND	ND
			25-Sep-18	Not Tested		ND	1.1	23	ND	ND	5.9	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-18	Not Tested		ND	ND	25	ND	ND	8.8	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-19	Not Tested		ND	0.98	19	ND	ND	6.3	ND	ND	ND	ND	ND	ND	ND	ND
			05-Jun-19	Not Tested		ND	0.65	15	ND	ND	4.9	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
17-Apr-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND (28)
10-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Jun-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Sep-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Dec-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
01-Jul-10	<-----All ND----->												
16-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Dec-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Jun-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Sep-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Jun-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Sep-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Dec-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Jun-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Sep-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Jun-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Sep-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Jun-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Sep-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Dec-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-Jun-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
28-Sep-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Jun-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
25-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
17-Apr-07					<-----Not Tested----->							
10-Oct-07					<-----Not Tested----->							
16-May-08					<-----Not Tested----->							
23-Sep-08					<-----Not Tested----->							
09-Dec-08					<-----Not Tested----->							
13-Mar-09					<-----Not Tested----->							
15-Jun-09					<-----Not Tested----->							
16-Sep-09					<-----Not Tested----->							
15-Dec-09					<-----Not Tested----->							
19-Mar-10					<-----Not Tested----->							
01-Jul-10					<-----Not Tested----->							
16-Sep-10					<-----Not Tested----->							
03-Dec-10					<-----Not Tested----->							
09-Mar-11					<-----Not Tested----->							
24-Jun-11					<-----Not Tested----->							
13-Sep-11					<-----Not Tested----->							
09-Dec-11					<-----Not Tested----->							
08-Mar-12					<-----Not Tested----->							
13-Jun-12					<-----Not Tested----->							
17-Sep-12					<-----Not Tested----->							
10-Dec-12					<-----Not Tested----->							
21-Mar-13					<-----Not Tested----->							
24-Jun-13					<-----Not Tested----->							
23-Sep-13					<-----Not Tested----->							
05-Dec-13					<-----Not Tested----->							
24-Mar-14					<-----Not Tested----->							
09-Jun-14					<-----Not Tested----->							
11-Sep-14					<-----Not Tested----->							
05-Dec-14					<-----Not Tested----->							
20-Mar-15					<-----Not Tested----->							
19-Jun-15					<-----Not Tested----->							
17-Sep-15					<-----Not Tested----->							
11-Dec-15					<-----Not Tested----->							
15-Mar-16					<-----Not Tested----->							
22-Jun-16					<-----Not Tested----->							
28-Sep-16					<-----Not Tested----->							
13-Dec-16					<-----Not Tested----->							
16-Mar-17					<-----Not Tested----->							
27-Jun-17					<-----Not Tested----->							
19-Sep-17					<-----Not Tested----->							
04-Dec-17					<-----Not Tested----->							
20-Mar-18					<-----Not Tested----->							
19-Jun-18					<-----Not Tested----->							
25-Sep-18					<-----Not Tested----->							
05-Dec-18					<-----Not Tested----->							
15-Mar-19					<-----Not Tested----->							
05-Jun-19					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l) — TPHs and Chlorinated VOCs

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-19D48	Off-Site WAC	43-48	17-Apr-07	ND	Not Tested														<-----All ND----->
			11-Oct-07	Not Tested															<-----All ND----->
			16-May-08	Not Tested															<-----All ND----->
			23-Sep-08	Not Tested															<-----All ND----->
			09-Dec-08	Not Tested															<-----All ND----->
			13-Mar-09	Not Tested															<-----All ND----->
			19-Mar-10	Not Tested															<-----All ND----->
			09-Mar-11	Not Tested		ND	ND	5.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-12	Not Tested		ND	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-13	Not Tested		ND	ND	1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			24-Mar-14	Not Tested		ND	ND	1.4	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-15	Not Tested		ND	ND	1.1	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-16	Not Tested		ND	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-17	Not Tested															<-----All ND----->
MW-19D59	Off-Site WAC	54-59	17-Apr-07	ND	Not Tested														<-----All ND----->
			16-May-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	80.3	ND
			23-Sep-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	98.2	ND
			09-Dec-08	Not Tested															<-----All ND----->
			13-Mar-09	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	18.8	ND
			19-Mar-10	Not Tested															<-----All ND----->
			09-Mar-11	Not Tested															<-----All ND----->
			08-Mar-12	Not Tested		ND	ND	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-13	Not Tested															<-----All ND----->
			24-Mar-14	Not Tested															<-----All ND----->
			20-Mar-15	Not Tested															<-----All ND----->
			15-Mar-16	Not Tested															<-----All ND----->
			16-Mar-17	Not Tested															<-----All ND----->

Petroleum-Related/Other VOCs

WELL I.D.	SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
MW-19D48	17-Apr-07													
	11-Oct-07													
	16-May-08													
	23-Sep-08													
	09-Dec-08													
	13-Mar-09													
	19-Mar-10													
	09-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	24-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Mar-17													
MW-19D59	17-Apr-07													
	16-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	23-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	09-Dec-08													
	13-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-10													
	09-Mar-11													
	08-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-13													
	24-Mar-14													
	20-Mar-15													
	15-Mar-16													
	16-Mar-17													

SVOCs

WELL I.D.	SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-19D48	17-Apr-07					<-----Not Tested----->							
	11-Oct-07					<-----Not Tested----->							
	16-May-08					<-----Not Tested----->							
	23-Sep-08					<-----Not Tested----->							
	09-Dec-08					<-----Not Tested----->							
	13-Mar-09					<-----Not Tested----->							
	19-Mar-10					<-----Not Tested----->							
	09-Mar-11					<-----Not Tested----->							
	08-Mar-12					<-----Not Tested----->							
	19-Mar-13					<-----Not Tested----->							
	24-Mar-14					<-----Not Tested----->							
	20-Mar-15					<-----Not Tested----->							
	15-Mar-16					<-----Not Tested----->							
	16-Mar-17					<-----Not Tested----->							
MW-19D59	17-Apr-07					<-----Not Tested----->							
	16-May-08					<-----Not Tested----->							
	23-Sep-08					<-----Not Tested----->							
	09-Dec-08					<-----Not Tested----->							
	13-Mar-09					<-----Not Tested----->							
	19-Mar-10					<-----Not Tested----->							
	09-Mar-11					<-----Not Tested----->							
	08-Mar-12					<-----Not Tested----->							
	19-Mar-13					<-----Not Tested----->							
	24-Mar-14					<-----Not Tested----->							
	20-Mar-15					<-----Not Tested----->							
	15-Mar-16					<-----Not Tested----->							
	16-Mar-17					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
				TPHs		**Chlorinated VOCs**													
			16-Apr-07	ND	ND	**12.4**	**10.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Oct-07	Not Tested															<-----All ND----->
			05-Feb-08	Not Tested		**5.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	**5.1**	ND	ND	ND
			16-May-08	ND	ND														<-----All ND----->
			24-Sep-08	ND	ND	**5.9**	**5.0**	5.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Dec-08	ND	ND	**9.5**	**8.4**	5.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-09	ND	ND	**5.1**	**5.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Jun-09	ND	ND	**5.6**	**6.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Sep-09	ND	ND	ND	**6.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Dec-09	ND	ND	**6.3**	**6.5**	6.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Mar-10	ND	ND	**5.2**	**7.8**	10.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			02-Jul-10	ND	ND	ND	**5.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Sep-10	ND	ND	**5.4**	**7.1**	5.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-10	ND	Not Tested	ND	**6.7**	7.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Mar-11	Not Tested		ND	**6.3**	6.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			27-Jun-11	ND	Not Tested	ND	**5.6**	5.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-Sep-11	ND	Not Tested	ND	**5.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-Dec-11	ND	Not Tested	**8.5**	**10**	6.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-Mar-12	ND	Not Tested	**5.2**	**5.3**	5.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-20i	Off-Site WAC POC	21-26	13-Jun-12	Not Tested		4.8	4.7	4.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Sep-12	Not Tested		4.6	**5.0**	4.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Dec-12	Not Tested		4.6	**5.6**	6.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-13	Not Tested		**5.8**	**5.5**	7.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Jun-13	Not Tested		4.8	4.1	5.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			24-Sep-13	Not Tested		**5.1**	4.2	5.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-13	Not Tested		4.4	4.0	5.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			27-Mar-14	Not Tested		4.0	3.5	5.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Jun-14	Not Tested		4.3	3.5	4.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Sep-14	Not Tested		**5.5**	**5.1**	4.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-14	Not Tested		**5.7**	**5.0**	5.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-15	Not Tested		4.1	3.6	5.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Jun-15	Not Tested		3.9	3.7	4.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Sep-15	Not Tested		4.3	3.7	4.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			14-Dec-15	Not Tested		4.2	3.6	5.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-16	Not Tested		**5.2**	3.8	5.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Jun-16	Not Tested		4.8	3.8	5.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			29-Sep-16	Not Tested		**10.0**	**7.1**	5.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-16	Not Tested		**18**	**10**	4.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-17	Not Tested		**9.4**	**5.9**	5.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			30-Jun-17	Not Tested		**8.1 (7.9)**	4.8 (4.6)	3.6 (3.5)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
	Petroleum-Related/Other VOCs												
16-Apr-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Oct-07													
05-Feb-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-May-08													
24-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Jun-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Sep-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Dec-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
02-Jul-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Jun-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Sep-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Dec-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Jun-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Sep-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Dec-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
25-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Jun-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Sep-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Jun-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Sep-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Jun-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Sep-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Dec-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Jun-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
29-Sep-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
30-Jun-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
	SVOCs											
16-Apr-07					<-----All ND----->							
10-Oct-07					<-----Not Tested----->							
05-Feb-08					<-----Not Tested----->							
16-May-08					<-----All ND----->							
24-Sep-08					<-----All ND----->							
11-Dec-08					<-----All ND----->							
16-Mar-09					<-----All ND----->							
16-Jun-09					<-----All ND----->							
17-Sep-09					<-----All ND----->							
16-Dec-09					<-----All ND----->							
22-Mar-10					<-----All ND----->							
02-Jul-10					<-----All ND----->							
17-Sep-10					<-----All ND----->							
06-Dec-10					<-----All ND----->							
11-Mar-11					<-----All ND----->							
27-Jun-11					<-----All ND----->							
13-Sep-11					<-----All ND----->							
13-Dec-11					<-----All ND----->							
13-Mar-12					<-----All ND----->							
13-Jun-12					<-----All ND----->							
18-Sep-12					<-----All ND----->							
07-Dec-12					<-----All ND----->							
25-Mar-13					<-----All ND----->							
21-Jun-13					<-----All ND----->							
24-Sep-13					<-----All ND----->							
06-Dec-13					<-----All ND----->							
27-Mar-14					<-----All ND----->							
09-Jun-14					<-----All ND----->							
11-Sep-14					<-----All ND----->							
06-Dec-14					<-----All ND----->							
23-Mar-15					<-----All ND----->							
19-Jun-15					<-----All ND----->							
17-Sep-15					<-----All ND----->							
14-Dec-15					<-----All ND----->							
16-Mar-16					<-----All ND----->							
23-Jun-16					<-----All ND----->							
29-Sep-16					<-----Not Tested----->							
09-Dec-16					<-----Not Tested----->							
17-Mar-17					<-----Not Tested----->							
30-Jun-17					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs													
WELL I.D.	**LOCATION**	**SCREENED INTERVAL (ft)**	**SAMPLE DATE**	**Gasoline Range Organics (GRO)**	**Extended Range Organics (ERO)**	**Tetrachloroethylene (PERC)**	**Trichloroethylene (TCE)**	**cis-1,2-DCE**	**trans-1,2-DCE**	**1,1-DCE**	**Vinyl Chloride (VC)**	**1,1,1,2-Tetrachloroethane**	**1,1,1-Trichloroethane (TCA)**	**1,1-Dichloroethane (DCA)**	**Chloroethane**	**Methylene Chloride**	**Carbon Tetrachloride**	**Carbon Disulfide**	**Chloroform**
MW-20D46	Off-Site WAC	41-46	16-Apr-07	ND	ND														
			05-Feb-08	Not Tested															
			16-May-08	ND	ND														
			24-Sep-08	ND	ND														
			11-Dec-08	ND	ND														
			16-Mar-09	ND	ND														
			22-Mar-10	ND	ND														
			11-Mar-11	Not Tested															
			13-Mar-12	Not Tested															
			25-Mar-13	Not Tested															
			27-Mar-14	Not Tested															
			23-Mar-15	Not Tested															
			16-Mar-16	Not Tested															
			17-Mar-17	Not Tested															
MW-21i	Off-Site WAC	21-26	17-Apr-07	210	Not Tested	ND	**13.1**	52.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Oct-07	Not Tested		ND	**6.6**	41	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			04-Feb-08	Not Tested		ND	**13.2**	49.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-May-08	Not Tested		ND	**10.7**	59	ND	ND	**9.1**	ND	ND	ND	ND	ND	ND	ND	ND
			22-Sep-08	Not Tested		ND	**15.0**	66.9	ND	ND	**26.4**	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-08	Not Tested		ND	**10.3**	**114**	ND	ND	**35.2**	ND	ND	ND	ND	ND	ND	ND	ND
			13-Mar-09	Not Tested		ND	**10.4**	**212**	ND	ND	**10.2**	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-10	Not Tested		ND	**9.6**	**353**	7.4	ND	**3.4**	ND	ND	ND	ND	ND	ND	ND	ND
			09-Mar-11	Not Tested		ND	**10.0**	**197**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Mar-12	Not Tested		ND	**5.9**	**130**	2.9	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-13	Not Tested		ND	3.7	52	1.1	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-14	Not Tested		ND	3.8 (3.8)	29 (30)	ND	ND	0.68 (0.68)	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-15	Not Tested		ND	2.9 (2.9)	22 (22)	ND	ND	0.84 (0.84)	ND	ND	ND	ND	ND	ND	ND	ND
			14-Mar-16	Not Tested		ND	2.2 (2.4)	17 (17)	ND	ND	0.59 (0.58)	ND	ND	ND	ND	ND	ND	ND	ND
MW-21D41	Off-Site WAC	36-41	17-Apr-07	ND	Not Tested														
			11-Oct-07	Not Tested															
			04-Feb-08	Not Tested															
			15-May-08	Not Tested															
			22-Sep-08	Not Tested															
			09-Dec-08	Not Tested															
			13-Mar-09	Not Tested															
			19-Mar-10	Not Tested															
			09-Mar-11	Not Tested															
			09-Mar-12	Not Tested		ND	ND	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-13	Not Tested		ND	ND	3.2	ND	ND	**4.2**	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-14	Not Tested		ND	ND	ND	ND	ND	0.56	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-15	Not Tested															
			14-Mar-16	Not Tested															

		Petroleum-Related/Other VOCs												
WELL I.D.	**SAMPLE DATE**	**Benzene**	**Ethylbenzene**	**Toluene**	**Xylenes (total)**	**1,2,4-Trimethylbenzene (TMB)**	**1,3,5-Trimethylbenzene (TMB)**	**sec-Butylbenzene**	**tert-Butylbenzene**	**Isopropylbenzene**	**p-Isopropyltoluene**	**n-Propylbenzene**	**Styrene**	**Naphthalene**
MW-20D46	16-Apr-07	<-----All ND----->												
	05-Feb-08	<-----All ND----->												
	16-May-08	<-----All ND----->												
	24-Sep-08	<-----All ND----->												
	11-Dec-08	<-----All ND----->												
	16-Mar-09	<-----All ND----->												
	22-Mar-10	<-----All ND----->												
	11-Mar-11	<-----All ND----->												
	13-Mar-12	<-----All ND----->												
	25-Mar-13	<-----All ND----->												
	27-Mar-14	<-----All ND----->												
	23-Mar-15	<-----All ND----->												
	16-Mar-16	<-----All ND----->												
	17-Mar-17	<-----All ND----->												
MW-21i	17-Apr-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	11-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	04-Feb-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	09-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	13-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	09-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	09-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	25-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	14-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-21D41	17-Apr-07	<-----All ND----->												
	11-Oct-07	<-----All ND----->												
	04-Feb-08	<-----All ND----->												
	15-May-08	<-----All ND----->												
	22-Sep-08	<-----All ND----->												
	09-Dec-08	<-----All ND----->												
	13-Mar-09	<-----All ND----->												
	19-Mar-10	<-----All ND----->												
	09-Mar-11	<-----All ND----->												
	09-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-15	<-----All ND----->												
	14-Mar-16	<-----All ND----->												

		SVOCs											
WELL I.D.	**SAMPLE DATE**	**Naphthalene**	**Benzo(a)anthracene**	**Benzo(a)pyrene**	**Benzo(b)fluoranthene**	**Benzo(k)fluoranthene**	**Benzo(g,h,i)perylene**	**Dibenz(a,h)anthracene**	**Fluoranthene**	**Indeno(1,2,3-cd)pyrene**	**2,4-Dimethylphenol**	**Butylbenzylphthalate**	**Bis(2-ethylhexyl) phthalate**
MW-20D46	16-Apr-07	ND	0.16	0.14	0.22	ND	0.11	ND	ND	ND	ND	ND	ND
	05-Feb-08						<-----Not Tested----->						
	16-May-08						<-----All ND----->						
	24-Sep-08						<-----All ND----->						
	11-Dec-08						<-----All ND----->						
	16-Mar-09						<-----All ND----->						
	22-Mar-10						<-----All ND----->						
	11-Mar-11						<-----All ND----->						
	13-Mar-12						<-----All ND----->						
	25-Mar-13						<-----All ND----->						
	27-Mar-14						<-----All ND----->						
	23-Mar-15						<-----All ND----->						
	16-Mar-16						<-----All ND----->						
	17-Mar-17						<-----All ND----->						
MW-21i	17-Apr-07						<-----Not Tested----->						
	11-Oct-07						<-----Not Tested----->						
	04-Feb-08						<-----Not Tested----->						
	15-May-08						<-----Not Tested----->						
	22-Sep-08						<-----Not Tested----->						
	09-Dec-08						<-----Not Tested----->						
	13-Mar-09						<-----Not Tested----->						
	19-Mar-10						<-----Not Tested----->						
	09-Mar-11						<-----Not Tested----->						
	09-Mar-12						<-----Not Tested----->						
	25-Mar-13						<-----Not Tested----->						
	21-Mar-14						<-----Not Tested----->						
	20-Mar-15						<-----Not Tested----->						
	14-Mar-16						<-----Not Tested----->						
MW-21D41	17-Apr-07						<-----Not Tested----->						
	11-Oct-07						<-----Not Tested----->						
	04-Feb-08						<-----Not Tested----->						
	15-May-08						<-----Not Tested----->						
	22-Sep-08						<-----Not Tested----->						
	09-Dec-08						<-----Not Tested----->						
	13-Mar-09						<-----Not Tested----->						
	19-Mar-10						<-----Not Tested----->						
	09-Mar-11						<-----Not Tested----->						
	09-Mar-12						<-----Not Tested----->						
	19-Mar-13						<-----Not Tested----->						
	21-Mar-14						<-----Not Tested----->						
	20-Mar-15						<-----Not Tested----->						
	14-Mar-16						<-----Not Tested----->						

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-22i	Off-Site WAC	19-24	17-Apr-07	ND	Not Tested														
			11-Oct-07	Not Tested															
			11-Jan-08	Not Tested															
			15-May-08	Not Tested															
			23-Sep-08	Not Tested															
			08-Dec-08	Not Tested															
			16-Mar-09	Not Tested															
			19-Mar-10	Not Tested															
			10-Mar-11	Not Tested															
			07-Mar-12	Not Tested															
			19-Mar-13	Not Tested															
			24-Mar-14	Not Tested		ND	ND	ND	ND	ND	0.57	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-15	Not Tested		ND	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-16	Not Tested		ND	ND	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-17	Not Tested															

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
17-Apr-07	<-----All ND----->												
11-Oct-07	<-----All ND----->												
11-Jan-08	<-----All ND----->												
15-May-08	<-----All ND----->												
23-Sep-08	<-----All ND----->												
08-Dec-08	<-----All ND----->												
16-Mar-09	<-----All ND----->												
19-Mar-10	<-----All ND----->												
10-Mar-11	<-----All ND----->												
07-Mar-12	<-----All ND----->												
19-Mar-13	<-----All ND----->												
24-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-17	<-----All ND----->												

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
17-Apr-07					<-----Not Tested----->							
11-Oct-07					<-----Not Tested----->							
11-Jan-08					<-----Not Tested----->							
15-May-08					<-----Not Tested----->							
23-Sep-08					<-----Not Tested----->							
08-Dec-08					<-----Not Tested----->							
16-Mar-09					<-----Not Tested----->							
19-Mar-10					<-----Not Tested----->							
10-Mar-11					<-----Not Tested----->							
07-Mar-12					<-----Not Tested----->							
19-Mar-13					<-----Not Tested----->							
24-Mar-14					<-----Not Tested----->							
20-Mar-15					<-----Not Tested----->							
15-Mar-16					<-----Not Tested----->							
16-Mar-17					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-23i	Off-Site WAC POC	21-26	17-Apr-07	ND	Not Tested														<-----All ND----->																		<-----Not Tested----->							
			10-Oct-07	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Feb-08	Not Tested		ND	ND	8.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-May-08	Not Tested		ND	ND	9.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Sep-08	Not Tested		ND	ND	12.3 (10.5)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Dec-08	Not Tested		ND	ND	12.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Mar-09	Not Tested		ND	ND	10.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Jun-09	Not Tested		ND	ND	5.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Sep-09	Not Tested		ND	ND	6.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Dec-09	Not Tested		ND	ND	10.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-10	Not Tested		ND	ND	8.5 (9.0)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			28-Jun-10	Not Tested		ND	ND	7.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Sep-10	Not Tested		ND	ND	9.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-10	Not Tested		ND	ND	6.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Mar-11	Not Tested		ND	ND	ND (5.2)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			24-Jun-11	Not Tested		ND	ND	5.5 (5.0)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Sep-11	Not Tested		ND	ND	6.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Dec-11	Not Tested		ND	ND	5.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-12	Not Tested		ND	2.2	3.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			11-Jun-12	Not Tested		ND	2.5	5.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Sep-12	Not Tested		ND	1.7 (1.7)	4.7 (4.4)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Dec-12	Not Tested		ND	1.5	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Mar-13	Not Tested		ND	1.2 (1.2)	3.3 (3.6)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Jun-13	Not Tested		ND	1.6 (1.7)	4.6 (5.0)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			24-Sep-13	Not Tested		ND	2.6	2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-13	Not Tested		ND	1.7	3.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Mar-14	Not Tested		ND	1.2	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	1.6	4.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Sep-14	Not Tested		ND	1.5	3.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Dec-14	Not Tested		ND	1.1	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Mar-15	Not Tested		ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Jun-15	Not Tested		ND	0.81	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Sep-15	Not Tested		ND	1.0	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			11-Dec-15	Not Tested		ND	0.96	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Mar-16	Not Tested		ND	0.79	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			22-Jun-16	Not Tested		ND	0.80	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			27-Sep-16	Not Tested		ND	1.1	1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			27-Dec-16	Not Tested		ND	0.97	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Mar-17	Not Tested		ND	0.87	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			28-Jun-17	Not Tested		ND	1.3	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-23D46	Off-Site WAC POC	41-46	17-Apr-07	ND	Not Tested	ND	**13.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Oct-07	Not Tested		ND	**12.8**	10.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			04-Feb-08	Not Tested		ND	ND	21.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-May-08	Not Tested		ND	ND	20.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Sep-08	Not Tested		ND	ND	60.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-08	Not Tested		ND	ND	35.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-09	Not Tested		ND	ND	56.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Jun-09	Not Tested		ND	ND	47.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Sep-09	Not Tested		ND	ND	53.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			14-Dec-09	Not Tested		ND	ND	**74.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-10	Not Tested		ND	ND	64.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			28-Jun-10	Not Tested		ND	ND	69.9	ND	ND	**5.4**	ND	ND	ND	ND	ND	ND	ND	ND
			16-Sep-10	Not Tested		ND	ND	**98.1**	ND	ND	**20.3**	ND	ND	ND	ND	ND	ND	ND	ND
			03-Dec-10	Not Tested		ND	ND	56.9	ND	ND	**6.1**	ND	ND	ND	ND	ND	ND	ND	ND
			10-Mar-11	Not Tested		ND	ND	18.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			24-Jun-11	Not Tested		ND	ND	32.3	ND	ND	**3.6**	ND	ND	ND	ND	ND	ND	ND	ND
			12-Sep-11	Not Tested		ND	ND	**92.2**	ND	ND	**11.9**	ND	ND	ND	ND	ND	ND	ND	ND
			13-Dec-11	Not Tested		ND	ND	**124**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-12	Not Tested		ND	ND	**110**	ND	ND	**3.2**	ND	ND	ND	ND	ND	ND	ND	ND
			11-Jun-12	Not Tested		ND	ND	**120**	ND	ND	**4.4**	ND	ND	ND	ND	ND	ND	ND	ND
			14-Sep-12	Not Tested		ND	ND	1.3	ND	ND	0.96	ND	ND	ND	ND	ND	ND	ND	ND
			07-Dec-12	Not Tested		ND	ND	1.9	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-13	Not Tested															<-----All ND----->
			21-Jun-13	Not Tested															<-----All ND----->
			24-Sep-13	Not Tested		ND	ND	ND	ND	ND	0.60	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-13	Not Tested															<-----All ND----->
			21-Mar-14	Not Tested															<-----All ND----->
			05-Jun-14	Not Tested															<-----All ND----->
			05-Sep-14	Not Tested															<-----All ND----->
			05-Dec-14	Not Tested															<-----All ND----->
			23-Mar-15	Not Tested															<-----All ND----->
			19-Jun-15	Not Tested															<-----All ND----->
			17-Sep-15	Not Tested															<-----All ND----->
			11-Dec-15	Not Tested															<-----All ND----->
			14-Mar-16	Not Tested															<-----All ND----->
			22-Jun-16	Not Tested															<-----All ND----->
			27-Sep-16	Not Tested															<-----All ND----->
			27-Dec-16	Not Tested															<-----All ND----->
			14-Mar-17	Not Tested															<-----All ND----->
			28-Jun-17	Not Tested		ND	ND	ND	ND	ND	0.55	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
17-Apr-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Feb-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Jun-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Sep-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Dec-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
28-Jun-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Dec-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Jun-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Sep-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Dec-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Jun-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Sep-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Dec-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Mar-13													
21-Jun-13													
24-Sep-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-13													
21-Mar-14													
05-Jun-14													
05-Sep-14													
05-Dec-14													
23-Mar-15													
19-Jun-15													
17-Sep-15													
11-Dec-15													
14-Mar-16													
22-Jun-16													
27-Sep-16													
27-Dec-16													
14-Mar-17													
28-Jun-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
17-Apr-07					<-----Not Tested----->							
10-Oct-07					<-----Not Tested----->							
04-Feb-08					<-----Not Tested----->							
15-May-08					<-----Not Tested----->							
23-Sep-08					<-----Not Tested----->							
09-Dec-08					<-----Not Tested----->							
16-Mar-09					<-----Not Tested----->							
15-Jun-09					<-----Not Tested----->							
16-Sep-09					<-----Not Tested----->							
14-Dec-09					<-----Not Tested----->							
19-Mar-10					<-----Not Tested----->							
28-Jun-10					<-----Not Tested----->							
16-Sep-10					<-----Not Tested----->							
03-Dec-10					<-----Not Tested----->							
10-Mar-11					<-----Not Tested----->							
24-Jun-11					<-----Not Tested----->							
12-Sep-11					<-----Not Tested----->							
13-Dec-11					<-----Not Tested----->							
08-Mar-12					<-----Not Tested----->							
11-Jun-12					<-----Not Tested----->							
14-Sep-12					<-----Not Tested----->							
07-Dec-12					<-----Not Tested----->							
21-Mar-13					<-----Not Tested----->							
21-Jun-13					<-----Not Tested----->							
24-Sep-13					<-----Not Tested----->							
05-Dec-13					<-----Not Tested----->							
21-Mar-14					<-----Not Tested----->							
05-Jun-14					<-----Not Tested----->							
05-Sep-14					<-----Not Tested----->							
05-Dec-14					<-----Not Tested----->							
23-Mar-15					<-----Not Tested----->							
19-Jun-15					<-----Not Tested----->							
17-Sep-15					<-----Not Tested----->							
11-Dec-15					<-----Not Tested----->							
14-Mar-16					<-----Not Tested----->							
22-Jun-16					<-----Not Tested----->							
27-Sep-16					<-----Not Tested----->							
27-Dec-16					<-----Not Tested----->							
14-Mar-17					<-----Not Tested----->							
28-Jun-17					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-24i *	Off-Site WAC C/L	19-24	17-Apr-07	**1,100**	Not Tested	**548**	**92.5**	**3,160**	22	ND	**591**	ND	7.1	6.8	12.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Oct-07	Not Tested		**434**	**85.2**	**5,220**	44.6	ND	**508**	ND	6.3	ND	17.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-May-08	Not Tested		**501 (454)**	**74.3 (62)**	**1,480 (1,670)**	34.1 (50.2)	ND	**1,220 (761)**	ND	5.8 (9.1)	6.7 (7.8)	10.1 (11.6)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			22-Sep-08	Not Tested		**464**	**50.1**	**2,370**	73.3	ND	**196**	ND	6.1	5.9	19.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Dec-08	Not Tested		**423**	**24.5**	**2,250**	ND	ND	**279**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Mar-09	Not Tested		**314**	**19.8**	**1,060**	10.1	ND	**30.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Jun-09	Not Tested		**243**	**32.4**	**1,090**	21.3	ND	**88.8**	ND	ND	ND	14.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Sep-09	Not Tested		**346 (363)**	**24.1 (41)**	**1,500 (1,370)**	17.4 (18.6)	ND	**781 (936)**	ND	ND (6.0)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Dec-09	Not Tested		**371**	**40.5**	**1,620**	19	ND	**271**	ND	11.1	7	13.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-10	Not Tested		**290**	**33.5**	**1,610**	43.3	ND	**518**	ND	5.6	5.6	12.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			01-Jul-10	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			16-Sep-10	Not Tested		**419**	**50.1**	**1,880**	26.0	ND	**644**	ND	ND	7.8	12.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-10	Not Tested		**423**	**49.1**	**3,810**	42.0	ND	**1,220**	ND	7.4	10.5	26.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Mar-11	Not Tested		**323**	**38.2**	**2,810**	29.3	ND	**1,000**	ND	6.8	ND	8.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			24-Jun-11	Not Tested		**282**	**44.4**	**838**	13.7	ND	**280**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Sep-11	Not Tested		**357**	**53.1**	**1,080**	15.2	ND	**231**	ND	ND	ND	7.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Dec-11	Not Tested		7.7 J	ND	**1,640**	16.9 J	ND	**429**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Mar-12	Not Tested		ND	1.0	**540**	11	ND	**68**	ND	ND	1.8	2.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Jun-12	Not Tested		ND	ND	**380**	9.6	ND	**88**	ND	1.3	1.5	N D	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Sep-12	Not Tested		ND	ND	17	12	ND	**16**	ND	ND	2.2	3.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Dec-12	Not Tested		ND	0.62	1.4	4.9	ND	0.80	ND	ND	2.3	4.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Mar-13	Not Tested		ND	ND	ND	1.5	ND	ND	ND	ND	1.9	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			24-Jun-13	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			23-Sep-13	Not Tested		ND	ND	ND	ND	ND	0.56	ND	ND	1.7	4.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Dec-13	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	1.8	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			24-Mar-14	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	1.4	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Jun-14	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	1.4	1.8	ND	ND	ND	ND	ND	0.63	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			11-Sep-14	Not Tested		ND	ND	ND	ND	ND	0.56	ND	ND	1.3	2.2	ND	ND	ND	ND	ND	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Dec-14	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Mar-15	Not Tested		ND	ND	ND	ND	ND	0.79 (0.80)	ND	ND	1.1 (1.1)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Jun-15	Not Tested		ND	ND	1.6 (1.7)	ND	ND	1.2 (1.4)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Sep-15	Not Tested		ND	ND	1.2 (1.3)	ND	ND	1.3 (1.5)	ND	ND	1.1 (1.1)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			11-Dec-15	Not Tested		ND	ND	1.0	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Mar-16	Not Tested		ND	ND	2.0	ND	ND	**2.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			22-Jun-16	Not Tested		ND	ND	3.4	ND	ND	**3.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			28-Sep-16	Not Tested		ND	ND	2.1	ND	ND	**2.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Dec-16	Not Tested		ND	ND	2.8	ND	ND	**3.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-17	Not Tested		ND	ND	2.9	ND	ND	**2.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			29-Jun-17	Not Tested		ND	ND	3.6	ND	ND	**3.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-24D45	Off-Site WAC	40-45	16-Jun-08	Not Tested		**7.0**	**19.9**	5.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Sep-08	Not Tested		**14.7**	**45.5**	5.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-08	Not Tested		**14.8**	**46.1**	6.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-Mar-09	Not Tested		**21.6**	**46.6**	23.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-10	Not Tested		**17.3**	**40.7**	7.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Mar-11	Not Tested		**6.0**	**32.6**	21.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			12-Mar-12	Not Tested		**8.3**	**47**	**140**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-13	Not Tested		ND	ND	1.7	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND
			24-Mar-14	Not Tested		ND	ND	6.6	ND	ND	**5.0**	ND	ND	ND	ND	ND	ND	ND	ND
			23-Mar-15	Not Tested		ND	ND	3.0	ND	ND	**2.2**	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-16	Not Tested		ND	ND	3.0	ND	ND	**3.2**	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-17	Not Tested		ND	ND	3.1	ND	ND	**3.4**	ND	ND	ND	ND	ND	ND	ND	ND
MW-25i	Off-Site WAC	18-23	21-May-07	Not Tested		**70.1 (73.1)**	**70.4 (72.8)**	64.9 (67.6)	ND	ND	ND	ND	16.1 (16.2)	ND	ND	ND	ND	ND	ND
			11-Oct-07	Not Tested		**118**	**78.2**	**80.7**	ND	ND	ND	ND	17.4	ND	ND	ND	ND	ND	ND
			10-Jan-08	Not Tested		**116**	**87.2**	**92.7**	ND	ND	ND	ND	21.3	ND	ND	ND	ND	ND	ND
			15-May-08	Not Tested		**74.4**	**55.2**	43.3	ND	ND	ND	ND	12.5	ND	ND	ND	ND	ND	ND
			22-Sep-08	Not Tested		**96.5**	**49.8**	39.7	ND	ND	ND	ND	11.1	ND	ND	ND	ND	ND	ND
			08-Dec-08	Not Tested		**92.3**	**59.7**	48.0	ND	ND	ND	ND	12.9	ND	ND	ND	ND	ND	ND
			13-Mar-09	Not Tested		**80.1**	**50.2**	50.7	ND	ND	ND	ND	14.3	ND	ND	ND	ND	ND	ND
			19-Mar-10	Not Tested		**67.6**	**35.1**	36.9	ND	ND	ND	ND	9.2	ND	ND	ND	ND	ND	ND
			09-Mar-11	Not Tested		**89.8**	**50.3**	**97.9**	ND	ND	**12.3**	ND	11.0	ND	7.9	ND	ND	ND	ND
			08-Mar-12	Not Tested		**83**	**41**	**88**	1.8	ND	ND	ND	7.5	ND	ND	ND	ND	ND	ND
			21-Mar-13	Not Tested		**120**	**49**	**260**	4.4	ND	1.3	ND	7.7	ND	12	ND	ND	ND	ND
			20-Mar-14	Not Tested		**150**	**52**	**310**	4.6	ND	**3.1**	ND	6.7	ND	3.0	ND	ND	ND	ND
			19-Mar-15	Not Tested		**150**	**42**	**190**	3.8	ND	1.5	ND	4.5	4.4	ND	ND	ND	ND	ND
			14-Mar-16	Not Tested		**150**	**34**	**170**	3.1	ND	0.82	ND	3.4	2.3	ND	ND	ND	ND	ND
			14-Mar-17	Not Tested		**170**	**35**	**95**	2.1	ND	ND	ND	3.3	1.0	ND	ND	ND	ND	ND
			19-Sep-17	Not Tested		**160**	**33**	50	1.6	ND	ND	ND	3.2	1.0	ND	ND	ND	ND	ND
			04-Dec-17	Not Tested		**140**	**32**	68	1.6	ND	ND	ND	3.1	ND	ND	ND	ND	ND	ND
			20-Mar-18	Not Tested		**150**	**33**	**78**	1.8	ND	ND	ND	3.3	ND	ND	ND	ND	ND	ND
			19-Jun-18	Not Tested		**140**	**28**	44	1.3	ND	ND	ND	2.2	1.4	ND	ND	ND	ND	ND
			25-Sep-18	Not Tested		**160**	**32**	31	ND	ND	ND	ND	2.0	1.5	ND	ND	ND	ND	ND
			03-Dec-18	Not Tested		**140**	**28**	25	ND	ND	ND	ND	2.4	1.2	ND	ND	ND	ND	ND
			15-Mar-19	Not Tested		**120**	**24**	26	ND	ND	ND	ND	2.3	1.1	ND	ND	ND	ND	ND
			05-Jun-19	Not Tested		**120**	**23**	24	ND	ND	ND	ND	ND	1.3	ND	ND	ND	ND	ND

WELL I.D.	SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
MW-24D45	16-Jun-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	09-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	13-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	09-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	12-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	24-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	23-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-25i	21-May-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	11-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10-Jan-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	13-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	09-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	14-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	14-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	04-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	25-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	03-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	05-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

WELL I.D.	SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-24D45	16-Jun-08					<-----Not Tested----->							
	22-Sep-08					<-----Not Tested----->							
	09-Dec-08					<-----Not Tested----->							
	13-Mar-09					<-----Not Tested----->							
	19-Mar-10					<-----Not Tested----->							
	09-Mar-11					<-----Not Tested----->							
	12-Mar-12					<-----Not Tested----->							
	19-Mar-13					<-----Not Tested----->							
	24-Mar-14					<-----Not Tested----->							
	23-Mar-15					<-----Not Tested----->							
	15-Mar-16					<-----Not Tested----->							
	08-Mar-17					<-----Not Tested----->							
MW-25i	21-May-07					<-----Not Tested----->							
	11-Oct-07					<-----Not Tested----->							
	10-Jan-08					<-----Not Tested----->							
	15-May-08					<-----Not Tested----->							
	22-Sep-08					<-----Not Tested----->							
	08-Dec-08					<-----Not Tested----->							
	13-Mar-09					<-----Not Tested----->							
	19-Mar-10					<-----Not Tested----->							
	09-Mar-11					<-----Not Tested----->							
	08-Mar-12					<-----Not Tested----->							
	21-Mar-13					<-----Not Tested----->							
	20-Mar-14					<-----Not Tested----->							
	19-Mar-15					<-----Not Tested----->							
	14-Mar-16					<-----Not Tested----->							
	14-Mar-17					<-----Not Tested----->							
	19-Sep-17					<-----Not Tested----->							
	04-Dec-17					<-----Not Tested----->							
	20-Mar-18					<-----Not Tested----->							
	19-Jun-18					<-----Not Tested----->							
	25-Sep-18					<-----Not Tested----->							
	03-Dec-18					<-----Not Tested----->							
	15-Mar-19					<-----Not Tested----->							
	05-Jun-19					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-25D46	Off-Site WAC	41-46	21-May-07	Not Tested		ND	ND	6.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			11-Oct-07	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			10-Jan-08	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			15-May-08	Not Tested		ND	ND	5.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			22-Sep-08	Not Tested		ND	ND	5.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			08-Dec-08	Not Tested		ND	ND	5.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			13-Mar-09	Not Tested		ND	ND	5.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			19-Mar-10	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			09-Mar-11	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			08-Mar-12	Not Tested		ND	ND	4.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			19-Mar-13	Not Tested		ND	ND	2.1	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			19-Mar-14	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			19-Mar-15	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			14-Mar-16	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			14-Mar-17	Not Tested															<-----All ND----->																			<-----Not Tested----->						

TABLE 1
Cummulative - GROUND WATER LABORATORY RESULTS SUMMARY
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-26i *	Off-Site WAC C/L	21-26	21-May-07	Not Tested		**193**	**108**	**1,030**	30.5	ND	**38.4**	ND	35.7	10.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Sep-07	Not Tested		**98.5**	**67.3**	**732**	24.1	ND	**5.1**	ND	52.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Jan-08	Not Tested		**107**	**64.8**	**713**	29.6	ND	**21.3**	ND	56.5	ND	ND	ND	**9.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-May-08	Not Tested		**102**	**56.7**	**702**	16.4	ND	**4.0**	ND	28.9	5.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Sep-08	Not Tested		**102**	**50.3**	**741**	12.6	ND	ND	ND	28.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-08	Not Tested		**194**	**85.9**	**759**	10.4	ND	**12.4**	ND	30.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Mar-09	Not Tested		**201**	**103**	**725**	19.8	ND	**19.9**	ND	38.1	6.8	6.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Jun-09	Not Tested		**227**	**135**	**520**	23.7	ND	**3.6**	ND	24	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-09	Not Tested		**291**	**113**	**468**	12.2	ND	**6.7**	ND	24.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Dec-09	Not Tested		**313 (315)**	**128 (142)**	**642 (645)**	17.7 (18.0)	ND	**15.0 (15.5)**	ND	35.9 (37.5)	5.9 (6.2)	6.6 (7.0)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-10	Not Tested		**256**	**95.7**	**545**	14.2	ND	**43.5**	ND	27.5	5.5	11.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			30-Jun-10	Not Tested		**280**	**96.6**	**545**	13.8	ND	**9.6**	ND	27.5	ND	8.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-10	Not Tested		**333 (265)**	**119 (115)**	**708 (636)**	13.0 (12.8)	ND	**4.2 (4.3)**	ND	30.9 (31.2)	5.3 (5.0)	6.9 (7.1)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-10	Not Tested		**235**	**91.3**	**629**	26.2	ND	**7.6**	ND	25.5	5.4	5.2	ND	**5.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-11	Not Tested		**126 (123)**	**60.5 (61.2)**	**1,040 (946)**	30.3 (41.3)	ND	**9.1 (8.3)**	ND	26.5 (26.1)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Jun-11	Not Tested		**206**	**80.8**	**659**	13.7	ND	**5.2**	ND	23.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Sep-11	Not Tested		**285 (293)**	**99.9 (106)**	**509 (595)**	13.7 (13.0)	ND	ND	ND	25.9 (26.2)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Dec-11	Not Tested		**106**	**55.7**	**837**	15.9	ND	**5.4**	ND	19.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Mar-12	Not Tested		1.9	1.8	**960**	8.9	2.4	**23**	ND	16	3.2	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Jun-12	Not Tested		1.4	3.8	**350**	6.6	1.1	**100**	ND	10	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Sep-12	Not Tested		ND	ND	**91**	8.2	ND	**72**	ND	ND	3.7	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Dec-12	Not Tested		ND	ND	5.3	11	ND	**5.5**	ND	3.3	6.2	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Mar-13	Not Tested		ND	0.95	ND	7.7	ND	ND	ND	ND	4.2	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			24-Jun-13	Not Tested		ND	ND	ND	7.5	ND	ND	ND	ND	2.4	19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Sep-13	Not Tested		ND	ND	1.3 (1.2)	6.0 (6.1)	ND	0.62 (0.68)	ND	ND	1.3 (1.3)	18 (15)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Dec-13	Not Tested		ND	ND	1.2 (1.3)	5.7 (5.9)	ND	0.63 (0.72)	ND	ND	2.9 (2.9)	8.0 (8.2)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-14	Not Tested		ND	ND	1.3 (1.2)	3.8 (3.8)	ND	0.65 (0.60)	ND	ND	2.8 (2.8)	4.5 (4.5)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	1.2 (1.1)	4.2 (3.9)	ND	0.68 (0.64)	ND	ND	ND (2.2)	6.0 (5.8)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Sep-14	Not Tested		ND	ND	1.2 (1.0)	3.0 (2.8)	ND	ND	ND	ND	3.5 (3.3)	3.9 (3.6)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-14	Not Tested		ND	ND	1.3	2.3	ND	0.66	ND	ND	3.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-15	Not Tested		ND	ND	1.4	2.1	ND	0.82	ND	ND	4.9	3.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Jun-15	Not Tested		ND	ND	1.2	1.4	ND	ND	ND	ND	4.4	1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Sep-15	Not Tested		ND	ND	1.3	1.4	ND	0.62	ND	ND	4.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Dec-15	Not Tested		ND	ND	1.2	1.3	ND	0.55	ND	ND	4.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Mar-16	Not Tested		ND	ND	1.2 (1.1)	1.1 (ND)	ND	0.77 (0.84)	ND	ND	4.1 (4.2)	2.0 (1.9)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Jun-16	Not Tested		ND	ND	ND	ND	ND	0.86	ND	ND	3.4	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			27-Sep-16	Not Tested		ND	ND	1.3	ND	ND	1.0	ND	ND	3.9	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Dec-16	Not Tested		ND	ND	1.8	1.3	ND	1.5	ND	ND	5.0	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-17	Not Tested		ND	ND	1.5	1.1	ND	1.6	ND	ND	3.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Jun-17	Not Tested		ND	ND	9.0	1.3	ND	**16**	ND	ND	3.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Sep-17	Not Tested		ND	ND	4.7	1.0	ND	**6.9**	ND	ND	3.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-17	Not Tested		ND	ND	1.7	ND	ND	1.3	ND	ND	4.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-18	Not Tested		ND	ND	1.3	ND	ND	**2.0**	ND	ND	3.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Jun-18	Not Tested		ND	ND	17	1.4	ND	**30**	ND	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			25-Sep-18	Not Tested		ND	ND	25	1.1	ND	**28**	ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-18	Not Tested		ND	ND	15	1.2	ND	**22**	ND	ND	3.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Mar-19	Not Tested		ND	ND	9.6	1.0	ND	**13**	ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-19	Not Tested		ND	ND	12	ND	ND	**18**	ND	ND	2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

CONSTITUENT (Results in ug/l)

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-26D45 *	Off-Site WAC C/L	40-45	21-May-07	Not Tested		**10.5**	**84.1**	**212**	ND	ND	**12.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Sep-07	Not Tested		**11.5 (16.2)**	**67 (97)**	**253 (362)**	ND	ND	**11.5 (17.3)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Jan-08	Not Tested		**16.3**	**77.3**	**345**	ND	ND	**35.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-May-08	Not Tested		ND	**23.8**	**188**	ND	ND	**11.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Sep-08	Not Tested		ND	**24.1**	**263**	ND	ND	**13.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-08	Not Tested		ND	ND	**179**	ND	ND	**9.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Mar-09	Not Tested		ND	**29.4**	**266**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Jun-09	Not Tested		ND	ND	**199**	ND	ND	**5.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-09	Not Tested		ND	ND	**232**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Dec-09	Not Tested		ND	ND	**354**	ND	ND	**8.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-10	Not Tested		ND	ND	**270**	ND	ND	**24.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			30-Jun-10	Not Tested		ND	ND	**338**	ND	ND	**15.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-10	Not Tested		ND	ND	**372**	ND	ND	**9.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-10	Not Tested		ND	ND	**493**	6.0	ND	**20.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-11	Not Tested		ND	ND	**663**	6.7	ND	**37.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Jun-11	Not Tested		ND	ND	**357**	ND	ND	**42.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Sep-11	Not Tested		ND	ND	**400**	ND	ND	**46.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Dec-11	Not Tested		ND	ND	**453**	10.5	ND	**34.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Mar-12	Not Tested		ND	ND	**370**	2.1	ND	**15**	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Jun-12	Not Tested		ND	ND	**370**	1.9	ND	**12**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Sep-12	Not Tested		ND	ND	1.2	4.0	ND	0.75	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Dec-12	Not Tested		ND	ND	ND	4.2	ND	ND	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-13	Not Tested		ND	ND	ND	4.1	ND	ND	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			24-Jun-13	Not Tested		ND	ND	ND	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Sep-13	Not Tested		ND	ND	ND	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Dec-13	Not Tested		ND	ND	ND	3.1	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-14	Not Tested		ND	ND	ND	1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Sep-14	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			04-Dec-14	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			19-Mar-15	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			18-Jun-15	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			16-Sep-15	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			10-Dec-15	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			10-Mar-16	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			21-Jun-16	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			27-Sep-16	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			06-Dec-16	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			08-Mar-17	Not Tested																<-----All ND----->																	<-----Not Tested----->							
			26-Jun-17	Not Tested																<-----All ND----->																	<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

TPHs / Chlorinated VOCs

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-27i	Off-Site WAC	20-25	21-May-07	Not Tested		**8.6**	**13.5**	**1,130**	35.9	ND	**13.7**	ND	10.4	ND	ND	ND	ND	ND	ND
			11-Oct-07	Not Tested		ND	ND	**1,210**	44.3	ND	**3.6**	ND	15	ND	ND	ND	ND	ND	ND
			11-Jan-08	Not Tested		ND	ND	**937 (989)**	**47.6 (48.9)**	ND	**3.8 (4.4)**	ND	15.2 (15.5)	ND	ND	ND	ND	ND	ND
			15-May-08	Not Tested		ND	ND	**1,530**	45.4	ND	**18.1**	ND	16.1	5.4	ND	ND	ND	ND	ND
			22-Sep-08	Not Tested		**11.9**	**12.2**	**855**	42.2	ND	**34.0**	ND	10.8	ND	5.1	ND	ND	ND	ND
			08-Dec-08	Not Tested		**14.4**	**19.5**	**1,190**	43.1	ND	**64.8**	ND	13.0	5.2	5.3	ND	ND	ND	ND
			12-Mar-09	Not Tested		ND	ND	**937**	39.7	ND	**11.8**	ND	17.7	ND	ND	ND	ND	ND	ND
			18-Mar-10	Not Tested		**5.2**	**8.8**	**865**	30.5	ND	**14.2**	ND	10.8	ND	ND	ND	ND	ND	ND
			08-Mar-11	Not Tested		ND	**5.7**	**1,160**	44.5	ND	**6.3**	ND	12.1	ND	ND	ND	ND	ND	ND
			08-Mar-12	Not Tested		2.2	**8.2**	**1,500**	33	2.2	**9.8**	ND	10	4.6	2.8	ND	ND	ND	ND
			21-Mar-13	Not Tested		ND	1.4	**390**	23	ND	**72**	ND	4.0	2.6	4.6	ND	ND	ND	ND
			21-Mar-14	Not Tested		ND	ND	1.5	4.2	ND	1.1	ND	ND	2.8	2.0	ND	ND	ND	ND
			19-Mar-15	Not Tested		ND	ND	ND	1.3	ND	ND	ND	ND	2.5	1.3	ND	ND	ND	ND
			11-Mar-16	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	2.1	ND	ND	ND	ND	ND
			10-Mar-17	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	2.1	ND	ND	ND	ND	ND
			19-Sep-17	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	2.2	ND	ND	ND	ND	ND
			04-Dec-17	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	2.2	ND	ND	ND	ND	ND
			20-Mar-18	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	2.4	ND	ND	ND	ND	ND
			19-Jun-18	Not Tested		ND	ND	1.1	ND	ND	**2.7**	ND	ND	1.8	ND	ND	ND	ND	ND
			25-Sep-18	Not Tested		ND	ND	ND	ND	ND	1.7	ND	ND	1.9	ND	ND	ND	ND	ND
			04-Dec-18	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	2.1	ND	ND	ND	ND	ND
			15-Mar-19	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	1.8	ND	ND	ND	ND	ND
			05-Jun-19	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	1.8	ND	ND	ND	ND	ND
MW-27D45	Off-Site WAC	40-45	21-May-07	Not Tested		**21.2**	**71.8**	**76.1**	ND	ND	**2.3**	ND	ND	ND	ND	ND	ND	ND	ND
			11-Oct-07	Not Tested		ND	**49**	**139**	ND	ND	**5.4**	ND	ND	ND	ND	ND	ND	ND	ND
			11-Jan-08	Not Tested		**10.8**	**43.4**	**149**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-May-08	Not Tested		**15.3**	**57.4**	**171**	2.4	ND	**6.5**	ND	ND	ND	ND	ND	ND	ND	ND
			22-Sep-08	Not Tested		**7.6 (6.4)**	**28.1 (20.7)**	**174 (156)**	ND	ND	**2.7** (ND)	ND	ND	ND	ND	ND	ND	ND	ND
			08-Dec-08	Not Tested		**5.6**	**16.6**	**196**	ND	ND	**5.8**	ND	ND	ND	ND	ND	ND	ND	ND
			12-Mar-09	Not Tested		ND	**5.6**	**251**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-10	Not Tested		ND	ND	**247**	ND	ND	**8.3**	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-11	Not Tested		ND	ND	**256**	ND	ND	**20.0**	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-12	Not Tested		ND	ND	**320**	3.7	ND	**68**	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-13	Not Tested		ND	ND	ND	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-14	Not Tested															
			19-Mar-15	Not Tested															
			11-Mar-16	Not Tested															
			10-Mar-17	Not Tested															

Petroleum-Related/Other VOCs

WELL I.D.	SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
MW-27i	21-May-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	11-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	11-Jan-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	12-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	18-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	11-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	04-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	25-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	04-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	05-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-27D45	21-May-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	11-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	11-Jan-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	12-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	18-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-14	<-----All ND----->												
	19-Mar-15	<-----All ND----->												
	11-Mar-16	<-----All ND----->												
	10-Mar-17	<-----All ND----->												

SVOCs

WELL I.D.	SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-27i	21-May-07					<-----Not Tested----->							
	11-Oct-07					<-----Not Tested----->							
	11-Jan-08					<-----Not Tested----->							
	15-May-08					<-----Not Tested----->							
	22-Sep-08					<-----Not Tested----->							
	08-Dec-08					<-----Not Tested----->							
	12-Mar-09					<-----Not Tested----->							
	18-Mar-10					<-----Not Tested----->							
	08-Mar-11					<-----Not Tested----->							
	08-Mar-12					<-----Not Tested----->							
	21-Mar-13					<-----Not Tested----->							
	21-Mar-14					<-----Not Tested----->							
	19-Mar-15					<-----Not Tested----->							
	11-Mar-16					<-----Not Tested----->							
	10-Mar-17					<-----Not Tested----->							
	19-Sep-17					<-----Not Tested----->							
	04-Dec-17					<-----Not Tested----->							
	20-Mar-18					<-----Not Tested----->							
	19-Jun-18					<-----Not Tested----->							
	25-Sep-18					<-----Not Tested----->							
	04-Dec-18					<-----Not Tested----->							
	15-Mar-19					<-----Not Tested----->							
	05-Jun-19					<-----Not Tested----->							
MW-27D45	21-May-07					<-----Not Tested----->							
	11-Oct-07					<-----Not Tested----->							
	11-Jan-08					<-----Not Tested----->							
	15-May-08					<-----Not Tested----->							
	22-Sep-08					<-----Not Tested----->							
	08-Dec-08					<-----Not Tested----->							
	12-Mar-09					<-----Not Tested----->							
	18-Mar-10					<-----Not Tested----->							
	08-Mar-11					<-----Not Tested----->							
	08-Mar-12					<-----Not Tested----->							
	21-Mar-13					<-----Not Tested----->							
	21-Mar-14					<-----Not Tested----->							
	19-Mar-15					<-----Not Tested----->							
	11-Mar-16					<-----Not Tested----->							
	10-Mar-17					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-28i	Off-Site WAC	20-25	21-May-07	Not Tested		ND	**17.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Oct-07	Not Tested		ND	**18.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Jan-08	Not Tested		ND	**23.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			14-May-08	Not Tested		ND	**20.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Sep-08	Not Tested		ND	**22.6**	5.1	ND	ND	**2.1**	ND	ND	ND	ND	ND	ND	ND	ND
			08-Dec-08	Not Tested		ND	**21.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			12-Mar-09	Not Tested		ND	**20.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-10	Not Tested		ND	**18.6**	12.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Mar-11	Not Tested		ND	**18.1**	5.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-12	Not Tested		ND	**16**	8.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-13	Not Tested		ND	**14**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-14	Not Tested		ND	**15**	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-15	Not Tested		ND	**16**	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Mar-16	Not Tested		ND	**14**	2.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Mar-17	Not Tested		ND	**15**	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Sep-17	Not Tested		ND	**15**	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			04-Dec-17	Not Tested		ND	**16**	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-18	Not Tested		ND	**16 (14)**	2.3 (1.7)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Jun-18	Not Tested		ND	**13**	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Sep-18	Not Tested		ND	**16**	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			03-Dec-18	Not Tested		ND	**16**	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-19	Not Tested		ND	**14**	1.5	ND	ND	ND	ND	ND	ND	ND	**7.4**	ND	ND	ND
			05-Jun-19	Not Tested		ND	**14**	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-28D45	Off-Site WAC	40-45	26-Oct-07	Not Tested															<-----All ND----->
			11-Jan-08	Not Tested															<-----All ND----->
			14-May-08	Not Tested															<-----All ND----->
			22-Sep-08	Not Tested															<-----All ND----->
			08-Dec-08	Not Tested															<-----All ND----->
			12-Mar-09	Not Tested															<-----All ND----->
			19-Mar-10	Not Tested															<-----All ND----->
			09-Mar-11	Not Tested															<-----All ND----->
			08-Mar-12	Not Tested		ND	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-13	Not Tested		ND	ND	1.4	ND	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-14	Not Tested		ND	ND	1.5	ND	ND	**2.0**	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-15	Not Tested		ND	ND	2.2	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND
			11-Mar-16	Not Tested		ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Mar-17	Not Tested		ND	ND	2.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

WELL I.D.	SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
MW-28i	21-May-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	11-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	11-Jan-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	14-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	12-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	09-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	11-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	04-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	25-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	03-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	05-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-28D45	26-Oct-07													
	11-Jan-08													
	14-May-08													
	22-Sep-08													
	08-Dec-08													
	12-Mar-09													
	19-Mar-10													
	09-Mar-11													
	08-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	11-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

WELL I.D.	SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-28i	21-May-07					<-----Not Tested----->							
	11-Oct-07					<-----Not Tested----->							
	11-Jan-08					<-----Not Tested----->							
	14-May-08					<-----Not Tested----->							
	22-Sep-08					<-----Not Tested----->							
	08-Dec-08					<-----Not Tested----->							
	12-Mar-09					<-----Not Tested----->							
	19-Mar-10					<-----Not Tested----->							
	09-Mar-11					<-----Not Tested----->							
	08-Mar-12					<-----Not Tested----->							
	19-Mar-13					<-----Not Tested----->							
	21-Mar-14					<-----Not Tested----->							
	19-Mar-15					<-----Not Tested----->							
	11-Mar-16					<-----Not Tested----->							
	10-Mar-17					<-----Not Tested----->							
	19-Sep-17					<-----Not Tested----->							
	04-Dec-17					<-----Not Tested----->							
	20-Mar-18					<-----Not Tested----->							
	19-Jun-18					<-----Not Tested----->							
	25-Sep-18					<-----Not Tested----->							
	03-Dec-18					<-----Not Tested----->							
	15-Mar-19					<-----Not Tested----->							
	05-Jun-19					<-----Not Tested----->							
MW-28D45	26-Oct-07					<-----Not Tested----->							
	11-Jan-08					<-----Not Tested----->							
	14-May-08					<-----Not Tested----->							
	22-Sep-08					<-----Not Tested----->							
	08-Dec-08					<-----Not Tested----->							
	12-Mar-09					<-----Not Tested----->							
	19-Mar-10					<-----Not Tested----->							
	09-Mar-11					<-----Not Tested----->							
	08-Mar-12					<-----Not Tested----->							
	19-Mar-13					<-----Not Tested----->							
	21-Mar-14					<-----Not Tested----->							
	19-Mar-15					<-----Not Tested----->							
	11-Mar-16					<-----Not Tested----->							
	10-Mar-17					<-----Not Tested----->							

TABLE 1
Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,2- Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-29s	Off-Site WAC VIS	2-12	23-Jul-07	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			08-Jan-08	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			13-May-08	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			18-Sep-08	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			03-Dec-09	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			10-Mar-09	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			15-Sep-09	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			08-Dec-09	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			17-Mar-10	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			30-Jun-10	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			03-Sep-10	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			01-Dec-10	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			07-Mar-11	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			22-Jun-11	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			09-Sep-11	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			08-Dec-11	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			06-Mar-12	Not Tested		ND	ND	1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			08-Jun-12	Not Tested		ND	ND	3.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			13-Sep-12	Not Tested		ND	ND	22	ND	ND	0.86	ND	ND	3.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			05-Dec-12	Not Tested		ND	ND	33	ND	ND	0.89	ND	ND	5.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			14-Mar-13	Not Tested		ND	ND	5.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			20-Jun-13	Not Tested		ND	ND	9.7	ND	ND	ND	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			20-Sep-13	Not Tested		ND	ND	10	ND	ND	ND	ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			04-Dec-13	Not Tested		ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			18-Mar-14	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			05-Jun-14	Not Tested		ND	ND	9.8	ND	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			04-Sep-14	Not Tested		ND	ND	9.5	ND	ND	ND	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			03-Dec-14	Not Tested		ND	ND	17	ND	ND	0.66	ND	ND	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			17-Mar-15	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			17-Jun-15	Not Tested		ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			15-Sep-15	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			08-Dec-15	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			09-Mar-16	Not Tested															<-----All ND----->																			<-----Not Tested----->						
			20-Jun-16	Not Tested		ND	ND	2.1	ND	ND	0.75	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			26-Sep-16	Not Tested		ND	ND	9.7	ND	ND	**2.2**	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			07-Dec-16	Not Tested		ND	ND	4.5	ND	ND	0.73	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			07-Mar-17	Not Tested		ND	ND	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			29-Jun-17	Not Tested		ND	ND	9.2	ND	ND	**2.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-29D43	Off-Site WAC	37.5-42.5	17-Mar-10	Not Tested		ND	ND	26.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			30-Jun-10	Not Tested		ND	ND	23.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Sep-10	Not Tested		ND	ND	33.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			01-Dec-10	Not Tested		ND	ND	28.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Mar-11	Not Tested		ND	ND	33.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Jun-11	Not Tested		ND	ND	23.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Sep-11	Not Tested		ND	ND	26.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Dec-11	Not Tested		ND	ND	30.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Mar-12	Not Tested		ND	ND	37	ND	ND	ND	ND	ND	4.6	ND	ND	ND	ND	ND
			08-Jun-12	Not Tested		ND	ND	35	ND	ND	ND	ND	ND	4.3	ND	ND	ND	ND	ND
			13-Sep-12	Not Tested		ND	ND	35	1.1	ND	0.62	ND	ND	4.5	ND	ND	ND	ND	ND
			14-Mar-13	Not Tested		ND	ND	29	ND	ND	0.70	ND	ND	3.4	ND	ND	ND	ND	ND
			18-Mar-14	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	3.3	ND	ND	ND	ND	ND
			17-Mar-15	Not Tested		ND	ND	ND	1.1	ND	ND	ND	ND	3.4	ND	ND	ND	ND	ND
			09-Mar-16	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	3.1	ND	ND	ND	ND	ND
			07-Mar-17	Not Tested		ND	ND	ND	1.0	ND	ND	ND	ND	3.2	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
17-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
30-Jun-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
01-Dec-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-Jun-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Sep-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Dec-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Jun-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Sep-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
17-Mar-10					<-----Not Tested----->							
30-Jun-10					<-----Not Tested----->							
15-Sep-10					<-----Not Tested----->							
01-Dec-10					<-----Not Tested----->							
07-Mar-11					<-----Not Tested----->							
22-Jun-11					<-----Not Tested----->							
09-Sep-11					<-----Not Tested----->							
08-Dec-11					<-----Not Tested----->							
06-Mar-12					<-----Not Tested----->							
08-Jun-12					<-----Not Tested----->							
13-Sep-12					<-----Not Tested----->							
14-Mar-13					<-----Not Tested----->							
18-Mar-14					<-----Not Tested----->							
17-Mar-15					<-----Not Tested----->							
09-Mar-16					<-----Not Tested----->							
07-Mar-17					<-----Not Tested----->							

TABLE 1

***Cummulative* - GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

				CONSTITUENT (Results in ug/l)																																								
				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-29i *	Off-Site WAC C/L	13-18	23-Jul-07	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Jan-08	Not Tested		ND	ND	ND	ND	ND	**3.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-May-08	Not Tested		ND	ND	ND	ND	ND	**4.6 (5.6)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Sep-08	Not Tested		ND	ND	7.4	ND	ND	**3.2**	ND	ND	5.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-08	Not Tested		ND	ND	10.8	ND	ND	**5.3**	ND	ND	6.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Mar-09	Not Tested		ND	ND	9.3	ND	ND	**5.1**	ND	ND	5.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Jun-09	Not Tested		ND	ND	8.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-09	Not Tested		ND	ND	12.1 (11.5)	ND	ND	**9.6** (ND)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-09	Not Tested		ND	ND	17.7	ND	ND	**3.6**	ND	ND	7.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-10	Not Tested		ND	ND	14.1	ND	ND	**2.9**	ND	ND	6.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			30-Jun-10	Not Tested		ND	ND	20.7	ND	ND	**5.8**	ND	ND	8.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Sep-10	Not Tested		ND	ND	26.1	ND	ND	ND	ND	ND	9.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			01-Dec-10	Not Tested		ND	ND	31.3	ND	ND	**4.4**	ND	ND	9.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Mar-11	Not Tested		ND	ND	37.3	ND	ND	**5.4**	ND	ND	9.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			22-Jun-11	Not Tested		ND	ND	31.3	ND	ND	ND	ND	ND	9.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Sep-11	Not Tested		ND	ND	40.1	ND	ND	**2.6**	ND	ND	11.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-11	Not Tested		ND	ND	68.3	ND	ND	**5.6**	ND	ND	19.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Mar-12	Not Tested		ND	ND	**73**	ND	ND	**4.5**	ND	ND	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Jun-12	Not Tested		ND	ND	**74**	1.1	ND	**4.7**	ND	ND	15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Sep-12	Not Tested		ND	ND	**160**	2.6	ND	**4.8**	ND	ND	28	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Dec-12	Not Tested		ND	ND	**150**	2.6	ND	**2.7**	ND	ND	23	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Mar-13	Not Tested		ND	ND	**130**	2.3	ND	1.8	ND	ND	18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Jun-13	Not Tested		ND	ND	**110**	2.1	ND	1.6	ND	ND	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Sep-13	Not Tested		ND	ND	**170**	3.4	ND	**2.3**	ND	ND	21	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-13	Not Tested		ND	ND	**160**	3.0	ND	1.6	ND	ND	19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-14	Not Tested		ND	ND	**130**	2.7	ND	1.3	ND	ND	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	**160**	3.8	ND	**2.5**	ND	ND	18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Sep-14	Not Tested		ND	ND	**180**	4.2	ND	**4.6**	ND	ND	20	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-14	Not Tested		ND	ND	**190**	4.6	ND	**10**	ND	ND	18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-15	Not Tested		ND	ND	**180**	4.9	ND	**20**	ND	ND	16	ND	ND	ND	ND	ND	ND	ND	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Jun-15	Not Tested		ND	ND	**180**	4.7	ND	**21**	ND	ND	15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-15	Not Tested		ND	ND	**210**	6.5	ND	**22**	ND	ND	22	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-15	Not Tested		ND	ND	**210**	6.3	ND	**31**	ND	ND	20	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Mar-16	Not Tested		ND	ND	**180**	6.2	ND	**38**	ND	ND	19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Jun-16	Not Tested		ND	ND	**190**	6.0	ND	**28**	ND	ND	17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Sep-16	Not Tested		ND	ND	**260**	9.1	ND	**34**	ND	ND	24	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Dec-16	Not Tested		ND	ND	**250**	9.1	ND	**27**	ND	ND	22	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Mar-17	Not Tested		ND	ND	**200**	8.2	ND	**23**	ND	ND	20	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			29-Jun-17	Not Tested		ND	ND	**190**	7.8	ND	**26**	ND	ND	17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Sep-17	Not Tested		ND	ND	**190**	6.6	ND	**27**	ND	ND	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-17	Not Tested		ND	ND	**190**	7.9	ND	**31**	ND	ND	21	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Jun-18	Not Tested		ND	ND	**150**	5.7	ND	**34**	ND	ND	13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			25-Sep-18	Not Tested		ND	ND	**160**	2.8	ND	**65**	ND	ND	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-18	Not Tested		ND	ND	**110**	2.5	ND	**110**	ND	ND	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-19	Not Tested		ND	ND	**88**	1.5	ND	**72**	ND	ND	9.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Jun-19	Not Tested		ND	ND	**95**	ND	ND	**60**	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-30s (well abandoned Dec. 09)	Off-Site WAC VIS	2-12	23-Jul-07	Not Tested		ND	ND	**575**	27.5	5.0	ND	ND	ND	50.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Oct-07	Not Tested		ND	ND	**667**	38.8	ND	**6.8**	ND	ND	44.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Feb-08	Not Tested		ND	ND	**691**	30.8	ND	**7.4**	ND	ND	38.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-May-08	Not Tested		ND	ND	**529**	21.5	ND	ND	ND	ND	29.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Sep-08	Not Tested		ND	ND	**652**	29.1	ND	**14.6**	ND	ND	31.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-08	Not Tested		ND	ND	**591**	34.7	ND	**10.9**	ND	ND	37.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-09	Not Tested		ND	ND	**557**	30.0	ND	**11.8**	ND	ND	29.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-09	Not Tested		ND	ND	**560**	32.2	ND	**3.8**	ND	ND	35	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
MW-30i * (Well abaondoned)	Off-Site WAC C/L	13-18	23-Jul-07	Not Tested		ND	ND	**495**	25.6	ND	ND	ND	ND	43.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Oct-07	Not Tested		ND	ND	**600**	27.7	ND	**17**	ND	ND	45	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Feb-08	Not Tested		ND	ND	**768 (702)**	33.0 (35.6)	ND	**16.9 (14.6)**	ND	ND	47.3 (46.2)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-May-08	Not Tested		ND	ND	**585**	21.8	ND	ND	ND	ND	34.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Sep-08	Not Tested		ND	ND	**614**	22.9	ND	**8.1**	ND	ND	40.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-08	Not Tested		ND	ND	**604**	24.1	ND	**9.4**	ND	ND	41.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Jun-09	Not Tested		ND	ND	**397**	16.2	ND	**10.8**	ND	ND	24.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-09	Not Tested		ND	ND	**452**	17.8	ND	ND	ND	ND	28.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-09	Not Tested		ND	ND	**419**	19.9	ND	**2.5**	ND	ND	28.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-10	Not Tested		ND	ND	**425**	16.5	ND	ND	ND	ND	23.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			30-Jun-10	Not Tested		ND	ND	**367**	16.4	ND	ND	ND	ND	23.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Sep-10	Not Tested		ND	ND	**454**	20.5	ND	ND	ND	ND	24.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			01-Dec-10	Not Tested		ND	ND	**401**	29.7	ND	ND	ND	ND	22.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Mar-11	Not Tested		ND	ND	**307**	16.8	ND	ND	ND	ND	19.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			22-Jun-11	Not Tested		ND	ND	**361**	14.3	ND	ND	ND	ND	22.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Sep-11	Not Tested		ND	ND	**322**	14.7	ND	ND	ND	ND	23.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-11	Not Tested		ND	ND	**283**	17.2	ND	**2.5**	ND	ND	29.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Mar-12	Not Tested		ND	ND	**340**	11	1.0	**2.2**	ND	ND	21	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Jun-12	Not Tested		ND	ND	**280**	11	ND	**3.9**	ND	ND	20	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Sep-12	Not Tested		ND	ND	**290**	14	1.4	**4.8**	ND	ND	23	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Dec-12	Not Tested		ND	ND	**270**	12	1.1	**3.3**	ND	ND	18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Mar-13	Not Tested		ND	ND	**230**	11	ND	**2.5**	ND	ND	15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Jun-13	Not Tested		ND	ND	**200**	9.6	ND	**49**	ND	ND	15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Sep-13	Not Tested		ND	ND	37	11	ND	**23**	ND	ND	17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-13	Not Tested		ND	ND	55	9.9	ND	**39**	ND	ND	16	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-14	Not Tested		ND	ND	66	8.0	ND	**29**	ND	ND	11	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	50	12	ND	**29**	ND	ND	19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Sep-14	Not Tested		ND	ND	27	11	ND	**17**	ND	ND	20	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-14	Not Tested		ND	ND	**73**	11	ND	**46**	ND	ND	18	4.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-15	Not Tested		ND	ND	**94**	11	ND	**36**	ND	ND	16	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Jun-15	Not Tested		ND	ND	**160**	10	1.0	**43**	ND	ND	13	9.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-15	Not Tested		ND	ND	**130**	12	ND	**46**	ND	ND	21	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-15	Not Tested		ND	ND	**150**	12	ND	**48**	ND	ND	18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

CONSTITUENT (Results in ug/l)

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-30V *	Off-Site WAC VIS	2-7	17-Mar-10	Not Tested		ND	ND	**503**	17.9	ND	**2.7**	ND	ND	22.9	ND	ND	ND	ND	ND
			30-Jun-10	Not Tested		ND	ND	**343**	11.5	ND	ND	ND	ND	18.2	ND	ND	ND	ND	ND
			03-Sep-10	Not Tested		ND	ND	**578**	27.2	ND	ND	ND	ND	33.7	ND	ND	ND	ND	ND
			01-Dec-10	Not Tested		ND	ND	**494**	23.1	ND	ND	ND	ND	29.2	ND	ND	ND	ND	ND
			07-Mar-11	Not Tested		ND	ND	**353**	16.8	ND	ND	ND	ND	24.3	ND	ND	ND	ND	ND
			22-Jun-11	Not Tested		ND	ND	**564**	18.4	ND	ND	ND	ND	27.1	ND	ND	ND	ND	ND
			09-Sep-11	Not Tested		ND	ND	**363**	18.5	ND	ND	ND	ND	25.8	ND	ND	ND	ND	ND
			08-Dec-11	Not Tested		ND	ND	**371**	23.6	ND	**2.4**	ND	ND	29.8	ND	ND	ND	ND	ND
			07-Mar-12	Not Tested		ND	ND	**390**	15	1.5	1.6	ND	ND	21	ND	ND	ND	ND	ND
			08-Jun-12	Not Tested		ND	ND	**390**	16	1.8	**2.3**	ND	ND	22	ND	ND	ND	ND	ND
			13-Sep-12	Not Tested		ND	ND	**430**	22	2.4	**3.6**	ND	ND	26	ND	ND	ND	ND	ND
			05-Dec-12	Not Tested		ND	ND	**340**	16	1.8	**2.7**	ND	ND	19	ND	ND	ND	ND	ND
			14-Mar-13	Not Tested		ND	ND	**260**	13	1.4	1.8	ND	ND	15	ND	ND	ND	ND	ND
			20-Jun-13	Not Tested		ND	ND	**280**	14	1.5	**2.1**	ND	ND	16	ND	ND	ND	ND	ND
			20-Sep-13	Not Tested		ND	ND	**330**	17	1.9	**3.2**	ND	ND	23	ND	ND	ND	ND	ND
			04-Dec-13	Not Tested		ND	ND	**250**	14	1.3	**28**	ND	ND	19	ND	ND	ND	ND	ND
			18-Mar-14	Not Tested		ND	ND	**190**	9.7	1.1	**30**	ND	ND	13	ND	ND	ND	ND	ND
			05-Jun-14	Not Tested		ND	ND	**250**	13	1.3	**53**	ND	ND	17	ND	ND	ND	ND	ND
			04-Sep-14	Not Tested		ND	ND	**290**	16	1.5	**53**	ND	ND	23	ND	ND	ND	ND	ND
			03-Dec-14	Not Tested		ND	ND	**230**	13	1.3	**60**	ND	ND	17	ND	ND	ND	ND	ND
			17-Mar-15	Not Tested		ND	ND	**170**	11	1.1	**67**	ND	ND	14	4.4	ND	ND	ND	ND
			17-Jun-15	Not Tested		ND	ND	**110**	9.8	ND	**27**	ND	1.2	12	4.7	ND	ND	ND	ND
			15-Sep-15	Not Tested		ND	ND	**190**	13	ND	**40**	ND	ND	20	ND	ND	ND	ND	ND
			08-Dec-15	Not Tested		ND	ND	**150**	12	1.1	**39**	ND	ND	16	3.0	ND	ND	ND	ND
			09-Mar-16	Not Tested		ND	ND	**110**	8.8	ND	**31**	ND	ND	14	2.2	ND	ND	ND	ND
			20-Jun-16	Not Tested		ND	ND	**160**	12	ND	**45**	ND	ND	18	3.7	ND	ND	ND	ND
			26-Sep-16	Not Tested		ND	ND	**230**	16	1.5	**27**	ND	ND	22	4.4	ND	ND	ND	ND
			07-Dec-16	Not Tested		ND	ND	**190**	14	1.4	**16**	ND	ND	13	2.2	ND	ND	ND	ND
			07-Mar-17	Not Tested		ND	ND	**170**	13	1.4	**19**	ND	ND	15	1.2	ND	ND	ND	ND
			29-Jun-17	Not Tested		ND	ND	**190**	14	1.8	**21**	ND	ND	16	ND	ND	ND	ND	ND
			21-Sep-17	Not Tested		ND	ND	**180**	14	1.7	**34**	ND	ND	16	ND	ND	ND	ND	ND
			04-Dec-17	Not Tested		ND	ND	**150**	10	1.2	**30**	ND	ND	15	ND	ND	ND	ND	ND
			25-Sep-18	Not Tested		ND	ND	**160**	10	1.4	**16**	ND	ND	19	ND	ND	ND	ND	ND
			04-Dec-18	Not Tested		ND	ND	**120**	7.7	1.2	**22**	ND	ND	18	ND	ND	ND	ND	ND
			18-Mar-19	Not Tested		ND	ND	**98**	5.8	ND	**21**	ND	ND	12	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
17-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
30-Jun-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
03-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
01-Dec-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
07-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
22-Jun-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
09-Sep-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
08-Dec-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
07-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
08-Jun-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
13-Sep-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
05-Dec-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
14-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
20-Jun-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
20-Sep-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
04-Dec-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
18-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
05-Jun-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
04-Sep-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
03-Dec-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
17-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
17-Jun-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
15-Sep-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
08-Dec-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
09-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
20-Jun-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
26-Sep-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
07-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
07-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
29-Jun-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
21-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
04-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
25-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
04-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
18-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-31s	Off-Site WAC VIS	3.5-13.5	23-Jul-07	Not Tested		ND	**9.4**	66	ND	ND	ND	ND	12.6	ND	ND	ND	ND	ND	ND
			12-Oct-07	Not Tested		ND	**6.6**	**70.6**	ND	ND	ND	ND	11.1	ND	ND	ND	ND	ND	ND
			09-Jan-08	Not Tested															
			13-May-08	Not Tested															
			19-Sep-08	Not Tested															
			04-Dec-08	Not Tested		ND	ND	11.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			12-Mar-09	Not Tested															
			16-Sep-09	Not Tested															
			08-Dec-09	Not Tested															
			18-Mar-10	Not Tested															
			30-Jun-10	Not Tested		ND	ND	5.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			03-Sep-10	Not Tested		ND	ND	10.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			02-Dec-10	Not Tested															
			08-Mar-11	Not Tested		ND	ND	24.6	ND	ND	ND	ND	6.7	ND	ND	ND	ND	ND	ND
			23-Jun-11	Not Tested															
			12-Sep-11	Not Tested		ND	ND	10.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-11	Not Tested		ND	ND	12.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Mar-12	Not Tested		ND	1.7	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Jun-12	Not Tested		ND	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-Sep-12	Not Tested		1.0	2.9	9.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-12	Not Tested		2.3	**8.8**	17	ND	ND	ND	ND	3.5	ND	ND	ND	ND	ND	ND
			18-Mar-13	Not Tested		2.6	**5.3**	19	ND	ND	ND	ND	1.6	ND	ND	ND	ND	ND	ND
			20-Jun-13	Not Tested		2.4	3.1	13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Sep-13	Not Tested		3.5	3.2	28	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND
			04-Dec-13	Not Tested		4.8	4.2	27	ND	ND	ND	ND	1.3	ND	1.1	ND	ND	ND	ND
			20-Mar-14	Not Tested															
			05-Jun-14	Not Tested		3.6	3.4	22	ND	ND	**2.1**	ND	1.4	ND	2.3	ND	ND	ND	ND
			04-Sep-14	Not Tested		**7.1**	**7.6**	41	1.4	ND	ND	ND	3.1	2.2	4.5	ND	ND	ND	ND
			03-Dec-14	Not Tested		**5.6**	**5.0**	9.3	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND
			17-Mar-15	Not Tested		ND	0.96	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Jun-15	Not Tested		3.1	1.5	4.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Sep-15	Not Tested		4.5	**5.1**	27	ND	ND	**2.3**	ND	ND	3.6	ND	ND	ND	ND	ND
			10-Dec-15	Not Tested		**5.6**	3.9	27	ND	ND	ND	ND	ND	2.8	ND	ND	ND	ND	ND
			10-Mar-16	Not Tested		1.3	1.1	23	ND	ND	1.2	ND	ND	1.2	ND	ND	ND	ND	ND
			20-Jun-16	Not Tested		2.5	1.6	20	ND	ND	0.64	ND	ND	ND	ND	ND	ND	ND	ND
			26-Sep-16	Not Tested		2.2 (1.7)	0.88 (0.61)	30 (27)	ND	ND	**3.3 (2.2)**	ND	ND	2.4 (1.8)	ND	ND	ND	ND	ND
			09-Dec-16	Not Tested		1.6	0.57	21	ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND
			13-Mar-17	Not Tested		1.2	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			27-Jun-17	Not Tested		1.2	0.67	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Sep-17	Not Tested		1.4	0.67	18	ND	ND	**4.0**	ND	ND	1.9	ND	ND	ND	ND	ND
			04-Dec-17	Not Tested		ND	ND	13	ND	ND	**6.9**	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-18	Not Tested		ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Jun-18	Not Tested		ND	ND	2.0 (2.2)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Sep-18	Not Tested		1.1	0.67	7.6	ND	ND	1.3	ND	ND	1.1	ND	ND	ND	ND	ND
			04-Dec-18	Not Tested		ND	ND	13	ND	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND
			18-Mar-19	Not Tested		ND	ND	3.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			04-Jun-19	Not Tested		ND	ND	4.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
23-Jul-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Jan-08	<-----All ND----->												
13-May-08	<-----All ND----->												
19-Sep-08	<-----All ND----->												
04-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Mar-09	<-----All ND----->												
16-Sep-09	<-----All ND----->												
08-Dec-09	<-----All ND----->												
18-Mar-10	<-----All ND----->												
30-Jun-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
02-Dec-10	<-----All ND----->												
08-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Jun-11	<-----All ND----->												
12-Sep-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Jun-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Sep-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Jun-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Sep-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Dec-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Mar-14	<-----All ND----->												
05-Jun-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Sep-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Dec-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Jun-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Sep-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Dec-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Jun-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Sep-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Jun-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
25-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
23-Jul-07						<-----Not Tested----->						
12-Oct-07						<-----Not Tested----->						
09-Jan-08						<-----Not Tested----->						
13-May-08						<-----Not Tested----->						
19-Sep-08						<-----Not Tested----->						
04-Dec-08						<-----Not Tested----->						
12-Mar-09						<-----Not Tested----->						
16-Sep-09						<-----Not Tested----->						
08-Dec-09						<-----Not Tested----->						
18-Mar-10						<-----Not Tested----->						
30-Jun-10						<-----Not Tested----->						
03-Sep-10						<-----Not Tested----->						
02-Dec-10						<-----Not Tested----->						
08-Mar-11						<-----Not Tested----->						
23-Jun-11						<-----Not Tested----->						
12-Sep-11						<-----Not Tested----->						
09-Dec-11						<-----Not Tested----->						
07-Mar-12						<-----Not Tested----->						
11-Jun-12						<-----Not Tested----->						
13-Sep-12						<-----Not Tested----->						
05-Dec-12						<-----Not Tested----->						
18-Mar-13						<-----Not Tested----->						
20-Jun-13						<-----Not Tested----->						
23-Sep-13						<-----Not Tested----->						
04-Dec-13						<-----Not Tested----->						
20-Mar-14						<-----Not Tested----->						
05-Jun-14						<-----Not Tested----->						
04-Sep-14						<-----Not Tested----->						
03-Dec-14						<-----Not Tested----->						
17-Mar-15						<-----Not Tested----->						
17-Jun-15						<-----Not Tested----->						
16-Sep-15						<-----Not Tested----->						
10-Dec-15						<-----Not Tested----->						
10-Mar-16						<-----Not Tested----->						
20-Jun-16						<-----Not Tested----->						
26-Sep-16						<-----Not Tested----->						
09-Dec-16						<-----Not Tested----->						
13-Mar-17						<-----Not Tested----->						
27-Jun-17						<-----Not Tested----->						
19-Sep-17						<-----Not Tested----->						
04-Dec-17						<-----Not Tested----->						
21-Mar-18						<-----Not Tested----->						
19-Jun-18						<-----Not Tested----->						
25-Sep-18						<-----Not Tested----->						
04-Dec-18						<-----Not Tested----->						
18-Mar-19						<-----Not Tested----->						
04-Jun-19						<-----Not Tested----->						

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
			23-Jul-07	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Sep-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Dec-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			30-Jun-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Sep-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			02-Dec-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			23-Jun-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Dec-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Jun-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
MW-32s	Off-Site WAC VIS	3.5-13.5	14-Sep-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Dec-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Mar-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Jun-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Sep-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Dec-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Jun-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Sep-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Dec-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Jun-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Sep-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Dec-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Jun-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			26-Sep-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Dec-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			27-Jun-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-32i	Off-Site WAC	21-26	26-Sep-07	Not Tested		ND	ND	**148**	ND	ND	**2.8**	ND	ND	ND	ND	ND	ND	ND	ND
			09-Jan-08	Not Tested		ND	ND	**147**	5.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-May-08	Not Tested		ND	ND	**174**	6.3	ND	**5.8**	ND	ND	ND	ND	ND	ND	ND	ND
			19-Sep-08	Not Tested		ND	ND	**183**	ND	ND	**12.8**	ND	ND	ND	ND	ND	ND	ND	ND
			04-Dec-08	Not Tested		ND	ND	**189**	ND	ND	**15.2**	ND	ND	ND	ND	ND	ND	ND	ND
			11-Mar-09	Not Tested		ND	ND	**224**	7.1	ND	**13.5**	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-10	Not Tested		ND	ND	**270 (277)**	6.9 (7.4)	ND	**24.7 (26.8)**	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-11	Not Tested		ND	ND	**281**	6.8	ND	**6.5**	ND	ND	ND	ND	ND	ND	ND	ND
			07-Mar-12	Not Tested		ND	ND	**350**	7.3	ND	**6.2**	ND	ND	1.0	ND	ND	ND	ND	ND
			18-Mar-13	Not Tested		ND	ND	6.0	3.4	ND	**4.4**	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-14	Not Tested		ND	ND	3.8	2.4	ND	**2.8**	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-15	Not Tested		ND	ND	8.8	2.8	ND	**6.3**	ND	ND	ND	ND	ND	ND	ND	ND
			10-Mar-16	Not Tested		ND	ND	7.1	2.2	ND	**4.6**	ND	ND	ND	ND	ND	ND	ND	ND
			07-Mar-17	Not Tested		ND	ND	9.1	2.0	ND	**5.9**	ND	ND	ND	ND	ND	ND	ND	ND
MW-32D50	Off-Site WAC	45-50	26-Sep-07	Not Tested		ND	ND	**79**	ND	ND	**3.0**	ND	ND	ND	ND	ND	ND	ND	ND
			09-Jan-08	Not Tested		ND	ND	58.2	ND	ND	**2.0**	ND	ND	ND	ND	ND	ND	ND	ND
			13-May-08	Not Tested		ND	ND	65.8	ND	ND	**3.8**	ND	ND	ND	ND	ND	ND	ND	ND
			19-Sep-08	Not Tested		ND	ND	**94.3**	ND	ND	ND	ND	ND	ND	ND	**15.3**	ND	ND	ND
			04-Dec-08	Not Tested		ND	ND	**78.7**	ND	ND	**3.7**	ND	ND	ND	ND	ND	ND	ND	ND
			11-Mar-09	Not Tested		ND	ND	**112**	ND	ND	**3.4**	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-10	Not Tested		ND	ND	**118**	ND	ND	**7.9**	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-11	Not Tested		ND	ND	**155**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Mar-12	Not Tested		ND	ND	**150**	1.0	ND	**16**	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-13	Not Tested		ND	ND	1.1	ND	ND	0.75	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-14	Not Tested															<-----All ND----->
			17-Mar-15	Not Tested															<-----All ND----->
			10-Mar-16	Not Tested															<-----All ND----->
			07-Mar-17	Not Tested															<-----All ND----->

WELL I.D.	SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-32i	26-Sep-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	09-Jan-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	13-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	19-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	04-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	11-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	18-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	08-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	07-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	18-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	20-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	17-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	10-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	07-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
MW-32D50	26-Sep-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	09-Jan-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	13-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	19-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	04-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	11-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	18-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	08-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	07-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	18-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
	20-Mar-14																		<-----Not Tested----->							
	17-Mar-15																		<-----Not Tested----->							
	10-Mar-16																		<-----Not Tested----->							
	07-Mar-17																		<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-33s	Off-Site WAC VIS	4-14	23-Jul-07	Not Tested															<-----All ND----->
			09-Jan-08	Not Tested															<-----All ND----->
			14-May-08	Not Tested															<-----All ND----->
			19-Sep-08	Not Tested															<-----All ND----->
			04-Dec-08	Not Tested															<-----All ND----->
			11-Mar-09	Not Tested															<-----All ND----->
			16-Sep-09	Not Tested															<-----All ND----->
			14-Dec-09	Not Tested															<-----All ND----->
			18-Mar-10	Not Tested															<-----All ND----->
			30-Jun-10	Not Tested															<-----All ND----->
			03-Sep-10	Not Tested															<-----All ND----->
			02-Dec-10	Not Tested															<-----All ND----->
			08-Mar-11	Not Tested		ND	ND	7.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Jun-11	Not Tested															<-----All ND----->
			12-Sep-11	Not Tested															<-----All ND----->
			09-Dec-11	Not Tested															<-----All ND----->
			07-Mar-12	Not Tested															<-----All ND----->
			11-Jun-12	Not Tested															<-----All ND----->
			14-Sep-12	Not Tested															<-----All ND----->
			06-Dec-12	Not Tested															<-----All ND----->
			18-Mar-13	Not Tested															<-----All ND----->
			24-Jun-13	Not Tested															<-----All ND----->
			20-Sep-13	Not Tested															<-----All ND----->
			04-Dec-13	Not Tested															<-----All ND----->
			20-Mar-14	Not Tested															<-----All ND----->
			05-Jun-14	Not Tested															<-----All ND----->
			04-Sep-14	Not Tested															<-----All ND----->
			03-Dec-14	Not Tested															<-----All ND----->
			18-Mar-15	Not Tested															<-----All ND----->
			17-Jun-15	Not Tested															<-----All ND----->
			15-Sep-15	Not Tested															<-----All ND----->
			10-Dec-15	Not Tested															<-----All ND----->
			10-Mar-16	Not Tested															<-----All ND----->
			20-Jun-16	Not Tested															<-----All ND----->
			26-Sep-16	Not Tested															<-----All ND----->
			09-Dec-16	Not Tested															<-----All ND----->
			07-Mar-17	Not Tested															<-----All ND----->
			05-Jul-17	Not Tested															<-----All ND----->

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
23-Jul-07													
09-Jan-08													
14-May-08													
19-Sep-08													
04-Dec-08													
11-Mar-09													
16-Sep-09													
14-Dec-09													
18-Mar-10													
30-Jun-10													
03-Sep-10													
02-Dec-10													
08-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Jun-11													
12-Sep-11													
09-Dec-11													
07-Mar-12													
11-Jun-12													
14-Sep-12													
06-Dec-12													
18-Mar-13													
24-Jun-13													
20-Sep-13													
04-Dec-13													
20-Mar-14													
05-Jun-14													
04-Sep-14													
03-Dec-14													
18-Mar-15													
17-Jun-15													
15-Sep-15													
10-Dec-15													
10-Mar-16													
20-Jun-16													
26-Sep-16													
09-Dec-16													
07-Mar-17													
05-Jul-17													

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
23-Jul-07					<-----Not Tested----->							
09-Jan-08					<-----Not Tested----->							
14-May-08					<-----Not Tested----->							
19-Sep-08					<-----Not Tested----->							
04-Dec-08					<-----Not Tested----->							
11-Mar-09					<-----Not Tested----->							
16-Sep-09					<-----Not Tested----->							
14-Dec-09					<-----Not Tested----->							
18-Mar-10					<-----Not Tested----->							
30-Jun-10					<-----Not Tested----->							
03-Sep-10					<-----Not Tested----->							
02-Dec-10					<-----Not Tested----->							
08-Mar-11					<-----Not Tested----->							
23-Jun-11					<-----Not Tested----->							
12-Sep-11					<-----Not Tested----->							
09-Dec-11					<-----Not Tested----->							
07-Mar-12					<-----Not Tested----->							
11-Jun-12					<-----Not Tested----->							
14-Sep-12					<-----Not Tested----->							
06-Dec-12					<-----Not Tested----->							
18-Mar-13					<-----Not Tested----->							
24-Jun-13					<-----Not Tested----->							
20-Sep-13					<-----Not Tested----->							
04-Dec-13					<-----Not Tested----->							
20-Mar-14					<-----Not Tested----->							
05-Jun-14					<-----Not Tested----->							
04-Sep-14					<-----Not Tested----->							
03-Dec-14					<-----Not Tested----->							
18-Mar-15					<-----Not Tested----->							
17-Jun-15					<-----Not Tested----->							
15-Sep-15					<-----Not Tested----->							
10-Dec-15					<-----Not Tested----->							
10-Mar-16					<-----Not Tested----->							
20-Jun-16					<-----Not Tested----->							
26-Sep-16					<-----Not Tested----->							
09-Dec-16					<-----Not Tested----->							
07-Mar-17					<-----Not Tested----->							
05-Jul-17					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

				CONSTITUENT (Results in ug/l)																																								
				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-33i *	Off-Site WAC C/L	21-26	26-Sep-07	Not Tested		**12.5**	**104**	**1,100**	28.7	ND	**28.4**	ND	18.2	24.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Jan-08	Not Tested		**8.7**	**53.8**	**839**	21.1	ND	**15.1**	ND	16.7	12.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-May-08	Not Tested		**121**	**174**	**632**	16.5	ND	**19.2**	ND	ND	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Sep-08	Not Tested		**59.1**	**125**	**657**	14.4	ND	**13.6**	ND	9.2	16.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-08	Not Tested		**59.5 (64.9)**	**125 (133)**	**712 (680)**	7.0 (10.7)	ND	**23.1 (25)**	ND	ND	9.5 (8.8)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			11-Mar-09	Not Tested		**63.5**	**139**	**647**	16.7	ND	**25.9**	ND	10.2	15.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.6	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Jun-09	Not Tested		**148**	**182**	**351**	9.1	ND	**8.5**	ND	7.7	10.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Sep-09	Not Tested		**139**	**146**	**363**	10	ND	**15.4**	ND	5.6	9.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Dec-09	Not Tested		**195**	**188**	**520**	14.8	ND	**22.5**	ND	8.1	14.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-10	Not Tested		**157**	**145**	**488**	11.8	ND	**37.6**	ND	6.1	12.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			30-Jun-10	Not Tested		**178**	**147**	**551**	11.9	ND	**66.0**	ND	6.1	13.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Sep-10	Not Tested		**191**	**153**	**594**	14.3	ND	**36.5**	ND	5.6	14.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-10	Not Tested		**162**	**144**	**652**	27.6	ND	**24.3**	ND	ND	13.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-11	Not Tested		**129**	**134**	**713**	20.0	ND	**11.1**	ND	13.1	11.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Jun-11	Not Tested		**144**	**121**	**830**	13.1	ND	**34.0**	ND	ND	13.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Sep-11	Not Tested		**168**	**153**	**653**	12.0	ND	**42.5**	ND	ND	11.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Dec-11	Not Tested		**75.1**	**108**	**1,360**	13.1	ND	**20.8**	ND	ND	10.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.0					<-----Not Tested----->							
			07-Mar-12	Not Tested		4.7	**8.6**	**1,700**	8.8	2.8	**21**	ND	3.9	8.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Jun-12	Not Tested		ND	3.6	**1,200**	7.5	ND	**170**	ND	ND	6.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Sep-12	Not Tested		ND	ND	**390**	9.2	ND	**250**	ND	ND	6.7	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Dec-12	Not Tested		ND	ND	36	9.1	ND	**23**	ND	1.1	8.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Mar-13	Not Tested		ND	0.67	3.1	6.5	ND	**2.1**	ND	ND	6.0	7.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			24-Jun-13	Not Tested		ND	ND	ND	7.5	ND	1.1	ND	ND	3.6	17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Sep-13	Not Tested		ND	ND	1.4	6.5	ND	0.80	ND	ND	3.3	10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-13	Not Tested		ND	ND	1.4	5.7	ND	0.77	ND	ND	4.0	9.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Mar-14	Not Tested		ND	ND	1.2	4.8	ND	0.82	ND	ND	4.6	4.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	ND	5.4	ND	ND	ND	ND	3.8	4.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Sep-14	Not Tested		ND	ND	ND	4.9	ND	ND	ND	ND	3.7	3.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-14	Not Tested		ND	ND	ND	4.1	ND	ND	ND	ND	3.9	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-15	Not Tested		ND	ND	ND	3.4 (3.6)	ND	ND (0.61)	ND	ND	3.8 (4.2)	1.7 (2.0)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Jun-15	Not Tested		ND	ND	ND	2.2	ND	0.5	ND	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-15	Not Tested		ND	ND	ND	2.4	ND	ND	ND	ND	3.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Dec-15	Not Tested		ND	ND	ND	1.9	ND	0.62	ND	ND	3.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Mar-16	Not Tested		ND	ND	ND	1.5	ND	0.72	ND	ND	3.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Jun-16	Not Tested		ND	ND	ND	1.2	ND	ND	ND	ND	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Sep-16	Not Tested		ND	ND	ND	1.1	ND	ND	ND	ND	3.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Dec-16	Not Tested		ND	ND	ND	1.2	ND	ND	ND	ND	3.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Mar-17	Not Tested		ND	ND	ND	ND	ND	0.72	ND	ND	4.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Jun-17	Not Tested		ND	ND	ND	1.1	ND	ND	ND	ND	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-33D50	Off-Site WAC	45-50	26-Sep-07	Not Tested		ND	ND	9.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Jan-08	Not Tested		ND	ND	6.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			14-May-08	Not Tested		ND	ND	6.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Sep-08	Not Tested		ND	ND	9.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			04-Dec-08	Not Tested		ND	ND	6.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Mar-09	Not Tested		ND	ND	7.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-10	Not Tested		ND	ND	5.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-11	Not Tested		ND	ND	9.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Mar-12	Not Tested		ND	ND	14	ND	ND	**2.4**	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-13	Not Tested															<-----All ND----->
			20-Mar-14	Not Tested															<-----All ND----->
			18-Mar-15	Not Tested															<-----All ND----->
			10-Mar-16	Not Tested															<-----All ND----->
			07-Mar-17	Not Tested															<-----All ND----->

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
26-Sep-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Jan-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Mar-13													
20-Mar-14													
18-Mar-15													
10-Mar-16													
07-Mar-17													

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
26-Sep-07					<-----Not Tested----->							
09-Jan-08					<-----Not Tested----->							
14-May-08					<-----Not Tested----->							
19-Sep-08					<-----Not Tested----->							
04-Dec-08					<-----Not Tested----->							
11-Mar-09					<-----Not Tested----->							
18-Mar-10					<-----Not Tested----->							
08-Mar-11					<-----Not Tested----->							
07-Mar-12					<-----Not Tested----->							
18-Mar-13					<-----Not Tested----->							
20-Mar-14					<-----Not Tested----->							
18-Mar-15					<-----Not Tested----->							
10-Mar-16					<-----Not Tested----->							
07-Mar-17					<-----Not Tested----->							

TABLE 1

***Cummulative -** GROUND WATER LABORATORY RESULTS SUMMARY*
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-34s	Off-Site WAC VIS	3-13	29-Oct-07	Not Tested		ND	ND	ND	ND	ND	ND	ND	5.4	ND	ND	ND	ND	ND	ND
			05-Feb-08	Not Tested															<-----All ND----->
			15-May-08	Not Tested															<-----All ND----->
			23-Sep-08	Not Tested															<-----All ND----->
			09-Dec-08	Not Tested															<-----All ND----->
			16-Mar-09	Not Tested															<-----All ND----->
			17-Sep-09	Not Tested															<-----All ND----->
			15-Dec-09	Not Tested		ND	ND	ND	ND	ND	ND	ND	8.3	ND	ND	ND	ND	ND	ND
			22-Mar-10	Not Tested															<-----All ND----->
			02-Jul-10	Not Tested															<-----All ND----->
			16-Sep-10	Not Tested															<-----All ND----->
			03-Dec-10	Not Tested															<-----All ND----->
			10-Mar-11	Not Tested															<-----All ND----->
			24-Jun-11	Not Tested															<-----All ND----->
			12-Sep-11	Not Tested															<-----All ND----->
			13-Dec-11	Not Tested															<-----All ND----->
			13-Mar-12	Not Tested															<-----All ND----->
			11-Jun-12	Not Tested															<-----All ND----->
			14-Sep-12	Not Tested															<-----All ND----->
			07-Dec-12	Not Tested															<-----All ND----->
			22-Mar-13	Not Tested															<-----All ND----->
			21-Jun-13	Not Tested															<-----All ND----->
			24-Sep-13	Not Tested															<-----All ND----->
			05-Dec-13	Not Tested															<-----All ND----->
			24-Mar-14	Not Tested															<-----All ND----->
			09-Jun-14	Not Tested															<-----All ND----->
			05-Sep-14	Not Tested															<-----All ND----->
			05-Dec-14	Not Tested															<-----All ND----->
			20-Mar-15	Not Tested		ND	ND	ND	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND
			19-Jun-15	Not Tested															<-----All ND----->
			16-Sep-15	Not Tested															<-----All ND----->
			11-Dec-15	Not Tested															<-----All ND----->
			11-Mar-16	Not Tested															<-----All ND----->
			22-Jun-16	Not Tested															<-----All ND----->
			27-Sep-16	Not Tested															<-----All ND----->
			13-Dec-16	Not Tested															<-----All ND----->
			16-Mar-17	Not Tested															<-----All ND----->
			28-Jun-17	Not Tested															<-----All ND----->

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
29-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Feb-08													
15-May-08													
23-Sep-08													
09-Dec-08													
16-Mar-09													
17-Sep-09													
15-Dec-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-Mar-10													
02-Jul-10													
16-Sep-10													
03-Dec-10													
10-Mar-11													
24-Jun-11													
12-Sep-11													
13-Dec-11													
13-Mar-12													
11-Jun-12													
14-Sep-12													
07-Dec-12													
22-Mar-13													
21-Jun-13													
24-Sep-13													
05-Dec-13													
24-Mar-14													
09-Jun-14													
05-Sep-14													
05-Dec-14													
20-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Jun-15													
16-Sep-15													
11-Dec-15													
11-Mar-16													
22-Jun-16													
27-Sep-16													
13-Dec-16													
16-Mar-17													
28-Jun-17													

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
29-Oct-07					<-----Not Tested----->							
05-Feb-08					<-----Not Tested----->							
15-May-08					<-----Not Tested----->							
23-Sep-08					<-----Not Tested----->							
09-Dec-08					<-----Not Tested----->							
16-Mar-09					<-----Not Tested----->							
17-Sep-09					<-----Not Tested----->							
15-Dec-09					<-----Not Tested----->							
22-Mar-10					<-----Not Tested----->							
02-Jul-10					<-----Not Tested----->							
16-Sep-10					<-----Not Tested----->							
03-Dec-10					<-----Not Tested----->							
10-Mar-11					<-----Not Tested----->							
24-Jun-11					<-----Not Tested----->							
12-Sep-11					<-----Not Tested----->							
13-Dec-11					<-----Not Tested----->							
13-Mar-12					<-----Not Tested----->							
11-Jun-12					<-----Not Tested----->							
14-Sep-12					<-----Not Tested----->							
07-Dec-12					<-----Not Tested----->							
22-Mar-13					<-----Not Tested----->							
21-Jun-13					<-----Not Tested----->							
24-Sep-13					<-----Not Tested----->							
05-Dec-13					<-----Not Tested----->							
24-Mar-14					<-----Not Tested----->							
09-Jun-14					<-----Not Tested----->							
05-Sep-14					<-----Not Tested----->							
05-Dec-14					<-----Not Tested----->							
20-Mar-15					<-----Not Tested----->							
19-Jun-15					<-----Not Tested----->							
16-Sep-15					<-----Not Tested----->							
11-Dec-15					<-----Not Tested----->							
11-Mar-16					<-----Not Tested----->							
22-Jun-16					<-----Not Tested----->							
27-Sep-16					<-----Not Tested----->							
13-Dec-16					<-----Not Tested----->							
16-Mar-17					<-----Not Tested----->							
28-Jun-17					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

				CONSTITUENT (Results in ug/l)																																								
				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-34i	Off-Site WAC	20.5-25.5	29-Oct-07	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Feb-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			23-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Mar-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
MW-34D46	Off-Site WAC	41-46	29-Oct-07	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Feb-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			23-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Mar-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
MW-35i	Off-Site WAC	20.75-25.75	26-Oct-07	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Mar-12	Not Tested		ND	ND	ND	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-13	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND (1.3)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Mar-14	Not Tested		ND	ND	ND	ND	ND	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-35D49	Off-Site WAC	44-49	26-Oct-07	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Mar-12	Not Tested		ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-13	Not Tested		ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Mar-14	Not Tested		ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-15	Not Tested		ND	ND	2.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			11-Mar-16	Not Tested		ND	ND	2.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Mar-17	Not Tested		ND	ND	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
			26-Oct-07	Not Tested		ND	ND	6.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Sep-08	Not Tested		ND	ND	7.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Mar-09	Not Tested		ND	ND	8.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Jun-09	Not Tested		ND	ND	16.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-09	Not Tested		ND	ND	11.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Dec-09	Not Tested		ND	ND	18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-10	Not Tested		ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			30-Jun-10	Not Tested		ND	ND	14.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-10	Not Tested		ND	ND	16.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-10	Not Tested		ND	ND	14.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-11	Not Tested		ND	ND	16.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Jun-11	Not Tested		ND	ND	11.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Sep-11	Not Tested		ND	ND	12.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Dec-11	Not Tested		ND	ND	8.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Mar-12	Not Tested		ND	0.63 (0.63)	14 (14)	ND	ND	0.54 (0.52)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			11-Jun-12	Not Tested		ND	0.67	18	ND	ND	**2.5**	ND	ND	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
MW-36i	Off-Site WAC POC	20.75-25.75	14-Sep-12	Not Tested		ND	0.54	24	ND	ND	**4.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Dec-12	Not Tested		ND	ND	12	ND	ND	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-13	Not Tested		ND	ND	7.7	ND	ND	0.63	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Jun-13	Not Tested		ND	0.58	9.3	ND	ND	0.96	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Sep-13	Not Tested		ND	ND	7.3	ND	ND	0.84	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Dec-13	Not Tested		ND	ND	7.5	ND	ND	0.89	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-14	Not Tested		ND	ND	4.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	5.6	ND	ND	0.79	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Sep-14	Not Tested		ND	ND	5.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-14	Not Tested		ND	ND	5.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-15	Not Tested		ND	ND	5.2	ND	ND	0.65	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Jun-15	Not Tested		ND	ND	4.8	ND	ND	0.51	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Sep-15	Not Tested		ND	ND	4.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Dec-15	Not Tested		ND	ND	4.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Mar-16	Not Tested		ND	ND	4.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Jun-16	Not Tested		ND	ND	3.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			27-Sep-16	Not Tested		ND	0.52	3.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Dec-16	Not Tested		ND	ND	4.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Mar-17	Not Tested		ND	0.51	3.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			27-Jun-17	Not Tested		ND	0.58	4.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-36D49	Off-Site WAC POC	44-49	26-Oct-07	Not Tested		ND	ND	6.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Jan-08	Not Tested															<-----All ND----->
			14-May-08	Not Tested		ND	ND	12	ND	ND	**2.3**	ND	ND	ND	ND	ND	ND	ND	ND
			19-Sep-08	Not Tested		ND	ND	25.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			04-Dec-08	Not Tested		ND	ND	10.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			12-Mar-09	Not Tested		ND	ND	16.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Jun-09	Not Tested		ND	ND	23	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Sep-09	Not Tested		ND	ND	38.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			14-Dec-09	Not Tested		ND	ND	33.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-10	Not Tested		ND	ND	19.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			30-Jun-10	Not Tested		ND	ND	19.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Sep-10	Not Tested		ND	ND	21.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			02-Dec-10	Not Tested		ND	ND	17.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-11	Not Tested		ND	ND	16.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Jun-11	Not Tested		ND	ND	10.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			12-Sep-11	Not Tested		ND	ND	23.5	ND	ND	**3.6**	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-11	Not Tested		ND	ND	13.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Mar-12	Not Tested		ND	ND	19.0	ND	ND	**7.5**	ND	ND	ND	ND	ND	ND	ND	ND
			11-Jun-12	Not Tested		ND	ND	32	ND	ND	**23**	ND	ND	ND	ND	ND	ND	ND	ND
			14-Sep-12	Not Tested		ND	ND	7.9	ND	ND	**4.6**	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-12	Not Tested		ND	ND	1.8	ND	ND	0.94	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-13	Not Tested															<-----All ND----->
			21-Jun-13	Not Tested															<-----All ND----->
			23-Sep-13	Not Tested															<-----All ND----->
			05-Dec-13	Not Tested															<-----All ND----->
			19-Mar-14	Not Tested															<-----All ND----->
			05-Jun-14	Not Tested															<-----All ND----->
			05-Sep-14	Not Tested															<-----All ND----->
			04-Dec-14	Not Tested															<-----All ND----->
			19-Mar-15	Not Tested															<-----All ND----->
			18-Jun-15	Not Tested															<-----All ND----->
			16-Sep-15	Not Tested															<-----All ND----->
			10-Dec-15	Not Tested															<-----All ND----->
			10-Mar-16	Not Tested															<-----All ND----->
			21-Jun-16	Not Tested															<-----All ND----->
			27-Sep-16	Not Tested															<-----All ND----->
			05-Dec-16	Not Tested															<-----All ND----->
			10-Mar-17	Not Tested															<-----All ND----->
			27-Jun-17	Not Tested															<-----All ND----->

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
26-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Jan-08													
14-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Jun-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Sep-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Dec-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
30-Jun-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
02-Dec-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Jun-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
12-Sep-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
11-Jun-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Sep-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Mar-13													
21-Jun-13													
23-Sep-13													
05-Dec-13													
19-Mar-14													
05-Jun-14													
05-Sep-14													
04-Dec-14													
19-Mar-15													
18-Jun-15													
16-Sep-15													
10-Dec-15													
10-Mar-16													
21-Jun-16													
27-Sep-16													
05-Dec-16													
10-Mar-17													
27-Jun-17													

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
26-Oct-07					<-----Not Tested----->							
10-Jan-08					<-----Not Tested----->							
14-May-08					<-----Not Tested----->							
19-Sep-08					<-----Not Tested----->							
04-Dec-08					<-----Not Tested----->							
12-Mar-09					<-----Not Tested----->							
10-Jun-09					<-----Not Tested----->							
15-Sep-09					<-----Not Tested----->							
14-Dec-09					<-----Not Tested----->							
18-Mar-10					<-----Not Tested----->							
30-Jun-10					<-----Not Tested----->							
15-Sep-10					<-----Not Tested----->							
02-Dec-10					<-----Not Tested----->							
08-Mar-11					<-----Not Tested----->							
23-Jun-11					<-----Not Tested----->							
12-Sep-11					<-----Not Tested----->							
09-Dec-11					<-----Not Tested----->							
07-Mar-12					<-----Not Tested----->							
11-Jun-12					<-----Not Tested----->							
14-Sep-12					<-----Not Tested----->							
06-Dec-12					<-----Not Tested----->							
19-Mar-13					<-----Not Tested----->							
21-Jun-13					<-----Not Tested----->							
23-Sep-13					<-----Not Tested----->							
05-Dec-13					<-----Not Tested----->							
19-Mar-14					<-----Not Tested----->							
05-Jun-14					<-----Not Tested----->							
05-Sep-14					<-----Not Tested----->							
04-Dec-14					<-----Not Tested----->							
19-Mar-15					<-----Not Tested----->							
18-Jun-15					<-----Not Tested----->							
16-Sep-15					<-----Not Tested----->							
10-Dec-15					<-----Not Tested----->							
10-Mar-16					<-----Not Tested----->							
21-Jun-16					<-----Not Tested----->							
27-Sep-16					<-----Not Tested----->							
05-Dec-16					<-----Not Tested----->							
10-Mar-17					<-----Not Tested----->							
27-Jun-17					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***

GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA

IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

TPHs / Chlorinated VOCs

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-37s	Off-Site WAC VIS	3-13	26-Oct-07	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Jan-08	Not Tested															<-----All ND----->
			13-May-08	Not Tested															<-----All ND----->
			18-Sep-08	Not Tested															<-----All ND----->
			03-Dec-08	Not Tested															<-----All ND----->
			11-Mar-09	Not Tested															<-----All ND----->
			16-Sep-09	Not Tested															<-----All ND----->
			14-Dec-09	Not Tested															<-----All ND----->
			17-Mar-10	Not Tested															<-----All ND----->
			30-Jun-10	Not Tested															<-----All ND----->
			15-Sep-10	Not Tested															<-----All ND----->
			02-Dec-10	Not Tested															<-----All ND----->
			07-Mar-11	Not Tested															<-----All ND----->
			23-Jun-11	Not Tested															<-----All ND----->
			09-Sep-11	Not Tested															<-----All ND----->
			08-Dec-11	Not Tested															<-----All ND----->
			06-Mar-12	Not Tested															<-----All ND----->
			08-Jun-12	Not Tested															<-----All ND----->
			13-Sep-12	Not Tested		ND	ND	ND	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND
			05-Dec-12	Not Tested		ND	ND	ND	ND	ND	ND	ND	1.1	ND	ND	ND	ND	ND	ND
			13-Mar-13	Not Tested															<-----All ND----->
			20-Jun-13	Not Tested															<-----All ND----->
			20-Sep-13	Not Tested															<-----All ND----->
			05-Dec-13	Not Tested															<-----All ND----->
			19-Mar-14	Not Tested															<-----All ND----->
			05-Jun-14	Not Tested															<-----All ND----->
			04-Sep-14	Not Tested															<-----All ND----->
			04-Dec-14	Not Tested															<-----All ND----->
			18-Mar-15	Not Tested															<-----All ND----->
			17-Jun-15	Not Tested															<-----All ND----->
			15-Sep-15	Not Tested															<-----All ND----->
			10-Dec-15	Not Tested															<-----All ND----->
			09-Mar-16	Not Tested															<-----All ND----->
			20-Jun-16	Not Tested															<-----All ND----->
			26-Sep-16	Not Tested		ND	ND	ND	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND
			05-Dec-16	Not Tested															<-----All ND----->
			17-Mar-17	Not Tested															<-----All ND----->
			27-Jun-17	Not Tested															<-----All ND----->

Petroleum-Related/Other VOCs

SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
26-Oct-07	ND	ND	6.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Jan-08													
13-May-08													
18-Sep-08													
03-Dec-08													
11-Mar-09													
16-Sep-09													
14-Dec-09													
17-Mar-10													
30-Jun-10													
15-Sep-10													
02-Dec-10													
07-Mar-11													
23-Jun-11													
09-Sep-11													
08-Dec-11													
06-Mar-12													
08-Jun-12													
13-Sep-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Mar-13													
20-Jun-13													
20-Sep-13													
05-Dec-13													
19-Mar-14													
05-Jun-14													
04-Sep-14													
04-Dec-14													
18-Mar-15													
17-Jun-15													
15-Sep-15													
10-Dec-15													
09-Mar-16													
20-Jun-16													
26-Sep-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-16													
17-Mar-17													
27-Jun-17													

SVOCs

SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
26-Oct-07					<-----Not Tested----->							
10-Jan-08					<-----Not Tested----->							
13-May-08					<-----Not Tested----->							
18-Sep-08					<-----Not Tested----->							
03-Dec-08					<-----Not Tested----->							
11-Mar-09					<-----Not Tested----->							
16-Sep-09					<-----Not Tested----->							
14-Dec-09					<-----Not Tested----->							
17-Mar-10					<-----Not Tested----->							
30-Jun-10					<-----Not Tested----->							
15-Sep-10					<-----Not Tested----->							
02-Dec-10					<-----Not Tested----->							
07-Mar-11					<-----Not Tested----->							
23-Jun-11					<-----Not Tested----->							
09-Sep-11					<-----Not Tested----->							
08-Dec-11					<-----Not Tested----->							
06-Mar-12					<-----Not Tested----->							
08-Jun-12					<-----Not Tested----->							
13-Sep-12					<-----Not Tested----->							
05-Dec-12					<-----Not Tested----->							
13-Mar-13					<-----Not Tested----->							
20-Jun-13					<-----Not Tested----->							
20-Sep-13					<-----Not Tested----->							
05-Dec-13					<-----Not Tested----->							
19-Mar-14					<-----Not Tested----->							
05-Jun-14					<-----Not Tested----->							
04-Sep-14					<-----Not Tested----->							
04-Dec-14					<-----Not Tested----->							
18-Mar-15					<-----Not Tested----->							
17-Jun-15					<-----Not Tested----->							
15-Sep-15					<-----Not Tested----->							
10-Dec-15					<-----Not Tested----->							
09-Mar-16					<-----Not Tested----->							
20-Jun-16					<-----Not Tested----->							
26-Sep-16					<-----Not Tested----->							
05-Dec-16					<-----Not Tested----->							
17-Mar-17					<-----Not Tested----->							
27-Jun-17					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-37i	Off-Site WAC	23-28	26-Oct-07	Not Tested															<-----All ND----->
			10-Jan-08	Not Tested															<-----All ND----->
			13-May-08	Not Tested															<-----All ND----->
			18-Sep-08	Not Tested															<-----All ND----->
			03-Dec-08	Not Tested															<-----All ND----->
			11-Mar-09	Not Tested															<-----All ND----->
			17-Mar-10	Not Tested															<-----All ND----->
			07-Mar-11	Not Tested															<-----All ND----->
			06-Mar-12	Not Tested															<-----All ND----->
			13-Mar-13	Not Tested															<-----All ND----->
			19-Mar-14	Not Tested															<-----All ND----->
			18-Mar-15	Not Tested															<-----All ND----->
			09-Mar-16	Not Tested															<-----All ND----->
			17-Mar-17	Not Tested															<-----All ND----->
MW-37D48	Off-Site WAC	43-48	26-Oct-07	Not Tested															<-----All ND----->
			10-Jan-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.2
			13-May-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6
			18-Sep-08	Not Tested		ND	ND	6.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			03-Dec-08	Not Tested															<-----All ND----->
			11-Mar-09	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-10	Not Tested															<-----All ND----->
			07-Mar-11	Not Tested															<-----All ND----->
			06-Mar-12	Not Tested		ND	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-Mar-13	Not Tested															<-----All ND----->
			19-Mar-14	Not Tested															<-----All ND----->
			18-Mar-15	Not Tested															<-----All ND----->
			09-Mar-16	Not Tested															<-----All ND----->
			17-Mar-17	Not Tested															<-----All ND----->

WELL I.D.	SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
MW-37i	26-Oct-07													
	10-Jan-08													
	13-May-08													
	18-Sep-08													
	03-Dec-08													
	11-Mar-09													
	17-Mar-10													
	07-Mar-11													
	06-Mar-12													
	13-Mar-13													
	19-Mar-14													
	18-Mar-15													
	09-Mar-16													
	17-Mar-17													
MW-37D48	26-Oct-07													
	10-Jan-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	13-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	18-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	03-Dec-08													
	11-Mar-09	ND	ND	ND	ND	**19.3**	ND	ND	ND	ND	ND	ND	ND	ND
	17-Mar-10													
	07-Mar-11													
	06-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	13-Mar-13													
	19-Mar-14													
	18-Mar-15													
	09-Mar-16													
	17-Mar-17													

WELL I.D.	SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-37i	26-Oct-07					<-----Not Tested----->							
	10-Jan-08					<-----Not Tested----->							
	13-May-08					<-----Not Tested----->							
	18-Sep-08					<-----Not Tested----->							
	03-Dec-08					<-----Not Tested----->							
	11-Mar-09					<-----Not Tested----->							
	17-Mar-10					<-----Not Tested----->							
	07-Mar-11					<-----Not Tested----->							
	06-Mar-12					<-----Not Tested----->							
	13-Mar-13					<-----Not Tested----->							
	19-Mar-14					<-----Not Tested----->							
	18-Mar-15					<-----Not Tested----->							
	09-Mar-16					<-----Not Tested----->							
	17-Mar-17					<-----Not Tested----->							
MW-37D48	26-Oct-07					<-----Not Tested----->							
	10-Jan-08					<-----Not Tested----->							
	13-May-08					<-----Not Tested----->							
	18-Sep-08					<-----Not Tested----->							
	03-Dec-08					<-----Not Tested----->							
	11-Mar-09					<-----Not Tested----->							
	17-Mar-10					<-----Not Tested----->							
	07-Mar-11					<-----Not Tested----->							
	06-Mar-12					<-----Not Tested----->							
	13-Mar-13					<-----Not Tested----->							
	19-Mar-14					<-----Not Tested----->							
	18-Mar-15					<-----Not Tested----->							
	09-Mar-16					<-----Not Tested----->							
	17-Mar-17					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-38s	Off-Site WAC VIS	3-13	29-Oct-07	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-Sep-09	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-09	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	14.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			30-Jun-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-Sep-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			01-Dec-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Jun-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Dec-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Jun-12	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Sep-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Dec-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Mar-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Jun-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Sep-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Dec-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Jun-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Sep-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Dec-14	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-15	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Jun-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-Sep-15	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Dec-15	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Mar-16	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Jun-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			26-Sep-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Dec-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			23-Jun-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

				CONSTITUENT (Results in ug/l)																																								
				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-38i	Off-Site WAC	24-29	29-Oct-07	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Mar-12	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Mar-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
MW-38D48	Off-Site WAC	43-48	29-Oct-07	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Mar-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
MW-39i	Off-Site WAC POC	22-27	29-Oct-07	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Mar-12	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-13	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Mar-14	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)
MW-39D49	Off-Site WAC POC	44-49	29-Oct-07	Not Tested	
			10-Jan-08	Not Tested	
			14-May-08	Not Tested	
			18-Sep-08	Not Tested	
			08-Dec-08	Not Tested	
			12-Mar-09	Not Tested	
			15-Jun-09	Not Tested	
			16-Sep-09	Not Tested	
			14-Dec-09	Not Tested	
			18-Mar-10	Not Tested	
			30-Jun-10	Not Tested	
			15-Sep-10	Not Tested	
			02-Dec-10	Not Tested	
			08-Mar-11	Not Tested	
			23-Jun-11	Not Tested	
			12-Sep-11	Not Tested	
			09-Dec-11	Not Tested	
			07-Mar-12	Not Tested	
			11-Jun-12	Not Tested	
			14-Sep-12	Not Tested	
			05-Dec-12	Not Tested	
			18-Mar-13	Not Tested	
			21-Jun-13	Not Tested	
			23-Sep-13	Not Tested	
			05-Dec-13	Not Tested	
			20-Mar-14	Not Tested	
			09-Jun-14	Not Tested	
			04-Sep-14	Not Tested	
			03-Dec-14	Not Tested	
			18-Mar-15	Not Tested	
			18-Jun-15	Not Tested	
			16-Sep-15	Not Tested	
			10-Dec-15	Not Tested	
			11-Mar-16	Not Tested	
			20-Jun-16	Not Tested	
			27-Sep-16	Not Tested	
			13-Dec-16	Not Tested	
			21-Mar-17	Not Tested	
			28-Jun-17	Not Tested	

Chlorinated VOCs

SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
29-Oct-07														<-----All ND----->
10-Jan-08														<-----All ND----->
14-May-08														<-----All ND----->
18-Sep-08														<-----All ND----->
08-Dec-08														<-----All ND----->
12-Mar-09														<-----All ND----->
15-Jun-09														<-----All ND----->
16-Sep-09														<-----All ND----->
14-Dec-09														<-----All ND----->
18-Mar-10														<-----All ND----->
30-Jun-10														<-----All ND----->
15-Sep-10														<-----All ND----->
02-Dec-10														<-----All ND----->
08-Mar-11														<-----All ND----->
23-Jun-11														<-----All ND----->
12-Sep-11														<-----All ND----->
09-Dec-11														<-----All ND----->
07-Mar-12														<-----All ND----->
11-Jun-12														<-----All ND----->
14-Sep-12														<-----All ND----->
05-Dec-12														<-----All ND----->
18-Mar-13														<-----All ND----->
21-Jun-13														<-----All ND----->
23-Sep-13														<-----All ND----->
05-Dec-13														<-----All ND----->
20-Mar-14														<-----All ND----->
09-Jun-14														<-----All ND----->
04-Sep-14														<-----All ND----->
03-Dec-14														<-----All ND----->
18-Mar-15														<-----All ND----->
18-Jun-15														<-----All ND----->
16-Sep-15														<-----All ND----->
10-Dec-15														<-----All ND----->
11-Mar-16														<-----All ND----->
20-Jun-16														<-----All ND----->
27-Sep-16														<-----All ND----->
13-Dec-16														<-----All ND----->
21-Mar-17														<-----All ND----->
28-Jun-17														<-----All ND----->

Petroleum-Related/Other VOCs

SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
29-Oct-07													
10-Jan-08													
14-May-08													
18-Sep-08													
08-Dec-08													
12-Mar-09													
15-Jun-09													
16-Sep-09													
14-Dec-09													
18-Mar-10													
30-Jun-10													
15-Sep-10													
02-Dec-10													
08-Mar-11													
23-Jun-11													
12-Sep-11													
09-Dec-11													
07-Mar-12													
11-Jun-12													
14-Sep-12													
05-Dec-12													
18-Mar-13													
21-Jun-13													
23-Sep-13													
05-Dec-13													
20-Mar-14													
09-Jun-14													
04-Sep-14													
03-Dec-14													
18-Mar-15													
18-Jun-15													
16-Sep-15													
10-Dec-15													
11-Mar-16													
20-Jun-16													
27-Sep-16													
13-Dec-16													
21-Mar-17													
28-Jun-17													

SVOCs

SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
29-Oct-07						<-----Not Tested----->						
10-Jan-08						<-----Not Tested----->						
14-May-08						<-----Not Tested----->						
18-Sep-08						<-----Not Tested----->						
08-Dec-08						<-----Not Tested----->						
12-Mar-09						<-----Not Tested----->						
15-Jun-09						<-----Not Tested----->						
16-Sep-09						<-----Not Tested----->						
14-Dec-09						<-----Not Tested----->						
18-Mar-10						<-----Not Tested----->						
30-Jun-10						<-----Not Tested----->						
15-Sep-10						<-----Not Tested----->						
02-Dec-10						<-----Not Tested----->						
08-Mar-11						<-----Not Tested----->						
23-Jun-11						<-----Not Tested----->						
12-Sep-11						<-----Not Tested----->						
09-Dec-11						<-----Not Tested----->						
07-Mar-12						<-----Not Tested----->						
11-Jun-12						<-----Not Tested----->						
14-Sep-12						<-----Not Tested----->						
05-Dec-12						<-----Not Tested----->						
18-Mar-13						<-----Not Tested----->						
21-Jun-13						<-----Not Tested----->						
23-Sep-13						<-----Not Tested----->						
05-Dec-13						<-----Not Tested----->						
20-Mar-14						<-----Not Tested----->						
09-Jun-14						<-----Not Tested----->						
04-Sep-14						<-----Not Tested----->						
03-Dec-14						<-----Not Tested----->						
18-Mar-15						<-----Not Tested----->						
18-Jun-15						<-----Not Tested----->						
16-Sep-15						<-----Not Tested----->						
10-Dec-15						<-----Not Tested----->						
11-Mar-16						<-----Not Tested----->						
20-Jun-16						<-----Not Tested----->						
27-Sep-16						<-----Not Tested----->						
13-Dec-16						<-----Not Tested----->						
21-Mar-17						<-----Not Tested----->						
28-Jun-17						<-----Not Tested----->						

TABLE 1

<u>Cummulative -</u> GROUND WATER LABORATORY RESULTS SUMMARY
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-40i	Off-Site WAC <u>POC</u>	22-27	29-Oct-07	Not Tested															<-----All ND----->
			13-May-08	Not Tested															<-----All ND----->
			18-Sep-08	Not Tested															<-----All ND----->
			03-Dec-08	Not Tested															<-----All ND----->
			10-Mar-09	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Jun-09	Not Tested															<-----All ND----->
			15-Sep-09	Not Tested															<-----All ND----->
			08-Dec-09	Not Tested															<-----All ND----->
			17-Mar-10	Not Tested															<-----All ND----->
			29-Jun-10	Not Tested															<-----All ND----->
			14-Sep-10	Not Tested															<-----All ND----->
			01-Dec-10	Not Tested															<-----All ND----->
			07-Mar-11	Not Tested															<-----All ND----->
			22-Jun-11	Not Tested															<-----All ND----->
			09-Sep-11	Not Tested															<-----All ND----->
			08-Dec-11	Not Tested															<-----All ND----->
			06-Mar-12	Not Tested		ND	ND	3.1	ND	ND	0.51	ND	ND	ND	ND	ND	ND	ND	ND
			08-Jun-12	Not Tested		ND	ND	2.5	ND	ND	0.56	ND	ND	ND	ND	ND	ND	ND	ND
			13-Sep-12	Not Tested		ND	ND	3.1	ND	ND	0.67	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-12	Not Tested		ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-Mar-13	Not Tested		ND	ND	2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Jun-13	Not Tested		ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Sep-13	Not Tested		ND	ND	2.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			04-Dec-13	Not Tested		ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-14	Not Tested		ND	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			05-Jun-14	Not Tested		ND	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			04-Sep-14	Not Tested		ND	ND	2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			03-Dec-14	Not Tested		ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-15	Not Tested		ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Jun-15	Not Tested		ND	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Sep-15	Not Tested		ND	ND	2.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Dec-15	Not Tested		ND	ND	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Mar-16	Not Tested		ND	ND	3.7 (2.8)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Jun-16	Not Tested		ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Sep-16	Not Tested		ND	ND	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-16	Not Tested		ND	ND	3.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Mar-17	Not Tested		ND	ND	2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Jun-17	Not Tested		ND	ND	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
29-Oct-07													
13-May-08													
18-Sep-08													
03-Dec-08													
10-Mar-09	ND	ND	ND	ND	9.0	ND	ND	ND	ND	ND	ND	ND	ND
10-Jun-09													
15-Sep-09													
08-Dec-09													
17-Mar-10													
29-Jun-10													
14-Sep-10													
01-Dec-10													
07-Mar-11													
22-Jun-11													
09-Sep-11													
08-Dec-11													
06-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Jun-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Sep-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Jun-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Sep-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Dec-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Jun-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Sep-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Dec-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Jun-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Sep-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Dec-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Jun-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Sep-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Jun-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
29-Oct-07					<-----Not Tested----->							
13-May-08					<-----Not Tested----->							
18-Sep-08					<-----Not Tested----->							
03-Dec-08					<-----Not Tested----->							
10-Mar-09					<-----Not Tested----->							
10-Jun-09					<-----Not Tested----->							
15-Sep-09					<-----Not Tested----->							
08-Dec-09					<-----Not Tested----->							
17-Mar-10					<-----Not Tested----->							
29-Jun-10					<-----Not Tested----->							
14-Sep-10					<-----Not Tested----->							
01-Dec-10					<-----Not Tested----->							
07-Mar-11					<-----Not Tested----->							
22-Jun-11					<-----Not Tested----->							
09-Sep-11					<-----Not Tested----->							
08-Dec-11					<-----Not Tested----->							
06-Mar-12					<-----Not Tested----->							
08-Jun-12					<-----Not Tested----->							
13-Sep-12					<-----Not Tested----->							
05-Dec-12					<-----Not Tested----->							
13-Mar-13					<-----Not Tested----->							
20-Jun-13					<-----Not Tested----->							
20-Sep-13					<-----Not Tested----->							
04-Dec-13					<-----Not Tested----->							
18-Mar-14					<-----Not Tested----->							
05-Jun-14					<-----Not Tested----->							
04-Sep-14					<-----Not Tested----->							
03-Dec-14					<-----Not Tested----->							
17-Mar-15					<-----Not Tested----->							
16-Jun-15					<-----Not Tested----->							
15-Sep-15					<-----Not Tested----->							
10-Dec-15					<-----Not Tested----->							
09-Mar-16					<-----Not Tested----->							
20-Jun-16					<-----Not Tested----->							
16-Sep-16					<-----Not Tested----->							
05-Dec-16					<-----Not Tested----->							
09-Mar-17					<-----Not Tested----->							
23-Jun-17					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-40D43	Off-Site WAC POC	38-43	29-Oct-07	Not Tested		ND	ND	6.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-May-08	Not Tested		ND	ND	6.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Sep-08	Not Tested		ND	ND	6.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			03-Dec-08	Not Tested															<-----All ND----->
			10-Mar-09	Not Tested		ND	ND	6.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Jun-09	Not Tested		ND	ND	6.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Sep-09	Not Tested		ND	ND	7.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Dec-09	Not Tested		ND	ND	9.5	ND	ND	**2**	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-10	Not Tested															<-----All ND----->
			29-Jun-10	Not Tested		ND	ND	8.8	ND	ND	**2.8**	ND	ND	ND	ND	ND	ND	ND	ND
			14-Sep-10	Not Tested		ND	ND	11.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			01-Dec-10	Not Tested		ND	ND	11.9	ND	ND	**2.7**	ND	ND	ND	ND	ND	ND	ND	ND
			07-Mar-11	Not Tested		ND	ND	11.7	ND	ND	**3.1**	ND	ND	ND	ND	ND	ND	ND	ND
			22-Jun-11	Not Tested		ND	ND	8.4 (10.1)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Sep-11	Not Tested		ND	ND	10.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Dec-11	Not Tested		ND	ND	12.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Mar-12	Not Tested		ND	ND	15	ND	ND	**2.1**	ND	ND	ND	ND	ND	ND	ND	ND
			08-Jun-12	Not Tested		ND	ND	15	ND	ND	**3.2**	ND	ND	ND	ND	ND	ND	ND	ND
			13-Sep-12	Not Tested		ND	ND	15	ND	ND	**2.6**	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-12	Not Tested		ND	ND	13	ND	ND	**2.0**	ND	ND	ND	ND	ND	ND	ND	ND
			03-Mar-13	Not Tested		ND	ND	14	ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND
			20-Jun-13	Not Tested		ND	ND	13	ND	ND	0.91	ND	ND	ND	ND	ND	ND	ND	ND
			20-Sep-13	Not Tested		ND	ND	15	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND
			04-Dec-13	Not Tested		ND	ND	13	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-14	Not Tested		ND	ND	12	ND	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND
			05-Jun-14	Not Tested		ND	ND	14 (15)	ND	ND	1.7 (1.7)	ND	ND	ND	ND	ND	ND	ND	ND
			04-Sep-14	Not Tested		ND	ND	15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			03-Dec-14	Not Tested		ND	ND	14	ND	ND	**2.0**	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-15	Not Tested		ND	ND	16	ND	ND	**2.7**	ND	ND	ND	ND	ND	ND	ND	ND
			17-Jun-15	Not Tested		ND	ND	13	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND
			15-Sep-15	Not Tested		ND	ND	15 (15)	ND	ND	1.2 (1.5)	ND	ND	ND	ND	ND	ND	ND	ND
			10-Dec-15	Not Tested		ND	ND	15	ND	ND	1.9	ND	ND	ND	ND	ND	ND	ND	ND
			09-Mar-16	Not Tested		ND	ND	16	ND	ND	**2.0**	ND	ND	ND	ND	ND	ND	ND	ND
			20-Jun-16	Not Tested		ND	ND	13	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND
			26-Sep-16	Not Tested		ND	ND	16	ND	ND	0.88	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-16	Not Tested		ND	ND	17	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND
			09-Mar-17	Not Tested		ND	ND	14	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND
			23-Jun-17	Not Tested		ND	ND	18	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
29-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Dec-08													
10-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Jun-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Sep-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Dec-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-10													
29-Jun-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
01-Dec-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-Jun-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Sep-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Dec-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Jun-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Sep-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Jun-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Sep-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Dec-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Jun-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Sep-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Dec-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Jun-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Sep-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Dec-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Jun-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Sep-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Jun-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
29-Oct-07					<-----Not Tested----->							
13-May-08					<-----Not Tested----->							
18-Sep-08					<-----Not Tested----->							
03-Dec-08					<-----Not Tested----->							
10-Mar-09					<-----Not Tested----->							
10-Jun-09					<-----Not Tested----->							
15-Sep-09					<-----Not Tested----->							
08-Dec-09					<-----Not Tested----->							
17-Mar-10					<-----Not Tested----->							
29-Jun-10					<-----Not Tested----->							
14-Sep-10					<-----Not Tested----->							
01-Dec-10					<-----Not Tested----->							
07-Mar-11					<-----Not Tested----->							
22-Jun-11					<-----Not Tested----->							
09-Sep-11					<-----Not Tested----->							
08-Dec-11					<-----Not Tested----->							
06-Mar-12					<-----Not Tested----->							
08-Jun-12					<-----Not Tested----->							
13-Sep-12					<-----Not Tested----->							
05-Dec-12					<-----Not Tested----->							
03-Mar-13					<-----Not Tested----->							
20-Jun-13					<-----Not Tested----->							
20-Sep-13					<-----Not Tested----->							
04-Dec-13					<-----Not Tested----->							
18-Mar-14					<-----Not Tested----->							
05-Jun-14					<-----Not Tested----->							
04-Sep-14					<-----Not Tested----->							
03-Dec-14					<-----Not Tested----->							
17-Mar-15					<-----Not Tested----->							
17-Jun-15					<-----Not Tested----->							
15-Sep-15					<-----Not Tested----->							
10-Dec-15					<-----Not Tested----->							
09-Mar-16					<-----Not Tested----->							
20-Jun-16					<-----Not Tested----->							
26-Sep-16					<-----Not Tested----->							
05-Dec-16					<-----Not Tested----->							
09-Mar-17					<-----Not Tested----->							
23-Jun-17					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-41i	Off-Site WAC SENT	22-27	08-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			02-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Jun-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Dec-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			29-Jun-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			30-Nov-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Jun-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Dec-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Jun-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Sep-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Dec-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Mar-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Jun-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Sep-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Dec-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			24-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Jun-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			02-Sep-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			02-Dec-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Jun-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Dec-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Jun-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			28-Sep-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Dec-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			23-Jun-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Sep-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Dec-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Mar-18	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Jun-18	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			25-Sep-18	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Dec-18	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Mar-19	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Jun-19	Not Tested															<-----All ND----->																		<-----Not Tested----->							

TABLE 1

Cummulative - GROUND WATER LABORATORY RESULTS SUMMARY
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	CONSTITUENT (Results in ug/l)																																										
				TPHs		Chlorinated VOCs													Petroleum-Related/Other VOCs												SVOCs																		
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(ghi)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-41D48	Off-Site WAC SENT	43-48	08-Jan-08	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			12-May-08	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			17-Sep-08	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			02-Dec-08	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			09-Mar-09	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			09-Jun-09	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			14-Sep-09	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			07-Dec-09	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			15-Mar-10	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			29-Jun-10	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			14-Sep-10	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			30-Nov-10	Not Tested		ND	ND	ND	ND	ND	2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			04-Mar-11	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			21-Jun-11	Not Tested		ND	ND	ND	ND	ND	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			08-Sep-11	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			07-Dec-11	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			05-Mar-12	Not Tested		ND	ND	ND	ND	ND	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			07-Jun-12	Not Tested		ND	ND	ND	ND	ND	2.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			12-Sep-12	Not Tested		ND	ND	ND	ND	ND	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			04-Dec-12	Not Tested		ND	ND	ND	ND	ND	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			12-Mar-13	Not Tested		ND	ND	ND	ND	ND	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			19-Jun-13	Not Tested		ND	ND	ND	ND	ND	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			17-Sep-13	Not Tested		ND	ND	ND	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			03-Dec-13	Not Tested		ND	ND	ND	ND	ND	2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			24-Mar-14	Not Tested														<-----All ND----->																		<-----Not Tested----->					
			04-Jun-14	Not Tested		ND	ND	ND	ND	ND	2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			02-Sep-14	Not Tested		ND	ND	ND	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			02-Dec-14	Not Tested		ND	ND	ND	ND	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			16-Mar-15	Not Tested		ND	ND	ND	ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			16-Jun-15	Not Tested		ND	ND	ND	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			14-Sep-15	Not Tested		ND	ND	ND	ND	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			07-Dec-15	Not Tested		ND	ND	ND	ND	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			08-Mar-16	Not Tested		ND	ND	ND	ND	ND	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			17-Jun-16	Not Tested		ND	ND	ND	ND	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			28-Sep-16	Not Tested		ND	ND	ND	ND	ND	2.1 (2.2)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			09-Dec-16	Not Tested		ND	ND	ND	ND	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			09-Mar-17	Not Tested		ND	ND	ND	ND	ND	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					
			23-Jun-17	Not Tested		ND	ND	ND	ND	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->					

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	CONSTITUENT (Results in ug/l) TPHs: Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
			08-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
MW-42D40	Off-Site WAC	35-40	04-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Mar-12	Not Tested		ND	ND	2.7	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Mar-13	Not Tested		ND	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-14	Not Tested		ND	ND	2.2	ND	ND	0.64	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Mar-15	Not Tested		ND	ND	2.9	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-16	Not Tested		ND	ND	3.0	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Mar-17	Not Tested		ND	ND	2.8	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
MW-42D53	Off-Site WAC	48-53	04-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Mar-12	Not Tested		ND	ND	2.5	ND	ND	0.94	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Mar-13	Not Tested		ND	ND	2.4	ND	ND	0.74	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-14	Not Tested		ND	ND	1.9	ND	ND	0.62	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Mar-15	Not Tested		ND	ND	2.7	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-16	Not Tested		ND	ND	2.7	ND	ND	0.96	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Mar-17	Not Tested		ND	ND	2.9	ND	ND	0.95	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

				CONSTITUENT (Results in ug/l)																																								
				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-43i *	Off-Site WAC POC	22.5-27.5	07-Jan-08	Not Tested		ND	ND	ND	ND	ND	**2.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-May-08	Not Tested		ND	ND	ND	ND	ND	**3.1 (4.2)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Sep-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**6.6** (ND)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-09	Not Tested		ND	ND	ND	ND	ND	**4.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Jun-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-09	Not Tested		ND	ND	ND	ND	ND	**5.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Dec-09	Not Tested		ND	ND	ND	ND	ND	**5.2 (5.4)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-10	Not Tested		ND	ND	ND	ND	ND	**5.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			29-Jun-10	Not Tested		ND	ND	ND	ND	ND	**2.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Sep-10	Not Tested		ND	ND	ND	ND	ND	**3.7 (3.4)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			30-Nov-10	Not Tested		ND	ND	ND	ND	ND	**7.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Jun-11	Not Tested		ND	ND	ND	ND	ND	**5.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Dec-11	Not Tested		ND	ND	ND	ND	ND	**4.2 (4.5)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Mar-12	Not Tested		ND	ND	1.2	ND	ND	**5.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Jun-12	Not Tested		ND	ND	1.5 (1.4)	ND	ND	**6.4 (5.7)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Sep-12	Not Tested		ND	ND	1.9	ND	ND	**5.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-12	Not Tested		ND	ND	2.2	ND	ND	**5.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Mar-13	Not Tested		ND	ND	2.4	ND	ND	**5.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Jun-13	Not Tested		ND	ND	2.4	ND	ND	**4.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Sep-13	Not Tested		ND	ND	3.2	ND	ND	**5.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-13	Not Tested		ND	ND	3.5	ND	ND	**4.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-14	Not Tested		ND	ND	3.1	ND	ND	**3.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	4.4	ND	ND	**5.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Sep-14	Not Tested		ND	ND	3.9	ND	ND	**4.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-14	Not Tested		ND	ND	6.1	ND	ND	**5.9**	ND	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-15	Not Tested		ND	ND	6.8	ND	ND	**7.3**	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Jun-15	Not Tested		ND	ND	6.0	ND	ND	**5.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Sep-15	Not Tested		ND	ND	8.5	ND	ND	**5.6**	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Dec-15	Not Tested		ND	ND	8.9	ND	ND	**7.1**	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Mar-16	Not Tested		ND	ND	9.6	ND	ND	**8.7**	ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Jun-16	Not Tested		ND	ND	8.9	ND	ND	**6.5**	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Sep-16	Not Tested		ND	ND	14.0	ND	ND	**8.0**	ND	ND	1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Dec-16	Not Tested		ND	ND	13	ND	ND	**8.1**	ND	ND	1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Mar-17	Not Tested		ND	ND	12	ND	ND	**6.2**	ND	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Jun-17	Not Tested		ND	ND	13	ND	ND	**7.5**	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-43D47 *	Off-Site WAC POC	42-47	07-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-May-08	Not Tested		ND	ND	ND	ND	ND	**3.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Sep-08	Not Tested		ND	ND	ND	ND	ND	**4.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-09	Not Tested		ND	ND	ND	ND	ND	**4.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Jun-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-09	Not Tested		ND	ND	ND	ND	ND	**5.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Dec-09	Not Tested		ND	ND	ND	ND	ND	**4.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-10	Not Tested		ND	ND	ND	ND	ND	**5.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			29-Jun-10	Not Tested		ND	ND	ND	ND	ND	**3.6 (2.9)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Sep-10	Not Tested		ND	ND	ND	ND	ND	**4.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			30-Nov-10	Not Tested		ND	ND	ND	ND	ND	**8.1 (8.4)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Mar-11	Not Tested		ND	ND	ND	ND	ND	**7.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Jun-11	Not Tested		ND	ND	ND	ND	ND	**7.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Dec-11	Not Tested		ND	ND	ND	ND	ND	**6.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Mar-12	Not Tested		ND	ND	ND	ND	ND	**7.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Jun-12	Not Tested		ND	ND	ND	ND	ND	**8.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Sep-12	Not Tested		ND	ND	ND	ND	ND	**7.9 (9.2)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-12	Not Tested		ND	ND	ND	ND	ND	**7.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Mar-13	Not Tested		ND	ND	ND	ND	ND	**7.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Jun-13	Not Tested		ND	ND	ND	ND	ND	**5.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Sep-13	Not Tested		ND	ND	ND	ND	ND	**7.4 (7.5)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-13	Not Tested		ND	ND	ND	ND	ND	**6.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-14	Not Tested		ND	ND	ND	ND	ND	**5.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	ND	ND	ND	**7.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Sep-14	Not Tested		ND	ND	ND	ND	ND	**4.7 (5.9)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-14	Not Tested		ND	ND	ND	ND	ND	**6.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-15	Not Tested		ND	ND	ND	ND	ND	**8.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Jun-15	Not Tested		ND	ND	ND	ND	ND	**4.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Sep-15	Not Tested		ND	ND	ND	ND	ND	**5.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Dec-15	Not Tested		ND	ND	ND	ND	ND	**7.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Mar-16	Not Tested		ND	ND	ND	ND	ND	**9.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Jun-16	Not Tested		ND	ND	ND	ND	ND	**8.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Sep-16	Not Tested		ND	ND	ND	ND	ND	**8.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Dec-16	Not Tested		ND	ND	ND	ND	ND	**9.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Mar-17	Not Tested		ND	ND	1.1	ND	ND	**8.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Jun-17	Not Tested		ND	ND	1.4	ND	ND	**9.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-44i	Off-Site WAC POC	25-30	07-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			02-Dec-08	Not Tested		ND	ND	ND	ND	ND	**3.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Mar-09	Not Tested		ND	ND	ND	ND	ND	**3.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Jun-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-09	Not Tested		ND	ND	ND	ND	ND	**3.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Dec-09	Not Tested		ND	ND	ND	ND	ND	**3.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			29-Jun-10	Not Tested		ND	ND	ND	ND	ND	**3.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Sep-10	Not Tested		ND	ND	ND	ND	ND	**2.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			30-Nov-10	Not Tested		ND	ND	ND	ND	ND	**4.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Jun-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Sep-11	Not Tested		ND	ND	ND	ND	ND	**2.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-11	Not Tested		ND	ND	ND	ND	ND	**4.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Mar-12	Not Tested		ND	ND	ND	ND	ND	**3.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Jun-12	Not Tested		ND	ND	ND	ND	ND	**5.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Sep-12	Not Tested		ND	ND	ND	ND	ND	**4.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-12	Not Tested		ND	ND	ND	ND	ND	**4.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Mar-13	Not Tested		ND	ND	ND	ND	ND	**3.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Jun-13	Not Tested		ND	ND	ND	ND	ND	**4.0** **(3.9)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Sep-13	Not Tested		ND	ND	ND	ND	ND	**5.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-13	Not Tested		ND	ND	ND	ND	ND	**4.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-14	Not Tested		ND	ND	ND	ND	ND	**4.5** **(4.5)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	ND	ND	ND	**4.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Sep-14	Not Tested		ND	ND	ND	ND	ND	**3.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-14	Not Tested		ND	ND	ND	ND	ND	**4.2** **(4.3)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Mar-15	Not Tested		ND	ND	ND	ND	ND	**5.0** **(5.2)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Jun-15	Not Tested		ND	ND	ND	ND	ND	**3.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Sep-15	Not Tested		ND	ND	ND	ND	ND	**3.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Dec-15	Not Tested		ND	ND	ND	ND	ND	**4.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-16	Not Tested		ND	ND	ND	ND	ND	**5.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Jun-16	Not Tested		ND	ND	ND	ND	ND	**4.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Sep-16	Not Tested		ND	ND	ND	ND	ND	**4.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Dec-16	Not Tested		ND	ND	ND	ND	ND	**6.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Mar-17	Not Tested		ND	ND	ND	ND	ND	**5.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Jun-17	Not Tested		ND	ND	ND	ND	ND	**5.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Sep-17	Not Tested		ND	ND	ND	ND	ND	**7.0** **(6.4)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-17	Not Tested		ND	ND	ND	ND	ND	**5.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-18	Not Tested		ND	ND	ND	ND	ND	**6.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Jun-18	Not Tested		ND	ND	ND	ND	ND	**6.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			25-Sep-18	Not Tested		ND	ND	ND	ND	ND	**8.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-18	Not Tested		ND	ND	ND	ND	ND	**12**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Mar-19	Not Tested		ND	ND	ND	ND	ND	**7.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Jun-19	Not Tested		ND	ND	ND	ND	ND	**7.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

				CONSTITUENT (Results in ug/l)																																								
				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-44D46 *	Off-Site WAC POC	41-46	07-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-May-08	Not Tested		ND	ND	ND	ND	ND	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			02-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-09	Not Tested		ND	ND	ND	ND	ND	3.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Jun-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-09	Not Tested		ND	ND	ND	ND	ND	4.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Dec-09	Not Tested		ND	ND	ND	ND	ND	4.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			29-Jun-10	Not Tested		ND	ND	ND	ND	ND	4.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Sep-10	Not Tested		ND	ND	ND	ND	ND	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			30-Nov-10	Not Tested		ND	ND	ND	ND	ND	6.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Jun-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Dec-11	Not Tested		ND	ND	ND	ND	ND	5.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Mar-12	Not Tested		ND	ND	ND	ND	ND	4.9 (5.9)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Jun-12	Not Tested		ND	ND	ND	ND	ND	6.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Sep-12	Not Tested		ND	ND	ND	ND	ND	6.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-12	Not Tested		ND	ND	ND	ND	ND	5.5 (5.5)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Mar-13	Not Tested		ND	ND	ND	ND	ND	5.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Jun-13	Not Tested		ND	ND	ND	ND	ND	5.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Sep-13	Not Tested		ND	ND	ND	ND	ND	5.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-13	Not Tested		ND	ND	ND	ND	ND	5.3 (5.6)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-14	Not Tested		ND	ND	ND	ND	ND	6.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	ND	ND	ND	5.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Sep-14	Not Tested		ND	ND	ND	ND	ND	4.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-14	Not Tested		ND	ND	ND	ND	ND	5.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Mar-15	Not Tested		ND	ND	ND	ND	ND	5.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Jun-15	Not Tested		ND	ND	ND	ND	ND	3.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Sep-15	Not Tested		ND	ND	ND	ND	ND	4.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Dec-15	Not Tested		ND	ND	ND	ND	ND	4.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-16	Not Tested		ND	ND	ND	ND	ND	6.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Jun-16	Not Tested		ND	ND	ND	ND	ND	4.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Sep-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Dec-16	Not Tested		ND	ND	ND	ND	ND	7.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Mar-17	Not Tested		ND	ND	ND	ND	ND	6.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			29-Jun-17	Not Tested		ND	ND	ND	ND	ND	7.5 (6.5)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Sep-17	Not Tested		ND	ND	ND	ND	ND	7.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-17	Not Tested		ND	ND	ND	ND	ND	7.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-18	Not Tested		ND	0.61	ND	ND	ND	8.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Jun-18	Not Tested		ND	ND	1.0	ND	ND	8.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Sep-18	Not Tested		ND	ND	1.2	ND	ND	7.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-18	Not Tested		ND	ND	1.2	ND	ND	13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Mar-19	Not Tested		ND	ND	1.6	ND	ND	8.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Jun-19	Not Tested		ND	ND	ND	ND	ND	9.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs													
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-45i	Off-Site WAC	22-27	07-Jan-08	Not Tested															<-----All ND----->
			12-May-08	Not Tested															<-----All ND----->
			17-Sep-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			02-Dec-08	Not Tested															<-----All ND----->
			10-Mar-09	Not Tested															<-----All ND----->
			17-Mar-10	Not Tested															<-----All ND----->
			04-Mar-11	Not Tested															<-----All ND----->
			06-Mar-12	Not Tested		ND	ND	ND	ND	ND	0.94	ND	ND	ND	ND	ND	ND	ND	ND
			13-Mar-13	Not Tested		ND	ND	ND	ND	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-14	Not Tested		ND	ND	ND	ND	ND	1.7	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-15	Not Tested		ND	ND	ND	ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-16	Not Tested		ND	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND
			09-Mar-17	Not Tested		ND	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND
MW-45D47	Off-Site WAC	42-45	07-Jan-08	Not Tested															<-----All ND----->
			12-May-08	Not Tested															<-----All ND----->
			17-Sep-08	Not Tested															<-----All ND----->
			02-Dec-08	Not Tested															<-----All ND----->
			10-Mar-09	Not Tested		ND	ND	ND	ND	ND	**2.2**	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-10	Not Tested															<-----All ND----->
			04-Mar-11	Not Tested															<-----All ND----->
			06-Mar-12	Not Tested		ND	ND	ND	ND	ND	**2.8**	ND	ND	ND	ND	ND	ND	ND	ND
			13-Mar-13	Not Tested		ND	ND	ND	ND	ND	**3.3**	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-14	Not Tested		ND	ND	ND	ND	ND	**3.6**	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-15	Not Tested		ND	ND	ND	ND	ND	**3.7**	ND	ND	ND	ND	ND	ND	ND	ND
			08-Mar-16	Not Tested		ND	ND	ND	ND	ND	**4.2**	ND	ND	ND	ND	ND	ND	ND	ND
			09-Mar-17	Not Tested		ND	ND	ND	ND	ND	**4.3**	ND	ND	ND	ND	ND	ND	ND	ND

		Petroleum-Related/Other VOCs												
WELL I.D.	SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
MW-45i	07-Jan-08													
	12-May-08													
	17-Sep-08	ND	ND	ND	ND	5.2	ND	ND	ND	ND	ND	ND	ND	ND
	02-Dec-08													
	10-Mar-09													
	17-Mar-10													
	04-Mar-11													
	06-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	13-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	17-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	09-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
MW-45D47	07-Jan-08													
	12-May-08													
	17-Sep-08													
	02-Dec-08													
	10-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	17-Mar-10													
	04-Mar-11													
	06-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	13-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	17-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	09-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

		SVOCs											
WELL I.D.	SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-45i	07-Jan-08					<-----Not Tested----->							
	12-May-08					<-----Not Tested----->							
	17-Sep-08					<-----Not Tested----->							
	02-Dec-08					<-----Not Tested----->							
	10-Mar-09					<-----Not Tested----->							
	17-Mar-10					<-----Not Tested----->							
	04-Mar-11					<-----Not Tested----->							
	06-Mar-12					<-----Not Tested----->							
	13-Mar-13					<-----Not Tested----->							
	17-Mar-14					<-----Not Tested----->							
	16-Mar-15					<-----Not Tested----->							
	08-Mar-16					<-----Not Tested----->							
	09-Mar-17					<-----Not Tested----->							
MW-45D47	07-Jan-08					<-----Not Tested----->							
	12-May-08					<-----Not Tested----->							
	17-Sep-08					<-----Not Tested----->							
	02-Dec-08					<-----Not Tested----->							
	10-Mar-09					<-----Not Tested----->							
	17-Mar-10					<-----Not Tested----->							
	04-Mar-11					<-----Not Tested----->							
	06-Mar-12					<-----Not Tested----->							
	13-Mar-13					<-----Not Tested----->							
	17-Mar-14					<-----Not Tested----->							
	16-Mar-15					<-----Not Tested----->							
	08-Mar-16					<-----Not Tested----->							
	09-Mar-17					<-----Not Tested----->							

TABLE 1
***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l) — TPHs: Gasoline Range Organics (GRO), Extended Range Organics (ERO); Chlorinated VOCs: Tetrachloroethylene (PERC) through Chloroform; Petroleum-Related/Other VOCs: Benzene through Naphthalene; SVOCs: Naphthalene through Bis(2-ethylhexyl) phthalate

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-46i	Off-Site WAC SENT	24-29	09-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			02-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Jun-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Dec-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			29-Jun-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			01-Dec-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Jun-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Dec-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Jun-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Sep-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Dec-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Mar-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Jun-13	Not Tested		ND	ND	ND	ND	ND	0.53	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Sep-13	Not Tested		ND	ND	ND	ND	ND	0.57	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-13	Not Tested		ND	ND	ND	ND	ND	0.57	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	ND	ND	ND	0.79	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Sep-14	Not Tested		ND	ND	ND	ND	ND	0.67	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-14	Not Tested		ND	ND	ND	ND	ND	0.72	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Mar-15	Not Tested		ND	ND	ND	ND	ND	0.89	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Jun-15	Not Tested		ND	ND	ND	ND	ND	0.75	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-15	Not Tested		ND	ND	ND	ND	ND	0.60	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-15	Not Tested		ND	ND	ND	ND	ND	0.83	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-16	Not Tested		ND	ND	ND	ND	ND	0.93	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Jun-16	Not Tested		ND	ND	ND	ND	ND	0.89	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Sep-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Dec-16	Not Tested		ND	ND	ND	ND	ND	0.71	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Mar-17	Not Tested		ND	ND	ND	ND	ND	0.60	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Jun-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							

TABLE 1

***Cummulative -** GROUND WATER LABORATORY RESULTS SUMMARY*
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-46D48	Off-Site WAC SENT	43-48	09-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-May-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			02-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Jun-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Dec-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			29-Jun-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			01-Dec-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Jun-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Dec-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Jun-12	Not Tested		ND	ND	ND	ND	ND	0.57	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Sep-12	Not Tested		ND	ND	ND	ND	ND	0.65	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-12	Not Tested		ND	ND	ND	ND	ND	0.57	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Mar-13	Not Tested		ND	ND	ND	ND	ND	0.62	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Jun-13	Not Tested		ND	ND	ND	ND	ND	0.83	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Sep-13	Not Tested		ND	ND	ND	ND	ND	0.79	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-13	Not Tested		ND	ND	ND	ND	ND	0.80	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-14	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.59	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	ND	ND	ND	0.98	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Sep-14	Not Tested		ND	ND	ND	ND	ND	0.85	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-14	Not Tested		ND	ND	ND	ND	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Mar-15	Not Tested		ND	ND	ND	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Jun-15	Not Tested		ND	ND	ND	ND	ND	0.79	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-15	Not Tested		ND	ND	ND	ND	ND	0.87	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-15	Not Tested		ND	ND	ND	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-16	Not Tested		ND	ND	ND	ND	ND	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Jun-16	Not Tested		ND	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Sep-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Dec-16	Not Tested		ND	ND	ND	ND	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Mar-17	Not Tested		ND	ND	ND	ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Jun-17	Not Tested		ND	ND	ND	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
MW-47i	Off-Site WAC SENT	22.5-27.5	12-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Sep-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.3	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Jun-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Dec-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			29-Jun-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			01-Dec-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Jun-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Dec-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Jun-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Sep-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Dec-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Mar-13	Not Tested		ND	ND	ND	ND	ND	ND (0.60)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Jun-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Sep-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Dec-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Jun-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			02-Sep-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			02-Dec-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Jun-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-Sep-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Dec-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Jun-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			23-Sep-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Dec-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			23-Jun-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-47D49	Off-Site WAC SENT	44-49	12-May-08	Not Tested															<-----All ND----->
			17-Sep-08	Not Tested															<-----All ND----->
			02-Dec-08	Not Tested															<-----All ND----->
			09-Mar-09	Not Tested															<-----All ND----->
			09-Jun-09	Not Tested															<-----All ND----->
			14-Sep-09	Not Tested															<-----All ND----->
			08-Dec-09	Not Tested															<-----All ND----->
			16-Mar-10	Not Tested															<-----All ND----->
			29-Jun-10	Not Tested															<-----All ND----->
			14-Sep-10	Not Tested															<-----All ND----->
			01-Dec-10	Not Tested															<-----All ND----->
			07-Mar-11	Not Tested															<-----All ND----->
			21-Jun-11	Not Tested															<-----All ND----->
			09-Sep-11	Not Tested															<-----All ND----->
			07-Dec-11	Not Tested															<-----All ND----->
			05-Mar-12	Not Tested		ND	ND	ND	ND	ND	0.54	ND	ND	ND	ND	ND	ND	ND	ND
			07-Jun-12	Not Tested															<-----All ND----->
			12-Sep-12	Not Tested															<-----All ND----->
			05-Dec-12	Not Tested															<-----All ND----->
			12-Mar-13	Not Tested		ND	ND	ND	ND	ND	0.82	ND	ND	ND	ND	ND	ND	ND	ND
			19-Jun-13	Not Tested		ND	ND	ND	ND	ND	0.82	ND	ND	ND	ND	ND	ND	ND	ND
			19-Sep-13	Not Tested		ND	ND	ND	ND	ND	0.59	ND	ND	ND	ND	ND	ND	ND	ND
			03-Dec-13	Not Tested		ND	ND	ND	ND	ND	0.60	ND	ND	ND	ND	ND	ND	ND	ND
			17-Mar-14	Not Tested		ND	ND	ND	ND	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND
			05-Jun-14	Not Tested		ND	ND	ND	ND	ND	1.0	ND	ND	ND	ND	ND	ND	ND	ND
			02-Sep-14	Not Tested		ND	ND	ND	ND	ND	0.64	ND	ND	ND	ND	ND	ND	ND	ND
			02-Dec-14	Not Tested		ND	ND	ND	ND	ND	0.58	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-15	Not Tested		ND	ND	ND	ND	ND	0.63	ND	ND	ND	ND	ND	ND	ND	ND
			16-Jun-15	Not Tested		ND	ND	ND	ND	ND	0.55	ND	ND	ND	ND	ND	ND	ND	ND
			15-Sep-15	Not Tested															<-----All ND----->
			08-Dec-15	Not Tested															<-----All ND----->
			08-Mar-16	Not Tested		ND	ND	ND	ND	ND	0.82	ND	ND	ND	ND	ND	ND	ND	ND
			17-Jun-16	Not Tested		ND	ND	ND	ND	ND	0.80	ND	ND	ND	ND	ND	ND	ND	ND
			23-Sep-16	Not Tested															<-----All ND----->
			05-Dec-16	Not Tested		ND	ND	ND	ND	ND	0.77	ND	ND	ND	ND	ND	ND	ND	ND
			03-Mar-17	Not Tested		ND	ND	ND	ND	ND	0.73	ND	ND	ND	ND	ND	ND	ND	ND
			23-Jun-17	Not Tested		ND	ND	ND	ND	ND	0.58	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
12-May-08													
17-Sep-08													
02-Dec-08													
09-Mar-09													
09-Jun-09													
14-Sep-09													
08-Dec-09													
16-Mar-10													
29-Jun-10													
14-Sep-10													
01-Dec-10													
07-Mar-11													
21-Jun-11													
09-Sep-11													
07-Dec-11													
05-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
07-Jun-12													
12-Sep-12													
05-Dec-12													
12-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Jun-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Sep-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Dec-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Jun-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
02-Sep-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
02-Dec-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Jun-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Sep-15													
08-Dec-15													
08-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Jun-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Sep-16													
05-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
23-Jun-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
12-May-08						<-----Not Tested----->						
17-Sep-08						<-----Not Tested----->						
02-Dec-08						<-----Not Tested----->						
09-Mar-09						<-----Not Tested----->						
09-Jun-09						<-----Not Tested----->						
14-Sep-09						<-----Not Tested----->						
08-Dec-09						<-----Not Tested----->						
16-Mar-10						<-----Not Tested----->						
29-Jun-10						<-----Not Tested----->						
14-Sep-10						<-----Not Tested----->						
01-Dec-10						<-----Not Tested----->						
07-Mar-11						<-----Not Tested----->						
21-Jun-11						<-----Not Tested----->						
09-Sep-11						<-----Not Tested----->						
07-Dec-11						<-----Not Tested----->						
05-Mar-12						<-----Not Tested----->						
07-Jun-12						<-----Not Tested----->						
12-Sep-12						<-----Not Tested----->						
05-Dec-12						<-----Not Tested----->						
12-Mar-13						<-----Not Tested----->						
19-Jun-13						<-----Not Tested----->						
19-Sep-13						<-----Not Tested----->						
03-Dec-13						<-----Not Tested----->						
17-Mar-14						<-----Not Tested----->						
05-Jun-14						<-----Not Tested----->						
02-Sep-14						<-----Not Tested----->						
02-Dec-14						<-----Not Tested----->						
16-Mar-15						<-----Not Tested----->						
16-Jun-15						<-----Not Tested----->						
15-Sep-15						<-----Not Tested----->						
08-Dec-15						<-----Not Tested----->						
08-Mar-16						<-----Not Tested----->						
17-Jun-16						<-----Not Tested----->						
23-Sep-16						<-----Not Tested----->						
05-Dec-16						<-----Not Tested----->						
03-Mar-17						<-----Not Tested----->						
23-Jun-17						<-----Not Tested----->						

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs													
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
MW-48s	Off-Site WAC VIS	3-13	19-May-08	ND	ND														<-----All ND----->
			23-Sep-08	ND	ND														<-----All ND----->
			10-Dec-08	ND	ND														<-----All ND----->
			16-Mar-09	ND	ND														<-----All ND----->
			17-Sep-09	ND	ND														<-----All ND----->
			15-Dec-09	ND	ND														<-----All ND----->
			22-Mar-10	ND	ND														<-----All ND----->
			02-Jul-10	Not Tested															<-----All ND----->
			16-Sep-10	Not Tested															<-----All ND----->
			03-Dec-10	Not Tested															<-----All ND----->
			11-Mar-11	Not Tested															<-----All ND----->
			24-Jun-11	Not Tested															<-----All ND----->
			13-Sep-11	Not Tested															<-----All ND----->
			12-Dec-11	Not Tested															<-----All ND----->
			12-Mar-12	Not Tested															<-----All ND----->
			13-Jun-12	Not Tested															<-----All ND----->
			14-Sep-12	Not Tested															<-----All ND----->
			06-Dec-12	Not Tested															<-----All ND----->
			19-Mar-13	Not Tested															<-----All ND----->
			21-Jun-13	Not Tested															<-----All ND----->
			24-Sep-13	Not Tested		ND	ND	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-13	Not Tested															<-----All ND----->
			24-Mar-14	Not Tested		ND	ND	6.0	ND	ND	0.66	ND	ND	ND	ND	ND	ND	ND	ND
			09-Jun-14	Not Tested															<-----All ND----->
			11-Sep-14	Not Tested															<-----All ND----->
			05-Dec-14	Not Tested															<-----All ND----->
			20-Mar-15	Not Tested															<-----All ND----->
			19-Jun-15	Not Tested															<-----All ND----->
			17-Sep-15	Not Tested															<-----All ND----->
			11-Dec-15	Not Tested															<-----All ND----->
			16-Mar-16	Not Tested															<-----All ND----->
			22-Jun-16	Not Tested															<-----All ND----->
			28-Sep-16	Not Tested															<-----All ND----->
			21-Dec-16	Not Tested		ND	0.65	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-17	Not Tested															<-----All ND----->
			28-Jun-17	Not Tested															<-----All ND----->
MW-48i	Off-Site WAC	20-25	19-May-08	ND	ND	**72.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			23-Sep-08	ND	ND	**51.5**	ND	6.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Dec-08	ND	ND	**47.8**	ND	8.1	ND	ND	ND	ND	7.9	ND	ND	ND	ND	ND	ND
			16-Mar-09	ND	ND	**59.7**	ND	7.9	ND	ND	ND	ND	5.8	ND	ND	ND	ND	ND	ND
			22-Mar-10	ND	ND	**72.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			11-Mar-11	Not Tested		**69.6**	ND	5.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-Mar-12	Not Tested		**80**	1.8	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			19-Mar-13	Not Tested		**50**	3.5	**190**	2.0	ND	**3.1**	ND	1.4	ND	ND	ND	ND	ND	ND
			24-Mar-14	Not Tested		**24**	**7.6**	44	1.3	ND	**2.4**	ND	ND	1.2	1.1	ND	ND	ND	ND
			20-Mar-15	Not Tested		**40**	**13**	42	ND	ND	**3.0**	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-16	Not Tested		**45**	**8.9**	17	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-17	Not Tested		**35**	**8.1**	6.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

		Petroleum-Related/Other VOCs												
WELL I.D.	SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
MW-48s	19-May-08													
	23-Sep-08													
	10-Dec-08													
	16-Mar-09													
	17-Sep-09													
	15-Dec-09													
	22-Mar-10													
	02-Jul-10													
	16-Sep-10													
	03-Dec-10													
	11-Mar-11													
	24-Jun-11													
	13-Sep-11													
	12-Dec-11													
	12-Mar-12													
	13-Jun-12													
	14-Sep-12													
	06-Dec-12													
	19-Mar-13													
	21-Jun-13													
	24-Sep-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	06-Dec-13													
	24-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	09-Jun-14													
	11-Sep-14													
	05-Dec-14													
	20-Mar-15													
	19-Jun-15													
	17-Sep-15													
	11-Dec-15													
	16-Mar-16													
	22-Jun-16													
	28-Sep-16													
	21-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Mar-17													
	28-Jun-17													
MW-48i	19-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	23-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	11-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	13-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	19-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	24-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

		SVOCs											
WELL I.D.	SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-48s	19-May-08					<-----All ND----->							
	23-Sep-08					<-----All ND----->							
	10-Dec-08					<-----All ND----->							
	16-Mar-09					<-----All ND----->							
	17-Sep-09					<-----All ND----->							
	15-Dec-09					<-----All ND----->							
	22-Mar-10					<-----All ND----->							
	02-Jul-10					<-----Not Tested----->							
	16-Sep-10					<-----Not Tested----->							
	03-Dec-10					<-----Not Tested----->							
	11-Mar-11					<-----All ND----->							
	24-Jun-11					<-----Not Tested----->							
	13-Sep-11					<-----Not Tested----->							
	12-Dec-11					<-----Not Tested----->							
	12-Mar-12					<-----Not Tested----->							
	13-Jun-12					<-----Not Tested----->							
	14-Sep-12					<-----Not Tested----->							
	06-Dec-12					<-----Not Tested----->							
	19-Mar-13					<-----Not Tested----->							
	21-Jun-13					<-----Not Tested----->							
	24-Sep-13					<-----Not Tested----->							
	06-Dec-13					<-----Not Tested----->							
	24-Mar-14					<-----Not Tested----->							
	09-Jun-14					<-----Not Tested----->							
	11-Sep-14					<-----Not Tested----->							
	05-Dec-14					<-----Not Tested----->							
	20-Mar-15					<-----Not Tested----->							
	19-Jun-15					<-----Not Tested----->							
	17-Sep-15					<-----Not Tested----->							
	11-Dec-15					<-----Not Tested----->							
	16-Mar-16					<-----Not Tested----->							
	22-Jun-16					<-----Not Tested----->							
	28-Sep-16					<-----Not Tested----->							
	21-Dec-16					<-----Not Tested----->							
	16-Mar-17					<-----Not Tested----->							
	28-Jun-17					<-----Not Tested----->							
MW-48i	19-May-08					<-----All ND----->							
	23-Sep-08					<-----All ND----->							
	10-Dec-08					<-----All ND----->							
	16-Mar-09					<-----All ND----->							
	22-Mar-10					<-----All ND----->							
	11-Mar-11					<-----All ND----->							
	13-Mar-12					<-----All ND----->							
	19-Mar-13					<-----All ND----->							
	24-Mar-14					<-----All ND----->							
	20-Mar-15					<-----All ND----->							
	16-Mar-16					<-----All ND----->							
	16-Mar-17					<-----All ND----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

				CONSTITUENT (Results in ug/l)																																								
				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-48D45	Off-Site WAC	40-45	19-May-08	ND	ND														<-----All ND----->																		<-----All ND----->							
			23-Sep-08	ND	ND														<-----All ND----->																		<-----All ND----->							
			10-Dec-08	ND	ND														<-----All ND----->																		<-----All ND----->							
			16-Mar-09	ND	ND														<-----All ND----->																		<-----All ND----->							
			22-Mar-10	ND	ND														<-----All ND----->																		<-----All ND----->							
			11-Mar-11	Not Tested															<-----All ND----->																		<-----All ND----->							
			13-Mar-12	Not Tested															<-----All ND----->																		<-----All ND----->							
			19-Mar-13	Not Tested															<-----All ND----->																		<-----All ND----->							
			24-Mar-14	Not Tested															<-----All ND----->																		<-----All ND----->							
			20-Mar-15	Not Tested															<-----All ND----->																		<-----All ND----->							
			16-Mar-16	Not Tested															<-----All ND----->																		<-----All ND----->							
			16-Mar-17	Not Tested															<-----All ND----->																		<-----All ND----->							
MW-49i	Off-Site WAC POC	23-28	16-Jun-08	Not Tested		ND	ND	5.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Sep-08	Not Tested		ND	ND	5.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-08	Not Tested		ND	ND	6.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Mar-09	Not Tested		ND	ND	ND (6.1)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Jun-09	Not Tested		ND	ND	5.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Sep-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Dec-09	Not Tested		ND	ND	6.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-10	Not Tested		ND	ND	7.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			30-Jun-10	Not Tested		ND	ND	12.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-10	Not Tested		ND	ND	9.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			02-Dec-10	Not Tested		ND	ND	9.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-11	Not Tested		ND	ND	11.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Jun-11	Not Tested		ND	ND	12.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Sep-11	Not Tested		ND	ND	7.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-11	Not Tested		ND	ND	9.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			07-Mar-12	Not Tested		ND	ND	8.6	ND	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			11-Jun-12	Not Tested		ND	ND	6.7	ND	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Sep-12	Not Tested		ND	ND	7.4	ND	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Dec-12	Not Tested		ND	ND	5.9	ND	ND	ND	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Mar-13	Not Tested		ND	ND	6.1	ND	ND	ND	ND	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Jun-13	Not Tested		ND	ND	6.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Sep-13	Not Tested		ND	ND	7.1	ND	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-13	Not Tested		ND	ND	6.8	ND	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Mar-14	Not Tested		ND	ND	7.3	ND	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Jun-14	Not Tested		ND	ND	8.3	ND	ND	ND	ND	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Sep-14	Not Tested		ND	ND	7.6	ND	ND	ND	ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-14	Not Tested		ND	ND	7.6	ND	ND	ND	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			17-Mar-15	Not Tested		ND	ND	7.8	ND	ND	ND	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Jun-15	Not Tested		ND	ND	7.9	ND	ND	ND	ND	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Sep-15	Not Tested		ND	ND	6.6	ND	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Dec-15	Not Tested		ND	ND	7.0	ND	ND	ND	ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Mar-16	Not Tested		ND	ND	6.3	ND	ND	ND	ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Jun-16	Not Tested		ND	ND	5.7	ND	ND	ND	ND	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			26-Sep-16	Not Tested		ND	ND	6.5	ND	ND	ND	ND	ND	1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Dec-16	Not Tested		ND	ND	6.9	ND	ND	ND	ND	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Mar-17	Not Tested		ND	ND	7.0	ND	ND	ND	ND	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Jun-17	Not Tested		ND	ND	6.4	ND	ND	ND	ND	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
MW-49D43	Off-Site WAC POC	38-43	16-Jun-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-Jun-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Sep-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Dec-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			30-Jun-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-Sep-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			02-Dec-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			23-Jun-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Dec-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			07-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Jun-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Sep-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Dec-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Mar-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Jun-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			23-Sep-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Dec-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Jun-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Sep-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Dec-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Jun-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Sep-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Dec-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Jun-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			26-Sep-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Dec-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			23-Jun-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
EMW-1 (see Table 3 for more frequent "remediation monitoring" results)	On-Site EAC	3-13	08-Mar-07	**1,500**	ND	**5,210**	**47.1**	**305**	7.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Oct-07	Not Tested		**480**	ND	12.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-May-08	960	ND	**4,630**	**53.5**	**281**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			29-Sep-08	ND	ND	**381**	ND	25.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Dec-08	ND	54	**1,020**	**5.9**	15.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-09	ND	ND	**108**	ND	ND	ND	ND	ND	ND	6.8	ND	ND	ND	ND	ND	ND
			24-Mar-10	ND	ND	**48.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-11	Not Tested		**13.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-12	Not Tested		**19**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Mar-13	Not Tested		**110**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			28-Mar-14	Not Tested		**9.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-15	Not Tested		3.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-16	Not Tested		2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			28-Mar-17	Not Tested		**5.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
EMW-2 (see Table 3 for more frequent "remediation monitoring" results)	On-Site EAC	3-13	08-Mar-07	**2,000**	ND	**3,840**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Oct-07	Not Tested		**426**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-May-08	**1,600**	ND	**7,410**	**19.1**	49.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			29-Sep-08	ND	ND	**322**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Dec-08	ND	ND	**514**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-09	ND	ND	**251**	ND	5.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			24-Mar-10	ND	ND	**47.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-11	Not Tested															<-----All ND----->
			16-Mar-12	Not Tested		**21**	ND	4.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Mar-13	Not Tested		**120**	1.3	6.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			28-Mar-14	Not Tested		**13**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-15	Not Tested		1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-16	Not Tested		3.4 (3.3)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			27-Mar-17	Not Tested		4.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
EMW-2d (see Table 3 for more frequent "remediation monitoring" results)	On-Site EAC	25-30	26-Mar-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			09-Oct-07	Not Tested		**53.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Feb-08	Not Tested		**69.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-May-08	ND	ND	**25.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			29-Sep-08	ND	ND	**30.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Dec-08	ND	ND	**41.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-09	ND	ND														<-----All ND----->
			24-Mar-10	ND	ND														<-----All ND----->
			15-Mar-11	Not Tested															<-----All ND----->
			16-Mar-12	Not Tested															<-----All ND----->
			22-Mar-13	Not Tested															<-----All ND----->
			28-Mar-14	Not Tested															<-----All ND----->
			25-Mar-15	Not Tested															<-----All ND----->
			21-Mar-16	Not Tested															<-----All ND----->
			27-Mar-17	Not Tested															<-----All ND----->

WELL I.D.	SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
EMW-1	08-Mar-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**10.1**
	08-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**10.1**
	29-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	18-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	24-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	28-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	25-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	28-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
EMW-2	08-Mar-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	29-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	18-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	24-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-Mar-11													
	16-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	28-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	25-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	27-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
EMW-2d	26-Mar-07	ND	ND	ND	ND	7.6	ND	ND	ND	ND	ND	ND	ND	**29.6**
	09-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	07-Feb-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	29-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	18-Mar-09													
	24-Mar-10													
	15-Mar-11													
	16-Mar-12													
	22-Mar-13													
	28-Mar-14													
	25-Mar-15													
	21-Mar-16													
	27-Mar-17													

WELL I.D.	SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
EMW-1	08-Mar-07					<-----All ND----->							
	08-Oct-07					<-----Not Tested----->							
	22-May-08					<-----All ND----->							
	29-Sep-08					<-----All ND----->							
	16-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**52.4**
	18-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	24-Mar-10					<-----All ND----->							
	15-Mar-11					<-----All ND----->							
	15-Mar-12					<-----All ND----->							
	22-Mar-13					<-----All ND----->							
	28-Mar-14					<-----All ND----->							
	25-Mar-15					<-----All ND----->							
	21-Mar-16					<-----All ND----->							
	28-Mar-17					<-----All ND----->							
EMW-2	08-Mar-07					<-----All ND----->							
	08-Oct-07					<-----Not Tested----->							
	22-May-08					<-----All ND----->							
	29-Sep-08					<-----All ND----->							
	16-Dec-08					<-----All ND----->							
	18-Mar-09					<-----All ND----->							
	24-Mar-10					<-----All ND----->							
	15-Mar-11					<-----All ND----->							
	16-Mar-12					<-----All ND----->							
	22-Mar-13					<-----All ND----->							
	28-Mar-14					<-----All ND----->							
	25-Mar-15					<-----All ND----->							
	21-Mar-16					<-----All ND----->							
	27-Mar-17					<-----All ND----->							
EMW-2d	26-Mar-07					<-----All ND----->							
	09-Oct-07					<-----Not Tested----->							
	07-Feb-08					<-----Not Tested----->							
	22-May-08					<-----All ND----->							
	29-Sep-08					<-----All ND----->							
	16-Dec-08					<-----All ND----->							
	18-Mar-09					<-----All ND----->							
	24-Mar-10	ND	0.11	0.11	ND	0.16	0.13	**0.12**	ND	0.12	ND	ND	ND
	15-Mar-11					<-----All ND----->							
	16-Mar-12					<-----All ND----->							
	22-Mar-13					<-----All ND----->							
	28-Mar-14					<-----All ND----->							
	25-Mar-15					<-----All ND----->							
	21-Mar-16					<-----All ND----->							
	27-Mar-17					<-----All ND----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

TPHs and Chlorinated VOCs

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
EMW-3 (see Table 3 for more frequent "remediation monitoring" results)	On-Site EAC	3-13	08-Mar-07	230	ND	**580**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Oct-07	Not Tested		**635**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-May-08	ND	ND	**663**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			29-Sep-08	ND	ND	**390**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Dec-08	ND	ND	**358**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-09	ND	ND	**170**	ND	ND	ND	ND	ND	ND	6.1	ND	ND	ND	ND	ND	ND
			24-Mar-10	ND	ND														<-----All ND----->
			15-Mar-11	Not Tested															<-----All ND----->
			15-Mar-12	Not Tested		**39**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Mar-13	Not Tested		**36**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			28-Mar-14	Not Tested		**33 (26)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-15	Not Tested															<-----All ND----->
			21-Mar-16	Not Tested		3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			27-Mar-17	Not Tested		**8.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Sep-17	Not Tested		**9.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			07-Dec-17	Not Tested		**9.0**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-18	Not Tested		**6.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Jun-18	Not Tested		**9.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			27-Sep-18	Not Tested		**13**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-18	Not Tested		**8.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-19	Not Tested		4.9 **(5.1)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Jun-19	Not Tested		**8.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
EMW-4 (see Table 3 for more frequent "remediation monitoring" results)	On-Site EAC	3-13	08-Mar-07	ND	ND	**458**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Oct-07	Not Tested		**24,800**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Feb-08	Not Tested															<-----All ND----->
			22-May-08	ND	ND	**5.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			29-Sep-08	**1,700 (3,700)**	ND	**3,930 (16,500)**	ND **(6.0)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Dec-08	200	ND	**526**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-09	ND	ND	**408**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			24-Mar-10	ND	ND	**628**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-11	Not Tested		**7.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			16-Mar-12	Not Tested															<-----All ND----->
			22-Mar-13	Not Tested		1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			28-Mar-14	Not Tested															<-----All ND----->
			24-Mar-15	Not Tested		**26**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-16	Not Tested		**5.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			24-Mar-17	Not Tested		1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Sep-17	Not Tested		**82**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-17	Not Tested		**17**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-18	Not Tested		**52**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Jun-18	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			27-Sep-18	Not Tested															<-----All ND----->
			06-Dec-18	Not Tested															<-----All ND----->
			20-Mar-19	Not Tested															<-----All ND----->
			10-Jun-19	Not Tested															<-----All ND----->

Petroleum-Related/Other VOCs

WELL I.D.	SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
EMW-3	08-Mar-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	29-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	18-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	24-Mar-10													
	15-Mar-11													
	15-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	28-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	25-Mar-15													
	21-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	27-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	07-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	27-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	06-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	20-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	10-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
EMW-4	08-Mar-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	08-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	06-Feb-08													
	22-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	29-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	18-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	24-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	15-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Mar-12													
	22-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	28-Mar-14													
	24-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	18-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	24-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	06-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	21-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	27-Sep-18													
	06-Dec-18													
	20-Mar-19													
	10-Jun-19													

SVOCs

WELL I.D.	SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
EMW-3	08-Mar-07						<-----All ND----->						
	08-Oct-07						<-----Not Tested----->						
	21-May-08						<-----All ND----->						
	29-Sep-08						<-----All ND----->						
	16-Dec-08						<-----All ND----->						
	18-Mar-09						<-----All ND----->						
	24-Mar-10						<-----All ND----->						
	15-Mar-11						<-----All ND----->						
	15-Mar-12						<-----All ND----->						
	22-Mar-13						<-----All ND----->						
	28-Mar-14						<-----All ND----->						
	25-Mar-15						<-----All ND----->						
	21-Mar-16						<-----All ND----->						
	27-Mar-17						<-----All ND----->						
	21-Sep-17						<-----Not Tested----->						
	07-Dec-17						<-----Not Tested----->						
	21-Mar-18						<-----Not Tested----->						
	21-Jun-18						<-----Not Tested----->						
	27-Sep-18						<-----Not Tested----->						
	06-Dec-18						<-----Not Tested----->						
	20-Mar-19						<-----Not Tested----->						
	10-Jun-19						<-----Not Tested----->						
EMW-4	08-Mar-07						<-----All ND----->						
	08-Oct-07						<-----Not Tested----->						
	06-Feb-08						<-----Not Tested----->						
	22-May-08						<-----All ND----->						
	29-Sep-08						<-----All ND----->						
	16-Dec-08						<-----All ND----->						
	18-Mar-09						<-----All ND----->						
	24-Mar-10						<-----All ND----->						
	15-Mar-11						<-----All ND----->						
	16-Mar-12						<-----All ND----->						
	22-Mar-13						<-----All ND----->						
	28-Mar-14						<-----All ND----->						
	24-Mar-15						<-----All ND----->						
	18-Mar-16						<-----All ND----->						
	24-Mar-17						<-----All ND----->						
	21-Sep-17						<-----Not Tested----->						
	06-Dec-17						<-----Not Tested----->						
	21-Mar-18						<-----Not Tested----->						
	21-Jun-18						<-----Not Tested----->						
	27-Sep-18						<-----Not Tested----->						
	06-Dec-18						<-----Not Tested----->						
	20-Mar-19						<-----Not Tested----->						
	10-Jun-19						<-----Not Tested----->						

TABLE 1

***Cummulative -** GROUND WATER LABORATORY RESULTS SUMMARY*
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
EMW-4d	On-Site EAC	25-30	26-Mar-07	ND	ND														<-----All ND----->
			09-Oct-07	Not Tested															<-----All ND----->
			22-May-08	ND	ND														<-----All ND----->
			29-Sep-08	ND	ND														<-----All ND----->
			16-Dec-08	ND	ND														<-----All ND----->
			18-Mar-09	ND	ND														<-----All ND----->
			24-Mar-10	ND	ND														<-----All ND----->
			15-Mar-11	Not Tested															<-----All ND----->
			16-Mar-12	Not Tested		ND	0.64	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Mar-13	Not Tested															<-----All ND----->
			28-Mar-14	Not Tested															<-----All ND----->
			24-Mar-15	Not Tested															<-----All ND----->
			18-Mar-16	Not Tested															<-----All ND----->
			24-Mar-17	Not Tested															<-----All ND----->
EMW-4D47	On-Site EAC	42-47	16-Apr-07	ND	ND														<-----All ND----->
			06-Feb-08	Not Tested															<-----All ND----->
			21-May-08	ND	ND														<-----All ND----->
			29-Sep-08	ND	ND														<-----All ND----->
			16-Dec-08	ND	ND														<-----All ND----->
			18-Mar-09	ND	ND														<-----All ND----->
			24-Mar-10	ND	ND														<-----All ND----->
			15-Mar-11	Not Tested															<-----All ND----->
			16-Mar-12	Not Tested		ND	0.61	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Mar-13	Not Tested															<-----All ND----->
			28-Mar-14	Not Tested															<-----All ND----->
			24-Mar-15	Not Tested															<-----All ND----->
			18-Mar-16	Not Tested															<-----All ND----->
			24-Mar-17	Not Tested															<-----All ND----->
EMW-4D61	On-Site EAC	56-61	16-Apr-07	ND	ND														<-----All ND----->
			06-Feb-08	Not Tested															<-----All ND----->
			21-May-08	ND	ND														<-----All ND----->
			29-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	14.7	ND
			16-Dec-08	ND	ND														<-----All ND----->
			18-Mar-09	ND	ND														<-----All ND----->
			24-Mar-10	ND	ND														<-----All ND----->
			15-Mar-11	Not Tested															<-----All ND----->
			16-Mar-12	Not Tested		ND	0.67	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Mar-13	Not Tested															<-----All ND----->
			28-Mar-14	Not Tested															<-----All ND----->
			24-Mar-15	Not Tested															<-----All ND----->
			18-Mar-16	Not Tested															<-----All ND----->
			24-Mar-17	Not Tested															<-----All ND----->

WELL I.D.	SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
EMW-4d	26-Mar-07													
	09-Oct-07													
	22-May-08													
	29-Sep-08													
	16-Dec-08													
	18-Mar-09													
	24-Mar-10													
	15-Mar-11													
	16-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Mar-13													
	28-Mar-14													
	24-Mar-15													
	18-Mar-16													
	24-Mar-17													
EMW-4D47	16-Apr-07													
	06-Feb-08													
	21-May-08													
	29-Sep-08													
	16-Dec-08													
	18-Mar-09													
	24-Mar-10													
	15-Mar-11													
	16-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Mar-13													
	28-Mar-14													
	24-Mar-15													
	18-Mar-16													
	24-Mar-17													
EMW-4D61	16-Apr-07													
	06-Feb-08													
	21-May-08													
	29-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	16-Dec-08													
	18-Mar-09													
	24-Mar-10													
	15-Mar-11													
	16-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	22-Mar-13													
	28-Mar-14													
	24-Mar-15													
	18-Mar-16													
	24-Mar-17													

WELL I.D.	SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
EMW-4d	26-Mar-07						<-----All ND----->						
	09-Oct-07						<-----Not Tested----->						
	22-May-08						<-----All ND----->						
	29-Sep-08						<-----All ND----->						
	16-Dec-08						<-----All ND----->						
	18-Mar-09						<-----All ND----->						
	24-Mar-10						<-----All ND----->						
	15-Mar-11						<-----All ND----->						
	16-Mar-12						<-----All ND----->						
	22-Mar-13						<-----All ND----->						
	28-Mar-14						<-----All ND----->						
	24-Mar-15						<-----All ND----->						
	18-Mar-16						<-----All ND----->						
	24-Mar-17						<-----All ND----->						
EMW-4D47	16-Apr-07						<-----All ND----->						
	06-Feb-08						<-----Not Tested----->						
	21-May-08						<-----All ND----->						
	29-Sep-08						<-----All ND----->						
	16-Dec-08						<-----All ND----->						
	18-Mar-09						<-----All ND----->						
	24-Mar-10						<-----All ND----->						
	15-Mar-11						<-----All ND----->						
	16-Mar-12						<-----All ND----->						
	22-Mar-13						<-----All ND----->						
	28-Mar-14						<-----All ND----->						
	24-Mar-15						<-----All ND----->						
	18-Mar-16						<-----All ND----->						
	24-Mar-17						<-----All ND----->						
EMW-4D61	16-Apr-07						<-----All ND----->						
	06-Feb-08						<-----Not Tested----->						
	21-May-08	ND	0.13	**0.32**	0.3	ND	0.11	ND	ND	**0.1**	ND	ND	ND
	29-Sep-08						<-----All ND----->						
	16-Dec-08						<-----All ND----->						
	18-Mar-09						<-----All ND----->						
	24-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**6.2**
	15-Mar-11						<-----All ND----->						
	16-Mar-12						<-----All ND----->						
	22-Mar-13						<-----All ND----->						
	28-Mar-14						<-----All ND----->						
	24-Mar-15						<-----All ND----->						
	18-Mar-16						<-----All ND----->						
	24-Mar-17						<-----All ND----->						

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l) — TPHs and Chlorinated VOCs

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
EMW-5 (see Table 3 for more frequent "remediation monitoring" results)	On-Site EAC	3-13	12-Mar-07	ND	ND	**455**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			08-Oct-07	Not Tested		**206**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-May-08	ND	ND	**833 (694)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			29-Sep-08	ND	ND	**587**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Dec-08	ND	ND	**121**	ND	ND	ND	ND	ND	ND	8.1	ND	ND	ND	ND	ND	ND
			18-Mar-09	ND	ND	**209**	ND	ND	ND	ND	ND	ND	5.0	ND	ND	ND	ND	ND	ND
			24-Mar-10	ND	ND	**16.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			15-Mar-11	Not Tested															<-----All ND----->
			15-Mar-12	Not Tested		**25**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			22-Mar-13	Not Tested		**68**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			25-Mar-15	Not Tested		**15**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-16	Not Tested		**13**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			24-Mar-17	Not Tested															<-----All ND----->
			21-Sep-17	Not Tested		**9.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-17	Not Tested		**8.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Mar-18	Not Tested		**8.0 (8.7)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			21-Jun-18	Not Tested		**17**	ND	ND	ND	ND	ND	ND	ND	ND	ND	**6.0**	ND	ND	ND
			27-Sep-18	Not Tested		**23**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-18	Not Tested		**16**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			20-Mar-19	Not Tested		**16**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			10-Jun-19	Not Tested		**14**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Petroleum-Related/Other VOCs

SAMPLE DATE	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
12-Mar-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
08-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
29-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Mar-11													
15-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
25-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Mar-17													
21-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SVOCs

SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
12-Mar-07					<-----All ND----->							
08-Oct-07					<-----Not Tested----->							
22-May-08					<-----All ND----->							
29-Sep-08					<-----All ND----->							
15-Dec-08					<-----All ND----->							
18-Mar-09					<-----All ND----->							
24-Mar-10					<-----All ND----->							
15-Mar-11					<-----All ND----->							
15-Mar-12					<-----All ND----->							
22-Mar-13					<-----All ND----->							
25-Mar-15					<-----All ND----->							
21-Mar-16					<-----All ND----->							
24-Mar-17					<-----All ND----->							
21-Sep-17					<-----Not Tested----->							
06-Dec-17					<-----Not Tested----->							
21-Mar-18					<-----Not Tested----->							
21-Jun-18					<-----Not Tested----->							
27-Sep-18					<-----Not Tested----->							
06-Dec-18					<-----Not Tested----->							
20-Mar-19					<-----Not Tested----->							
10-Jun-19					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	CONSTITUENT (Results in ug/l) TPHs: Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
EMW-6 * (see Table 3 for more frequent "remediation monitoring" results)	On-Site EAC MESS	3-13	12-Mar-07	250	ND	**549**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			08-Oct-07	Not Tested		**957**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-May-08	ND	ND	**831**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			29-Sep-08	ND	ND	**370**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			15-Dec-08	ND	ND	**368**	ND	ND	ND	ND	ND	ND	7.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			18-Mar-09	ND	ND	**833 (531)**	ND	ND	ND	ND	ND	ND	ND (5.0)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			11-Jun-09	ND	ND	**574**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			21-Sep-09	ND	ND	**251**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			16-Dec-09	ND	ND	**79.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			24-Mar-10	ND	ND	**29.6 (26.3)**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			06-Jul-10	ND	ND	**10.3**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.41	**0.42**	0.44	0.62	0.64	**0.71**	ND	0.59	ND	ND	ND
			20-Sep-10	ND	ND	**8.4**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			07-Dec-10	ND	Not Tested	**8.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			15-Mar-11	Not Tested		**6.6**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			29-Jun-11	ND	Not Tested														<-----All ND----->																		<-----All ND----->							
			14-Sep-11	ND	Not Tested	**11.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			15-Dec-11	ND	Not Tested	**8.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			15-Mar-12	ND	Not Tested	4.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			13-Jun-12	Not Tested		**24**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			19-Sep-12	Not Tested		**7.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			11-Dec-12	Not Tested		**6.7**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**0.15**	ND	ND	ND	ND	ND
			22-Mar-13	Not Tested		**17**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			27-Jun-13	Not Tested		**22**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			25-Sep-13	Not Tested		**24**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			10-Dec-13	Not Tested		**27**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			27-Mar-14	Not Tested		**22**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			10-Jun-14	Not Tested		**25**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			12-Sep-14	Not Tested		**6.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			09-Dec-14	Not Tested		4.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			25-Mar-15	Not Tested		ND (2.3)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			23-Jun-15	Not Tested		ND (2.5)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND (0.42)	ND	ND	ND	ND	ND **(1.2)**	ND	ND	ND	ND	ND
			21-Sep-15	Not Tested		4.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			16-Dec-15	Not Tested		3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**12**					<-----All ND----->							
			21-Mar-16	Not Tested		1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**12**					<-----All ND----->							
			28-Jun-16	Not Tested		3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->							
			30-Sep-16	Not Tested		2.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			27-Dec-16	Not Tested		2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			24-Mar-17	Not Tested		2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Jul-17	Not Tested		3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***

GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA

IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
EMW-7 (see Table 3 for more frequent "remediation monitoring" results)	On-Site EAC	3-13	12-Mar-07	ND	ND	**33.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			09-Oct-07	Not Tested		**274**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			22-May-08	ND	ND														<-----All ND----->																			<-----All ND----->						
			29-Sep-08	ND	ND	**379**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.12	0.15	0.12	0.11	ND	ND	0.12	ND	ND	ND
			16-Dec-08	ND	ND	**276**	ND	ND	ND	ND	ND	ND	7.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			18-Mar-09	ND	ND	**253**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			24-Mar-10	ND	ND	**94.5**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			15-Mar-11	Not Tested															<-----All ND----->																			<-----All ND----->						
			16-Mar-12	Not Tested		2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			22-Mar-13	Not Tested															<-----All ND----->																			<-----All ND----->						
			28-Mar-14	Not Tested															<-----All ND----->																			<-----All ND----->						
			25-Mar-15	Not Tested		1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			18-Mar-16	Not Tested															<-----All ND----->																			<-----All ND----->						
			24-Mar-17	Not Tested															<-----All ND----->																			<-----All ND----->						
EMW-7d	On-Site EAC	25-30	26-Mar-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	11.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.13	ND	ND	ND	ND	ND	ND	ND	ND
			06-Feb-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	11.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			22-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.17	ND	ND	ND	ND	ND	ND	ND	ND
			29-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			16-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	11.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.14	ND	ND	ND	ND	ND	ND	ND	ND
			18-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	12.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			24-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.30	**0.46**	0.54	0.57	0.45	**0.14**	ND	0.38	ND	ND	ND
			15-Mar-11	Not Tested		ND	ND	ND	ND	ND	ND	ND	6.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			16-Mar-12	Not Tested															<-----All ND----->																			<-----All ND----->						
			22-Mar-13	Not Tested		ND	ND	ND	ND	ND	ND	ND	3.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			28-Mar-14	Not Tested		ND	ND	ND	ND	ND	ND	ND	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			25-Mar-15	Not Tested		ND	ND	ND	ND	ND	ND	ND	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			18-Mar-16	Not Tested		ND	ND	ND	ND	ND	ND	ND	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			24-Mar-17	Not Tested															<-----All ND----->																			<-----All ND----->						
			21-Sep-17	Not Tested		ND	ND	ND	ND	ND	ND	ND	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			06-Dec-17	Not Tested		ND	4.8 (ND)	ND	ND	ND	ND	ND	2.6 (2.7)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			21-Mar-18	Not Tested		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			21-Jun-18	Not Tested		ND	ND	ND	ND	ND	ND	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			27-Sep-18	Not Tested		ND	ND	ND	ND	ND	ND	ND	1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			06-Dec-18	Not Tested		ND	ND	ND	ND	ND	ND	ND	2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			20-Mar-19	Not Tested		ND	ND	ND	ND	ND	ND	ND	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			07-Jun-19	Not Tested		ND	ND	ND	ND	ND	ND	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						

TABLE 1

***Cummulative -** GROUND WATER LABORATORY RESULTS SUMMARY*
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
EMW-8	Off-Site EAC <u>VIS</u>	3.5-13.5	19-Mar-07	ND	ND														<-----All ND----->																		<-----All ND----->							
			10-Oct-07	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Feb-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-May-08	ND	ND														<-----All ND----->																		<-----All ND----->							
			24-Sep-08	ND	ND														<-----All ND----->																		<-----All ND----->							
			10-Dec-08	ND	ND														<-----All ND----->														ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**18.7**
			17-Mar-09	ND	ND														<-----All ND----->																		<-----All ND----->							
			17-Sep-09	ND	ND														<-----All ND----->																		<-----All ND----->							
			15-Dec-09	ND	ND														<-----All ND----->																		<-----All ND----->							
			22-Mar-10	ND	ND														<-----All ND----->																		<-----All ND----->							
			02-Jul-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Sep-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Dec-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-11	Not Tested															<-----All ND----->																		<-----All ND----->							
			27-Jun-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Dec-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Jun-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Sep-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Dec-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			25-Mar-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			24-Jun-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Dec-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			27-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Jun-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Sep-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Dec-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			24-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Jun-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Sep-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Dec-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Jun-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			28-Sep-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Dec-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			28-Jun-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Sep-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Dec-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Mar-18	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Jun-18	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			26-Sep-18	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Dec-18	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Mar-19	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Jun-19	Not Tested															<-----All ND----->																		<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)	Chlorinated VOCs: Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform
EMW-8i *	Off-Site EAC MESS	19-24	16-Apr-07	ND	ND	**29.6**	ND	ND	ND	ND	ND	ND	9.9	ND	ND	ND	ND	ND	ND
			10-Oct-07	Not Tested		**14**	ND	ND	ND	ND	ND	ND	19.8	ND	ND	ND	ND	ND	ND
			05-Feb-08	Not Tested		**11.2**	ND	ND	ND	ND	ND	ND	28.0	ND	ND	ND	ND	ND	ND
			16-May-08	ND	ND	**25.5**	ND	ND	ND	ND	ND	ND	9.3	ND	ND	ND	ND	ND	ND
			24-Sep-08	ND	ND	**14.8**	ND	ND	ND	ND	ND	ND	22.9	ND	ND	ND	ND	ND	ND
			10-Dec-08	ND	ND	**19.6**	**5.4**	ND	ND	ND	ND	ND	21.1	ND	ND	ND	ND	ND	ND
			17-Mar-09	ND	ND	**14.7 (7.9)**	ND	ND	ND	ND	ND	ND	9.9 (15.2)	ND	ND	ND	ND	ND	ND
			16-Jun-09	ND	ND	**33.5**	ND	ND	ND	ND	ND	ND	6.7	ND	ND	ND	ND	ND	ND
			17-Sep-09	ND	ND	**10.0**	ND	ND	ND	ND	ND	ND	18.9	ND	ND	ND	ND	ND	ND
			15-Dec-09	ND	ND	**11.9**	ND	ND	ND	ND	ND	ND	20.2	ND	ND	ND	ND	ND	ND
			22-Mar-10	ND	ND	**8.8**	ND	ND	ND	ND	ND	ND	16.8	ND	ND	ND	ND	ND	ND
			02-Jul-10	ND	ND	**9.6**	ND	ND	ND	ND	ND	ND	11.7	ND	ND	ND	ND	ND	ND
			16-Sep-10	ND	ND	**11.2**	ND	ND	ND	ND	ND	ND	17.0	ND	ND	ND	ND	ND	ND
			06-Dec-10	ND	Not Tested	**11.8**	ND	ND	ND	ND	ND	ND	20.0	ND	ND	ND	ND	ND	ND
			10-Mar-11	Not Tested		**13.4**	ND	ND	ND	ND	ND	ND	10.2	ND	ND	ND	ND	ND	ND
			27-Jun-11	ND	Not Tested	**10.0**	ND	ND	ND	ND	ND	ND	14.3	ND	ND	ND	ND	ND	ND
			13-Sep-11	220	Not Tested	**11.5**	ND	ND	ND	ND	ND	ND	18.0	ND	ND	ND	ND	ND	ND
			13-Dec-11	ND	Not Tested	**10.9**	ND	ND	ND	ND	ND	ND	19.9	ND	ND	ND	ND	ND	ND
			14-Mar-12	ND	Not Tested	**8.5**	ND	ND	ND	ND	ND	ND	13	ND	ND	ND	ND	ND	ND
			13-Jun-12	Not Tested		**11**	ND	ND	ND	ND	ND	ND	14	ND	ND	ND	ND	ND	ND
			18-Sep-12	Not Tested		**14**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			06-Dec-12	Not Tested		**14**	ND	ND	ND	ND	ND	ND	14	ND	ND	ND	ND	ND	ND
			25-Mar-13	Not Tested		**13 (14)**	ND	ND	ND	ND	ND	ND	13 (15)	ND	ND	ND	ND	ND	ND
			24-Jun-13	Not Tested		**11**	ND	ND	ND	ND	ND	ND	9.5	ND	ND	ND	ND	ND	ND
			24-Sep-13	Not Tested		**12**	ND	ND	ND	ND	ND	ND	11	ND	ND	ND	ND	ND	ND
			09-Dec-13	Not Tested		**12**	ND	ND	ND	ND	ND	ND	11	ND	ND	ND	ND	ND	ND
			27-Mar-14	Not Tested		**10**	ND	ND	ND	ND	ND	ND	10	ND	ND	ND	ND	ND	ND
			09-Jun-14	Not Tested		**11**	ND	ND	ND	ND	ND	ND	8.8	ND	ND	ND	ND	ND	ND
			11-Sep-14	Not Tested		**15**	ND	ND	ND	ND	ND	ND	10	ND	ND	ND	ND	ND	ND
			06-Dec-14	Not Tested		**12**	ND	ND	ND	ND	ND	ND	13	ND	ND	ND	ND	ND	ND
			24-Mar-15	Not Tested		**10**	ND	ND	ND	ND	ND	ND	9.7	ND	ND	ND	ND	ND	ND
			19-Jun-15	Not Tested		**11**	ND	ND	ND	ND	ND	ND	6.2	ND	ND	ND	ND	ND	ND
			17-Sep-15	Not Tested		**11**	ND	ND	ND	ND	ND	ND	9.8	ND	ND	ND	ND	ND	ND
			14-Dec-15	Not Tested		**10**	ND	ND	ND	ND	ND	ND	11	ND	ND	ND	ND	ND	ND
			15-Mar-16	Not Tested		**13**	ND	ND	ND	ND	ND	ND	8.2	ND	ND	ND	ND	ND	ND
			22-Jun-16	Not Tested		**11**	ND	ND	ND	ND	ND	ND	7.6	ND	ND	ND	ND	ND	ND
			28-Sep-16	Not Tested		**13**	ND	ND	ND	ND	ND	ND	10	ND	ND	ND	ND	ND	ND
			21-Dec-16	Not Tested		**11**	ND	ND	ND	ND	ND	ND	9.8	ND	ND	ND	ND	ND	ND
			21-Mar-17	Not Tested		**10 (11)**	ND	ND	ND	ND	ND	ND	7.5 (8.7)	ND	ND	ND	ND	ND	ND
			28-Jun-17	Not Tested		**11**	ND	ND	ND	ND	ND	ND	7.0	ND	ND	ND	ND	ND	ND
			20-Sep-17	Not Tested		**11**	ND	ND	ND	ND	ND	ND	8.9	ND	ND	ND	ND	ND	ND
			05-Dec-17	Not Tested		**11**	ND	ND	ND	ND	ND	ND	9.1	ND	ND	ND	ND	ND	ND
			19-Mar-18	Not Tested		**9.9**	ND	ND	ND	ND	ND	ND	7.9	ND	ND	ND	ND	ND	ND
			20-Jun-18	Not Tested		**12**	ND	ND	ND	ND	ND	ND	5.8	ND	ND	ND	ND	ND	ND
			26-Sep-18	Not Tested		**19**	ND	ND	ND	ND	ND	ND	5.5	ND	ND	ND	ND	ND	ND
			04-Dec-18	Not Tested		**14**	ND	ND	ND	ND	ND	ND	7.8	ND	ND	ND	ND	ND	ND
			14-Mar-19	Not Tested		**12**	ND	ND	ND	ND	ND	ND	6.0	ND	ND	ND	ND	ND	ND
			05-Jun-19	Not Tested		**13**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	Petroleum-Related/Other VOCs: Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
16-Apr-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Oct-07	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Feb-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Jun-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Sep-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Dec-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
02-Jul-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
16-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
10-Mar-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Jun-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Sep-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Dec-11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Mar-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
13-Jun-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
18-Sep-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
25-Mar-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Jun-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Sep-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Dec-13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
27-Mar-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
09-Jun-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.1
11-Sep-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
06-Dec-14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
24-Mar-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Jun-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
17-Sep-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Dec-15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
15-Mar-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
22-Jun-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
28-Sep-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Dec-16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
21-Mar-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
28-Jun-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Sep-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Dec-17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
19-Mar-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
20-Jun-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
26-Sep-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
04-Dec-18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
14-Mar-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
05-Jun-19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

SAMPLE DATE	SVOCs: Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
16-Apr-07					<-----All ND----->							
10-Oct-07					<-----Not Tested----->							
05-Feb-08					<-----Not Tested----->							
16-May-08					<-----All ND----->							
24-Sep-08					<-----All ND----->							
10-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**6.5**
17-Mar-09					<-----All ND----->							
16-Jun-09					<-----All ND----->							
17-Sep-09					<-----All ND----->							
15-Dec-09					<-----All ND----->							
22-Mar-10					<-----All ND----->							
02-Jul-10					<-----All ND----->							
16-Sep-10					<-----All ND----->							
06-Dec-10					<-----All ND----->							
10-Mar-11					<-----All ND----->							
27-Jun-11					<-----All ND----->							
13-Sep-11					<-----All ND----->							
13-Dec-11					<-----All ND----->							
14-Mar-12					<-----All ND----->							
13-Jun-12					<-----All ND----->							
18-Sep-12					<-----All ND----->							
06-Dec-12					<-----All ND----->							
25-Mar-13					<-----All ND----->							
24-Jun-13					<-----All ND----->							
24-Sep-13					<-----All ND----->							
09-Dec-13					<-----All ND----->							
27-Mar-14					<-----All ND----->							
09-Jun-14					<-----All ND----->							
11-Sep-14					<-----All ND----->							
06-Dec-14					<-----All ND----->							
24-Mar-15					<-----All ND----->							
19-Jun-15					<-----All ND----->							
17-Sep-15					<-----All ND----->							
14-Dec-15					<-----All ND----->							
15-Mar-16					<-----All ND----->							
22-Jun-16					<-----All ND----->							
28-Sep-16					<-----Not Tested----->							
21-Dec-16					<-----Not Tested----->							
21-Mar-17					<-----Not Tested----->							
28-Jun-17					<-----Not Tested----->							
20-Sep-17					<-----Not Tested----->							
05-Dec-17					<-----Not Tested----->							
19-Mar-18					<-----Not Tested----->							
20-Jun-18					<-----Not Tested----->							
26-Sep-18					<-----Not Tested----->							
04-Dec-18					<-----Not Tested----->							
14-Mar-19					<-----Not Tested----->							
05-Jun-19					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs: Gasoline Range Organics (GRO)	TPHs: Extended Range Organics (ERO)
EMW-8D45	Off-Site EAC	40-45	16-Apr-07	ND	ND
			05-Feb-08	Not Tested	
			16-May-08	ND	ND
			24-Sep-08	ND	ND
			10-Dec-08	ND	ND
			17-Mar-09	ND	ND
			22-Mar-10	ND	ND
			10-Mar-11	Not Tested	
			13-Mar-12	Not Tested	
			25-Mar-13	Not Tested	
			27-Mar-14	Not Tested	
			24-Mar-15	Not Tested	
			15-Mar-16	Not Tested	
			21-Mar-17	Not Tested	

Chlorinated VOCs / Petroleum-Related/Other VOCs

SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
16-Apr-07														<-----All ND----->													
05-Feb-08														<-----All ND----->													
16-May-08														<-----All ND----->													
24-Sep-08														<-----All ND----->													
10-Dec-08														<-----All ND----->													
17-Mar-09														<-----All ND----->													
22-Mar-10														<-----All ND----->													
10-Mar-11														<-----All ND----->													
13-Mar-12														<-----All ND----->													
25-Mar-13														<-----All ND----->													
27-Mar-14														<-----All ND----->													
24-Mar-15														<-----All ND----->													
15-Mar-16														<-----All ND----->													
21-Mar-17														<-----All ND----->													

SVOCs

SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
16-Apr-07					<-----All ND----->							
05-Feb-08					<-----Not Tested----->							
16-May-08					<-----All ND----->							
24-Sep-08					<-----All ND----->							
10-Dec-08					<-----All ND----->							
17-Mar-09					<-----All ND----->							
22-Mar-10					<-----All ND----->							
10-Mar-11					<-----All ND----->							
13-Mar-12					<-----All ND----->							
25-Mar-13					<-----All ND----->							
27-Mar-14					<-----All ND----->							
24-Mar-15					<-----All ND----->							
15-Mar-16					<-----All ND----->							
21-Mar-17					<-----All ND----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
EMW-9i	Off-Site EAC SENT	19-24	17-Apr-07	220	Not Tested	ND	ND	ND	ND	ND	ND	ND	15.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			11-Oct-07	Not Tested		ND	ND	ND	ND	ND	ND	ND	25	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			11-Jan-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	23.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-May-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	17.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			22-Sep-08	Not Tested		ND	ND	ND	ND	ND	ND	ND	19.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Dec-08	Not Tested		**5.2**	ND	ND	ND	ND	ND	ND	19.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Mar-09	Not Tested		ND	ND	ND	ND	ND	ND	ND	17.3 (15.4)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			10-Jun-09	Not Tested		ND	ND	ND	ND	ND	ND	ND	13.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Sep-09	Not Tested		ND	ND	ND	ND	ND	ND	ND	17.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Dec-09	Not Tested		ND	ND	ND	ND	ND	ND	ND	22	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			16-Mar-10	Not Tested		ND	ND	ND	ND	ND	ND	ND	17.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			28-Jun-10	Not Tested		ND	ND	ND	ND	ND	ND	ND	16.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			15-Sep-10	Not Tested		ND	ND	ND	ND	ND	ND	ND	18.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			03-Dec-10	Not Tested		ND	ND	ND	ND	ND	ND	ND	16.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Mar-11	Not Tested		ND	ND	ND	ND	ND	ND	ND	14.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			24-Jun-11	Not Tested		ND	ND	ND	ND	ND	ND	ND	14.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Sep-11	Not Tested		ND	ND	ND	ND	ND	ND	ND	19.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Dec-11	Not Tested		ND	ND	ND	ND	ND	ND	ND	12.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			08-Mar-12	Not Tested		2.9	ND	ND	ND	ND	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			11-Jun-12	Not Tested		3.6	ND	ND	ND	ND	ND	ND	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Sep-12	Not Tested		3.4	ND	ND	ND	ND	ND	ND	15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			06-Dec-12	Not Tested		4.0	ND	ND	ND	ND	ND	ND	13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Mar-13	Not Tested		3.4	ND	ND	ND	ND	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Jun-13	Not Tested		3.8	ND	ND	ND	ND	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			23-Sep-13	Not Tested		3.9	ND	ND	ND	ND	ND	ND	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Dec-13	Not Tested		4.1	ND	ND	ND	ND	ND	ND	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			20-Mar-14	Not Tested		3.6	ND	ND	ND	ND	ND	ND	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			09-Jun-14	Not Tested		3.3	ND	ND	ND	ND	ND	ND	10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			05-Sep-14	Not Tested		3.8	ND	ND	ND	ND	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			04-Dec-14	Not Tested		4.1	ND	ND	ND	ND	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			19-Mar-15	Not Tested		3.6	ND	ND	ND	ND	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			18-Jun-15	Not Tested		3.9	ND	ND	ND	ND	ND	ND	9.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Sep-15	Not Tested		4.0	ND	ND	ND	ND	ND	ND	13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			11-Dec-15	Not Tested		ND	ND	ND	ND	ND	ND	ND	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			14-Mar-16	Not Tested		3.4	ND	ND	ND	ND	ND	ND	10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			21-Jun-16	Not Tested		3.3	ND	ND	ND	ND	ND	ND	9.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			27-Sep-16	Not Tested		**5.5**	ND	ND	ND	ND	ND	ND	14.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			12-Dec-16	Not Tested		**5.7**	ND	ND	ND	ND	ND	ND	13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			13-Mar-17	Not Tested		4.0	ND	ND	ND	ND	ND	ND	9.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			28-Jun-17	Not Tested		4.6	ND	ND	ND	ND	ND	ND	9.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
EMW-9D46	Off-Site EAC SENT	40-45	17-Apr-07	ND	Not Tested														<-----All ND----->																		<-----Not Tested----->							
			11-Jan-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-May-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Sep-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Dec-08	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Jun-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Sep-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Dec-09	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Mar-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			01-Jul-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-Sep-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			03-Dec-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			26-Jun-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Dec-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			08-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Jun-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Dec-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Mar-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Jun-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			23-Sep-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Dec-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Jun-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Sep-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Dec-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Jun-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Sep-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Dec-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Jun-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			27-Sep-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			12-Dec-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Mar-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			28-Jun-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							

TABLE 1

Cummulative - GROUND WATER LABORATORY RESULTS SUMMARY
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	CONSTITUENT (Results in ug/l)																																										
				TPHs		Chlorinated VOCs													Petroleum-Related/Other VOCs												SVOCs																		
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
EMW-10	On-Site EAC BG	3-13	22-May-08	ND	ND													<-----All ND----->																												
			30-Sep-08	ND	ND													<-----All ND----->																												
			16-Dec-08	ND	ND	**10.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			09-Mar-09	ND	ND													<-----All ND----->																												
			09-Jun-09	ND	ND													<-----All ND----->																												
			14-Sep-09	ND	ND													<-----All ND----->																												
			07-Dec-09	ND	ND													<-----All ND----->																												
			15-Mar-10	ND	ND													<-----All ND----->																												
			29-Jun-10	ND	ND													<-----All ND----->																												
			20-Sep-10	ND	ND													<-----All ND----->																												
			30-Nov-10	ND	Not Tested													<-----All ND----->																												
			04-Mar-11	Not Tested														<-----All ND----->																												
			21-Jun-11	ND	Not Tested													<-----All ND----->																												
			08-Sep-11	ND	Not Tested													<-----All ND----->																												
			07-Dec-11	ND	Not Tested													<-----All ND----->																												
			05-Mar-12	ND	Not Tested	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			07-Jun-12	Not Tested		2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			12-Sep-12	Not Tested		4.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			04-Dec-12	Not Tested		2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			14-Mar-13	Not Tested		1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**17**	ND	ND	ND	ND	ND	ND	ND	ND	10	ND	ND
			19-Jun-13	Not Tested		3.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			19-Sep-13	Not Tested														<-----All ND----->																												
			03-Dec-13	Not Tested		2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			17-Mar-14	Not Tested		2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			04-Jun-14	Not Tested		1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			02-Sep-14	Not Tested		3.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			05-Dec-14	Not Tested		1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			18-Mar-15	Not Tested														<-----All ND----->																												
			24-Jun-15	Not Tested		1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			14-Sep-15	Not Tested		2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			07-Dec-15	Not Tested														<-----All ND----->																												
			16-Mar-16	Not Tested		1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			27-Jun-16	Not Tested		1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										
			29-Sep-16	Not Tested		1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->										
			28-Dec-16	Not Tested		1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->										
			28-Mar-17	Not Tested														<-----All ND----->																												
			05-Jul-17	Not Tested		1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->										

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

TPHs

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)
EMW-10d	On-Site EAC BG	24.5-29.5	22-May-08	ND	ND
			30-Sep-08	ND	ND
			16-Dec-08	ND	ND
			09-Mar-09	ND	ND
			09-Jun-09	ND	ND
			14-Sep-09	ND	ND
			07-Dec-09	ND	ND
			15-Mar-10	ND	ND
			29-Jun-10	ND	ND
			20-Sep-10	ND	ND
			30-Nov-10	ND	Not Tested
			04-Mar-11	Not Tested	
			21-Jun-11	ND	Not Tested
			08-Sep-11	ND	Not Tested
			07-Dec-11	ND	Not Tested
			05-Mar-12	ND	Not Tested
			07-Jun-12	Not Tested	
			12-Sep-12	Not Tested	
			04-Dec-12	Not Tested	
			14-Mar-13	Not Tested	
			19-Jun-13	Not Tested	
			19-Sep-13	Not Tested	
			03-Dec-13	Not Tested	
			17-Mar-14	Not Tested	
			04-Jun-14	Not Tested	
			02-Sep-14	Not Tested	
			05-Dec-14	Not Tested	
			18-Mar-15	Not Tested	
			24-Jun-15	Not Tested	
			14-Sep-15	Not Tested	
			07-Dec-15	Not Tested	
			16-Mar-16	Not Tested	
			27-Jun-16	Not Tested	
			29-Sep-16	Not Tested	
			28-Dec-16	Not Tested	
			28-Mar-17	Not Tested	
			05-Jul-17	Not Tested	

Chlorinated VOCs / Petroleum-Related/Other VOCs

SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene
22-May-08														<-----All ND----->													
30-Sep-08														<-----All ND----->													
16-Dec-08														<-----All ND----->													
09-Mar-09														<-----All ND----->													
09-Jun-09														<-----All ND----->													
14-Sep-09														<-----All ND----->													
07-Dec-09														<-----All ND----->													
15-Mar-10														<-----All ND----->													
29-Jun-10														<-----All ND----->													
20-Sep-10														<-----All ND----->													
30-Nov-10														<-----All ND----->													
04-Mar-11														<-----All ND----->													
21-Jun-11														<-----All ND----->													
08-Sep-11														<-----All ND----->													
07-Dec-11														<-----All ND----->													
05-Mar-12														<-----All ND----->													
07-Jun-12														<-----All ND----->													
12-Sep-12														<-----All ND----->													
04-Dec-12														<-----All ND----->													
14-Mar-13														<-----All ND----->													
19-Jun-13														<-----All ND----->													
19-Sep-13	2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
03-Dec-13														<-----All ND----->													
17-Mar-14														<-----All ND----->													
04-Jun-14														<-----All ND----->													
02-Sep-14														<-----All ND----->													
05-Dec-14														<-----All ND----->													
18-Mar-15														<-----All ND----->													
24-Jun-15														<-----All ND----->													
14-Sep-15														<-----All ND----->													
07-Dec-15														<-----All ND----->													
16-Mar-16														<-----All ND----->													
27-Jun-16														<-----All ND----->													
29-Sep-16														<-----All ND----->													
28-Dec-16														<-----All ND----->													
28-Mar-17														<-----All ND----->													
05-Jul-17														<-----All ND----->													

SVOCs

SAMPLE DATE	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
22-May-08					<-----All ND----->							
30-Sep-08					<-----All ND----->							
16-Dec-08					<-----All ND----->							
09-Mar-09					<-----All ND----->							
09-Jun-09					<-----All ND----->							
14-Sep-09					<-----All ND----->							
07-Dec-09					<-----All ND----->							
15-Mar-10					<-----All ND----->							
29-Jun-10					<-----All ND----->							
20-Sep-10					<-----All ND----->							
30-Nov-10					<-----All ND----->							
04-Mar-11					<-----All ND----->							
21-Jun-11					<-----All ND----->							
08-Sep-11					<-----All ND----->							
07-Dec-11	ND	0.14	0.12	0.14	0.14	ND	ND	ND	ND	ND	ND	ND
05-Mar-12					<-----All ND----->							
07-Jun-12					<-----All ND----->							
12-Sep-12					<-----All ND----->							
04-Dec-12					<-----All ND----->							
14-Mar-13	**60**	ND	ND	ND	ND	ND	ND	ND	ND	35	ND	ND
19-Jun-13					<-----All ND----->							
19-Sep-13					<-----All ND----->							
03-Dec-13					<-----All ND----->							
17-Mar-14					<-----All ND----->							
04-Jun-14					<-----All ND----->							
02-Sep-14					<-----All ND----->							
05-Dec-14					<-----All ND----->							
18-Mar-15					<-----All ND----->							
24-Jun-15					<-----All ND----->							
14-Sep-15					<-----All ND----->							
07-Dec-15					<-----All ND----->							
16-Mar-16					<-----All ND----->							
27-Jun-16					<-----All ND----->							
29-Sep-16					<-----Not Tested----->							
28-Dec-16					<-----Not Tested----->							
28-Mar-17					<-----Not Tested----->							
05-Jul-17					<-----Not Tested----->							

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
EMW-11s	Off-Site EAC VIS	3-13	16-May-08	ND	ND														<-----All ND----->																		<-----All ND----->							
			24-Sep-08	ND	ND														<-----All ND----->																		<-----All ND----->							
			10-Dec-08	ND	ND														<-----All ND----->																		<-----All ND----->							
			17-Mar-09	ND	ND														<-----All ND----->																		<-----All ND----->							
			17-Sep-09	ND	ND														<-----All ND----->																		<-----All ND----->							
			15-Dec-09	ND	ND														<-----All ND----->																		<-----All ND----->							
			22-Mar-10	ND	ND														<-----All ND----->																		<-----All ND----->							
			02-Jul-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			16-Sep-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Dec-10	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			10-Mar-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			27-Jun-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Sep-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Dec-11	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Mar-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			13-Jun-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			18-Sep-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Dec-12	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			25-Mar-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			26-Jun-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			24-Sep-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Dec-13	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			27-Mar-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			09-Jun-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			11-Sep-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			06-Dec-14	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			24-Mar-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Jun-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			17-Sep-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Dec-15	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			15-Mar-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			22-Jun-16	Not Tested															<-----All ND----->																		<-----All ND----->							
			28-Sep-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Dec-16	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			21-Mar-17	Not Tested		1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->							
			28-Jun-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Sep-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Dec-17	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			19-Mar-18	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			20-Jun-18	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			26-Sep-18	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			04-Dec-18	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			14-Mar-19	Not Tested															<-----All ND----->																		<-----Not Tested----->							
			05-Jun-19	Not Tested															<-----All ND-----> <--All FD-1 ND--->																		<-----Not Tested----->							

TABLE 1

Cummulative - GROUND WATER LABORATORY RESULTS SUMMARY
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	CONSTITUENT (Results in ug/l)																																						
				TPHs		Chlorinated VOCs													Petroleum-Related/Other VOCs												SVOCs														
				Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
EMW-11i	Off-Site EAC POC	21-26	16-May-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	17.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			24-Sep-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	25.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			10-Dec-08	ND	ND	ND	ND	ND	ND	ND	ND	ND	22.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			17-Mar-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	13.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			16-Jun-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	21.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			17-Sep-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	19.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.13	0.19	0.16	**0.19**	ND	0.18	ND	ND	ND
			15-Dec-09	ND	ND	ND	ND	ND	ND	ND	ND	ND	16.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			22-Mar-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	16.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			02-Jul-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	13.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			16-Sep-10	ND	ND	ND	ND	ND	ND	ND	ND	ND	15.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			06-Dec-10	ND	Not Tested	ND	ND	ND	ND	ND	ND	ND	18.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			10-Mar-11	Not Tested		ND	ND	ND	ND	ND	ND	ND	15.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			27-Jun-11	ND	Not Tested	ND	ND	ND	ND	ND	ND	ND	14.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			13-Sep-11	ND	Not Tested	ND	ND	ND	ND	ND	ND	ND	16.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			13-Dec-11	ND	Not Tested	ND	ND	ND	ND	ND	ND	ND	18.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			13-Mar-12	ND	Not Tested														<-----All ND----->																<-----All ND----->								
			13-Jun-12	Not Tested		ND	ND	ND	ND	ND	ND	ND	15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			18-Sep-12	Not Tested		1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			06-Dec-12	Not Tested		1.0	ND	ND	ND	ND	ND	ND	13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			25-Mar-13	Not Tested		ND	ND	ND	ND	ND	ND	ND	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			26-Jun-13	Not Tested		1.8	ND	ND	ND	ND	ND	ND	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			24-Sep-13	Not Tested		1.4	ND	ND	ND	ND	ND	ND	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			09-Dec-13	Not Tested		1.3	ND	ND	ND	ND	ND	ND	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			27-Mar-14	Not Tested		ND	ND	ND	ND	ND	ND	ND	9.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			09-Jun-14	Not Tested		1.4	ND	ND	ND	ND	ND	ND	8.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3.0					<-----All ND----->								
			11-Sep-14	Not Tested		1.4	ND	ND	ND	ND	ND	ND	10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			06-Dec-14	Not Tested		1.4	ND	ND	ND	ND	ND	ND	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			24-Mar-15	Not Tested		ND	ND	ND	ND	ND	ND	ND	9.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			19-Jun-15	Not Tested		1.2	ND	ND	ND	ND	ND	ND	7.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	2.4					<-----All ND----->								
			17-Sep-15	Not Tested		1.4	ND	ND	ND	ND	ND	ND	9.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	2.4					<-----All ND----->								
			14-Dec-15	Not Tested		1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			15-Mar-16	Not Tested		ND	ND	ND	ND	ND	ND	ND	8.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----All ND----->								
			22-Jun-16	Not Tested		1.4	ND	ND	ND	ND	ND	ND	7.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								
			28-Sep-16	Not Tested		1.7	ND	ND	ND	ND	ND	ND	9.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								
			21-Dec-16	Not Tested		ND	ND	ND	ND	ND	ND	ND	9.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								
			21-Mar-17	Not Tested		ND	ND	ND	ND	ND	ND	ND	6.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								
			28-Jun-17	Not Tested		1.5	ND	ND	ND	ND	ND	ND	8.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								
			20-Sep-17	Not Tested		1.3	ND	ND	ND	ND	ND	ND	7.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								
			05-Dec-17	Not Tested		1.5	ND	ND	ND	ND	ND	ND	7.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								
			19-Mar-18	Not Tested		1.4	ND	ND	ND	ND	ND	ND	8.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								
			20-Jun-18	Not Tested		1.4	ND	ND	ND	ND	ND	ND	6.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								
			26-Sep-18	Not Tested		3.0	ND	ND	ND	ND	ND	ND	6.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								
			04-Dec-18	Not Tested		2.1	ND	ND	ND	ND	ND	ND	7.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								
			14-Mar-19	Not Tested		1.2	ND	ND	ND	ND	ND	ND	7.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								
			05-Jun-19	Not Tested		1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND					<-----Not Tested----->								

TABLE 1

***Cummulative -* GROUND WATER LABORATORY RESULTS SUMMARY**

GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA

IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

CONSTITUENT (Results in ug/l)

				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate
EMW-11D48	Off-Site EAC	43-48	16-May-08	ND	ND														<-----All ND----->																			<-----All ND----->						
			24-Sep-08	ND	ND														<-----All ND----->																			<-----All ND----->						
			10-Dec-08	ND	ND														<-----All ND----->														ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	**29.5**
			17-Mar-09	ND	ND														<-----All ND----->																			<-----All ND----->						
			22-Mar-10	ND	120														<-----All ND----->																			<-----All ND----->						
			10-Mar-11	Not Tested															<-----All ND----->																			<-----All ND----->						
			13-Mar-12	Not Tested															<-----All ND----->																			<-----All ND----->						
			25-Mar-13	Not Tested															<-----All ND----->																			<-----All ND----->						
			27-Mar-14	Not Tested															<-----All ND----->																			<-----All ND----->						
			24-Mar-15	Not Tested															<-----All ND----->																			<-----All ND----->						
			15-Mar-16	Not Tested															<-----All ND----->																			<-----All ND----->						
			21-Mar-17	Not Tested															<-----All ND----->																			<-----All ND----->						
EMWGP-40 (see Table 3 for more frequent "remediation monitoring" results)	On-Site EAC	3-13	24-Mar-10	ND	ND	**358**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			15-Mar-11	Not Tested		**30.2**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			16-Mar-12	Not Tested		**190**	0.63	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			22-Mar-13	Not Tested		**660**	4.3	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			28-Mar-14	Not Tested		**150**	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			25-Mar-15	Not Tested		**50**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			21-Mar-16	Not Tested		**7.9**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			27-Mar-17	Not Tested		**7.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			27-Mar-17	Not Tested		**7.1**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----All ND----->						
			21-Sep-17	Not Tested		**17**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			06-Dec-17	Not Tested		**20**	0.51	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			21-Mar-18	Not Tested		**21**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			21-Jun-18	Not Tested		**130**	3.7	ND	ND	ND	ND	ND	ND	ND	ND	**5.8**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			27-Sep-18	Not Tested		**48**	0.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			06-Dec-18	Not Tested		**29**	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			20-Mar-19	Not Tested		**59**	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
			10-Jun-19	Not Tested		**82**	2.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND						<-----Not Tested----->						
EMWGP-40i (see Table 3 for more frequent "remediation monitoring" results)	On-Site EAC	19-24	24-Mar-10	ND	ND														<-----All ND----->														ND	0.38	**0.42**	0.38	0.54	0.45	**0.42**	ND	0.42	ND	ND	ND
			15-Mar-11	Not Tested															<-----All ND----->																			<-----All ND----->						
			16-Mar-12	Not Tested															<-----All ND----->																			<-----All ND----->						
			22-Mar-13	Not Tested															<-----All ND----->																			<-----All ND----->						
			28-Mar-14	Not Tested															<-----All ND----->																			<-----All ND----->						
			25-Mar-15	Not Tested															<-----All ND----->																			<-----All ND----->						
			21-Mar-16	Not Tested															<-----All ND----->																			<-----All ND----->						
			27-Mar-17	Not Tested															<-----All ND----->																			<-----All ND----->						
IDEM			R D C L s----->	1,100	260	5.0	5.0	70	100	7.0	2.0	6.9	200	990	62	5.0	5.0	1,300	80	5.0	700	1,000	10,000	16	16	-----	-----	830	-----	310	100	8.3	8.3	1.2	0.2	1.2	12	-----	0.12	1,500	1.2	730	2,700	6.0
			I D C L s----->	14,000	2,500	55	31	1,000	2,000	5,100	4.0	110	29,000	10,000	990	380	22	10,000	1,000	52	10,000	8,200	20,000	5,100	5,100	-----	-----	10,000	-----	4,100	20,000	2,000	2,000	3.9	0.39	3.9	39	-----	0.39	4,100	3.9	2,000	2,700	200

Notes: The laboratory may have diluted some samples (samples with elevated concentrations), which may have "masked" low level concentrations of other COCs.
ND = Not Detected at or above adjusted reporting limit. WAC = Western Area of Concern. EAC = Eastern Area of Concern. Wells MW-30s and MW-30i not sampled during March 2009 due to high water.
IDEM RISC = Indiana Department of Environmental Management Risk Integrated System of Closure.
RDCLs = Residential Default Closure Levels. IDCLs = Industrial Default Closure Levels. ----- = No RISC Closure Level is Available.
VOCs = Volatile Organic Compounds. SVOCs = Semi-Volatile Organic Compounds. TPHs = Total Petroleum Hydrocarbons.
GRO = Gasoline Range Organics. ERO = Extended Range Organics. ug/l = micrograms per liter.
MESS = Messenger Well near centerline of plume. POC = Perimeter of Compliance Well near border of plume (as defined by RDCLs). VIS = Vapor Intrusion Screening well (see Table 3 for comparison to vapor intrusion screening levels).
SENT = Sentinnel Well located beyond downgradient edge of plume. BG = Background Well. C/L = Well located near centerline of impacted area (downgradient of source area).
* = Trend Graph of specific contaminant concentrations over time has also been constructed for well (see appendices).
Bold & Yellow highlighted results indicate concentration exceeds the IDEM RISC residential default closure level (RDCL).
Bold, Underlined, & Pink highlighted results indicate concentration exceeds the IDEM RISC industrial default closure level (IDCL).
Cells that have two sets of numbers indicates field duplicate result (##). J = Estimated concentration above the adjusted method detection limit and below the adjusted reporting limit
Bis(2-Ethylhexy)phthalate was detected above the RDCL in monitoring well MW-18i during the June 2011 sampling event. The laboratory analytical report qualified bis(2-ethylhexy)phthalate in MW-18i as a possible laboratory contaminant (not present in method blank).
Methylene Chloride was detected above the IDCL in monitoring wells MW-4i, MW-12, and MW-18i. The laboratory analytical report qualified methylene chloride in MW-4i and MW-12 as a common laboratory contaminant and could not confirm the result (sample collected March 2011).
N-nitroso-di-n-propylamine was detected in FD-4 (collected from monitoring well MW-3s) at a concentration of 10.7 ug/l, which exceeds both the RDCL and IDCL of 0.12 ug/l and 0.41 ug/l, respectively. This marks the first time this SVOC constituent has been detected (sample collected March 2011).
Acetone was detected in monitoring well MW-3s at a concentration of 6.0 ug/l, below both the RDCL and IDCL of 6,900 ug/l and 92,000 ug/l, respectively. This marks the first time this VOC constituent has been detected (sample collected March 2012).
Acetone was detected in monitoring wells MW-23D46, MW-29s, MW-31s, MW-32s, MW-34s, MW-36i, MW-49i, EMW-9i, and EMW-9D46 at concentrations ranging from 5.2 ug/l to 12 ug/l, below both the RDCL and IDCL of 6,900 ug/l and 92,000 ug/l, respectively (samples collected June 2012).
Acetone was detected in monitoring wells MW-11, MW-29s, MW-43D47, MW-46D48, EMW-9D46 at concentrations ranging from 5.0 ug/l to 7.4 ug/l, below both the RDCL and IDCL of 6,900 ug/l and 92,000 ug/l, respectively (samples collected September 2012).
Acetone was detected in monitoring wells MW-5, MW-14s, MW-26i, MW-27i, MW-33i, and MW-42D40 at concentrations ranging from 5.0 ug/l to 74 ug/l, below both the RDCL and IDCL of 6,900 ug/l and 92,000 ug/l, respectively (samples collected March 2013).
Acetone was detected in monitoring wells MW-4i, MW-11, MW-18i, MW-26i, and MW-33i at concentrations ranging from 5.6 ug/l to 45 ug/l, below both the RDCL and IDCL of 6,900 ug/l and 92,000 ug/l, respectively (samples collected June 2013).
Acetone was detected in monitoring wells MW-1s MW-38s at concentrations of 5.1 ug/l and 8.1 ug/l, respectively, below both the RDCL and IDCL of 6,900 ug/l and 92,000 ug/l, respectively (samples collected March 2014).
Acetone was detected in monitoring wells MW-1D, MW-4s, MW-16, MW-17s, MW-41i, MW-41D48, MW-43i, MW-46D48, and a Trip Blank at concentrations ranging from 5.1 ug/l to 18 ug/l, below both the RDCL and IDCL of 6,900 ug/l and 92,000 ug/l, respectively (samples collected June 2015).
Acetone was detected in monitoring wells MW-29s and MW-30v at concentrations of 9.5 ug/l and 5.6 ug/l, respectively, below both the RDCL and IDCL of 6,900 ug/l and 92,000 ug/l, respectively (samples collected December 2015).
Acetone was detected in monitoring wells MW-9s, MW-13 and MW-48s at concentrations of 8.7 ug/l, 6.0 ug/l and 12 ug/l, respectively, below both the RDCL and IDCL of 6,900 ug/l and 92,000 ug/l, respectively (samples collected March 2016).
Acetone was detected in monitoring wells MW-1s, MW-44i, MW-46i, MW-46d48, and MW-47i at concentrations of 6.3 ug/l, 6.2 ug/l, 5.7 ug/l, 19 ug/l, and 5.2 ug/l, respectively, below both the RDCL and IDCL of 6,900 ug/l and 92,000 ug/l, respectively (samples collected December 2016).
Acetone was detected in monitoring wells MW-4D47, MW-30v, MW-32D50, MW-32i, MW-33s, MW-33i, MW-43i, MW-44D46, MW-46D48, and MW-47D49 at concentrations of 5.3 ug/l, 7.8 ug/l, 11 ug/l, 6.0 ug/l, 10 ug/l, 7.8 ug/l, 5.1 ug/l, 5.6 ug/l, 6.2 ug/l, and 6.1 ug/l respectively, below both the RDCL of 6,900 ug/l and IDCL of 92,000 ug/l (samples collected March 2017).

TABLE 1

Cummulative - ***GROUND WATER LABORATORY RESULTS SUMMARY***
GEOCEL - 2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601 - Quarterly and/or Annual Data Through June 2019

				CONSTITUENT (Results in ug/l)																																								
				TPHs		Chlorinated VOCs														Petroleum-Related/Other VOCs													SVOCs											
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Gasoline Range Organics (GRO)	Extended Range Organics (ERO)	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE	1,1-DCE	Vinyl Chloride (VC)	1,1,1,2-Tetrachloroethane	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Chloroethane	Methylene Chloride	Carbon Tetrachloride	Carbon Disulfide	Chloroform	Benzene	Ethylbenzene	Toluene	Xylenes (total)	1,2,4-Trimethylbenzene (TMB)	1,3,5-Trimethylbenzene (TMB)	sec-Butylbenzene	tert-Butylbenzene	Isopropylbenzene	p-Isopropyltoluene	n-Propylbenzene	Styrene	Naphthalene	Naphthalene	Benzo(a)anthracene	Benzo(a)pyrene	Benzo(b)fluoranthene	Benzo(k)fluoranthene	Benzo(g,h,i)perylene	Dibenz(a,h)anthracene	Fluoranthene	Indeno(1,2,3-cd)pyrene	2,4-Dimethylphenol	Butylbenzylphthalate	Bis(2-ethylhexyl) phthalate

Acetone was detected in monitoring wells MW-1D, MW-5, MW-19i, MW-29s, MW-33S, MW-36D49, MW-40i, MW-41i, MW-47i, MW-47D49, and EMW-6 at concentrations of 37 ug/l, 68 ug/l, 6.4 ug/l, 5.4 ug/l, 34 ug/l, 7.0 ug/l, 8.5 ug/l, 8.8 ug/l, 9.9 ug/l, 9.4 ug/l, and 6.5 ug/l respectively, below both the RDCL of 6,900 ug/l and IDCL of 92,000 ug/l (samples collected June 2017).
Acetone was detected in monitoring well EMW-3 at a concentration of 6.0 ug/l, below both the RDCL of 6,900 ug/l and IDCL of 92,000 ug/l (samples collected June 2018).
Acetone was detected in monitoring wells MW-26i, MW-29i, and MW-41i at concentration of 6.9 ug/l, 6.0 ug/l, and 6.1 ug/l respectively, below both the RDCL of 6,900 ug/l and IDCL of 92,000 ug/l (samples collected September 2018).
3&4 Methylphenol was detected in monitoirng well MW-11 at a concentration of 3.1 ug/l, below both the RDCL and IDCL of 180 ug/l and 510 ug/l, respectively. This marks the first time this VOC constituent has been detected (sample collected June 2012).
3&4 Methylphenol was detected in monitoring well MW-4i and MW-18i at concentrations of 41 ug/l and 10 ug/l, respectively, below both the RDCL and IDCL of 180 ug/l and 510 ug/l, respectively (samples collected June 2013).
3&4 Methylphenol was detected in monitoring well EMW-11i at a concentration of 13 ug/l, below both the RDCL and IDCL of 180 ug/l and 510 ug/l, respectively (sample collected June 2015).
2-Butanone (MEK) was detected in monitoring well MW-4i at a concentration of 20 ug/l, below both the RDCL and IDCL of 8,400 ug/l and 61,000 ug/l, respectively. This marks the first time this VOC constituent has been detected (sample collected September 2012).
2-Butanone (MEK) was detected in monitoring wells MW-26i and MW-33i at a concentrations of 38 ug/l and 8.5 ug/l, respectively, below both the RDCL and IDCL of 8,400 ug/l and 61,000 ug/l, respectively (samples collected March 2013).
2-Butanone (MEK) was detected in monitoring wells MW-4i and MW-26i at a concentrations of 130 ug/l and 17 ug/l, respectively, below both the RDCL and IDCL of 8,400 ug/l and 61,000 ug/l, respectively (samples collected June 2013).
2-Butanone (MEK) was detected in monitoring well MW-5 at a concentration of 7.9 ug/l, below both the RDCL and IDCL of 8,400 ug/l and 61,000 ug/l, respectively (samples collected September 2017).
2-Butanone (MEK) was detected in monitoring well EMW-11s at a concentration of 9.9 ug/l, below both the RDCL and IDCL of 8,400 ug/l and 61,000 ug/l, respectively (samples collected December 2017).
Chrysene was detected in monitoring well MW-13 at a concentrations of 0.63 ug/l and 2.6 ug/l, below both the RDCL and IDCL of 120 ug/l and 390 ug/l, respectively (samples collected March 2014 & September 2015).
Chrysene was detected in monitoring well MW-4i at a concentrations of 0.78 ug/l, below both the RDCL and IDCL of 120 ug/l and 390 ug/l, respectively (sample collected March 2015).
Chrysene was detected in Field Duplicate sample FD-4 (collected from monitoring well EMW-6) at a concentrations of 0.51 ug/l, below both the RDCL and IDCL of 120 ug/l and 390 ug/l, respectively (sample collected June 2015).
2-Methyphenol and Bis(2-chloroethoxy)methane were detected in monitoring well MW-3s at concentrations of 4.4 ug/l and 1.8 ug/l, respectively, below both the RDCL and IDCL of 1,800 ug/l and 5,100 ug/l, respectively (sample collected March 2014).
2-Methyphenol was detected in monitoring wells EMW-8i and EMW-11i at concentrations of 8.7 ug/l and 17 ug/l, respectively, below both the RDCL and IDCL of 1,800 ug/l and 5,100 ug/l, respectively (samples collected June 2015).
2-Methynaphthalene was detected in monitoring wells EMW-8i and EMW-11i at concentrations of 1.6 ug/l and 1.2 ug/l, respectively, below both the RDCL and IDCL of 31 ug/l and 410 ug/l, respectively (samples collected June 2014).
Methylene chloride was detected in monitoring wells MW-1s, MW-9s, MW-9D, MW-14D, MW-15, MW-19i,MW-23D46, MW-24i, MW-34s, and MW-48s. The laboratory analytical report qualified methylene chloride as a common laboratory contaminant and could not confirm the results (samples collected December 2014).
Methylene chloride was detected in monitoring wells MW-38s and MW-38D48. The laboratory analytical report qualified methylene chloride as a common laboratory contaminant and could not confirm the results (samples collected March 2015).
Methylene chloride was detected in monitoring wells EMW-4, EMW-7, and and a Trip Blank sample. The laboratory analytical report qualified methylene chloride as a common laboratory contaminant and could not confirm the results (samples collected December 2015).
Methylene chloride was detected in monitoring wells MW-5 and EMW-6. The laboratory analytical report qualified methylene chloride as a common laboratory contaminant and could not confirm the results (samples collected June 2017).
Methylene chloride was detected in monitoring wells EMW-3, EMW-5, MW-7, MW-11, MW-15, and EMWGP-40. The laboratory analytical report qualified it as a common laboratory contaminant and could not confirm the results (samples collected June 2018).
Phenol was detected in monitoring wells MW-18i, EMW-8i, and EMW-11i at concentrations of 5.1 ug/l, 120 ug/l, and 240 ug/l, respectively, below both the RDCL and IDCL of 11,000 ug/l and 31,000 ug/l, respectively (samples collected June 2015).
Bromodichloromethane was detected in monitoring well MW-38s at a concentration of 4.0 ug/l, below both the RDCL of 80 ug/l (sample collected September 2015).
1,1,2-Trichloroethane was detected in monitoring well MW-8s at a concentration of 1.7 ug/l, below both the RDCL of 50 ug/l.
Phenanthrene was detected in monitoring well MW-4i at a concentration of 1.2 ug/l, below both the RDCL of 23 ug/l.
Phenanthrene was detected in monitoring well MW-13 at a concentration of 1.5 ug/l, below both the RDCL and IDCL of 23 ug/l (September 2015).
Pyrene was detected in monitoring well MW-4i at a concentration of 1.7 ug/l, below both the RDCL 3,100 ug/l.
Pyrene was detected in monitoring well MW-13 at a concentration of 4.0 ug/l, below both the RDCL and IDCL of 3,100 ug/l (September 2015).
Diethyl phthalate was detected in monitoring well EMW-10 at a concentration of 8.3 ug/l, below both the RDCL and IDCL of 29,000 ug/l and 82,000 ug/l, respectively (September 2015).
Bromomethane was detected in monitoring well MW-48s at a concentration of 2.3 ug/l, below RDCL of 7.5 ug/l (March 2016).
The laboratory diluted the SVOC sample for monitoring well MW-4i (sample collected June 2012), resulting in reporting limits above some RDCLs and IDCLs. MW-4i has not historically reported SVOC concentrations above the RDCLs or IDCLs.
Monitoring well EMW-5 was not sampled during the March 2014 quarterly sampling event due to an obstruction preventing well access.
Hexane was detected in monitoring well MW-1s at a concentration of 1.3 ug/l, below both the RDCL and IDCL of 540 ug/l and 9,500 ug/l, respectively (December 2016)
Hexane was detected in monitoring wells MW-5, MW-7, EMW-4, EMW-5, EMW-7d, and EMW-GP40 at concentrations below both the RDCL and IDCL of 540 ug/l and 9,500 ug/l, respectively (December 2017).
Bromomethane was detected in monitoring wells MW-29d43, MW-29i, MW-29s, and MW-30v at a concentration of 2.2 ug/l, 4.0 ug/l, 4.0 ug/l, and 2.3 ug/l, resepectively, and below both the RDCL of 11 ug/l and IDCL of 140 ug/l (March 2017).
Chloromethane was detected in monitoring wells MW-29d43, MW-29i, MW-29s, and MW-30v at a concentration of 2.2 ug/l, 4.0 ug/l, 4.0 ug/l, and 2.3 ug/l, resepectively (March 2017).
Iodomethane was detected in monitoring well MW-30v at a concentration of 2.7 ug/l (March 2017).
2-Butanone (MEK) was detected in monitoring wells EMW-7D, EMW-4, MW-7 and, MW-11 at concentrations below both the RDCL and IDCL of 8,400 ug/l and 61,000 ug/l, respectively (samples collected March 2018).
Bromodichloromethane and chloroform were detected in monitoring well EMW-8 at concentrations below both the RDCLs and IDCLs for each constituent (samples collected June 2018).
Sample MW-18i collected in the June 2019 event was outside the required pH criteria when verified by the laboratory and corrective action was not possible

TABLE 2 - VAPOR INTRUSION GROUND WATER SCREENING MONITORING WELLS
LABORATORY RESULTS SUMMARY
GEOCEL - IDEM VRP #6070601 - June 2019 Event

				LOCATION		VOLATILE ORGANIC COMPOUNDS (VOCs - ug/l)										
WELL I.D.	**LOCATION**	**SCREENED INTERVAL (ft)**	**SAMPLE DATE**	**Approx. Distance from Structure (feet)**	**Type of Structure**	**Tetrachloroethylene (PERC)**	**Trichloroethylene (TCE)**	**cis-1,2-DCE**	**trans-1,2-DCE***	**1,1-DCE**	**Vinyl Chloride (VC)**	**1,1,1-Trichloroethane (TCA)**	**1,1-Dichloroethane (DCA)**	**Ethylbenzene***	**Toluene***	**Xylenes (total)***
MW-30v	Off-Site WAC	2-7	17-Mar-10	**140**	Residential	ND	ND	503	17.9	ND	**2.7**	ND	22.9	ND	ND	ND
			30-Jun-10			ND	ND	343	11.5	ND	ND	ND	18.2	ND	ND	ND
			03-Sep-10			ND	ND	578	27.2	ND	ND	ND	33.7	ND	ND	ND
			01-Dec-10			ND	ND	494	23.1	ND	ND	ND	29.2	ND	ND	ND
			07-Mar-11			ND	ND	353	16.8	ND	ND	ND	24.3	ND	ND	ND
			22-Jun-11			ND	ND	564	18.4	ND	ND	ND	27.1	ND	ND	ND
			09-Sep-11			ND	ND	363	18.5	ND	ND	ND	25.8	ND	ND	ND
			08-Dec-11			ND	ND	371	23.6	ND	**2.4**	ND	29.8	ND	ND	ND
			07-Mar-12			ND	ND	390	15.0	1.5	1.6	ND	21.0	ND	ND	ND
			08-Jun-12			ND	ND	390	16	1.8	**2.3**	ND	22	ND	ND	ND
			13-Sep-12			ND	ND	430	22	2.4	**3.6**	ND	26	ND	ND	ND
			05-Dec-12			ND	ND	340	16	1.8	**2.7**	ND	19	ND	ND	ND
			14-Mar-13			ND	ND	260	13	1.4	1.8	ND	19	ND	ND	ND
			20-Jun-13			ND	ND	280	14	1.5	**2.1**	ND	16	ND	ND	ND
			29-Sep-13			ND	ND	330	17	1.9	**3.3**	ND	23	ND	ND	ND
			04-Dec-13			ND	ND	250	14	1.3	**28**	ND	19	ND	ND	ND
			18-Mar-14			ND	ND	190	9.7	1.1	**30**	ND	13	ND	ND	ND
			05-Jun-14			ND	ND	250	13	1.3	**53**	ND	17	ND	ND	ND
			04-Sep-14			ND	ND	290	16	1.5	**53**	ND	23	ND	ND	ND
			03-Dec-14			ND	ND	230	13	1.3	**60**	ND	17	ND	ND	ND
			17-Mar-15			ND	ND	170	11	1.1	**67**	ND	14	ND	ND	ND
			17-Jun-15			ND	ND	110	10	ND	**27**	ND	12	ND	ND	ND
			15-Sep-15			ND	ND	190	13	ND	**40**	ND	20	ND	ND	ND
			08-Mar-15			ND	ND	150	12	1.1	**39**	ND	16	ND	ND	ND
			09-Mar-16			ND	ND	110	8.8	ND	**31**	ND	14	ND	ND	ND
			20-Jun-16			ND	ND	160	12	ND	**45**	ND	18	ND	ND	ND
			26-Sep-16			ND	ND	230	16	1.5	**27**	ND	22	ND	ND	ND
			07-Dec-16			ND	ND	190	14	1.4	**16**	ND	13	ND	ND	ND
			07-Mar-17			ND	ND	170	13	1.4	**19**	ND	15	ND	ND	ND
			29-Jun-17			ND	ND	190	14	1.8	**21**	ND	16	ND	ND	ND
			21-Sep-17			ND	ND	180	14	1.7	**34**	ND	16	ND	ND	ND
			04-Dec-17			ND	ND	150	10	1.2	**30**	ND	15	ND	ND	ND
			25-Mar-18			<----- Not Sampled ----->										
			19-Jun-18			<----- Not Sampled ----->										
			25-Sep-18			ND	ND	160	10	1.4	**16**	ND	19	ND	ND	ND
			04-Dec-18			ND	ND	120	7.7	1.2	**22**	ND	18	ND	ND	ND
			18-Mar-19			ND	ND	98	5.8	ND	**21**	ND	12	ND	ND	ND
			04-Jun-19			<----- Not Sampled ----->										

TABLE 2 - VAPOR INTRUSION GROUND WATER SCREENING MONITORING WELLS
LABORATORY RESULTS SUMMARY
GEOCEL - IDEM VRP #6070601 - June 2019 Event

				LOCATION		VOLATILE ORGANIC COMPOUNDS (VOCs - ug/l)										
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Approx. Distance from Structure (feet)	Type of Structure	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE*	1,1-DCE	Vinyl Chloride (VC)	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Ethylbenzene*	Toluene*	Xylenes (total)*
MW-31s	Off-Site WAC	3.5-13.5	23-Jul-07	141	Residential	ND	**9.4**	66	ND	ND	ND	12.6	ND	ND	ND	ND
			12-Oct-07			ND	6.6	70.6	ND	ND	ND	11.1	ND	ND	ND	ND
			09-Jan-08							<-----All ND----->						
			13-May-08							<-----All ND----->						
			19-Sep-08							<-----All ND----->						
			04-Dec-08			ND	ND	11.2	ND	ND	ND	ND	ND	ND	ND	ND
			12-Mar-09							<-----All ND----->						
			16-Sep-09							<-----All ND----->						
			08-Dec-09							<-----All ND----->						
			18-Mar-10							<-----All ND----->						
			30-Jun-10			ND	ND	5.4	ND	ND	ND	ND	ND	ND	ND	ND
			03-Sep-10			ND	ND	10.4	ND	ND	ND	ND	ND	ND	ND	ND
			02-Dec-10							<-----All ND----->						
			08-Mar-11			ND	ND	24.6	ND	ND	ND	6.7	ND	ND	ND	ND
			23-Jun-11							<-----All ND----->						
			12-Sep-11			ND	ND	10.7	ND	ND	ND	ND	ND	ND	ND	ND
			09-Dec-11			ND	ND	12.6	ND	ND	ND	ND	ND	ND	ND	ND
			07-Mar-12			ND	1.7	3.1	ND	ND	ND	ND	ND	ND	ND	ND
			11-Jun-12			ND	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND
			13-Sep-12			1.0	2.9	9.4	ND	ND	ND	ND	ND	ND	ND	ND
			05-Dec-12			2.3	8.8	17	ND	ND	ND	3.5	ND	ND	ND	ND
			18-Mar-13			2.6	5.3	19	ND	ND	ND	1.6	ND	ND	ND	ND
			20-Jun-13			2.4	3.1	13	ND	ND	ND	ND	ND	ND	ND	ND
			04-Dec-13			4.8	4.2	27	ND	ND	ND	1.3	ND	ND	ND	ND
			20-Mar-14							<-----All ND----->						
			05-Jun-14			3.6	3.4	22	ND	ND	**2.1**	1.4	ND	ND	ND	ND
			04-Sep-14			7.1	7.6	41	1.4	ND	ND	3.1	2.2	ND	ND	ND
			03-Dec-14			5.6	5.0	9.3	ND	ND	ND	1.4	ND	ND	ND	ND
			17-Mar-15			ND	0.96	1.6	ND	ND	ND	ND	ND	ND	ND	ND
			17-Jun-15			3.1	1.5	4.3	ND	ND	ND	ND	ND	ND	ND	ND
			16-Sep-15			4.5	5.1	27	ND	ND	**2.3**	ND	3.6	ND	ND	ND
			10-Dec-15			5.6	3.9	27	ND	ND	ND	ND	2.8	ND	ND	ND
			10-Mar-16			1.3	1.1	23	ND	ND	1.2	ND	1.2	ND	ND	ND
			20-Jun-16			2.5	1.6	20	ND	ND	0.6	ND	2.2	ND	ND	ND
			26-Sep-16			2.2	0.88	30	ND	ND	**3.3**	ND	2.4	ND	ND	ND
			09-Dec-16			1.6	0.57	21	ND	ND	1.5	ND	ND	ND	ND	ND
			13-Mar-17			1.2	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND
			27-Jun-17			1.2	0.67	3.1	ND	ND	ND	ND	ND	ND	ND	ND
			19-Sep-17			1.4	ND	18	ND	ND	**4.0**	ND	1.9	ND	ND	ND
			04-Dec-17			ND	ND	13	ND	ND	**6.9**	ND	ND	ND	ND	ND
			21-Mar-18			ND	ND	1.4	ND	ND	ND	ND	ND	ND	ND	ND
			19-Jun-18			ND	ND	2.0	ND	ND	ND	ND	ND	ND	ND	ND
			25-Sep-18			1.1	0.67	7.6	ND	ND	1.3	ND	1.1	ND	ND	ND
			04-Dec-18			ND	ND	13	ND	ND	ND	ND	1.4	ND	ND	ND
			18-Mar-19			ND	ND	3.4	ND	ND	ND	ND	ND	ND	ND	ND
			04-Jun-19			ND	ND	4.2	ND	ND	ND	ND	ND	ND	ND	ND

TABLE 2 - VAPOR INTRUSION GROUND WATER SCREENING MONITORING WELLS
LABORATORY RESULTS SUMMARY
GEOCEL - IDEM VRP #6070601 - June 2019 Event

				LOCATION		VOLATILE ORGANIC COMPOUNDS (VOCs - ug/l)										
WELL I.D.	LOCATION	SCREENED INTERVAL (ft)	SAMPLE DATE	Approx. Distance from Structure (feet)	Type of Structure	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-DCE	trans-1,2-DCE*	1,1-DCE	Vinyl Chloride (VC)	1,1,1-Trichloroethane (TCA)	1,1-Dichloroethane (DCA)	Ethylbenzene*	Toluene*	Xylenes (total)*
EMW-8	Off-Site EAC	3.5-13.5	19-Mar-07	32	Industrial					<-----All ND----->						
			10-Oct-07							<-----All ND----->						
			05-Feb-08							<-----All ND----->						
			16-May-08							<-----All ND----->						
			24-Sep-08							<-----All ND----->						
			10-Dec-08							<-----All ND----->						
			17-Mar-09							<-----All ND----->						
			17-Sep-09							<-----All ND----->						
			15-Dec-09							<-----All ND----->						
			22-Mar-10							<-----All ND----->						
			02-Jul-10							<-----All ND----->						
			16-Sep-10							<-----All ND----->						
			06-Dec-10							<-----All ND----->						
			10-Mar-11							<-----All ND----->						
			27-Jun-11							<-----All ND----->						
			13-Sep-11							<-----All ND----->						
			13-Dec-11							<-----All ND----->						
			14-Mar-12							<-----All ND----->						
			13-Jun-12							<-----All ND----->						
			18-Sep-12							<-----All ND----->						
			06-Dec-12							<-----All ND----->						
			25-Mar-13							<-----All ND----->						
			24-Jun-13							<-----All ND----->						
			24-Sep-13							<-----All ND----->						
			09-Dec-13							<-----All ND----->						
			27-Mar-14							<-----All ND----->						
			09-Jun-14							<-----All ND----->						
			11-Sep-14							<-----All ND----->						
			06-Dec-14							<-----All ND----->						
			24-Mar-15							<-----All ND----->						
			19-Jun-15							<-----All ND----->						
			17-Sep-15							<-----All ND----->						
			14-Dec-15							<-----All ND----->						
			15-Mar-16							<-----All ND----->						
			22-Jun-16							<-----All ND----->						
			28-Sep-16							<-----All ND----->						
			21-Dec-16							<-----All ND----->						
			21-Mar-17							<-----All ND----->						
			28-Jun-17							<-----All ND----->						
			20-Sep-17							<-----All ND----->						
			05-Dec-17							<-----All ND----->						
			19-Mar-18							<-----All ND----->						
			20-Jun-18							<-----All ND----->						
			26-Sep-18							<-----All ND----->						
			04-Dec-18							<-----All ND----->						
			14-Mar-19							<-----All ND----->						
			05-Jun-19							<-----All ND----->						

TABLE 2 - VAPOR INTRUSION GROUND WATER SCREENING MONITORING WELLS
LABORATORY RESULTS SUMMARY
GEOCEL - IDEM VRP #6070601 - June 2019 Event

				LOCATION		VOLATILE ORGANIC COMPOUNDS (VOCs - ug/l)										
WELL I.D.	**LOCATION**	**SCREENED INTERVAL (ft)**	**SAMPLE DATE**	**Approx. Distance from Structure (feet)**	**Type of Structure**	**Tetrachloroethylene (PERC)**	**Trichloroethylene (TCE)**	**cis-1,2-DCE**	**trans-1,2-DCE***	**1,1-DCE**	**Vinyl Chloride (VC)**	**1,1,1-Trichloroethane (TCA)**	**1,1-Dichloroethane (DCA)**	**Ethylbenzene***	**Toluene***	**Xylenes (total)***
EMW-11s	Off-Site EAC	3-13	16-May-08	**55**	Industrial					<-----All ND----->						
			24-Sep-08							<-----All ND----->						
			10-Dec-08							<-----All ND----->						
			17-Mar-09							<-----All ND----->						
			17-Sep-09							<-----All ND----->						
			15-Dec-09							<-----All ND----->						
			22-Mar-10							<-----All ND----->						
			02-Jul-10							<-----All ND----->						
			16-Sep-10							<-----All ND----->						
			06-Dec-10							<-----All ND----->						
			10-Mar-11							<-----All ND----->						
			27-Jun-11							<-----All ND----->						
			13-Sep-11							<-----All ND----->						
			13-Dec-11							<-----All ND----->						
			13-Mar-12							<-----All ND----->						
			13-Jun-12							<-----All ND----->						
			18-Sep-12							<-----All ND----->						
			06-Dec-12							<-----All ND----->						
			25-Mar-13							<-----All ND----->						
			26-Jun-13							<-----All ND----->						
			24-Sep-13							<-----All ND----->						
			09-Dec-13							<-----All ND----->						
			27-Mar-14							<-----All ND----->						
			09-Jun-14							<-----All ND----->						
			11-Sep-14							<-----All ND----->						
			06-Dec-14							<-----All ND----->						
			24-Mar-15							<-----All ND----->						
			19-Jun-15							<-----All ND----->						
			17-Sep-15							<-----All ND----->						
			14-Dec-15							<-----All ND----->						
			15-Mar-16							<-----All ND----->						
			22-Jun-16							<-----All ND----->						
			28-Sep-16							<-----All ND----->						
			21-Dec-16							<-----All ND----->						
			21-Mar-17			1.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
			28-Jun-17							<-----All ND----->						
			20-Sep-17							<-----All ND----->						
			05-Dec-17							<-----All ND----->						
			19-Mar-18							<-----All ND----->						
			20-Jun-18							<-----All ND----->						
			26-Sep-18							<-----All ND----->						
			04-Dec-18							<-----All ND----->						
			14-Mar-19							<-----All ND----->						
			05-Jun-19							<-----All ND----->						
IDEM			RCG VEGWSLs	**Residential**		110	9.1	NA	270	300	2.1	13,000	130	62	37,000	660
				Commercial		470	38	NA	1,100	1,300	35	54,000	550	310	150,000	2,900

Notes: Only wells sampled during June 2019 shown. See previous reports.
ug/l = micrograms per liter. Only detections of VOCs are shown.
ND = Not Detected at or above adjusted reporting limit. WAC = Western Area of Concern. EAC = Eastern Area of Concern.
IDEM RCG = Indiana Department of Environmental Management Remediation Closure Guide. NA = No VGWSL or Indoor Air SLs Available.
VEGWSLs = Vapor Exposure Ground Water Screening Levels (* indicates calculated based on Indoor Air SLs assuming a temp. of 12.5°C and an attenuation factor of 0.001).
Bold & Yellow highlighted results indicate concentration exceeds the IDEM RCG residential screening level (RSL).
Bold, Underlined, & Pink highlighted results indicate concentration exceeds the IDEM RCG commercial screening level (CSL).
Cells that have two sets of numbers indicates field duplicate result (##).

TABLE 3 - EAC AS/SVE SYSTEM MONITORING - GROUND WATER RESULTS
GEOCEL CORPORATION - VRP #6070601 - Through June 2019

SAMPLE I.D.	SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-Dichloroethylene (cis-DCE)
Pre-Remediation Monitoring	18-May-09	**426**	**5.4**	28.1
	28-May-09	**3,800**	**34**	**287**
	4-Jun-09	**4,170**	**39.6**	**279**
	11-Jun-09	**2,380**	**26.4**	**151**
	1-Jul-09	**4,430**	ND	**109**
	5-Aug-09	**1,350**	ND	ND
	21-Sep-09	**458**	ND	ND
	28-Oct-09	**95.2**	ND	ND
	24-Nov-09	**157**	ND	ND
	16-Dec-09	**236**	ND	ND
	21-Jan-10	**114**	ND	ND
	24-Mar-10	**48.3**	ND	ND
1st Active AS/SVE ~ 2 years	20-May-10	**45.0**	ND	ND
	6-Jul-10	**107**	ND	ND
	5-Aug-10	**59.5**	ND	ND
	20-Sep-10	**60.3**	ND	ND
	7-Dec-10	**29.2**	ND	ND
	31-Jan-11	**29.1**	ND	ND
	15-Mar-11	**13.2**	ND	ND
	21-Apr-11	**7.6**	ND	ND
	29-Jun-11	**12.8**	ND	ND
	14-Sep-11	**32.9**	ND	ND
EMW-1	15-Dec-11	**12.4**	ND	ND
	15-Mar-12	**19**	ND	ND
	14-Jun-12	**33**	ND	ND
	19-Sep-12	**35**	ND	ND
1st Rebound Monitoring ~3 years	11-Dec-12	**18**	ND	ND
	22-Mar-13	**110**	ND	ND
	27-Jun-13	**130**	ND	ND
	25-Sep-13	**92**	ND	ND
	10-Dec-13	**33**	ND	ND
	28-Mar-14	**9.9**	ND	ND
	10-Jun-14	**180**	ND	ND
	12-Sep-14	**8.1**	ND	ND
	9-Dec-14	**8.3**	ND	ND
	25-Mar-15	3.7	ND	ND
2nd Active AS/SVE	24-Jun-15	**6.8**	ND	ND
	21-Sep-15	**11**	ND	ND
	16-Dec-15	2.2	ND	ND
	21-Mar-16	2.5	ND	ND
	28-Jun-16	3.2	ND	ND
	3-Oct-16	**6.1**	ND	ND
2nd Rebound Monitoring ~2.5 years	28-Dec-16	4.9	ND	ND
	28-Mar-17	**5.1**	ND	ND
	3-Jul-17	**6.5**	ND	ND

TABLE 3 - EAC AS/SVE SYSTEM MONITORING - GROUND WATER RESULTS
GEOCEL CORPORATION - VRP #6070601 - Through June 2019

SAMPLE I.D.	SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-Dichloroethylene (cis-DCE)
Pre-Remediation Monitoring	18-May-09	**640**	ND	ND
	28-May-09	**8,250**	**20.4**	**152**
	4-Jun-09	**6,870**	**14.3**	**101**
	11-Jun-09	**1,500**	**13.6**	6.9
1st Active AS/SVE ~ 2 years	1-Jul-09	**2,740**	ND	ND
	5-Aug-09	**566**	ND	ND
	21-Sep-09	**214**	ND	ND
	28-Oct-09	**67.7**	ND	ND
	24-Nov-09	**188**	ND	ND
	16-Dec-09	**69.4**	ND	ND
	21-Jan-10	**127**	ND	ND
	24-Mar-10	**47.3**	ND	ND
	20-May-10	**80.7**	ND	ND
	2-Jul-10	**240**	ND	ND
	5-Aug-10	**49.9**	ND	ND
	20-Sep-10	**26.4**	ND	ND
	7-Dec-10	**13.4**	ND	ND
	31-Jan-11	**6.2**	ND	ND
	15-Mar-11	ND	ND	ND
	21-Apr-11	**8.8**	ND	ND
	29-Jun-11	**10.4**	ND	ND
EMW-2	14-Sep-11	**6.3**	ND	ND
	15-Dec-11	**9.8**	ND	ND
	16-Mar-12	**21**	ND	4.8
	13-Jun-12	**30**	ND	ND
	19-Sep-12	**23**	ND	ND
1st Rebound Monitoring ~3 years	11-Dec-12	**9.6**	ND	ND
	22-Mar-13	**120**	1.3	6.9
	27-Jun-13	**98**	0.54	ND
	25-Sep-13	**29**	0.54	ND
	10-Dec-13	**23**	ND	ND
	28-Mar-14	**13**	ND	ND
	10-Jun-14	**260**	3.1	5.1
	12-Sep-14	**5.4**	ND	ND
	9-Dec-14	1.3	ND	ND
	25-Mar-15	1.3	ND	ND
2nd Active AS/SVE ~2 years	23-Jun-15	1.4	ND	ND
	21-Sep-15	2.8	ND	ND
	16-Dec-15	3.3	ND	ND
	21-Mar-16	3.4	ND	ND
	28-Jun-16	4.0	ND	ND
	30-Sep-16	4.9	ND	ND
2nd Rebound Monitoring ~2.5 years	28-Dec-16	**6.5**	ND	ND
	27-Mar-17	4.1	ND	ND
	5-Jul-17	**6.9**	ND	ND

TABLE 3 - EAC AS/SVE SYSTEM MONITORING - GROUND WATER RESULTS
GEOCEL CORPORATION - VRP #6070601 - Through June 2019

SAMPLE I.D.	SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-Dichloroethylene (cis-DCE)
Pre-Remediation Monitoring	18-May-09	**14.7**	ND	ND
	28-May-09	**6.9**	ND	ND
	4-Jun-09	**66.5**	ND	5.8
	11-Jun-09	ND	ND	ND
	1-Jul-09	**104**	ND	5.6
	5-Aug-09	**10.1**	ND	ND
1st Active AS/SVE ~ 2 years	21-Sep-09	ND	ND	ND
	28-Oct-09	ND	ND	ND
	24-Nov-09	ND	ND	ND
	16-Dec-09	ND	ND	ND
	21-Jan-10	ND	ND	ND
	24-Mar-10	ND	ND	ND
	20-May-10	ND	ND	ND
	2-Jul-10	ND	ND	ND
	5-Aug-10	ND	ND	ND
	20-Sep-10	ND	ND	ND
	7-Dec-10	ND	ND	ND
	31-Jan-11	ND	ND	ND
	15-Mar-11	ND	ND	ND
	21-Apr-11	ND	ND	ND
	29-Jun-11	ND	ND	ND
	14-Sep-11	ND	ND	ND
EMW-2d	15-Dec-11	**6.2**	ND	5.5
	16-Mar-12	ND	ND	ND
	13-Jun-12	ND	ND	ND
	19-Sep-12	ND	ND	ND
1st Rebound Monitoring ~3 years	11-Dec-12	ND	ND	ND
	22-Mar-13	ND	ND	ND
	27-Jun-13	ND	ND	ND
	25-Sep-13	ND	ND	ND
	10-Dec-13	ND	ND	ND
	28-Mar-14	ND	ND	ND
	10-Jun-14	ND	ND	ND
	12-Sep-14	ND	ND	ND
	9-Dec-14	ND	ND	ND
	25-Mar-15	ND	ND	ND
2nd Active AS/SVE	23-Jun-15	ND	ND	ND
	21-Sep-15	ND	ND	ND
	16-Dec-15	ND	ND	ND
	21-Mar-16	ND	ND	ND
	28-Jun-16	ND	ND	ND
	30-Sep-16	ND	ND	ND
2nd Rebound Monitoring ~2.5 years	28-Dec-16	ND	ND	ND
	27-Mar-17	ND	ND	ND
	5-Jul-17	ND	ND	ND

TABLE 3 - EAC AS/SVE SYSTEM MONITORING - GROUND WATER RESULTS
GEOCEL CORPORATION - VRP #6070601 - Through June 2019

SAMPLE I.D.	SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-Dichloroethylene (cis-DCE)
Pre-Remediation Monitoring	18-May-09	**280**	ND	ND
	28-May-09	**362**	ND	ND
	4-Jun-09	**153**	ND	ND
	11-Jun-09	**65.2**	ND	ND
	1-Jul-09	**65.6**	ND	ND
	5-Aug-09	**164**	ND	ND
	21-Sep-09	**136**	ND	ND
	28-Oct-09	**143**	ND	ND
	24-Nov-09	**23.8**	ND	ND
	16-Dec-09	ND	ND	ND
	21-Jan-10	ND	ND	ND
	24-Mar-10	ND	ND	ND
	20-May-10	ND	ND	ND
	6-Jul-10	ND	ND	ND
1st Active AS/SVE ~ 2 years	5-Aug-10	ND	ND	ND
	20-Sep-10	ND	ND	ND
	7-Dec-10	ND	ND	ND
	31-Jan-11	**40.5**	ND	ND
	15-Mar-11	ND	ND	ND
	22-Apr-11	ND	ND	ND
	29-Jun-11	ND	ND	ND
	14-Sep-11	**73.2**	ND	ND
	15-Dec-11	**73.0**	ND	ND
	15-Mar-12	**39**	ND	ND
	14-Jun-12	**59**	ND	ND
	19-Sep-12	**66**	ND	ND
EMW-3	7-Dec-12	**48**	ND	ND
	22-Mar-13	**36**	ND	ND
1st Rebound Monitoring ~3 years	27-Jun-13	**53**	ND	ND
	25-Sep-13	**76**	ND	ND
	10-Dec-13	**46**	ND	ND
	28-Mar-14	**33**	ND	ND
	10-Jun-14	**39**	ND	ND
	12-Sep-14	ND	ND	ND
	9-Dec-14	ND	ND	ND
	25-Mar-15	ND	ND	ND
2nd Active AS/SVE	23-Jun-15	ND	ND	ND
	21-Sep-15	**7.3**	ND	ND
	16-Dec-15	2.6	ND	ND
	21-Mar-16	3.1	ND	ND
	28-Jun-16	4.7	ND	ND
	3-Oct-16	**6.5**	ND	ND
	27-Dec-16	**6.3**	ND	ND
	27-Mar-17	**8.0**	ND	ND
	3-Jul-17	**12**	ND	ND
2nd Rebound Monitoring ~2.5 years	21-Sep-17	**9.5**	ND	ND
	7-Dec-17	**9.0**	ND	ND
	21-Mar-18	**6.4**	ND	ND
	21-Jun-18	**9.2**	ND	ND
	27-Sep-18	**13**	ND	ND
	6-Dec-18	**8.3**	ND	ND
	20-Mar-19	**5.1**	ND	ND
	10-Jun-19	**8.2**	ND	ND

TABLE 3 - EAC AS/SVE SYSTEM MONITORING - GROUND WATER RESULTS
GEOCEL CORPORATION - VRP #6070601 - Through June 2019

SAMPLE I.D.	SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-Dichloroethylene (cis-DCE)
	18-May-09	**29.9**	ND	ND
	28-May-09	ND	ND	ND
	4-Jun-09	**27.8**	ND	ND
Pre-Remediation Monitoring	11-Jun-09	ND	ND	ND
	1-Jul-09	**5,070**	ND	ND
	5-Aug-09	**5,490**	ND	ND
	21-Sep-09	**50.2**	ND	ND
	28-Oct-09	**567**	ND	ND
	24-Nov-09	**915**	ND	ND
	16-Dec-09	**529**	ND	ND
	21-Jan-10	**1,110**	ND	ND
	24-Mar-10	**628**	ND	ND
	20-May-10	ND	ND	ND
	6-Jul-10	**78.3**	ND	ND
1st Active AS/SVE ~ 2 years	5-Aug-10	**14.7**	ND	ND
	20-Sep-10	**2,900**	ND	ND
	7-Dec-10	**1,450**	ND	ND
	31-Jan-11	**940**	ND	ND
	15-Mar-11	**7.5**	ND	ND
	22-Apr-11	ND	ND	ND
	29-Jun-11	ND	ND	ND
	14-Sep-11	**1,240**	ND	ND
	15-Dec-11	ND	ND	ND
	16-Mar-12	ND	ND	ND
	13-Jun-12	**46**	ND	ND
	19-Sep-12	**870**	ND	ND
EMW-4	7-Dec-12	**140**	ND	ND
	22-Mar-13	1.8	ND	ND
1st Rebound Monitoring ~3 years	27-Jun-13	ND	ND	ND
	25-Sep-13	**170**	ND	ND
	10-Dec-13	**290**	ND	ND
	28-Mar-14	ND	ND	ND
	10-Jun-14	ND	ND	ND
	12-Sep-14	**6.4**	ND	ND
	9-Dec-14	**25**	ND	ND
	24-Mar-15	**26**	ND	ND
2nd Active AS/SVE ~2 years	23-Jun-15	**5.6**	ND	ND
	21-Sep-15	ND	ND	ND
	15-Dec-15	**160**	ND	ND
	18-Mar-16	**5.4**	ND	ND
	28-Jun-16	ND	ND	ND
	30-Sep-16	2.6	ND	ND
	28-Dec-16	ND	ND	ND
	24-Mar-17	1.6	ND	ND
	3-Jul-17	1.1	ND	ND
	21-Sep-17	**82**	ND	ND
2nd Rebound Monitoring ~2.5 years	6-Dec-17	**17**	ND	ND
	21-Mar-18	**52**	ND	ND
	21-Jun-18	ND	ND	ND
	27-Sep-18	ND	ND	ND
	6-Dec-18	ND	ND	ND
	20-Mar-19	ND	ND	ND
	10-Jun-19	ND	ND	ND

TABLE 3 - EAC AS/SVE SYSTEM MONITORING - GROUND WATER RESULTS
GEOCEL CORPORATION - VRP #6070601 - Through June 2019

SAMPLE I.D.	SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-Dichloroethylene (cis-DCE)
Pre-Remediation Monitoring	19-May-09	**216**	ND	ND
	28-May-09	**690**	ND	ND
	4-Jun-09	**678**	ND	ND
	11-Jun-09	**493**	ND	ND
	1-Jul-09	**624**	ND	ND
	5-Aug-09	**2,500**	**10.1**	37.9
	21-Sep-09	**130**	ND	ND
	28-Oct-09	**19.7**	ND	ND
	24-Nov-09	**16.7**	ND	ND
	16-Dec-09	**19.8**	ND	ND
	21-Jan-10	**13.7**	ND	ND
	24-Mar-10	**16.5**	ND	ND
	20-May-10	ND	ND	ND
	6-Jul-10	ND	ND	ND
1st Active AS/SVE ~ 2 years	5-Aug-10	**6.6**	ND	ND
	20-Sep-10	**24.4**	ND	ND
	7-Dec-10	**15.9**	ND	ND
	31-Jan-11	**16.1**	ND	ND
	15-Mar-11	ND	ND	ND
	22-Apr-11	ND	ND	ND
	29-Jun-11	ND	ND	ND
	14-Sep-11	**11.0**	ND	ND
	15-Dec-11	**14.3**	ND	ND
	15-Mar-12	**25**	ND	ND
	13-Jun-12	**89**	1.5	ND
EMW-5	19-Sep-12	**15**	ND	ND
	7-Dec-12	**11**	ND	ND
1st Rebound Monitoring ~3 years	22-Mar-13	**68**	ND	ND
	27-Jun-13	**130**	0.9	ND
	25-Sep-13	**22**	ND	ND
	9-Dec-13	**16**	ND	ND
	10-Jun-14	**100**	0.66	ND
	12-Sep-14	**13**	ND	ND
	9-Dec-14	**16**	ND	ND
	25-Mar-15	**15**	ND	ND
2nd Active AS/SVE ~2 years	23-Jun-15	3.8	ND	ND
	21-Sep-15	3.1	ND	ND
	16-Dec-15	**20**	ND	ND
	21-Mar-16	**13**	ND	ND
	28-Jun-16	3.9	ND	ND
	30-Sep-16	2.6	ND	ND
	28-Dec-16	**5.7**	ND	ND
	24-Mar-17	ND	ND	ND
	3-Jul-17	**5.2**	ND	ND
2nd Rebound Monitoring ~2.5 years	21-Sep-17	**9.6**	ND	ND
	6-Dec-17	**8.4**	ND	ND
	21-Mar-18	**8.0**	ND	ND
	21-Jun-18	**17**	ND	ND
	27-Sep-18	**23**	ND	ND
	6-Dec-18	**16**	ND	ND
	20-Mar-19	**16**	ND	ND
	10-Jun-19	**14**	ND	ND

TABLE 3 - EAC AS/SVE SYSTEM MONITORING - GROUND WATER RESULTS
GEOCEL CORPORATION - VRP #6070601 - Through June 2019

SAMPLE I.D.	SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-Dichloroethylene (cis-DCE)
Pre-Remediation Monitoring	19-May-09	**274**	ND	ND
	28-May-09	**744**	ND	ND
	4-Jun-09	**542**	ND	ND
	11-Jun-09	**836**	ND	ND
	1-Jul-09	**574**	ND	ND
	5-Aug-09	**223**	ND	ND
	21-Sep-09	**251**	ND	ND
	28-Oct-09	**83.3**	ND	ND
	24-Nov-09	**30.3**	ND	ND
	16-Dec-09	**79.4**	ND	ND
	21-Jan-10	**23.1**	ND	ND
	24-Mar-10	**29.6**	ND	ND
1st Active AS/SVE ~ 2 years	20-May-10	**8.4**	ND	ND
	6-Jul-10	**10.3**	ND	ND
	5-Aug-10	**22.6**	ND	ND
	20-Sep-10	**8.4**	ND	ND
	7-Dec-10	**8.1**	ND	ND
	31-Jan-11	**8.2**	ND	ND
	15-Mar-11	**6.6**	ND	ND
	22-Apr-11	**8.4**	ND	ND
	29-Jun-11	ND	ND	ND
EMW-6	14-Sep-11	**11.2**	ND	ND
	15-Dec-11	**8.2**	ND	ND
	15-Mar-12	4.6	ND	ND
	13-Jun-12	**24**	ND	ND
	19-Sep-12	**7.2**	ND	ND
1st Rebound Monitoring ~3 years	11-Dec-12	**6.7**	ND	ND
	22-Mar-13	**17**	ND	ND
	27-Jun-13	**22**	ND	ND
	25-Sep-13	**24**	ND	ND
	10-Dec-13	**27**	ND	ND
	27-Mar-14	**22**	ND	ND
	10-Jun-14	**25**	ND	ND
	12-Sep-14	**6.8**	ND	ND
	9-Dec-14	4.2	ND	ND
	25-Mar-15	2.3	ND	ND
2nd Active AS/SVE ~2 years	23-Jun-15	2.5	ND	ND
	21-Sep-15	4.1	ND	ND
	16-Dec-15	3.1	ND	ND
	21-Mar-16	1.8	ND	ND
	28-Jun-16	3.1	ND	ND
	30-Sep-16	2.9	ND	ND
2nd Rebound Monitoring ~2.5 years	27-Dec-16	2.1	ND	ND
	24-Mar-17	2.1	ND	ND
	3-Jul-17	3.0	ND	ND

TABLE 3 - EAC AS/SVE SYSTEM MONITORING - GROUND WATER RESULTS
GEOCEL CORPORATION - VRP #6070601 - Through June 2019

SAMPLE I.D.	SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-Dichloroethylene (cis-DCE)
Pre-Remediation Monitoring	18-May-09	**122**	ND	ND
	28-May-09	**7.8**	ND	ND
	4-Jun-09	**7.8**	ND	ND
	11-Jun-09	ND	ND	ND
	1-Jul-09	**266**	ND	ND
	5-Aug-09	**413**	ND	ND
	21-Sep-09	**219**	ND	ND
	28-Oct-09	**284**	ND	ND
	24-Nov-09	**402**	ND	ND
	16-Dec-09	**151**	ND	ND
	21-Jan-10	**132**	ND	ND
	24-Mar-10	**94.5**	ND	ND
1st Active AS/SVE ~ 2 years	20-May-10	**13.7**	ND	ND
	6-Jul-10	ND	ND	ND
	5-Aug-10	ND	ND	ND
	20-Sep-10	**111**	ND	ND
	7-Dec-10	**47.3**	ND	ND
	31-Jan-11	**65.3**	ND	ND
	15-Mar-11	ND	ND	ND
	22-Apr-11	ND	ND	ND
	29-Jun-11	ND	ND	ND
	14-Sep-11	**32.3**	ND	ND
EMW-7	15-Dec-11	ND	ND	ND
	16-Mar-12	2.7	ND	ND
	13-Jun-12	**8.4**	ND	ND
	19-Sep-12	**21**	ND	ND
1st Rebound Monitoring ~3 years	7-Dec-12	**8.4**	ND	ND
	22-Mar-13	ND	ND	ND
	27-Jun-13	ND	ND	ND
	25-Sep-13	2.5	ND	ND
	6-Dec-13	4.8	ND	ND
	28-Mar-14	ND	ND	ND
	10-Jun-14	ND	ND	ND
	12-Sep-14	2.0	ND	ND
	9-Dec-14	2.8	ND	ND
	25-Mar-15	1.9	ND	ND
2nd Active AS/SVE ~2 years	23-Jun-15	ND	ND	ND
	21-Sep-15	1.6	ND	ND
	15-Dec-15	4.6	ND	ND
	18-Mar-16	ND	ND	ND
	28-Jun-16	1.4	ND	ND
	30-Sep-16	1.1	ND	ND
2nd Rebound Monitoring ~2.5 years	28-Dec-16	ND	ND	ND
	24-Mar-17	ND	ND	ND
	3-Jul-17	ND	ND	ND

TABLE 3 - EAC AS/SVE SYSTEM MONITORING - GROUND WATER RESULTS
GEOCEL CORPORATION - VRP #6070601 - Through June 2019

SAMPLE I.D.	SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-Dichloroethylene (cis-DCE)
Pre-Remediation Monitoring	18-May-09	**17,100**	ND	ND
	28-May-09	**1,460**	ND	ND
	4-Jun-09	**4,670**	ND	ND
	11-Jun-09	**4,690**	ND	ND
	1-Jul-09	**1,290**	ND	ND
	5-Aug-09	**2,300**	ND	ND
	21-Sep-09	**3,750**	ND	ND
	28-Oct-09	**3,190**	ND	ND
	24-Nov-09	**2,510**	ND	ND
	16-Dec-09	**1,540**	ND	ND
	21-Jan-10	**1,050**	ND	ND
	24-Mar-10	**358**	ND	ND
	20-May-10	**283**	ND	ND
	2-Jul-10	**296**	ND	ND
	5-Aug-10	**280**	ND	ND
1st Active AS/SVE ~ 2 years	20-Sep-10	**450**	ND	ND
	7-Dec-10	**254**	ND	ND
	31-Jan-11	**98.4**	ND	ND
	15-Mar-11	**30.2**	ND	ND
	22-Apr-11	**31.0**	ND	ND
	29-Jun-11	**10.9**	ND	ND
	14-Sep-11	**61.9**	ND	ND
	15-Dec-11	**69.5**	ND	ND
	16-Mar-12	**190**	0.63	ND
	13-Jun-12	**260**	1.2	3.3
	19-Sep-12	**200**	ND	ND
	7-Dec-12	**110**	ND	ND
EMW-GP40	22-Mar-13	**660**	4.3	2.0
	27-Jun-13	**520**	2.5	1.3
1st Rebound Monitoring ~3 years	25-Sep-13	**150**	ND	ND
	10-Dec-13	**150**	0.91	ND
	28-Mar-14	**150**	1.0	ND
	10-Jun-14	**970**	12	3.9
	12-Sep-14	**29**	ND	ND
	9-Dec-14	**62**	ND	ND
	25-Mar-15	**50**	ND	ND
	23-Jun-15	**8.1**	ND	ND
2nd Active AS/SVE ~2 years	21-Sep-15	**19**	ND	ND
	16-Dec-15	**18**	ND	ND
	21-Mar-16	**7.9**	ND	ND
	28-Jun-16	**8.6**	ND	ND
	3-Oct-16	**10.0**	ND	ND
	27-Dec-16	**13**	ND	ND
	27-Mar-17	**7.1**	ND	ND
	5-Jul-17	**58**	0.91	ND
2nd Rebound Monitoring ~2.5 years	21-Sep-17	**17**	ND	ND
	6-Dec-17	**20**	0.51	ND
	21-Mar-18	**21**	ND	ND
	21-Jun-18	**130**	3.7	ND
	27-Sep-18	**48**	0.5	ND
	6-Dec-18	**29**	ND	ND
	20-Mar-19	**59**	ND	ND
	10-Jun-19	**82**	2.9	ND

TABLE 3 - EAC AS/SVE SYSTEM MONITORING - GROUND WATER RESULTS
GEOCEL CORPORATION - VRP #6070601 - Through June 2019

SAMPLE I.D.	SAMPLE DATE	Tetrachloroethylene (PERC)	Trichloroethylene (TCE)	cis-1,2-Dichloroethylene (cis-DCE)
Pre-Remediation Monitoring	18-May-09	ND	ND	ND
	28-May-09	**5.0**	ND	ND
	4-Jun-09	ND	ND	ND
	11-Jun-09	ND	ND	ND
	1-Jul-09	ND	ND	ND
	5-Aug-09	ND	ND	ND
	21-Sep-09	ND	ND	ND
	28-Oct-09	ND	ND	ND
	24-Nov-09	ND	ND	ND
	16-Dec-09	ND	ND	ND
	21-Jan-10	ND	ND	ND
	24-Mar-10	ND	ND	ND
1st Active AS/SVE ~ 2 years	20-May-10	ND	ND	ND
	2-Jul-10	ND	ND	ND
	5-Aug-10	ND	ND	ND
	20-Sep-10	ND	ND	ND
	7-Dec-10	ND	ND	ND
	31-Jan-11	ND	ND	ND
	15-Mar-11	ND	ND	ND
	22-Apr-11	ND	ND	ND
	29-Jun-11	ND	ND	ND
EMW-GP40i	14-Sep-11	ND	ND	ND
	15-Dec-11	ND	ND	ND
	16-Mar-12	ND	ND	ND
	13-Jun-12	ND	ND	ND
	19-Sep-12	ND	ND	ND
1st Rebound Monitoring ~3 years	7-Dec-12	1.1	ND	ND
	22-Mar-13	ND	ND	ND
	27-Jun-13	ND	ND	ND
	25-Sep-13	ND	ND	ND
	10-Dec-13	ND	ND	ND
	28-Mar-14	ND	ND	ND
	10-Jun-14	ND	ND	ND
	12-Sep-14	ND	ND	ND
	9-Dec-14	ND	ND	ND
	25-Mar-15	ND	ND	ND
2nd Active AS/SVE ~2 years	23-Jun-15	ND	ND	ND
	21-Sep-15	ND	ND	ND
	16-Dec-15	ND	ND	ND
	21-Mar-16	ND	ND	ND
	28-Jun-16	ND	ND	ND
	3-Oct-16	ND	ND	ND
2nd Rebound Monitoring ~2.5 years	27-Dec-16	ND	ND	ND
	27-Mar-17	ND	ND	ND
	5-Jul-17	ND	ND	ND
IDEM	**RDCL**	5.0	5.0	70
	IDCL	55	31	1,000

ug/l = micrograms per liter. Gray shaded dates indicate only pilot system operating during this time.
System shut down on July 30, 2011 (light blue shaded dates). Re-started June 2014 (green shaded dates)
System shut down on October 10, 2016 (purple shaded dates).

Presently >99% Reduction in PERC - Wells 1, 2, 3, 4, 5, 6, 7, & GP-40s (based on high value baseline)

Does not include 17,100 ug/l PERC in GP-40 - next highest value of 4,690 ug/l used in total high calculations.

See Table 1 for results prior to May 2009.

TABLE 4 - GEOCEL CORPORATION

WAC AS/SVE Ground Water Sampling Results (Baseline through June 2019)

Sample ID	Sample Date (baseline 4/20/2011)	VOCs (ug/l)													
		Tetrachloroethene (PERC)	Trichloroethene (TCE)	cis-1,2, Dichlorothene (cis-DCE)	trans-1,2 Dichloroethene (trans-DCE)	Vinyl Chloride (VC)	Ethylbenzene	Isopropylbenzene	n-Propylbenzene	Toluene	1,2,4-Trimethylbenzene	1,3,5-Trimethylbenzene	Xylenes	Total Chlorinated VOCs	Total VOCs
MW-2	4/20/2011	124	ND	5,070	104	632	235	ND	ND	ND	157	59.8	1,200	5,930	7,582
	5/18/2011	149	ND	4,390	84.4	230	83	ND	ND	ND	67.7	ND	235	4,853	5,239
	6/28/2011	93.6	ND	1,830	42.5	79.6	115	9.5	9.5	ND	63.0	31.3	238	2,046	2,512
	8/10/2011	260	ND	3,090	151	82.6	74.9	ND	ND	ND	61.7	ND	368	3,584	4,088
	9/15/2011	133	5.3	3,120	152	66.1	289	16.7	7.2	ND	203	89.9	765	3,476	4,847
	10/21/2011	5.9	ND	386	14.6	38.9	330	28.6	22.3	ND	252	87.9	452	445	1,618
	12/14/2011	77.7	ND	316	26.2	51.2	171	5.7	ND	ND	48	ND	212	471	908
	1/30/2012	14.3	ND	6.7	ND	6.9	91.6	5.4	ND	ND	56.6	5.8	43.7	28	231
	3/14/2012	10.0	0.96	190	6.9	2.3	8.2	ND	ND	ND	2.1	ND	1.1	210	222
	6/14/2012	2.6	1.5	200	16.0	8.0	34.0	4.4	3.8	ND	25.0	1.7	3.2	228	300
	7/26/2012	3.4	3.0	230	19.0	2.2	2.5	ND	ND	ND	1.5	ND	1.1	258	263
	9/20/2012	4.0	3.0	77	9.5	16.0	93	4.5	1.3	ND	25.0	ND	1.4	110	235
	10/25/2012	4.2	1.8	24	3.8	4.6	63	2.7	ND	ND	7.7	ND	1.2	38	113
	12/12/2012	33	2.9	23	2.9	5.5	25	ND	ND	ND	1.2	ND	ND	67	94
	1/29/2013	21	1.6	16	2.4	3.1	27	1.1	ND	ND	ND	ND	ND	44	72
	3/26/2013	12	0.92	19	2.0	1.8	14	ND	ND	ND	ND	ND	ND	36	50
	5/14/2013	9.1	1.1	77	5.4	0.77	1.4	ND	ND	ND	ND	ND	ND	93	95
	6/28/2013	8.6	1.3	88	6.8	0.99	1.4	ND	ND	ND	ND	ND	ND	106	107
	9/26/2013	ND	1.6	53	6.2	3.0	1.7	ND	ND	ND	ND	ND	ND	64	66
	12/9/2013	4.4	0.83	19	2.3	1.7	3.7	ND	ND	ND	ND	ND	ND	28	32
	3/25/2014	7.9	0.66	150	5.4	2.8	1.1	ND	ND	ND	ND	ND	ND	167	168
	6/11/2014	19	3.8	51	ND	ND	ND	ND	ND	ND	ND	ND	ND	74	74
	9/15/2014	17	2.1	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	30	30
	12/6/2014	13	1.3	8.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	23	23
	3/26/2015	12	1.0	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	27	27
	6/22/2015	13	0.86	7.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	22	22
	9/18/2015	11	ND	6.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	17	17
	12/14/2015	7.9	ND	2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	10	10
	3/17/2016	6.8	ND	1.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.3	8.3
	6/23/2016	9.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.8	9.8
	9/29/2016	9.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.8	9.8
	12/22/2016	9.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.3	9.3
	3/23/2017	8.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.9	8.9
	6/30/2017	12	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	12	12
	12/5/2018	11	ND	9.3	1.4	1.9	ND	ND	ND	ND	ND	ND	ND	24	24
	3/18/2019	8.5	ND	35	4.4	7.2	ND	ND	ND	ND	ND	ND	ND	55	55
	6/7/2019	13	ND	43	5.1	3.3	ND	ND	ND	ND	ND	ND	ND	64	64

TABLE 4 - GEOCEL CORPORATION

WAC AS/SVE Ground Water Sampling Results (Baseline through June 2019)

Sample ID	Sample Date (baseline 4/20/2011)	Tetrachloroethene (PERC)	Trichloroethene (TCE)	cis-1,2, Dichlorothene (cis-DCE)	trans-1,2 Dichloroethene (trans-DCE)	Vinyl Chloride (VC)	Ethylbenzene	Isopropylbenzene	n-Propylbenzene	Toluene	1,2,4-Trimethylbenzene	1,3,5-Trimethylbenzene	Xylenes	Total Chlorinated VOCs	Total VOCs
MW-3s	4/20/2011	715	ND	566	ND	<4.2	10,700	238	173	101	1,170	442	48,700	1,281	62,805
	5/18/2011	564	ND	592	ND	34	6,850	215	176	80.4	1,080	488	32,100	1,190	42,180
	6/28/2011	250	64.2	987	ND	ND	3,460	58.3	ND	ND	419	321	31,400	1,301	36,960
	8/10/2011	151	ND	395	ND	127	5,310	102	64	ND	582	294	27,800	673	34,825
	9/15/2011	12.5	<8.5	829	ND	<14	9,550	ND	ND	ND	909	390	45,200	842	56,891
	10/21/2011	91.7	26.1	1,020	ND	56.2	13,800	187	125	60.9	955	455	59,300	1,194	76,077
	12/14/2011	23.2	ND	509	ND	ND	1,310	38.3	25.4	ND	176	57.6	4,530	532	6,670
	1/30/2012	14.8	6.6	373	ND	20.8	421	14.3	16.9	ND	71.7	10.1	1,230	415	2,179
	3/14/2012	50	14	1,100	1.8	24	560	29	46	2.0	200	63	1,900	1,190	3,990
	6/14/2012	22	ND	380	ND	68	3,700	60	57	22	300	68	14,000	470	18,677
	7/26/2012	ND	ND	220	ND	44	4,400	93	67	22	450	110	17,000	264	22,406
	9/20/2012	46	5.8	400	ND	36	7,200	180	130	30	960	310	36,000	488	45,298
	10/25/2012	ND	ND	330	ND	ND	6,400	160	140	26	940	320	31,000	330	39,316
	12/12/2012	67	ND	310	ND	ND	7,100	180	160	28	990	350	32,000	377	41,185
	1/29/2013	43	11	170	ND	22	5,400	150	120	19	820	300	25,000	246	32,055
	3/26/2013	190	8.7	100	ND	7.7	1,100	33	40	5.7	190	83	6,000	306	7,758
	5/14/2013	85	4.6	15	ND	ND	36	2.6	4.2	ND	16	3.5	210	105	377
	6/28/2013	100	10	120	ND	3.6	440	11	8.8	2.8	58	18	2,800	234	3,572
	9/26/2013	89	10	190	ND	28	6,700	130	93	17	660	230	31,000	317	39,147
	12/9/2013	120	12	97	ND	13	4,500	140	120	10	810	340	24,000	242	30,162
	3/25/2014	62	7.9	43	ND	9.1	1,200	53	47	5	390	180	8,300	122	10,297
	6/11/2014	75	3.0	5.8	ND	ND	ND	ND	ND	ND	ND	ND	6.4	84	90
	9/15/2014	5.3	ND	28	ND	13	550	23	20	ND	120	47	3,000	46	3,806
	12/6/2014	4.5	0.76	100	1.6	20	250	13	10	ND	53	15	590	127	1,058
	3/26/2015	8.6	0.83	12	ND	ND	40	ND	ND	ND	3.2	1.5	250	21	316
	6/22/2015	13	1.2	8.6	ND	ND	ND	ND	ND	ND	ND	ND	2.5	23	25
	9/18/2015	4.8	ND	3.5	ND	0.70	9.6	ND	ND	ND	ND	ND	61	9.0	80
	12/14/2015	2.1	ND	1.6	ND	ND	14	ND	ND	ND	ND	ND	71	3.7	89
	3/17/2016	1.7	ND	1.5	ND	ND	9.8	ND	ND	ND	ND	ND	57	3.2	70
	6/27/2016	2.2	ND	1.5	ND	ND	4.6	ND	ND	ND	ND	ND	25	3.7	33
	9/29/2016	3.2	ND	ND	ND	ND	5.8	ND	ND	ND	ND	ND	27	3.2	36
	12/22/2016	2.7	ND	ND	ND	ND	8.2	ND	ND	ND	ND	ND	38	2.7	49
	3/23/2017	5.2	ND	ND	ND	ND	0.61	ND	ND	ND	ND	ND	2.1	5.2	8
	6/30/2017	5.0	ND	ND	ND	ND	5.3	ND	ND	ND	ND	ND	7.6	5.0	18
	12/5/2018	ND	ND	40	5.6	3.2	22	ND	ND	ND	1.6	ND	71	48.8	143
	3/18/2019	6.8	ND	30	4.7	2.3	40	ND	ND	ND	2.2	ND	120	43.8	206
	6/7/2019	17	ND	22	4.0	1.9	25	ND	ND	ND	1.6	ND	61	44.9	133

TABLE 4 - GEOCEL CORPORATION

WAC AS/SVE Ground Water Sampling Results (Baseline through June 2019)

Sample ID	Sample Date (baseline 4/20/2011)	Tetrachloroethene (PERC)	Trichloroethene (TCE)	cis-1,2, Dichlorothene (cis-DCE)	trans-1,2 Dichloroethene (trans-DCE)	Vinyl Chloride (VC)	Ethylbenzene	Isopropylbenzene	n-Propylbenzene	Toluene	1,2,4-Trimethylbenzene	1,3,5-Trimethylbenzene	Xylenes	Total Chlorinated VOCs	Total VOCs
MW-4s	4/20/2011	ND	14.3	56.7	ND	5.1	844	ND	ND	ND	ND	ND	102	76	1,022
	5/18/2011	ND	ND	ND	ND	ND	24.1	ND	ND	ND	ND	ND	26.9	0	51
	6/27/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0	0
	8/10/2011	23.1	121	85	7.8	52	141	ND	ND	ND	ND	ND	25.3	289	455
	9/14/2011	44.8	47.8	516	8.7	47.1	2,490	33.9	13.8	ND	96.4	33.1	5,600	664	8,932
	10/21/2011	13.0	ND	253	8.1	67.2	306	ND	ND	ND	8.0	ND	341	341	996
	12/13/2011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0	0
	1/30/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0	0
	3/14/2012	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0	0
	6/12/2012	9.8	8.7	29.0	ND	1.0	24	ND	ND	ND	ND	ND	4.8	49	77
	7/26/2012	3.3	0.55	ND	ND	ND	2.3	ND	ND	ND	ND	ND	ND	3.9	6.2
	9/19/2012	56	23	110	1.9	9.4	47	1.3	ND	ND	ND	ND	ND	200	249
	10/25/2012	ND	ND	5.2	ND	4.3	160	2.8	ND	ND	4.1	ND	1.5	10	178
	12/11/2012	33	6.1	17	ND	2.1	130	3.7	ND	ND	3.7	ND	2.1	58	198
	1/28/2013	5.4	1.9	10	ND	1.0	38	ND	ND	ND	ND	ND	ND	18	56
	3/25/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0	0
	5/13/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0	0
	6/26/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0	0
	9/25/2013	22	2.5	3.1	ND	0.81	40	1.4	ND	ND	ND	ND	ND	28	70
	12/9/2013	110	4.9	14	ND	1.1	1.3	ND	ND	ND	ND	ND	ND	130	131
	3/26/2014	65	4.8	6.9	ND	0.86	2.0	ND	ND	ND	ND	ND	ND	78	80
	6/11/2014	87	4.3	84	1.5	ND	ND	ND	ND	ND	ND	ND	ND	177	177
	9/12/2014	31	3.7	32	1.7	ND	ND	ND	ND	ND	ND	ND	ND	68	68
	12/6/2014	21	2.9	7.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	31	31
	3/26/2015	22	3.1	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	36	36
	6/22/2015	16	2.2	4.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	22	22
	9/18/2015	19	2.3	2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	24	24
	12/15/2015	12	2.0	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	17	17
	3/17/2016	10	1.6	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	14	14
	6/23/2016	15	1.3	3.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	20	20
	9/29/2016	14	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	16	16
	12/12/2016	13	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	14	14
	3/23/2017	11	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	12	12
	6/30/2017	15	0.56	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	16	16
	9/20/2017	11	1.1	6.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	18	18
	12/6/2017	11	2.5	4.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	18	18
	3/20/2018	7.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	7	7
	6/20/2018	9.8	ND	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	11	11
	9/26/2018	9.3	ND	3.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	13	13
	12/5/2018	8.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.0	8.0
	3/18/2019	3.7	ND	ND	ND	2.2	ND	ND	ND	ND	ND	ND	ND	5.9	5.9
	6/6/2019	4.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.6	4.6

TABLE 4 - GEOCEL CORPORATION

WAC AS/SVE Ground Water Sampling Results (Baseline through June 2019)

Sample ID	Sample Date (baseline 4/20/2011)	Tetrachloroethene (PERC)	Trichloroethene (TCE)	cis-1,2, Dichlorothene (cis-DCE)	trans-1,2 Dichloroethene (trans-DCE)	Vinyl Chloride (VC)	Ethylbenzene	Isopropylbenzene	n-Propylbenzene	Toluene	1,2,4-Trimethylbenzene	1,3,5-Trimethylbenzene	Xylenes	Total Chlorinated VOCs	Total VOCs
MW-4i*	4/20/2011	7.1	7.1	1,220	72	201	282	38.5	79.0	ND	262	5.0	133	1,507	2,306
	5/18/2011	7.4	6.6	1,410	50.0	599	190	27.7	49.0	ND	157	ND	88.1	2,073	2,585
	6/27/2011	ND	ND	805	30	344	211	ND	58	ND	176	ND	116	1,179	1,740
	8/10/2011	12.9	5.6	361	24.5	113	134	22.9	47.8	ND	172	ND	35.0	517	929
	9/14/2011	13.5	5.3	208	14.3	16.5	138	23.2	43.5	ND	138	7.1	22.2	258	630
	10/21/2011	10.9	5.6	225	10.4	9.9	134	25.3	48.6	ND	151	9.3	91.7	262	722
	12/13/2011	10.6	ND	72	ND	5.0	86	18.9	38.0	ND	102	ND	18.4	88	351
	1/30/2012	9.6	ND	32.5	ND	3.0	85.3	17.5	36.2	ND	110	ND	ND	45	294
	3/14/2012	8.4	1.5	21	1.0	1.6	70	14	29	ND	53	2.2	13	34	215
	6/12/2012	2.6	3.2	2.7	ND	1.8	120	32	94	ND	82	3.6	7.9	10	350
	7/26/2012	4.1	2.5	22	ND	2.9	130	23	56	ND	90	6.5	11.0	32	348
	9/19/2012	ND	ND	24	1.0	3.9	130	20	44	ND	110	8.5	15.0	29	356
	10/25/2012	ND	ND	16	ND	2.9	85	13	29	ND	65	1.6	6.6	19	219
	12/11/2012	ND	ND	3.8	ND	3.9	77	15	35	ND	80	2.0	8.8	7.7	226
	1/28/2013	ND	ND	2.4	ND	4.2	48	8.8	23	ND	48	1.2	5.7	6.6	141
	3/25/2013	ND	ND	1.4	ND	1.8	61	11	27	ND	65	1.7	8.2	3.2	177
	5/13/2013	ND	ND	ND	ND	ND	150	21	47	ND	120	6.3	35	0.0	379
	6/26/2013	ND	ND	ND	ND	ND	300	29	67	ND	180	10	49	0.0	635
	9/25/2013	ND	ND	ND	ND	ND	150	20	49	ND	130	8.1	30	0.0	387
	12/9/2013	ND	ND	ND	ND	1.1	68	12	30	ND	67	1.6	12	1.1	192
	3/26/2014	ND	ND	ND	ND	0.63	49	8.4	22	ND	45	1.3	8.6	0.6	135
	6/11/2014	ND	ND	9.4	1.2	7.1	25	5.1	15	ND	38	ND	6.1	17.7	107
	9/12/2014	ND	0.91	5.0	ND	1.4	17	3.6	11	ND	28	ND	1.6	7.3	69
	12/6/2014	ND	1.3	4.0	ND	3.3	18	3.2	9.0	ND	7.6	ND	ND	8.6	46
	3/26/2015	ND	2.0	5.9	ND	0.86	15	2.2	5.9	ND	ND	ND	ND	8.8	32
	6/22/2015	ND	2.2	4.1	ND	ND	7.0	1.4	3.5	ND	ND	ND	ND	6.3	18
	9/18/2015	ND	1.4	3.4	ND	0.52	3.5	1.4	3.2	ND	ND	ND	ND	5.3	13
	12/15/2015	1.7	1.7	4.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.6	7.6
	3/17/2016	1.4	1.1	2.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.4	5.4
	6/23/2016	2.5	1.1	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.4	6.4
	9/29/2016	4.7	1.2	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.4	8.4
	12/12/2016	6.6	1.1	2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.8	9.8
	3/23/2017	5.6	0.86	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.2	8.2
	6/30/2017	5.3	0.78	2.4	ND	0.58	ND	ND	ND	ND	ND	ND	ND	9.1	9.1
	9/20/2017	4.5	0.74	2.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.7	7.7
	12/5/2017	5.4	0.85	3.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.3	9.3
	3/20/2018	5.1	0.7	2.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.1	8.1
	6/20/2018	4.6	0.73	2.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.7	7.7
	9/26/2018	4.5	0.87	4.0	ND	1.1	ND	ND	ND	ND	ND	ND	ND	10.5	10.5
	12/5/2018	4.2	0.87	8.1	1.1	1.6	ND	ND	ND	ND	ND	ND	ND	15.9	15.9
	3/19/2019	3.1	0.62	9.2	1.5	2.2	ND	ND	ND	ND	ND	ND	ND	16.6	16.6
	6/6/2019	2.9	ND	9.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	12.3	12.3

TABLE 4 - GEOCEL CORPORATION

WAC AS/SVE Ground Water Sampling Results (Baseline through June 2019)

Sample ID	Sample Date (baseline 4/20/2011)	Tetrachloroethene (PERC)	Trichloroethene (TCE)	cis-1,2, Dichlorothene (cis-DCE)	trans-1,2 Dichloroethene (trans-DCE)	Vinyl Chloride (VC)	Ethylbenzene	Isopropylbenzene	n-Propylbenzene	Toluene	1,2,4-Trimethylbenzene	1,3,5-Trimethylbenzene	Xylenes	Total Chlorinated VOCs	Total VOCs
MW-5*	4/19/2011	534	35.9	1,370	ND	60.5	182	ND	ND	ND	60.0	ND	695	2,000	2,937
	5/18/2011	173	31.4	7,880	10.8	264	518	10.2	9.7	11.9	132	79.7	2,590	8,359	11,711
	6/28/2011	57.6	8.2	3,280	6.2	19.0	142	ND	ND	ND	79.2	33.7	354	3,371	3,980
	8/10/2011	ND	ND	421	ND	29.9	121	ND	ND	ND	74.8	ND	297	451	944
	9/15/2011	ND	ND	551	ND	<2.8	108	ND	ND	ND	102	<50	210	551	971
	10/21/2011	10.3	ND	190	ND	4.2	66.7	ND	8.2	ND	49.1	20.6	44.7	205	394
	12/14/2011	5.4	ND	235	ND	ND	ND	ND	ND	ND	ND	ND	ND	240	240
	1/30/2012	27.5	ND	127	ND	ND	ND	ND	ND	ND	ND	ND	ND	155	155
	3/15/2012	47	2.3	530	7.5	2.1	1.4	ND	ND	ND	1.6	ND	ND	589	592
	6/14/2012	11	2.5	190	2.7	ND	ND	ND	ND	ND	ND	ND	ND	206	206
	7/26/2012	5.8	0.53	22	ND	0.59	3.8	ND	1.3	ND	3.9	ND	ND	29	38
	9/20/2012	5.6	0.71	1.9	ND	ND	6.3	1.6	2.2	ND	9.0	ND	ND	8.2	27
	10/25/2012	4.4	0.68	2.7	ND	ND	4.3	1.3	2.0	ND	6.1	ND	ND	7.8	21
	12/12/2012	2.5	0.51	ND	ND	ND	4.1	1.1	1.8	ND	4.9	ND	ND	3.0	14.9
	1/29/2013	3.3	ND	ND	ND	ND	1.7	ND	ND	ND	2.7	ND	ND	3.3	7.7
	3/26/2013	8.9	ND	2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	11.6	11.6
	5/14/2013	9.8	ND	3.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	13.2	13.2
	6/28/2013	22	1.9	260	7.3	2.6	ND	ND	ND	ND	ND	ND	ND	293.8	293.8
	9/26/2013	23	4.3	1,400	33	93	ND	ND	ND	ND	ND	ND	ND	1,553	1,553.3
	12/9/2013	3.2	0.89	24	ND	ND	0.70	ND	ND	ND	ND	ND	ND	28	28.8
	3/25/2014	42	9.4	18	ND	7.6	ND	ND	ND	ND	ND	ND	ND	77	77.0
	6/11/2014	9.0	1.1	2.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	13	13.0
	9/15/2014	9.0	1.5	4.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	15	14.9
	12/6/2014	9.6	1.8	4.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	16	15.5
	3/26/2015	6.3	0.85	7.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	15	14.9
	6/22/2015	6.2	ND	8.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	15	14.8
	9/18/2015	6.4	ND	5.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	12	12.3
	12/15/2015	4.8	ND	3.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.2	8.2
	3/18/2016	5.9	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.7	8.7
	6/27/2016	6.4	ND	2.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.2	9.2
	9/30/2016	7.2	ND	2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.9	9.9
	12/22/2016	6.9	ND	2.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.1	9.1
	3/23/2017	7.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.4	7.4
	7/3/2017	95	ND	1.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	97	97
	9/21/2017	38	ND	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	40	40
	12/6/2017	180	12	3.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	195	195
	3/21/2018	350	6.7	5.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	362	362
	6/21/2018	1,200	20	8.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	1,229	1,229
	9/27/2018	940	11	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	965	965
	12/6/2018	330	4.9	15	ND	5.3	ND	ND	ND	ND	ND	ND	ND	355	355
	3/19/2019	630	13	75	ND	2.0	ND	ND	ND	ND	ND	ND	ND	720	720
	6/6/2019	280	5.6	140	11	ND	ND	ND	ND	ND	ND	ND	ND	437	437

TABLE 4 - GEOCEL CORPORATION

WAC AS/SVE Ground Water Sampling Results (Baseline through June 2019)

Sample ID	Sample Date (baseline 4/20/2011)	Tetrachloroethene (PERC)	Trichloroethene (TCE)	cis-1,2, Dichlorothene (cis-DCE)	trans-1,2 Dichloroethene (trans-DCE)	Vinyl Chloride (VC)	Ethylbenzene	Isopropylbenzene	n-Propylbenzene	Toluene	1,2,4-Trimethylbenzene	1,3,5-Trimethylbenzene	Xylenes	Total Chlorinated VOCs	Total VOCs
MW-6	4/19/2011	717	27.3	43.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	787	787
	5/18/2011	454	16.3	64.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	534	534
	6/28/2011	268	6.6	28.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	303	303
	8/10/2011	267	ND	13	ND	ND	ND	ND	ND	ND	ND	ND	ND	280	280
	9/15/2011	965	17.1	44.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	1,027	1,027
	10/21/2011	868	26.1	36.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	930	930
	12/14/2011	88.9	ND	11.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	100	100
	1/30/2012	134	5.4	37.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	177	177
	3/15/2012	120	5.3	46	ND	ND	ND	ND	ND	ND	ND	ND	ND	171	171
	6/14/2012	150	2.6	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	164	164
	7/26/2012	440	4.7	4.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	449	449
	9/20/2012	140	1.4	1.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	143	143
	10/25/2012	110	0.71	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	111	111
	12/11/2012	4.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.4	4.4
	1/29/2013	35	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	35	35
	3/26/2013	31	0.55	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	33	33
	5/14/2013	30	0.60	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	31	31
	6/28/2013	28	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	28	28
	9/26/2013	41	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	41	41
	12/9/2013	31	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	31	31
	3/25/2014	13	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	13	13
	6/11/2014	19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	19	19
	9/15/2014	21	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	21	21
	12/9/2014	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	16	16
	3/25/2015	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	11	11
	6/23/2015	6.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.5	6.5
	9/21/2015	7.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.9	7.9
	12/15/2015	4.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.7	4.7
	3/18/2016	5.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.8	5.8
	6/27/2016	8.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.2	8.2
	9/30/2016	8.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.7	8.7
	12/22/2016	6.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.3	6.3
	3/24/2017	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	11	11
	7/3/2017	17	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	17	17
	12/6/2018	26	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	26	26
	3/19/2019	36	0.52	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	37	37
	6/6/2019	34	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	34	34

TABLE 4 - GEOCEL CORPORATION

WAC AS/SVE Ground Water Sampling Results (Baseline through June 2019)

Sample ID	Sample Date (baseline 4/20/2011)	Tetrachloroethene (PERC)	Trichloroethene (TCE)	cis-1,2, Dichlorothene (cis-DCE)	trans-1,2 Dichloroethene (trans-DCE)	Vinyl Chloride (VC)	Ethylbenzene	Isopropylbenzene	n-Propylbenzene	Toluene	1,2,4-Trimethylbenzene	1,3,5-Trimethylbenzene	Xylenes	Total Chlorinated VOCs	Total VOCs
MW-7	No Sample	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
	8/10/2011	46.5	ND	6.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	53	53
	9/15/2011	219	11.3	68.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	299	299
	10/21/2011	25.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	26	26
	12/15/2011	41.1	ND	5.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	46	46
	1/30/2012	44.3	ND	5.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	49	49
	3/15/2012	40	1.4	6.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	47	47
	6/14/2012	150	2.8	3.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	157	157
	7/27/2012	15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	15	15
	9/20/2012	38	1.0	2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	41	41
	10/25/2012	39	0.75	1.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	41	41
	12/12/2012	2.8	ND	12	ND	ND	35	ND	ND	ND	7.3	3.8	170	15	231
	1/28/2013	7.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.2	7.2
	3/26/2013	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	11	11
	5/14/2013	71	0.66	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	72	72
	6/28/2013	27	0.52	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	28	28
	9/26/2013	36	0.55	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	37	37
	12/9/2013	9.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.3	9.3
	3/25/2014	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	16	16
	6/11/2014	28	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	28	28
	9/15/2014	14	0.50	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	15	15
	12/9/2014	17	0.62	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	18	18
	3/26/2015	8.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.4	8.4
	6/23/2015	9.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	10	10
	9/21/2015	5.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.6	5.6
	12/15/2015	4.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.6	4.6
	3/18/2016	6.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.1	6.1
	6/27/2016	5.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.4	5.4
	9/30/2016	4.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.8	4.8
	12/27/2016	5.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.9	5.9
	3/24/2017	ND (7.1)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.1	7.1
	7/3/2017	8.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.3	8.3
	9/21/2017	15	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	15.0	15.0
	12/6/2017	6.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.5	6.5
	3/21/2018	29	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	29.0	29.0
	6/21/2018	270	0.83	1.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	272.4	272.4
	9/27/2018	120	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	121.1	121.1
	12/6/2018	210	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	210	210
	3/19/2019	200	0.73	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	201	201
	6/7/2019	280	0.50	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	281	281

TABLE 4 - GEOCEL CORPORATION

WAC AS/SVE Ground Water Sampling Results (Baseline through June 2019)

Sample ID	Sample Date (baseline 4/20/2011)	Tetrachloroethene (PERC)	Trichloroethene (TCE)	cis-1,2, Dichlorothene (cis-DCE)	trans-1,2 Dichloroethene (trans-DCE)	Vinyl Chloride (VC)	Ethylbenzene	Isopropylbenzene	n-Propylbenzene	Toluene	1,2,4-Trimethylbenzene	1,3,5-Trimethylbenzene	Xylenes	Total Chlorinated VOCs	Total VOCs
MW-8s	4/19/2011	151	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	151	151
	5/18/2011	134	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	134	134
	6/28/2011	57.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	58	58
	8/10/2011	98.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	98	98
	9/15/2011	147	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	147	147
	10/21/2011	158	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	158	158
	12/14/2011	41.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	41	41
	1/30/2012	21.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	21	21
	3/16/2012	13	0.75	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	14	14
	6/14/2012	70	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	1.1	71	72
	7/26/2012	110	0.93	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	111	111
	9/20/2012	140	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	140	140
	10/25/2012	120	0.99	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	121	121
	12/12/2012	21	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	21	21
	1/28/2013	180	3.0	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	185	185
	3/26/2013	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	16	16
	5/13/2013	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	16	16
	6/28/2013	43	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	43	43
	9/26/2013	110	1.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	111	111
	12/9/2013	110	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	111	111
	3/26/2014	110	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	111	111
	6/11/2014	47	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	47	47
	9/15/2014	120	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	120	120
	12/9/2014	110	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	110	110
	3/26/2015	120	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	122	122
	6/23/2015	58	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	58	58
	9/21/2015	75	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	75	75
	12/15/2015	87	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	87	87
	3/18/2016	72	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	72	72
	6/27/2016	83	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	83	83
	9/30/2016	58	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	58	58
	12/22/2016	110	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	110	110
	3/24/2017	51	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	51	51
	7/3/2017	49	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	49	49
	12/6/2018	93	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	93	93
	3/20/2019	23	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	23	23
	6/7/2019	62	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	62	62

TABLE 4 - GEOCEL CORPORATION

WAC AS/SVE Ground Water Sampling Results (Baseline through June 2019)

Sample ID	Sample Date (baseline 4/20/2011)	Tetrachloroethene (PERC)	Trichloroethene (TCE)	cis-1,2, Dichlorothene (cis-DCE)	trans-1,2 Dichloroethene (trans-DCE)	Vinyl Chloride (VC)	Ethylbenzene	Isopropylbenzene	n-Propylbenzene	Toluene	1,2,4-Trimethylbenzene	1,3,5-Trimethylbenzene	Xylenes	Total Chlorinated VOCs	Total VOCs
MW-11*	4/20/2011	18,500	848	1,530	ND	<10.5	148	ND	ND	ND	ND	ND	514	20,878	21,540
	5/18/2011	1,900	84.7	466	ND	ND	2,190	ND	ND	ND	481	212	32,800	2,451	38,134
	6/28/2011	3,790	251	676	ND	ND	8,450	165	ND	81.4	3,130	1,460	63,600	4,717	81,603
	8/10/2011	259	ND	603	ND	ND	2,880	ND	58.1	ND	1,110	458	19,200	862	24,568
	9/15/2011	125	ND	865	ND	<2.8	2,820	55.4	76.6	ND	1,130	477	16,200	990	21,749
	10/21/2011	407	80.3	683	ND	ND	8,210	78.5	79.1	63.4	813	360	34,900	1,170	45,674
	12/15/2011	47.2	ND	400	ND	ND	473	11.8	14.9	ND	213	84.1	2,600	447	3,844
	1/30/2012	56.3	18.3	527	ND	20.7	1,470	32.7	31.5	19.9	309	153	6,210	622	8,848
	3/15/2012	45	17	570	ND	22	1,800	33	39	15	350	160	8,300	654	11,351
	6/14/2012	36	7.2	520	ND	9.4	920	16	20	9.2	230	110	4,400	573	6,278
	7/27/2012	25	3.5	42	ND	ND	120	2.2	2.5	0.63	36	22	590	71	844
	9/20/2012	34	0.8	6.2	ND	ND	160	2.0	2.0	ND	17	8.4	670	41	900
	10/25/2012	15	1.1	13	ND	ND	110	2.8	4.0	ND	46	21	480	29	693
	12/12/2012	2.3	ND	11	ND	0.60	180	5.1	4.0	0.80	28	10	820	14	1,062
	1/29/2013	9.8	ND	7.5	ND	ND	24	1.8	3.3	ND	37	16	140	17	239
	3/26/2013	150	18	1,500	ND	ND	300	4.7	3.7	1.1	53	25	1,800	1,668	3,856
	5/14/2013	36	4.0	76	ND	1.1	140	2.7	2.4	ND	31	16	1,800	117	2,109
	6/28/2013	21	0.86	13	ND	ND	65	1.3	1.3	ND	13	6.1	390	35	512
	9/26/2013	8.1	ND	ND	ND	ND	5.5	ND	ND	ND	3.8	1.1	25	8.1	44
	12/9/2013	14	ND	10	ND	ND	120	ND	ND	ND	9.6	4.5	520	24	678
	3/25/2014	10	ND	150	ND	4.7	420	7.7	7.1	1.4	63	25	1,600	165	2,289
	6/11/2014	360	21	240	ND	4.7	21	ND	ND	ND	3.5	2.4	120	626	773
	9/15/2014	33	4.0	300	2.7	12	39	1.1	ND	ND	6.5	4.6	140	352	543
	12/9/2014	110	6.6	1,900	17	39	130	3.4	3.3	ND	22	10	460	2,073	2,701
	3/26/2015	20	2.2	43	ND	ND	43	1.1	ND	ND	9.2	6.5	240	65	365
	6/23/2015	55	4.5	38	ND	ND	25	ND	ND	ND	3.5	2.7	97	98	226
	9/21/2015	9.5	ND	43	ND	ND	1.3	ND	ND	ND	ND	ND	4.3	53	58
	12/15/2015	3.9	ND	32	ND	ND	3.4	ND	ND	ND	ND	ND	11	36	50
	3/21/2016	9.1	ND	35	ND	ND	ND	ND	ND	ND	1.9	ND	1.5	44	48
	6/28/2016	8.2	ND	59	ND	ND	ND	ND	ND	ND	2.9	ND	2.5	67	73
	9/30/2016	6.9	ND	100	ND	ND	8.0	ND	ND	ND	ND	ND	21	107	136
	12/27/2016	5.9	ND	140	1.6	ND	5.4	ND	ND	ND	ND	ND	11	148	164
	3/28/2017	16	0.68	280	2.4	3.4	4.0	ND	ND	ND	ND	ND	10	302	316
	7/5/2017	11	0.68	150	3.6	20	83	3.3	4.1	ND	15	5.9	210	185	507
	9/21/2017	8.2	0.78	29	3.0	3.8	120	5.5	8.2	ND	30	12	340	45	560
	12/7/2017	7.2	0.79	16	1.5	2.3	130	5.4	7.7	ND	30	8.9	270	28	480
	3/21/2018	10	1.8	8.2	ND	1.5	83	3.0	4.3	ND	14	2.6	160	22	288
	6/21/2018	17	3.6	12	ND	1.2	77	3.2	4.0	ND	11	3.5	200	34	333
	9/27/2018	10 (11)	5.2 (5.4)	190 (200)	4.5 (4.6)	38 (39)	110 (120)	5.6 (6.3)	7.3 (8.2)	ND	24 (26)	8.2 (9.2)	270 (270)	248	673
	12/7/2018	8.9 (9.8)	1.8 (2.3)	15 (21)	1.4 (1.8)	ND (2.4)	120 (110)	6.7 (5.6)	8.8 (7.3)	ND	31 (26)	11 (9.2)	340 (280)	37.3	554.8
	3/20/2019	7.5	2.4	7.5	1.1	ND	100	6.0	7.9	ND	24	6.6	210	19	373
	6/7/2019	10 (13)	2.2 (2.6)	2.6 (3.0)	ND	ND	120 (8.3)	4.4 (1.6)	6.1 (1.0)	ND	24 (4.9)	6.5 (1.8)	270 (9.5)	37.3	554.8

TABLE 4 - GEOCEL CORPORATION

WAC AS/SVE Ground Water Sampling Results (Baseline through June 2019)

Sample ID	Sample Date (baseline 4/20/2011)	Tetrachloroethene (PERC)	Trichloroethene (TCE)	cis-1,2, Dichlorothene (cis-DCE)	trans-1,2 Dichloroethene (trans-DCE)	Vinyl Chloride (VC)	Ethylbenzene	Isopropylbenzene	n-Propylbenzene	Toluene	1,2,4-Trimethylbenzene	1,3,5-Trimethylbenzene	Xylenes	Total Chlorinated VOCs	Total VOCs
MW-12	4/20/2011	ND	ND	1,410	ND	190	479	ND	ND	ND	147	38	1,190	1,600	3,454
	5/18/2011	ND	ND	429	ND	102	685	101	138	ND	676	218	1,240	531	3,589
	6/28/2011	ND	ND	2,960	ND	463	672	ND	ND	ND	171	59.5	1,820	3,423	6,146
	8/10/2011	20.7	ND	10,500	283	1,910	1,100	52.3	27.0	ND	183	45.4	2,700	12,714	16,821
	9/15/2011	ND	ND	11,400	ND	3,020	1,040	ND	ND	ND	186	58.1	2,560	14,420	18,264
	10/21/2011	20.9	ND	27,500	47	8,640	943	108	126	ND	557	191	2,010	36,208	40,143
	12/13/2011	11.5	ND	1,780	6.3	670	441	28.4	31.8	ND	135	45.2	1,150	2,468	4,299
	1/30/2012	11.5	ND	379	5.2	1,660	531	169	247	6.1	300	95.4	1,340	2,056	4,744
	3/12/2012	9.9	ND	320	3.4	2,500	610	62	77	3.9	330	100.0	1,700	2,833	5,716
	6/12/2012	23	ND	340	5.8	140	260	18	18	ND	72	24	400	509	1,301
	7/26/2012	20	0.82	460	15.0	54	12	1.4	ND	ND	1.3	ND	4.3	550	569
	9/20/2012	26	0.91	280	8.5	15	86	6.3	6.0	ND	28.0	8.8	100	330	566
	10/25/2012	20	1.0	450	12	46	24	1.9	ND	ND	3.3	ND	24	529	582
	12/12/2012	22	2.2	250	8.2	22	500	29	30	0.5	140	37	320	304	1,361
	1/28/2013	6.9	0.67	120	4.8	650	1,000	86	100	0.72	450	120	1,000	782	3,539
	3/26/2013	4.1	ND	370	4.2	630	68	5.6	5.6	ND	25	7.2	84	1,008	1,204
	5/13/2013	1.8	ND	910	2.0	570	49	ND	ND	ND	ND	ND	14	1,484	1,547
	6/27/2013	15	ND	300	6.1	1,100	510	13	3.9	ND	23	4.7	300	1,421	2,276
	9/26/2013	6.3	ND	66	2.7	25	940	63	70	ND	290	48	610	100	2,121
	12/6/2013	12	0.59	83	3.4	1.8	200	7.0	2.4	ND	12	ND	86	101	408
	3/25/2014	8.9	ND	34	1.2	ND	150	2.2	ND	ND	2.0	ND	13	44	211
	6/11/2014	17	0.81	120	5.0	5.6	ND	ND	ND	ND	ND	ND	ND	148	148
	9/15/2014	20	0.92	35	2.5	ND	ND	ND	ND	ND	ND	ND	ND	58	58
	12/6/2014	9.2	0.53	5.5	ND	0.66	ND	ND	ND	ND	ND	ND	ND	16	16
	3/24/2015	7.5	0.82	15	ND	ND	ND	ND	ND	ND	ND	ND	ND	23	23
	6/22/2015	10	0.88	6.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	18	18
	9/18/2015	13	0.86	3.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	18	18
	12/14/2015	5.3	0.57	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.1	7.1
	3/17/2016	3.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3.9	3.9
	6/23/2016	6.2	0.66	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.9	6.9
	9/29/2016	8.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	8.3	8.3
	12/27/2016	3.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3.9	3.9
	3/23/2017	4.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.7	4.7
	6/30/2017	4.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.9	4.9

TABLE 4 - GEOCEL CORPORATION

WAC AS/SVE Ground Water Sampling Results (Baseline through June 2019)

Sample ID	Sample Date (baseline 4/20/2011)	Tetrachloroethene (PERC)	Trichloroethene (TCE)	cis-1,2, Dichlorothene (cis-DCE)	trans-1,2 Dichloroethene (trans-DCE)	Vinyl Chloride (VC)	Ethylbenzene	Isopropylbenzene	n-Propylbenzene	Toluene	1,2,4-Trimethylbenzene	1,3,5-Trimethylbenzene	Xylenes	Total Chlorinated VOCs	Total VOCs
MW-15	3/16/2011	85.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	86	86
	3/14/2012	5.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6	6
	9/19/2012	230	1.1	3.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	235	235
	12/11/2012	430	1.8	4.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	436	436
	3/26/2013	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0	0
	6/27/2013	21	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	21	21
	9/25/2013	440	1.7	2.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	444	444
	12/6/2013	250	1.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	251	251
	3/26/2014	31	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	31	31
	6/11/2014	10	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	10	10
	9/15/2014	18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	18	18
	12/5/2014	67	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	67	67
	3/25/2015	49	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	49	49
	6/23/2015	36	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	36	36
	9/21/2015	28	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	28	28
	12/15/2015	30	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	30	30
	3/18/2016	24	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	24	24
	6/27/2016	18	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	18	18
	9/30/2016	19	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	19	19
	12/27/2016	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	14	14
	3/23/2017	14	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	14	14
	7/3/2017	16	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	16	16
	9/21/2017	25 (25)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	25	25
	12/6/2017	36	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	36	36
	3/21/2018	37	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	37	37
	6/21/2018	35 (33)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	35	35
	9/27/2018	40	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	40	40
	12/6/2018	27	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	27	27
	3/19/2019	50	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	50	50
	6/7/2019	51	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	51	51

TABLE 4 - GEOCEL CORPORATION

WAC AS/SVE Ground Water Sampling Results (Baseline through June 2019)

Sample ID	Sample Date (baseline 4/20/2011)	Tetrachloroethene (PERC)	Trichloroethene (TCE)	cis-1,2, Dichlorothene (cis-DCE)	trans-1,2 Dichloroethene (trans-DCE)	Vinyl Chloride (VC)	Ethylbenzene	Isopropylbenzene	n-Propylbenzene	Toluene	1,2,4-Trimethylbenzene	1,3,5-Trimethylbenzene	Xylenes	Total Chlorinated VOCs	Total VOCs
MW-16	4/19/2011	1,140	98.8	288	ND	ND	84.2	ND	ND	ND	ND	ND	56.2	1,527	1,667
	5/18/2011	12.3	ND	49.6	ND	ND	12.9	ND	ND	ND	ND	ND	35.0	62	110
	6/28/2011	12.7	ND	25.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	38	38
	8/10/2011	24.5	ND	22.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	47	47
	9/15/2011	14.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	14	14
	10/21/2011	9.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.4	9.4
	12/14/2011	5.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.3	5.3
	1/30/2012	6.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.2	6.2
	3/15/2012	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	11.0	11.0
	6/14/2012	7.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.2	7.2
	7/27/2012	5.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.7	5.7
	9/20/2012	3.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3.5	3.5
	10/25/2012	4.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.8	4.8
	12/12/2012	3.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3.3	3.3
	1/29/2013	4.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.1	4.1
	3/26/2013	6.5	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.5	6.5
	5/14/2013	4.2	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.2	4.2
	6/28/2013	20	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	20.0	20.0
	9/26/2013	4.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.3	4.3
	12/9/2013	9.8	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.8	9.8
	3/25/2014	3.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3.7	3.7
	6/11/2014	4.4	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.4	4.4
	9/15/2014	49	2.6	20	ND	ND	ND	ND	ND	ND	ND	ND	ND	71.6	71.6
	12/9/2014	27	0.98	2.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	30.7	30.7
	3/26/2015	1.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1.7	1.7
	6/23/2015	5.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.9	5.9
	9/21/2015	4.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.6	4.6
	12/15/2015	5.1	ND	1.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	6.2	6.2
	3/18/2016	3.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	3.1	3.1
	6/27/2016	5.3	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.3	5.3
	9/30/2016	5.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	5.7	5.7
	3/24/2017	4.0	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	4.0	4.0
	7/3/2017	9.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	9.1	9.1
	12/7/2018	26	0.73	3.7	ND	ND	ND	ND	ND	ND	ND	ND	ND	30.4	30.4
	3/19/2019	25	0.71	2.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	27.8	27.8
	6/7/2019	150	1.4	2.6	ND	ND	ND	ND	ND	ND	ND	ND	ND	154	154
IDEM	RDCLs	5.0	5.0	70	100	2.0	700	830	310	1,000	16	16	10,000		
	IDCLs	55	31	1,000	2,000	4.0	10,000	10,000	4,100	8,200	5,100	5,100	20,000		

All results in micrograms per liter (ug/l) unless otherwise shown.

ND = Not Detected. < = result is less than the indicated laboratory reporting limit (i.e., non-detect).

NA = Not Applicable. Well IDs in **Blue** indicate wells are located directly within the SVE/AS area of influence (other wells are nearby).

* - PERC concentrations displayed on graph (Appendix E). indicates sample date is after system was shut down on March 6, 2017.

Bold = Concentration of analyte or parameter greater than or equal to the adjusted laboratory reporting limit.


Bold & Yellow highlighted results indicate concentration exceeds the IDEM RISC residential default closure level (RDCL).

Bold, Underlined, & Magenta highlighted results indicate concentration exceeds the IDEM RISC industrial default closure level (IDCL).

System started May 11, 2011. System shut down various times. New expanded system started April 1, 2014.

See Table 1 for results prior to April 2011.

FIGURES



Approximate Site Boundary

SCALE
0 1,500 3,000
1-Inch = 1,500-Feet

Prepared By:	Date:
DDJ	December 2013

USGS 7.5-Minute Topographic Map
Elkhart, Indiana, 1981

ROBERTS
ENVIRONMENTAL SERVICES, LLC
2112 Carmen Court • Goshen, Indiana 46526
Ph: (574) 537-0881 • www.robertsenvironmental.net

FIGURE 1
SITE VICINITY MAP
GEOCEL CORPORATION FACILITY
2504 MARINA DRIVE
ELKHART, INDIANA
VRP #6070601

LEGEND

- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- Approx. Property Line
- Impacted Area (> RDCLs)
- SWL Contour (C.I.=0.5-feet)
- June 2019 SWL Data

N

0 250 ft

Cooper Dr.

Marina Dr.

Kershner Ln.

County Road 106

Timothy Ct.

Rye Ct.

Lane St.

Woodland Dr.

Almond Dr.

Broadwood Dr.

Homeland Rd.

Juanita Dr.

Delany Ln.

Thistle Ct.

Crestwood Dr.

764 763 762 761 760 759 758

MW-1 MW-1D MW-2 MW-3s MW-3D MW-4s MW-4i MW-4D MW-4D47 MW-4D61 MW-5 MW-6 MW-7 MW-8s MW-8D MW-9s MW-9D MW-10D MW-11 MW-12 MW-13 MW-14s MW-14D MW-15 MW-16 MW-17s MW-17i MW-17D43 MW-18i MW-18D59 MW-19i MW-19D48 MW-19D59 MW-20i MW-20D46 MW-21i MW-21D41 MW-22i MW-23i MW-23D46 MW-24i MW-24D45 MW-25i MW-25D46 MW-26i MW-26D45 MW-27i MW-27D45 MW-28i MW-28D45 MW-29s MW-29i MW-29D43 MW-30v MW-31s MW-32s MW-32i MW-32-D50 MW-33s MW-33i MW-33D50 MW-34s MW-34i MW-34D46 MW-35i MW-35D49 MW-36i MW-36D49 MW-37s MW-37i MW-37D48 MW-38s MW-38i MW-38D48 MW-39i MW-39D49 MW-40i MW-40D43 MW-41i MW-41D48 MW-42D40 MW-42D53 MW-43i MW-43D47 MW-44i MW-44D46 MW-45i MW-45D47 MW-46i MW-46D48 MW-47i MW-47D49 MW-48s MW-48i MW-48D45 MW-49i MW-49D43

EMW-1 EMW-2 EMW-2D EMW-3 EMW-4 EMW-4D EMW-4D47 EMW-4D61 EMW-5 EMW-6 EMW-7 EMW-7D EMW-8 EMW-8i EMW-8D45 EMW-9i EMW-9D46 EMW-10 EMW-10d EMW-11s EMW-11i EMW-11D48 EMW-GP40 EMW-GP40i

LIST OF MONITORING WELLS

ROBERTS ENVIRONMENTAL SERVICES, LLC

Notes:
Well locations are identified by well cluster I.D.'s
See list of monitoring wells at right for detailed MW I.D.'s at each location.
Contour Interval = 0.5-feet. See Table 1 for SWL Elevation details.
Based on June 3, 2019, static water level "snapshot".
SWL Elevations from intermediate ("i") and shallow wells used for contouring.

Preparer: DDJ Geocel.map	**FIGURE 2**
Date: June 2019	**VRP SITE AERIAL OVERVIEW & GROUND WATER FLOW GEOCEL (VRP#6070601) ELKHART, INDIANA**

Cooper Dr.

Marina Dr.

N

0 50 ft

LEGEND

- Soil Impacts (>RDCLs)
- Approx. Property Line
- GW Impacted Area (> RDCLs)
- Municipal Water
- Municipal Sewer
- Telecommunications
- Natural Gas
- Electric
- Borings
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- Deep Background Sonic Boring
- Deep CMT Location
- Membrane Interface Probe (MIP)

CATEGORY 2 (uncontaminated) SOILS

CATEGORY 1 SOILS

CATEGORY 2 (uncontaminated) SOILS

CATEGORY 2 (uncontaminated) SOILS

CATEGORY 1 SOILS

CAT 1

41.7200, -85.9166

41.7200, -85.9162

41.7195, -85.9163

41.7195. -85.9166

41.7194, -85.9158

41.7194, -85.9161

41.7197, -85.9158

41.7197, -85.9153

41.7194, -85.9153

41.7194, -85.9158

41.7193, -85.9158

41.7193, -85.9161

GEOCEL CORPORATION

Area of Ground Water Impacts (Category 2 Soils)

Talon LLC

KeyLine Sales

GP-16 GP-17 GP-18 GP-19 GP-20 GP-21 GP-24 GP-25 GP-26 GP-27 GP-28 GP-29 GP-30 GP-31 GP-32 GP-33 GP-34 GP-35 GP-36 GP-37 GP-38 GP-39 GP-40 GP-41 GP-42 GP-43 GP-44 GP-45 GP-46 GP-47 GP-48 GP-49 GP-50 GP-51 GP-52 GP-53 GP-54 GP-55 GP-56 GP-57 GP-58 GP-59 GP-60 GP-61 GP-62 GP-63 GP-64 GP-65 GP-66 GP-67 GP-68 GP-69 GP-70 GP-71 GP-72 GP-73 GP-74 GP-1 GP-2 GP-3 GP-4 GP-5 GP-6 GP-7 GP-8 GP-9 GP-10 GP-11 GP-12 GP-13 GP-14 GP-15

MW-1 MW-1D MW-2 MW-3D MW-3s MW-4D MW-4D47 MW-4D61 MW-4s MW-5 MW-6 MW-7 MW-8D MW-8s MW-9D MW-9s MW-10D MW-11 MW-12 MW-13 MW-14D MW-14s MW-15 MW-16 MW-17D43 MW-17i MW-17s MW-20D46 MW-20i

EMW-10d EMW-10 #1 EMW-2 EMW-2D EMW-1 EMW-3 EMW-4 EMW-4D EMW-4D47 EMW-4D61 EMW-5 EMW-6 EMW-7 EMW-7D EMW-8 EMW-8i EMW-8D45 EMW-11D48 EMW-11s EMW-11i #2 #9 #4

BG WCMT ECMT SB-1 SB-2 SB-3 SB-4 SB-5 SB-6

CATEGORY 1 = Presumed to be contaminated based on previous soil sampling and analysis.

CATEGORY 2 = Uncontaminated soils based on extensive previous sampling and analysis in area and/or located in areas of no historical chemical usage / storage (i.e., north of building).

Prepared: Nov. 2020	**FIGURE 3 PRIMARY SOIL MANAGEMENT AREAS**
Preparer: DDJ Geocel.map	**GEOCEL (VRP#6070601) ELKHART, INDIANA**

ROBERTS ENVIRONMENTAL SERVICES, LLC

LEGEND

- Approx. Property Line
- Impacted Area (> RDCLs)
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- Soil Boring (GP or SB)

Notes:
Impacted Area defined as one or more constituents greater than or equal to their residential default closure level (RDCL).

N

0 60 ft

Cooper Dr.

Marina Dr.

GEOCEL CORPORATION

Fmr. Reflex Industries

Shepherd Distribution

Hadley (former Dygert Seating)

Fmr. KeyLine Sales

Quality Plastics & Engineering

MW-1, MW-1D, MW-2, MW-3D, MW-3s, MW-4D, MW-4D47, MW-4D61, MW-4i, MW-4s, MW-5, MW-6, MW-7, MW-8D, MW-8s, MW-9D, MW-9s, MW-11, MW-12, MW-13, MW-14D, MW-14s, MW-15, MW-16, MW-17D43, MW-17i, MW-17s, MW-18D59, MW-18i, MW-20D46, MW-20i, MW-34D46, MW-34i, MW-34s, MW-48D45, MW-48i, MW-48s, MW-10D, EMW-10d, EMW-10, EMW-1, EMW-2, EMW-2D, EMW-3, EMW-4, EMW-4D, EMW-4D47, EMW-4D61, EMW-5, EMW-6, EMW-7, EMW-7D, EMW-8D45, EMW-8i, EMW-11D48, EMW-11i, EMW-11s, EMW-GP40, EMW-GP40i

GP-1, GP-2, GP-3, GP-4, GP-5, GP-6, GP-7, GP-8, GP-9, GP-10, GP-11, GP-12, GP-13, GP-14, GP-15, GP-16, GP-17, GP-18, GP-19, GP-20, GP-21, GP-22, GP-23, GP-24, GP-25, GP-26, GP-27, GP-28, GP-29, GP-30, GP-31, GP-32, GP-33, GP-34, GP-35, GP-36, GP-37, GP-38, GP-39, GP-40, GP-41, GP-42, GP-43, GP-44, GP-45, GP-46, GP-47, GP-48, GP-49, GP-50, GP-51, GP-52, GP-53, GP-54, GP-55, GP-56, GP-57, GP-58, GP-59, GP-60, GP-61, GP-62, GP-63, GP-66, GP-67, GP-68, GP-69, GP-70, GP-71, GP-72, GP-73, GP-74, GP-75, GP-76

SB-1, SB-3, SB-4, SB-5, SB-6

Date: Current Wells 2005 Aerial Photograph	**FIGURE 4** **MONITORING WELL LOCATIONS** **SITE DETAIL MAP** **GEOCEL (VRP#6070601)** **ELKHART, INDIANA**
Preparer: DDJ Geocel.map	ROBERTS ENVIRONMENTAL SERVICES, LLC

N

0 120 ft

LEGEND

- Approx. Property Line
- Impacted Area (> RDCLs)
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)

Notes:
Impacted Area defined as one or more constituents greater than or equal to their residential default closure level (RDCL).

Hadley (former Dygert Seating)

Fmr. KeyLine Sales

Fmr. Marine Fasteners

Geocel RTC

MW-18
MW-48
MW-34
MW-24
MW-23
MW-19
MW-22
MW-21
MW-28
EMW-9
MW-35
MW-25
MW-27
MW-26
MW-36
MW-39
MW-37
MW-32
MW-33
MW-31
MW-38
MW-49
MW-30
MW-29
MW-40

Marina Dr.

County Road 106

Kershner Ln.

Timothy Ct.

Rye Ct.

Date: Current Wells	**FIGURE 5** **MONITORING WELL LOCATIONS** **NORTHERN OFF-SITE AREAS** **GEOCEL (VRP#6070601)** **ELKHART, INDIANA**
2005 Aerial Photograph	
Preparer: DDJ Geocel.map	ROBERTS ENVIRONMENTAL SERVICES, LLC

N

0 120 ft

LEGEND

- Approx. Property Line
- Impacted Area (> RDCLs)
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)

Notes:
Impacted Area defined as one or more constituents greater than or equal to their residential default closure level (RDCL).

MW-29
MW-40
MW-43
MW-42
MW-44
MW-45
MW-41
MW-47
MW-46

Rye Ct.
Kershner Ln.
Broadwood Dr.
Almond Dr.
Juanita Dr
Thistle Ct.
Delany Ln.
Crestwood Dr.

Date: Current Wells	**FIGURE 6**
2005 Aerial Photograph	**MONITORING WELL LOCATIONS SOUTHERN OFF-SITE AREAS GEOCEL (VRP#6070601) ELKHART, INDIANA**
Preparer: DDJ Geocel.map	ROBERTS ENVIRONMENTAL SERVICES, LLC

GEOCEL CORPORATION

Marina Dr.

WAC AS/SVE

EAC AS/SVE

MW-13 MW-11 MW-10D MW-3s MW-3D MW-7 MW-2 MW-16 MW-12 MW-5 MW-6 MW-8s MW-8D

EMW-2D EMW-2 EMW-1 EMW-3 EMW-GP40i EMW-GP40 EMW-6 EMW-5 EMW-4D61 EMW-7D EMW-4D EMW-7 EMW-4 EMW-4D47

MW-4i MW-4D47 MW-4D MW-4D61 MW-4s MW-15 MW-14D MW-14s MW-9D MW-9s

MW-17i MW-17s MW-17D43

EMW-11D48 EMW-11s EMW-11i EMW-8 EMW-8i EMW-8D45

MW-20i MW-20D46

MW-18i MW-18D59

MW-48D45 MW-48s MW-48i

MW-24i MW-24D45

MW-23i MW-23D46

Fmr. KeyLine Sales

MW-19D48 MW-19i MW-19D59 MW-22i

MW-21i MW-21D41

EMW-9i EMW-9D46

MW-28D45

MW-25i MW-25D46

MW-27i MW-27D45

MW-26i MW-26D45

Geocel RTC

LEGEND

- Geocel Property Line
- Impacted Area (>RDCLs)
- Borings
- Monitoring Well (Deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- AS/SVE Areas
- ISCO Injections Area
- 3DMe Injection Areas

N

0 60 ft

Prepared: July 2008	**FIGURE 7** **PREVIOUS AREAS OF REMEDIATION** **GEOCEL (VRP#6070601)** **ELKHART, INDIANA**
Preparer: DDJ Geocel.map	

ROBERTS ENVIRONMENTAL SERVICES, LLC

JULY 2008

Includes Monitoring Well & Temporary Monitoring Well Data from 2006 through 2008.

AS/SVE System operated in EAC from May 2009 to July 2011.
EAC system was re-started in June 2014 (shut down Oct. 2016)
AS/SVE system started in WAC in May 2011 & is still active.
Expanded WAC system with sparge curtain operational in April 2014.
Remediation material injections in WAC as a pilot study in October 2011 and full-scale injections occurred in April/May 2012.

JUNE 2019

(or most recent prior to June 2019)

N

0 120 ft

Cooper Dr.

Marina Dr.

GEOCEL

Fmr. KeyLine Sales

Geocel - RTC

County Road 106

MW-1 MW-10d MW-11 MW-13 MW-3 MW-7 MW-2 MW-16 MW-12 MW-5 MW-6 MW-8 MW-4 MW-15 MW-14 MW-9 MW-17 MW-20 MW-18 MW-48 MW-24 MW-23 MW-19 MW-22 MW-21 MW-28 MW-25 MW-27 MW-26 MW-39 MW-33 MW-31 MW-49 MW-50 EMW-10 EMW-2 EMW-1 EMW-3 EMW-GP40 EMW-6 EMW-5 EMW-7 EMW-4 EMW-8 EMW-11 EMW-9

13 13 17 280 13 150 4.7 280 34 62 4.1 5.1 8.2 82 4.6 2.9 3.0 0 14 51 1.5 0 0 0 1.5 0 7.9 0 1.4 13 0 0 35 0 0 0 4.6 120 0 0 0

LEGEND

- Approx. Property Line
- Impacted Area (>RDCLs)
- Borings
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- 5.0 ug/l (RDCL)
- 25 ug/l
- 55 ug/l (IDCL)
- 100 ug/l
- 250 ug/l
- 500 ug/l
- 1,000 ug/l
- 2,500 ug/l
- 5,000 ug/l
- 10,000 ug/l
- 20,000 ug/l
- 50,000 ug/l

Notes:
Impacted Area defined as one or more constituents greate or equal to their residential default closure level (RDCL).

Shallow/Intermediate Zones

Prepared: Spring 2022	**FIGURE 8**
Preparer: DDJ Geocel.map	**PERC IN GROUND WATER JULY 2008 vs. JUNE 2019 GEOCEL (VRP#6070601) ELKHART, INDIANA**

ROBERTS ENVIRONMENTAL SERVICES, LLC

JULY 2008

Includes Monitoring Well & Temporary Monitoring Well Data from 2006 through 2008.

AS/SVE System operated in EAC from May 2009 to July 2011.
EAC system was re-started in June 2014 (shut-down Oct. 2016).
AS/SVE system started in WAC in May 2011 & is still active.
Expanded WAC system with sparge curtain operational in April 2014.
Remediation material injections in WAC as a pilot study in October 2011 and full-scale injections occurred in April/May 2012.

JUNE 2019

(or most recent prior to June 2019)

N

0 100 ft

Marina Dr.

MW-13 MW-11 MW-10d MW-3 MW-7 MW-2 MW-16 MW-12 MW-5 MW-6 MW-8 MW-4 MW-15 MW-14 MW-9 MW-20 MW-17 MW-18 MW-48 MW-34 MW-24 MW-23 MW-19 MW-22 MW-21

KeyLine Sales

MW-28 EMW-9 MW-35 MW-25 MW-27 MW-26 MW-36 MW-39 MW-32 MW-33 MW-31 MW-49

Geocel - RTC

County Road 106

0 0 2.6 0 0.5 0 1.4 0 0 5.6 0 0 0 0 0 0 0 0 4.8 0 0 0 0 8.1 0 1.3 0 0.65 0 14 0 0 23 0 0 0 0.58 0 0 0 0

LEGEND

- Approx. Property Line
- Impacted Area (>RDCLs)
- Borings
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- 5.0 ug/l (RDCL)
- 31 ug/l (IDCL)
- 50 ug/l
- 100 ug/l
- 250 ug/l
- 500 ug/l
- 1,000 ug/l
- 1,500 ug/l

Notes:
Impacted Area defined as one or more constituents greate or equal to their residential default closure level (RDCL).

Shallow/Intermediate Zones

Prepared: Spring 2022	FIGURE 9 TCE IN GROUND WATER JULY 2008 vs. JUNE 2019 GEOCEL (VRP#6070601) ELKHART, INDIANA
Preparer: DDJ Geocel.map	

ROBERTS ENVIRONMENTAL SERVICES, LLC

JULY 2008

Includes Monitoring Well & Temporary Monitoring Well Data from 2006 through 2008.

JUNE 2019

(or most recent prior to June 2019)

AS/SVE System operated in EAC from May 2009 to July 2011.
EAC system was re-started in June 2014 (shut-down in Oct. 2016).
AS/SVE system started in WAC in May 2011 & is still active.
Expanded WAC system with sparge curtain operational in April 2014.
Remediation material injections in WAC as a pilot study in October 2011 and full-scale injections occurred in April/May 2012.

Marina Dr.

MW-13 MW-11 MW-10d MW-7 MW-3 MW-2 MW-16 MW-12 MW-5 MW-6 MW-8 MW-4 MW-15 MW-14 MW-9 MW-20 MW-17 MW-18 MW-48 MW-34 MW-24 MW-23 MW-19 MW-22 MW-21 MW-28 EMW-9 MW-35 MW-25 MW-27 MW-26 MW-36 MW-39

KeyLine Sales

Geocel RTC

County Road 1

MW-37 MW-32 MW-33 MW-31 MW-49 MW-30 MW-29

Kershner Ln.

thy Ct.

Ct.

0 3.0 22 43 2.6 0 140 0 0 0 9.4 0 3.9 0 3.6 0 0 0 6.5 3.6 1.4 15 0 1.4 0 24 0 12 4.8 0 0 0 9.1 0 4.2 6.4 98 9.2 95



Notes:
Impacted Area defined as one or more constituents greate or equal to their residential default closure level (RDCL).

Shallow/Intermediate Zones

Spring 2022	**FIGURE 10** **cDCE IN GROUND WATER** **JULY 2008 vs. JUNE 2019** **GEOCEL (VRP#6070601)** **ELKHART, INDIANA**
Preparer: DDJ Geocel.map	

ROBERTS ENVIRONMENTAL SERVICES, LLC

JULY 2008

Includes Deep & Shallow Monitoring Well, Temporary Monitoring Well, & Private Water Well Data from 2006 through 2008.

JUNE 2019

(or most recent prior to June 2019)

AS/SVE System operated in EAC from May 2009 to July 2011.
EAC system was re-started in June 2014 (shut-down Oct. 2016).
AS/SVE system started in WAC in May 2011 & is still active.
Expanded WAC system with sparge curtain operational in April 2014.
Remediation material injections in WAC as a pilot study in October 2011 and full-scale injections occurred in April/May 2012.

LEGEND

- Approx. Property Line
- Impacted Area (> RDCLs)
- Borings
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- 2.0 ug/l (RDCL)
- 4.0 ug/l (IDCL)
- 10 ug/l
- 25 ug/l
- 50 ug/l
- 100 ug/l
- 250 ug/l
- 500 ug/l
- 1,000 ug/l
- 2,000 ug/l

Shallow/Intermediate Zones

Preparer: DDJ Geocel.map	FIGURE 11
Prepared: Spring 2022	VC IN GROUND WATER JULY 2008 vs. JUNE 2019 GEOCEL (VRP#6070601) ELKHART, INDIANA

ROBERTS ENVIRONMENTAL SERVICES, LLC

JULY 2008

Includes Deep & Shallow Monitoring Well, Temporary Monitoring Well, & Private Water Well Data from 2006 through 2008.

JUNE 2019

(or most recent prior to June 2019)

AS/SVE System operated in EAC from May 2009 to July 2011.
EAC system was re-started in June 2014 (shot-down in Oct. 2016).
AS/SVE system started in WAC in May 2011 & is still active.
Expanded WAC system with sparge curtain operational in April 2014.
Remediation material injections in WAC as a pilot study in October 2011 and full-scale injections occurred in April/May 2012.


LEGEND

- Approx. Property Line
- Impacted Area (> RDCLs)
- Borings
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- 2.0 ug/l (RDCL)
- 4.0 ug/l (IDCL)
- 10 ug/l
- 25 ug/l
- 50 ug/l
- 100 ug/l
- 250 ug/l
- 500 ug/l
- 1,000 ug/l
- 2,000 ug/l

Deeper Zones

Preparer: DDJ Geocel.map	FIGURE 12
Prepared: Spring 2022	VC IN GROUND WATER JULY 2008 vs.JUNE 2019 GEOCEL (VRP#6070601) ELKHART, INDIANA

ROBERTS ENVIRONMENTAL SERVICES, LLC



LIST OF MONITORING WELLS

MW-1
MW-1D
MW-2
MW-3s
MW-3D
MW-4s
MW-4i
MW-4D
MW-4D47
MW-4D61
MW-5
MW-6
MW-7
MW-8s
MW-8D
MW-9s
MW-9D
MW-10D
MW-11
MW-12
MW-13
MW-14s
MW-14D
MW-15
MW-16
MW-17s
MW-17i
MW-17D43
MW-18i
MW-18D59
MW-19i
MW-19D48
MW-19D59
MW-20i
MW-20D46
MW-21i
MW-21D41
MW-22i
MW-23i
MW-23D46
MW-24i
MW-24D45
MW-25i
MW-25D46
MW-26i
MW-26D45
MW-27i
MW-27D45
MW-28i
MW-28D45
MW-29s
MW-29i
MW-29D43
MW-30v
MW-31s
MW-32s
MW-32i
MW-32-D50
MW-33s
MW-33i
MW-33D50
MW-34s
MW-34i
MW-34D46
MW-35i
MW-35D49
MW-36i
MW-36D49
MW-37s
MW-37i
MW-37D48
MW-38s
MW-38i
MW-38D48
MW-39i
MW-39D49
MW-40i
MW-40D43
MW-41i
MW-41D48
MW-42D40
MW-42D53
MW-43i
MW-43D47
MW-44i
MW-44D46
MW-45i
MW-45D47
MW-46i
MW-46D48
MW-47i
MW-47D49
MW-48s
MW-48i
MW-48D45
MW-49i
MW-49D43

EMW-1
EMW-2
EMW-2D
EMW-3
EMW-4
EMW-4D
EMW-4D47
EMW-4D61
EMW-5
EMW-6
EMW-7
EMW-7D
EMW-8
EMW-8i
EMW-8D45
EMW-9i
EMW-9D46
EMW-10
EMW-10d
EMW-11s
EMW-11i
EMW-11D48
EMW-GP40
EMW-GP40i

ROBERTS ENVIRONMENTAL SERVICES, LLC

Notes: Well locations are identified by well cluster I.D.'s
See list of monitoring wells at right for detailed MW I.D.'s at each location.
CNTS = Covenant Not To Sue. LTS = Long-Term Stewardship.
ERC = Environmental Restrictive Covenant.

Preparer: DDJ Geocel.map	**FIGURE 13**
Date: March 2022	**PROPOSED CNTS AREA MAP & OFF-SITE PROPERTY ERCs GEOCEL (VRP#6070601) ELKHART, INDIANA**

APPENDIX A

June 2019 Laboratory Reports

eurofins | Environment Testing TestAmerica



ANALYTICAL REPORT

Eurofins TestAmerica, Chicago
2417 Bond Street
University Park, IL 60484
Tel: (708)534-5200

Laboratory Job ID: 500-164651-1
Client Project/Site: Geocel site - Elkhart, IN

For:
Roberts Environmental Services, Inc.
2112 Carmen Court
Goshen, Indiana 46526

Attn: Mr. David Jeffers

Authorized for release by:
6/18/2019 4:56:28 PM

Robin Kintz, Project Manager II
(708)534-5200
robin.kintz@testamericainc.com

LINKS

Review your project results through TotalAccess

Have a Question? Ask The Expert

Visit us at: www.testamericainc.com

The test results in this report meet all 2003 NELAC and 2009 TNI requirements for accredited parameters, exceptions are noted in this report. This report may not be reproduced except in full, and with written approval from the laboratory. For questions please contact the Project Manager at the e-mail address or telephone number listed on this page.

This report has been electronically signed and authorized by the signatory. Electronic signature is intended to be the legally binding equivalent of a traditionally handwritten signature.

Results relate only to the items tested and the sample(s) as received by the laboratory.

Table of Contents

Cover Page 1
Table of Contents 2
Case Narrative 3
Detection Summary 4
Method Summary 6
Sample Summary 7
Client Sample Results 8
Definitions 40
QC Association 41
Surrogate Summary 42
QC Sample Results 43
Chronicle 53
Internal Standard Summary 56
Certification Summary 64
Chain of Custody 65
Receipt Checklists 67

Job ID: 500-164651-1

Laboratory: Eurofins TestAmerica, Chicago

Narrative

Job Narrative
500-164651-1

Comments
No additional comments.

Receipt
The samples were received on 6/6/2019 2:05 PM; the samples arrived in good condition, properly preserved and, where required, on ice. The temperature of the cooler at receipt was 1.9º C.

GC/MS VOA
The laboratory control sample (LCS) for 490222 recovered outside control limits for the following analyte: Carbon tetrachloride. This analyte was biased high in the LCS and was not detected in the associated sample; therefore, the data have been reported.

The laboratory control sample (LCS) for 490539 recovered outside control limits for the following analyte: Methyl tert-butyl ether. This analyte was biased high in the LCS and was not detected in the associated samples; therefore, the data have been reported.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

Detection Summary

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-41i — Lab Sample ID: 500-164651-1

No Detections.

Client Sample ID: MW-44i — Lab Sample ID: 500-164651-2

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Vinyl chloride	7.3		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-44D46 — Lab Sample ID: 500-164651-3

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Vinyl chloride	9.1		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-29i — Lab Sample ID: 500-164651-4

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	95		1.0		ug/L	1		8260B	Total/NA
1,1-Dichloroethane	12		1.0		ug/L	1		8260B	Total/NA
Vinyl chloride	60		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-31s — Lab Sample ID: 500-164651-5

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	4.2		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-26i — Lab Sample ID: 500-164651-6

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	12		1.0		ug/L	1		8260B	Total/NA
1,1-Dichloroethane	2.7		1.0		ug/L	1		8260B	Total/NA
Vinyl chloride	18		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-27i — Lab Sample ID: 500-164651-7

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
1,1-Dichloroethane	1.8		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-28i — Lab Sample ID: 500-164651-8

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	1.4		1.0		ug/L	1		8260B	Total/NA
Trichloroethene	14		0.50		ug/L	1		8260B	Total/NA

Client Sample ID: MW-25i — Lab Sample ID: 500-164651-9

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	24		1.0		ug/L	1		8260B	Total/NA
1,1-Dichloroethane	1.3		1.0		ug/L	1		8260B	Total/NA
Tetrachloroethene	120		1.0		ug/L	1		8260B	Total/NA
Trichloroethene	23		0.50		ug/L	1		8260B	Total/NA

Client Sample ID: MW-19i — Lab Sample ID: 500-164651-10

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	15		1.0		ug/L	1		8260B	Total/NA
Trichloroethene	0.65		0.50		ug/L	1		8260B	Total/NA
Vinyl chloride	4.9		1.0		ug/L	1		8260B	Total/NA

This Detection Summary does not include radiochemical test results.

Detection Summary

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-11s — Lab Sample ID: 500-164651-11

No Detections.

Client Sample ID: EMW-11i — Lab Sample ID: 500-164651-12

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Tetrachloroethene	1.4		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: EMW-8 — Lab Sample ID: 500-164651-13

No Detections.

Client Sample ID: EMW-8i — Lab Sample ID: 500-164651-14

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Tetrachloroethene	13		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: FD-1 — Lab Sample ID: 500-164651-15

No Detections.

Client Sample ID: Trip Blank — Lab Sample ID: 500-164651-16

No Detections.

This Detection Summary does not include radiochemical test results.

Method Summary

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164651-1

Method	Method Description	Protocol	Laboratory
8260B	Volatile Organic Compounds (GC/MS)	SW846	TAL CHI
5030B	Purge and Trap	SW846	TAL CHI

Protocol References:

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

TAL CHI = Eurofins TestAmerica, Chicago, 2417 Bond Street, University Park, IL 60484, TEL (708)534-5200

Sample Summary

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164651-1

Lab Sample ID	Client Sample ID	Matrix	Collected	Received	Asset ID
500-164651-1	MW-41i	Water	06/04/19 12:54	06/06/19 14:05	
500-164651-2	MW-44i	Water	06/04/19 13:35	06/06/19 14:05	
500-164651-3	MW-44D46	Water	06/04/19 13:59	06/06/19 14:05	
500-164651-4	MW-29i	Water	06/04/19 14:59	06/06/19 14:05	
500-164651-5	MW-31s	Water	06/04/19 15:43	06/06/19 14:05	
500-164651-6	MW-26i	Water	06/05/19 10:35	06/06/19 14:05	
500-164651-7	MW-27i	Water	06/05/19 11:04	06/06/19 14:05	
500-164651-8	MW-28i	Water	06/05/19 11:39	06/06/19 14:05	
500-164651-9	MW-25i	Water	06/05/19 12:00	06/06/19 14:05	
500-164651-10	MW-19i	Water	06/05/19 13:31	06/06/19 14:05	
500-164651-11	EMW-11s	Water	06/05/19 14:38	06/06/19 14:05	
500-164651-12	EMW-11i	Water	06/05/19 15:07	06/06/19 14:05	
500-164651-13	EMW-8	Water	06/05/19 15:41	06/06/19 14:05	
500-164651-14	EMW-8i	Water	06/05/19 16:01	06/06/19 14:05	
500-164651-15	FD-1	Water	06/05/19 00:00	06/06/19 14:05	
500-164651-16	Trip Blank	Water	06/04/19 00:00	06/06/19 14:05	

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164651-1

Client Sample ID: MW-41i
Date Collected: 06/04/19 12:54
Date Received: 06/06/19 14:05

Lab Sample ID: 500-164651-1
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/14/19 15:43	1
Benzene	<0.50		0.50		ug/L			06/14/19 15:43	1
Bromobenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
Bromochloromethane	<1.0		1.0		ug/L			06/14/19 15:43	1
Bromodichloromethane	<1.0		1.0		ug/L			06/14/19 15:43	1
Bromoform	<1.0		1.0		ug/L			06/14/19 15:43	1
Bromomethane	<3.0		3.0		ug/L			06/14/19 15:43	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/14/19 15:43	1
Carbon disulfide	<2.0		2.0		ug/L			06/14/19 15:43	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/14/19 15:43	1
Chlorobenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
Chloroethane	<1.0		1.0		ug/L			06/14/19 15:43	1
Chloroform	<2.0		2.0		ug/L			06/14/19 15:43	1
Chloromethane	<1.0		1.0		ug/L			06/14/19 15:43	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 15:43	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 15:43	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 15:43	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 15:43	1
Dibromochloromethane	<1.0		1.0		ug/L			06/14/19 15:43	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/14/19 15:43	1
Dibromomethane	<1.0		1.0		ug/L			06/14/19 15:43	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/14/19 15:43	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/14/19 15:43	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/14/19 15:43	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/14/19 15:43	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 15:43	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/14/19 15:43	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 15:43	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/14/19 15:43	1
Ethylbenzene	<0.50		0.50		ug/L			06/14/19 15:43	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/14/19 15:43	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/14/19 15:43	1
Hexane	<1.0		1.0		ug/L			06/14/19 15:43	1
2-Hexanone	<5.0		5.0		ug/L			06/14/19 15:43	1
Iodomethane	<3.0		3.0		ug/L			06/14/19 15:43	1
Isopropylbenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
Methylene Chloride	<5.0		5.0		ug/L			06/14/19 15:43	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/14/19 15:43	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/14/19 15:43	1
Naphthalene	<1.0		1.0		ug/L			06/14/19 15:43	1
n-Butylbenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
N-Propylbenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/14/19 15:43	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
Styrene	<1.0		1.0		ug/L			06/14/19 15:43	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/14/19 15:43	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-41i **Lab Sample ID: 500-164651-1**
Date Collected: 06/04/19 12:54 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 15:43	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 15:43	1
Tetrachloroethene	<1.0		1.0		ug/L			06/14/19 15:43	1
Toluene	<0.50		0.50		ug/L			06/14/19 15:43	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/14/19 15:43	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 15:43	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 15:43	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/14/19 15:43	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/14/19 15:43	1
Trichloroethene	<0.50		0.50		ug/L			06/14/19 15:43	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/14/19 15:43	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/14/19 15:43	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 15:43	1
Vinyl acetate	<2.0		2.0		ug/L			06/14/19 15:43	1
Vinyl chloride	<1.0		1.0		ug/L			06/14/19 15:43	1
Xylenes, Total	<1.0		1.0		ug/L			06/14/19 15:43	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*94*		*72 - 124*		*06/14/19 15:43*	*1*
Dibromofluoromethane	*102*		*75 - 120*		*06/14/19 15:43*	*1*
1,2-Dichloroethane-d4 (Surr)	*107*		*75 - 126*		*06/14/19 15:43*	*1*
Toluene-d8 (Surr)	*93*		*75 - 120*		*06/14/19 15:43*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-44i **Lab Sample ID: 500-164651-2**
Date Collected: 06/04/19 13:35 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/14/19 16:08	1
Benzene	<0.50		0.50		ug/L			06/14/19 16:08	1
Bromobenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
Bromochloromethane	<1.0		1.0		ug/L			06/14/19 16:08	1
Bromodichloromethane	<1.0		1.0		ug/L			06/14/19 16:08	1
Bromoform	<1.0		1.0		ug/L			06/14/19 16:08	1
Bromomethane	<3.0		3.0		ug/L			06/14/19 16:08	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/14/19 16:08	1
Carbon disulfide	<2.0		2.0		ug/L			06/14/19 16:08	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/14/19 16:08	1
Chlorobenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
Chloroethane	<1.0		1.0		ug/L			06/14/19 16:08	1
Chloroform	<2.0		2.0		ug/L			06/14/19 16:08	1
Chloromethane	<1.0		1.0		ug/L			06/14/19 16:08	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 16:08	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 16:08	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 16:08	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 16:08	1
Dibromochloromethane	<1.0		1.0		ug/L			06/14/19 16:08	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/14/19 16:08	1
Dibromomethane	<1.0		1.0		ug/L			06/14/19 16:08	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/14/19 16:08	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/14/19 16:08	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/14/19 16:08	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/14/19 16:08	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 16:08	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/14/19 16:08	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 16:08	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/14/19 16:08	1
Ethylbenzene	<0.50		0.50		ug/L			06/14/19 16:08	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/14/19 16:08	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/14/19 16:08	1
Hexane	<1.0		1.0		ug/L			06/14/19 16:08	1
2-Hexanone	<5.0		5.0		ug/L			06/14/19 16:08	1
Iodomethane	<3.0		3.0		ug/L			06/14/19 16:08	1
Isopropylbenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
Methylene Chloride	<5.0		5.0		ug/L			06/14/19 16:08	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/14/19 16:08	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/14/19 16:08	1
Naphthalene	<1.0		1.0		ug/L			06/14/19 16:08	1
n-Butylbenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
N-Propylbenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/14/19 16:08	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
Styrene	<1.0		1.0		ug/L			06/14/19 16:08	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/14/19 16:08	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-44i **Lab Sample ID: 500-164651-2**
Date Collected: 06/04/19 13:35 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 16:08	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 16:08	1
Tetrachloroethene	<1.0		1.0		ug/L			06/14/19 16:08	1
Toluene	<0.50		0.50		ug/L			06/14/19 16:08	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/14/19 16:08	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 16:08	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 16:08	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/14/19 16:08	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/14/19 16:08	1
Trichloroethene	<0.50		0.50		ug/L			06/14/19 16:08	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/14/19 16:08	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/14/19 16:08	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 16:08	1
Vinyl acetate	<2.0		2.0		ug/L			06/14/19 16:08	1
Vinyl chloride	**7.3**		1.0		ug/L			06/14/19 16:08	1
Xylenes, Total	<1.0		1.0		ug/L			06/14/19 16:08	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*93*		*72 - 124*		*06/14/19 16:08*	*1*
Dibromofluoromethane	*106*		*75 - 120*		*06/14/19 16:08*	*1*
1,2-Dichloroethane-d4 (Surr)	*109*		*75 - 126*		*06/14/19 16:08*	*1*
Toluene-d8 (Surr)	*92*		*75 - 120*		*06/14/19 16:08*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-44D46 **Lab Sample ID: 500-164651-3**
Date Collected: 06/04/19 13:59 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/14/19 16:35	1
Benzene	<0.50		0.50		ug/L			06/14/19 16:35	1
Bromobenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
Bromochloromethane	<1.0		1.0		ug/L			06/14/19 16:35	1
Bromodichloromethane	<1.0		1.0		ug/L			06/14/19 16:35	1
Bromoform	<1.0		1.0		ug/L			06/14/19 16:35	1
Bromomethane	<3.0		3.0		ug/L			06/14/19 16:35	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/14/19 16:35	1
Carbon disulfide	<2.0		2.0		ug/L			06/14/19 16:35	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/14/19 16:35	1
Chlorobenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
Chloroethane	<1.0		1.0		ug/L			06/14/19 16:35	1
Chloroform	<2.0		2.0		ug/L			06/14/19 16:35	1
Chloromethane	<1.0		1.0		ug/L			06/14/19 16:35	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 16:35	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 16:35	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 16:35	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 16:35	1
Dibromochloromethane	<1.0		1.0		ug/L			06/14/19 16:35	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/14/19 16:35	1
Dibromomethane	<1.0		1.0		ug/L			06/14/19 16:35	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/14/19 16:35	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/14/19 16:35	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/14/19 16:35	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/14/19 16:35	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 16:35	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/14/19 16:35	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 16:35	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/14/19 16:35	1
Ethylbenzene	<0.50		0.50		ug/L			06/14/19 16:35	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/14/19 16:35	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/14/19 16:35	1
Hexane	<1.0		1.0		ug/L			06/14/19 16:35	1
2-Hexanone	<5.0		5.0		ug/L			06/14/19 16:35	1
Iodomethane	<3.0		3.0		ug/L			06/14/19 16:35	1
Isopropylbenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
Methylene Chloride	<5.0		5.0		ug/L			06/14/19 16:35	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/14/19 16:35	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/14/19 16:35	1
Naphthalene	<1.0		1.0		ug/L			06/14/19 16:35	1
n-Butylbenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
N-Propylbenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/14/19 16:35	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
Styrene	<1.0		1.0		ug/L			06/14/19 16:35	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/14/19 16:35	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-44D46 **Lab Sample ID: 500-164651-3**
Date Collected: 06/04/19 13:59 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 16:35	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 16:35	1
Tetrachloroethene	<1.0		1.0		ug/L			06/14/19 16:35	1
Toluene	<0.50		0.50		ug/L			06/14/19 16:35	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/14/19 16:35	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 16:35	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 16:35	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/14/19 16:35	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/14/19 16:35	1
Trichloroethene	<0.50		0.50		ug/L			06/14/19 16:35	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/14/19 16:35	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/14/19 16:35	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 16:35	1
Vinyl acetate	<2.0		2.0		ug/L			06/14/19 16:35	1
Vinyl chloride	**9.1**		1.0		ug/L			06/14/19 16:35	1
Xylenes, Total	<1.0		1.0		ug/L			06/14/19 16:35	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*96*		*72 - 124*		*06/14/19 16:35*	*1*
Dibromofluoromethane	*104*		*75 - 120*		*06/14/19 16:35*	*1*
1,2-Dichloroethane-d4 (Surr)	*108*		*75 - 126*		*06/14/19 16:35*	*1*
Toluene-d8 (Surr)	*92*		*75 - 120*		*06/14/19 16:35*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164651-1

Client Sample ID: MW-29i
Date Collected: 06/04/19 14:59
Date Received: 06/06/19 14:05

Lab Sample ID: 500-164651-4
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/14/19 17:00	1
Benzene	<0.50		0.50		ug/L			06/14/19 17:00	1
Bromobenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
Bromochloromethane	<1.0		1.0		ug/L			06/14/19 17:00	1
Bromodichloromethane	<1.0		1.0		ug/L			06/14/19 17:00	1
Bromoform	<1.0		1.0		ug/L			06/14/19 17:00	1
Bromomethane	<3.0		3.0		ug/L			06/14/19 17:00	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/14/19 17:00	1
Carbon disulfide	<2.0		2.0		ug/L			06/14/19 17:00	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/14/19 17:00	1
Chlorobenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
Chloroethane	<1.0		1.0		ug/L			06/14/19 17:00	1
Chloroform	<2.0		2.0		ug/L			06/14/19 17:00	1
Chloromethane	<1.0		1.0		ug/L			06/14/19 17:00	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 17:00	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 17:00	1
cis-1,2-Dichloroethene	**95**		1.0		ug/L			06/14/19 17:00	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 17:00	1
Dibromochloromethane	<1.0		1.0		ug/L			06/14/19 17:00	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/14/19 17:00	1
Dibromomethane	<1.0		1.0		ug/L			06/14/19 17:00	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/14/19 17:00	1
1,1-Dichloroethane	**12**		1.0		ug/L			06/14/19 17:00	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/14/19 17:00	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/14/19 17:00	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 17:00	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/14/19 17:00	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 17:00	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/14/19 17:00	1
Ethylbenzene	<0.50		0.50		ug/L			06/14/19 17:00	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/14/19 17:00	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/14/19 17:00	1
Hexane	<1.0		1.0		ug/L			06/14/19 17:00	1
2-Hexanone	<5.0		5.0		ug/L			06/14/19 17:00	1
Iodomethane	<3.0		3.0		ug/L			06/14/19 17:00	1
Isopropylbenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
Methylene Chloride	<5.0		5.0		ug/L			06/14/19 17:00	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/14/19 17:00	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/14/19 17:00	1
Naphthalene	<1.0		1.0		ug/L			06/14/19 17:00	1
n-Butylbenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
N-Propylbenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/14/19 17:00	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
Styrene	<1.0		1.0		ug/L			06/14/19 17:00	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/14/19 17:00	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-29i **Lab Sample ID: 500-164651-4**
Date Collected: 06/04/19 14:59 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 17:00	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 17:00	1
Tetrachloroethene	<1.0		1.0		ug/L			06/14/19 17:00	1
Toluene	<0.50		0.50		ug/L			06/14/19 17:00	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/14/19 17:00	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 17:00	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 17:00	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/14/19 17:00	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/14/19 17:00	1
Trichloroethene	<0.50		0.50		ug/L			06/14/19 17:00	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/14/19 17:00	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/14/19 17:00	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 17:00	1
Vinyl acetate	<2.0		2.0		ug/L			06/14/19 17:00	1
Vinyl chloride	**60**		1.0		ug/L			06/14/19 17:00	1
Xylenes, Total	<1.0		1.0		ug/L			06/14/19 17:00	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*96*		*72 - 124*		*06/14/19 17:00*	*1*
Dibromofluoromethane	*105*		*75 - 120*		*06/14/19 17:00*	*1*
1,2-Dichloroethane-d4 (Surr)	*109*		*75 - 126*		*06/14/19 17:00*	*1*
Toluene-d8 (Surr)	*90*		*75 - 120*		*06/14/19 17:00*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-31s **Lab Sample ID: 500-164651-5**
Date Collected: 06/04/19 15:43 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/14/19 17:26	1
Benzene	<0.50		0.50		ug/L			06/14/19 17:26	1
Bromobenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
Bromochloromethane	<1.0		1.0		ug/L			06/14/19 17:26	1
Bromodichloromethane	<1.0		1.0		ug/L			06/14/19 17:26	1
Bromoform	<1.0		1.0		ug/L			06/14/19 17:26	1
Bromomethane	<3.0		3.0		ug/L			06/14/19 17:26	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/14/19 17:26	1
Carbon disulfide	<2.0		2.0		ug/L			06/14/19 17:26	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/14/19 17:26	1
Chlorobenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
Chloroethane	<1.0		1.0		ug/L			06/14/19 17:26	1
Chloroform	<2.0		2.0		ug/L			06/14/19 17:26	1
Chloromethane	<1.0		1.0		ug/L			06/14/19 17:26	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 17:26	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 17:26	1
cis-1,2-Dichloroethene	**4.2**		1.0		ug/L			06/14/19 17:26	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 17:26	1
Dibromochloromethane	<1.0		1.0		ug/L			06/14/19 17:26	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/14/19 17:26	1
Dibromomethane	<1.0		1.0		ug/L			06/14/19 17:26	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/14/19 17:26	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/14/19 17:26	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/14/19 17:26	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/14/19 17:26	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 17:26	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/14/19 17:26	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 17:26	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/14/19 17:26	1
Ethylbenzene	<0.50		0.50		ug/L			06/14/19 17:26	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/14/19 17:26	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/14/19 17:26	1
Hexane	<1.0		1.0		ug/L			06/14/19 17:26	1
2-Hexanone	<5.0		5.0		ug/L			06/14/19 17:26	1
Iodomethane	<3.0		3.0		ug/L			06/14/19 17:26	1
Isopropylbenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
Methylene Chloride	<5.0		5.0		ug/L			06/14/19 17:26	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/14/19 17:26	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/14/19 17:26	1
Naphthalene	<1.0		1.0		ug/L			06/14/19 17:26	1
n-Butylbenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
N-Propylbenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/14/19 17:26	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
Styrene	<1.0		1.0		ug/L			06/14/19 17:26	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/14/19 17:26	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-31s **Lab Sample ID: 500-164651-5**
Date Collected: 06/04/19 15:43 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 17:26	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 17:26	1
Tetrachloroethene	<1.0		1.0		ug/L			06/14/19 17:26	1
Toluene	<0.50		0.50		ug/L			06/14/19 17:26	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/14/19 17:26	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 17:26	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 17:26	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/14/19 17:26	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/14/19 17:26	1
Trichloroethene	<0.50		0.50		ug/L			06/14/19 17:26	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/14/19 17:26	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/14/19 17:26	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 17:26	1
Vinyl acetate	<2.0		2.0		ug/L			06/14/19 17:26	1
Vinyl chloride	<1.0		1.0		ug/L			06/14/19 17:26	1
Xylenes, Total	<1.0		1.0		ug/L			06/14/19 17:26	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*96*		*72 - 124*		*06/14/19 17:26*	*1*
Dibromofluoromethane	*105*		*75 - 120*		*06/14/19 17:26*	*1*
1,2-Dichloroethane-d4 (Surr)	*105*		*75 - 126*		*06/14/19 17:26*	*1*
Toluene-d8 (Surr)	*93*		*75 - 120*		*06/14/19 17:26*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-26i **Lab Sample ID: 500-164651-6**
Date Collected: 06/05/19 10:35 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/14/19 17:52	1
Benzene	<0.50		0.50		ug/L			06/14/19 17:52	1
Bromobenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
Bromochloromethane	<1.0		1.0		ug/L			06/14/19 17:52	1
Bromodichloromethane	<1.0		1.0		ug/L			06/14/19 17:52	1
Bromoform	<1.0		1.0		ug/L			06/14/19 17:52	1
Bromomethane	<3.0		3.0		ug/L			06/14/19 17:52	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/14/19 17:52	1
Carbon disulfide	<2.0		2.0		ug/L			06/14/19 17:52	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/14/19 17:52	1
Chlorobenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
Chloroethane	<1.0		1.0		ug/L			06/14/19 17:52	1
Chloroform	<2.0		2.0		ug/L			06/14/19 17:52	1
Chloromethane	<1.0		1.0		ug/L			06/14/19 17:52	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 17:52	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 17:52	1
cis-1,2-Dichloroethene	**12**		1.0		ug/L			06/14/19 17:52	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 17:52	1
Dibromochloromethane	<1.0		1.0		ug/L			06/14/19 17:52	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/14/19 17:52	1
Dibromomethane	<1.0		1.0		ug/L			06/14/19 17:52	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/14/19 17:52	1
1,1-Dichloroethane	**2.7**		1.0		ug/L			06/14/19 17:52	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/14/19 17:52	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/14/19 17:52	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 17:52	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/14/19 17:52	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 17:52	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/14/19 17:52	1
Ethylbenzene	<0.50		0.50		ug/L			06/14/19 17:52	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/14/19 17:52	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/14/19 17:52	1
Hexane	<1.0		1.0		ug/L			06/14/19 17:52	1
2-Hexanone	<5.0		5.0		ug/L			06/14/19 17:52	1
Iodomethane	<3.0		3.0		ug/L			06/14/19 17:52	1
Isopropylbenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
Methylene Chloride	<5.0		5.0		ug/L			06/14/19 17:52	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/14/19 17:52	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/14/19 17:52	1
Naphthalene	<1.0		1.0		ug/L			06/14/19 17:52	1
n-Butylbenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
N-Propylbenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/14/19 17:52	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
Styrene	<1.0		1.0		ug/L			06/14/19 17:52	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/14/19 17:52	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-26i **Lab Sample ID: 500-164651-6**
Date Collected: 06/05/19 10:35 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 17:52	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 17:52	1
Tetrachloroethene	<1.0		1.0		ug/L			06/14/19 17:52	1
Toluene	<0.50		0.50		ug/L			06/14/19 17:52	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/14/19 17:52	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 17:52	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 17:52	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/14/19 17:52	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/14/19 17:52	1
Trichloroethene	<0.50		0.50		ug/L			06/14/19 17:52	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/14/19 17:52	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/14/19 17:52	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 17:52	1
Vinyl acetate	<2.0		2.0		ug/L			06/14/19 17:52	1
Vinyl chloride	**18**		1.0		ug/L			06/14/19 17:52	1
Xylenes, Total	<1.0		1.0		ug/L			06/14/19 17:52	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*98*		*72 - 124*		*06/14/19 17:52*	*1*
Dibromofluoromethane	*107*		*75 - 120*		*06/14/19 17:52*	*1*
1,2-Dichloroethane-d4 (Surr)	*109*		*75 - 126*		*06/14/19 17:52*	*1*
Toluene-d8 (Surr)	*92*		*75 - 120*		*06/14/19 17:52*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164651-1

Client Sample ID: MW-27i
Date Collected: 06/05/19 11:04
Date Received: 06/06/19 14:05

Lab Sample ID: 500-164651-7
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/14/19 18:18	1
Benzene	<0.50		0.50		ug/L			06/14/19 18:18	1
Bromobenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
Bromochloromethane	<1.0		1.0		ug/L			06/14/19 18:18	1
Bromodichloromethane	<1.0		1.0		ug/L			06/14/19 18:18	1
Bromoform	<1.0		1.0		ug/L			06/14/19 18:18	1
Bromomethane	<3.0		3.0		ug/L			06/14/19 18:18	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/14/19 18:18	1
Carbon disulfide	<2.0		2.0		ug/L			06/14/19 18:18	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/14/19 18:18	1
Chlorobenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
Chloroethane	<1.0		1.0		ug/L			06/14/19 18:18	1
Chloroform	<2.0		2.0		ug/L			06/14/19 18:18	1
Chloromethane	<1.0		1.0		ug/L			06/14/19 18:18	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 18:18	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 18:18	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 18:18	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 18:18	1
Dibromochloromethane	<1.0		1.0		ug/L			06/14/19 18:18	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/14/19 18:18	1
Dibromomethane	<1.0		1.0		ug/L			06/14/19 18:18	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/14/19 18:18	1
1,1-Dichloroethane	**1.8**		1.0		ug/L			06/14/19 18:18	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/14/19 18:18	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/14/19 18:18	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 18:18	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/14/19 18:18	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 18:18	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/14/19 18:18	1
Ethylbenzene	<0.50		0.50		ug/L			06/14/19 18:18	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/14/19 18:18	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/14/19 18:18	1
Hexane	<1.0		1.0		ug/L			06/14/19 18:18	1
2-Hexanone	<5.0		5.0		ug/L			06/14/19 18:18	1
Iodomethane	<3.0		3.0		ug/L			06/14/19 18:18	1
Isopropylbenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
Methylene Chloride	<5.0		5.0		ug/L			06/14/19 18:18	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/14/19 18:18	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/14/19 18:18	1
Naphthalene	<1.0		1.0		ug/L			06/14/19 18:18	1
n-Butylbenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
N-Propylbenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/14/19 18:18	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
Styrene	<1.0		1.0		ug/L			06/14/19 18:18	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/14/19 18:18	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-27i **Lab Sample ID: 500-164651-7**
Date Collected: 06/05/19 11:04 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 18:18	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 18:18	1
Tetrachloroethene	<1.0		1.0		ug/L			06/14/19 18:18	1
Toluene	<0.50		0.50		ug/L			06/14/19 18:18	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/14/19 18:18	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 18:18	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 18:18	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/14/19 18:18	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/14/19 18:18	1
Trichloroethene	<0.50		0.50		ug/L			06/14/19 18:18	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/14/19 18:18	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/14/19 18:18	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 18:18	1
Vinyl acetate	<2.0		2.0		ug/L			06/14/19 18:18	1
Vinyl chloride	<1.0		1.0		ug/L			06/14/19 18:18	1
Xylenes, Total	<1.0		1.0		ug/L			06/14/19 18:18	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*92*		*72 - 124*		*06/14/19 18:18*	*1*
Dibromofluoromethane	*108*		*75 - 120*		*06/14/19 18:18*	*1*
1,2-Dichloroethane-d4 (Surr)	*111*		*75 - 126*		*06/14/19 18:18*	*1*
Toluene-d8 (Surr)	*90*		*75 - 120*		*06/14/19 18:18*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-28i **Lab Sample ID: 500-164651-8**
Date Collected: 06/05/19 11:39 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/17/19 11:51	1
Benzene	<0.50		0.50		ug/L			06/17/19 11:51	1
Bromobenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
Bromochloromethane	<1.0		1.0		ug/L			06/17/19 11:51	1
Bromodichloromethane	<1.0		1.0		ug/L			06/17/19 11:51	1
Bromoform	<1.0		1.0		ug/L			06/17/19 11:51	1
Bromomethane	<3.0		3.0		ug/L			06/17/19 11:51	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/17/19 11:51	1
Carbon disulfide	<2.0		2.0		ug/L			06/17/19 11:51	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/17/19 11:51	1
Chlorobenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
Chloroethane	<1.0		1.0		ug/L			06/17/19 11:51	1
Chloroform	<2.0		2.0		ug/L			06/17/19 11:51	1
Chloromethane	<1.0		1.0		ug/L			06/17/19 11:51	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 11:51	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 11:51	1
cis-1,2-Dichloroethene	**1.4**		1.0		ug/L			06/17/19 11:51	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 11:51	1
Dibromochloromethane	<1.0		1.0		ug/L			06/17/19 11:51	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/17/19 11:51	1
Dibromomethane	<1.0		1.0		ug/L			06/17/19 11:51	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/17/19 11:51	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/17/19 11:51	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/17/19 11:51	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/17/19 11:51	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 11:51	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/17/19 11:51	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 11:51	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/17/19 11:51	1
Ethylbenzene	<0.50		0.50		ug/L			06/17/19 11:51	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/17/19 11:51	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/17/19 11:51	1
Hexane	<1.0		1.0		ug/L			06/17/19 11:51	1
2-Hexanone	<5.0		5.0		ug/L			06/17/19 11:51	1
Iodomethane	<3.0		3.0		ug/L			06/17/19 11:51	1
Isopropylbenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
Methylene Chloride	<5.0		5.0		ug/L			06/17/19 11:51	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/17/19 11:51	1
Methyl tert-butyl ether	<1.0	*	1.0		ug/L			06/17/19 11:51	1
Naphthalene	<1.0		1.0		ug/L			06/17/19 11:51	1
n-Butylbenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
N-Propylbenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/17/19 11:51	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
Styrene	<1.0		1.0		ug/L			06/17/19 11:51	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/17/19 11:51	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-28i **Lab Sample ID: 500-164651-8**
Date Collected: 06/05/19 11:39 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 11:51	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 11:51	1
Tetrachloroethene	<1.0		1.0		ug/L			06/17/19 11:51	1
Toluene	<0.50		0.50		ug/L			06/17/19 11:51	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/17/19 11:51	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 11:51	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 11:51	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/17/19 11:51	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/17/19 11:51	1
Trichloroethene	**14**		0.50		ug/L			06/17/19 11:51	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/17/19 11:51	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/17/19 11:51	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 11:51	1
Vinyl acetate	<2.0		2.0		ug/L			06/17/19 11:51	1
Vinyl chloride	<1.0		1.0		ug/L			06/17/19 11:51	1
Xylenes, Total	<1.0		1.0		ug/L			06/17/19 11:51	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*112*		*72 - 124*		*06/17/19 11:51*	*1*
Dibromofluoromethane	*100*		*75 - 120*		*06/17/19 11:51*	*1*
1,2-Dichloroethane-d4 (Surr)	*106*		*75 - 126*		*06/17/19 11:51*	*1*
Toluene-d8 (Surr)	*94*		*75 - 120*		*06/17/19 11:51*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-25i **Lab Sample ID: 500-164651-9**
Date Collected: 06/05/19 12:00 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/17/19 12:18	1
Benzene	<0.50		0.50		ug/L			06/17/19 12:18	1
Bromobenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
Bromochloromethane	<1.0		1.0		ug/L			06/17/19 12:18	1
Bromodichloromethane	<1.0		1.0		ug/L			06/17/19 12:18	1
Bromoform	<1.0		1.0		ug/L			06/17/19 12:18	1
Bromomethane	<3.0		3.0		ug/L			06/17/19 12:18	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/17/19 12:18	1
Carbon disulfide	<2.0		2.0		ug/L			06/17/19 12:18	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/17/19 12:18	1
Chlorobenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
Chloroethane	<1.0		1.0		ug/L			06/17/19 12:18	1
Chloroform	<2.0		2.0		ug/L			06/17/19 12:18	1
Chloromethane	<1.0		1.0		ug/L			06/17/19 12:18	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 12:18	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 12:18	1
cis-1,2-Dichloroethene	**24**		1.0		ug/L			06/17/19 12:18	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 12:18	1
Dibromochloromethane	<1.0		1.0		ug/L			06/17/19 12:18	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/17/19 12:18	1
Dibromomethane	<1.0		1.0		ug/L			06/17/19 12:18	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/17/19 12:18	1
1,1-Dichloroethane	**1.3**		1.0		ug/L			06/17/19 12:18	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/17/19 12:18	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/17/19 12:18	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 12:18	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/17/19 12:18	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 12:18	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/17/19 12:18	1
Ethylbenzene	<0.50		0.50		ug/L			06/17/19 12:18	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/17/19 12:18	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/17/19 12:18	1
Hexane	<1.0		1.0		ug/L			06/17/19 12:18	1
2-Hexanone	<5.0		5.0		ug/L			06/17/19 12:18	1
Iodomethane	<3.0		3.0		ug/L			06/17/19 12:18	1
Isopropylbenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
Methylene Chloride	<5.0		5.0		ug/L			06/17/19 12:18	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/17/19 12:18	1
Methyl tert-butyl ether	<1.0	*	1.0		ug/L			06/17/19 12:18	1
Naphthalene	<1.0		1.0		ug/L			06/17/19 12:18	1
n-Butylbenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
N-Propylbenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/17/19 12:18	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
Styrene	<1.0		1.0		ug/L			06/17/19 12:18	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/17/19 12:18	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-25i **Lab Sample ID: 500-164651-9**
Date Collected: 06/05/19 12:00 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 12:18	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 12:18	1
Tetrachloroethene	**120**		1.0		ug/L			06/17/19 12:18	1
Toluene	<0.50		0.50		ug/L			06/17/19 12:18	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/17/19 12:18	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 12:18	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 12:18	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/17/19 12:18	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/17/19 12:18	1
Trichloroethene	**23**		0.50		ug/L			06/17/19 12:18	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/17/19 12:18	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/17/19 12:18	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 12:18	1
Vinyl acetate	<2.0		2.0		ug/L			06/17/19 12:18	1
Vinyl chloride	<1.0		1.0		ug/L			06/17/19 12:18	1
Xylenes, Total	<1.0		1.0		ug/L			06/17/19 12:18	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*108*		*72 - 124*		*06/17/19 12:18*	*1*
Dibromofluoromethane	*102*		*75 - 120*		*06/17/19 12:18*	*1*
1,2-Dichloroethane-d4 (Surr)	*107*		*75 - 126*		*06/17/19 12:18*	*1*
Toluene-d8 (Surr)	*96*		*75 - 120*		*06/17/19 12:18*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-19i
Date Collected: 06/05/19 13:31
Date Received: 06/06/19 14:05

Lab Sample ID: 500-164651-10
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/17/19 12:45	1
Benzene	<0.50		0.50		ug/L			06/17/19 12:45	1
Bromobenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
Bromochloromethane	<1.0		1.0		ug/L			06/17/19 12:45	1
Bromodichloromethane	<1.0		1.0		ug/L			06/17/19 12:45	1
Bromoform	<1.0		1.0		ug/L			06/17/19 12:45	1
Bromomethane	<3.0		3.0		ug/L			06/17/19 12:45	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/17/19 12:45	1
Carbon disulfide	<2.0		2.0		ug/L			06/17/19 12:45	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/17/19 12:45	1
Chlorobenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
Chloroethane	<1.0		1.0		ug/L			06/17/19 12:45	1
Chloroform	<2.0		2.0		ug/L			06/17/19 12:45	1
Chloromethane	<1.0		1.0		ug/L			06/17/19 12:45	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 12:45	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 12:45	1
cis-1,2-Dichloroethene	**15**		1.0		ug/L			06/17/19 12:45	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 12:45	1
Dibromochloromethane	<1.0		1.0		ug/L			06/17/19 12:45	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/17/19 12:45	1
Dibromomethane	<1.0		1.0		ug/L			06/17/19 12:45	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/17/19 12:45	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/17/19 12:45	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/17/19 12:45	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/17/19 12:45	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 12:45	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/17/19 12:45	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 12:45	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/17/19 12:45	1
Ethylbenzene	<0.50		0.50		ug/L			06/17/19 12:45	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/17/19 12:45	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/17/19 12:45	1
Hexane	<1.0		1.0		ug/L			06/17/19 12:45	1
2-Hexanone	<5.0		5.0		ug/L			06/17/19 12:45	1
Iodomethane	<3.0		3.0		ug/L			06/17/19 12:45	1
Isopropylbenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
Methylene Chloride	<5.0		5.0		ug/L			06/17/19 12:45	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/17/19 12:45	1
Methyl tert-butyl ether	<1.0	*	1.0		ug/L			06/17/19 12:45	1
Naphthalene	<1.0		1.0		ug/L			06/17/19 12:45	1
n-Butylbenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
N-Propylbenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/17/19 12:45	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
Styrene	<1.0		1.0		ug/L			06/17/19 12:45	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/17/19 12:45	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-19i **Lab Sample ID: 500-164651-10**
Date Collected: 06/05/19 13:31 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 12:45	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 12:45	1
Tetrachloroethene	<1.0		1.0		ug/L			06/17/19 12:45	1
Toluene	<0.50		0.50		ug/L			06/17/19 12:45	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/17/19 12:45	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 12:45	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 12:45	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/17/19 12:45	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/17/19 12:45	1
Trichloroethene	**0.65**		0.50		ug/L			06/17/19 12:45	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/17/19 12:45	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/17/19 12:45	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 12:45	1
Vinyl acetate	<2.0		2.0		ug/L			06/17/19 12:45	1
Vinyl chloride	**4.9**		1.0		ug/L			06/17/19 12:45	1
Xylenes, Total	<1.0		1.0		ug/L			06/17/19 12:45	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*110*		*72 - 124*		*06/17/19 12:45*	*1*
Dibromofluoromethane	*101*		*75 - 120*		*06/17/19 12:45*	*1*
1,2-Dichloroethane-d4 (Surr)	*106*		*75 - 126*		*06/17/19 12:45*	*1*
Toluene-d8 (Surr)	*94*		*75 - 120*		*06/17/19 12:45*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-11s **Lab Sample ID: 500-164651-11**
Date Collected: 06/05/19 14:38 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/17/19 13:11	1
Benzene	<0.50		0.50		ug/L			06/17/19 13:11	1
Bromobenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
Bromochloromethane	<1.0		1.0		ug/L			06/17/19 13:11	1
Bromodichloromethane	<1.0		1.0		ug/L			06/17/19 13:11	1
Bromoform	<1.0		1.0		ug/L			06/17/19 13:11	1
Bromomethane	<3.0		3.0		ug/L			06/17/19 13:11	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/17/19 13:11	1
Carbon disulfide	<2.0		2.0		ug/L			06/17/19 13:11	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/17/19 13:11	1
Chlorobenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
Chloroethane	<1.0		1.0		ug/L			06/17/19 13:11	1
Chloroform	<2.0		2.0		ug/L			06/17/19 13:11	1
Chloromethane	<1.0		1.0		ug/L			06/17/19 13:11	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 13:11	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 13:11	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 13:11	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 13:11	1
Dibromochloromethane	<1.0		1.0		ug/L			06/17/19 13:11	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/17/19 13:11	1
Dibromomethane	<1.0		1.0		ug/L			06/17/19 13:11	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/17/19 13:11	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/17/19 13:11	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/17/19 13:11	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/17/19 13:11	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 13:11	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/17/19 13:11	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 13:11	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/17/19 13:11	1
Ethylbenzene	<0.50		0.50		ug/L			06/17/19 13:11	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/17/19 13:11	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/17/19 13:11	1
Hexane	<1.0		1.0		ug/L			06/17/19 13:11	1
2-Hexanone	<5.0		5.0		ug/L			06/17/19 13:11	1
Iodomethane	<3.0		3.0		ug/L			06/17/19 13:11	1
Isopropylbenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
Methylene Chloride	<5.0		5.0		ug/L			06/17/19 13:11	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/17/19 13:11	1
Methyl tert-butyl ether	<1.0	*	1.0		ug/L			06/17/19 13:11	1
Naphthalene	<1.0		1.0		ug/L			06/17/19 13:11	1
n-Butylbenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
N-Propylbenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/17/19 13:11	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
Styrene	<1.0		1.0		ug/L			06/17/19 13:11	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/17/19 13:11	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-11s **Lab Sample ID: 500-164651-11**
Date Collected: 06/05/19 14:38 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 13:11	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 13:11	1
Tetrachloroethene	<1.0		1.0		ug/L			06/17/19 13:11	1
Toluene	<0.50		0.50		ug/L			06/17/19 13:11	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/17/19 13:11	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 13:11	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 13:11	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/17/19 13:11	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/17/19 13:11	1
Trichloroethene	<0.50		0.50		ug/L			06/17/19 13:11	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/17/19 13:11	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/17/19 13:11	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 13:11	1
Vinyl acetate	<2.0		2.0		ug/L			06/17/19 13:11	1
Vinyl chloride	<1.0		1.0		ug/L			06/17/19 13:11	1
Xylenes, Total	<1.0		1.0		ug/L			06/17/19 13:11	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*112*		*72 - 124*		*06/17/19 13:11*	*1*
Dibromofluoromethane	*103*		*75 - 120*		*06/17/19 13:11*	*1*
1,2-Dichloroethane-d4 (Surr)	*110*		*75 - 126*		*06/17/19 13:11*	*1*
Toluene-d8 (Surr)	*95*		*75 - 120*		*06/17/19 13:11*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-11i **Lab Sample ID: 500-164651-12**
Date Collected: 06/05/19 15:07 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/17/19 13:38	1
Benzene	<0.50		0.50		ug/L			06/17/19 13:38	1
Bromobenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
Bromochloromethane	<1.0		1.0		ug/L			06/17/19 13:38	1
Bromodichloromethane	<1.0		1.0		ug/L			06/17/19 13:38	1
Bromoform	<1.0		1.0		ug/L			06/17/19 13:38	1
Bromomethane	<3.0		3.0		ug/L			06/17/19 13:38	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/17/19 13:38	1
Carbon disulfide	<2.0		2.0		ug/L			06/17/19 13:38	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/17/19 13:38	1
Chlorobenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
Chloroethane	<1.0		1.0		ug/L			06/17/19 13:38	1
Chloroform	<2.0		2.0		ug/L			06/17/19 13:38	1
Chloromethane	<1.0		1.0		ug/L			06/17/19 13:38	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 13:38	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 13:38	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 13:38	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 13:38	1
Dibromochloromethane	<1.0		1.0		ug/L			06/17/19 13:38	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/17/19 13:38	1
Dibromomethane	<1.0		1.0		ug/L			06/17/19 13:38	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/17/19 13:38	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/17/19 13:38	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/17/19 13:38	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/17/19 13:38	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 13:38	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/17/19 13:38	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 13:38	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/17/19 13:38	1
Ethylbenzene	<0.50		0.50		ug/L			06/17/19 13:38	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/17/19 13:38	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/17/19 13:38	1
Hexane	<1.0		1.0		ug/L			06/17/19 13:38	1
2-Hexanone	<5.0		5.0		ug/L			06/17/19 13:38	1
Iodomethane	<3.0		3.0		ug/L			06/17/19 13:38	1
Isopropylbenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
Methylene Chloride	<5.0		5.0		ug/L			06/17/19 13:38	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/17/19 13:38	1
Methyl tert-butyl ether	<1.0	*	1.0		ug/L			06/17/19 13:38	1
Naphthalene	<1.0		1.0		ug/L			06/17/19 13:38	1
n-Butylbenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
N-Propylbenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/17/19 13:38	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
Styrene	<1.0		1.0		ug/L			06/17/19 13:38	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/17/19 13:38	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-11i **Lab Sample ID: 500-164651-12**
Date Collected: 06/05/19 15:07 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 13:38	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 13:38	1
Tetrachloroethene	**1.4**		1.0		ug/L			06/17/19 13:38	1
Toluene	<0.50		0.50		ug/L			06/17/19 13:38	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/17/19 13:38	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 13:38	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 13:38	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/17/19 13:38	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/17/19 13:38	1
Trichloroethene	<0.50		0.50		ug/L			06/17/19 13:38	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/17/19 13:38	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/17/19 13:38	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 13:38	1
Vinyl acetate	<2.0		2.0		ug/L			06/17/19 13:38	1
Vinyl chloride	<1.0		1.0		ug/L			06/17/19 13:38	1
Xylenes, Total	<1.0		1.0		ug/L			06/17/19 13:38	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*113*		*72 - 124*		*06/17/19 13:38*	*1*
Dibromofluoromethane	*102*		*75 - 120*		*06/17/19 13:38*	*1*
1,2-Dichloroethane-d4 (Surr)	*109*		*75 - 126*		*06/17/19 13:38*	*1*
Toluene-d8 (Surr)	*95*		*75 - 120*		*06/17/19 13:38*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164651-1

Client Sample ID: EMW-8
Date Collected: 06/05/19 15:41
Date Received: 06/06/19 14:05

Lab Sample ID: 500-164651-13
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/17/19 14:05	1
Benzene	<0.50		0.50		ug/L			06/17/19 14:05	1
Bromobenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
Bromochloromethane	<1.0		1.0		ug/L			06/17/19 14:05	1
Bromodichloromethane	<1.0		1.0		ug/L			06/17/19 14:05	1
Bromoform	<1.0		1.0		ug/L			06/17/19 14:05	1
Bromomethane	<3.0		3.0		ug/L			06/17/19 14:05	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/17/19 14:05	1
Carbon disulfide	<2.0		2.0		ug/L			06/17/19 14:05	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/17/19 14:05	1
Chlorobenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
Chloroethane	<1.0		1.0		ug/L			06/17/19 14:05	1
Chloroform	<2.0		2.0		ug/L			06/17/19 14:05	1
Chloromethane	<1.0		1.0		ug/L			06/17/19 14:05	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 14:05	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 14:05	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 14:05	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 14:05	1
Dibromochloromethane	<1.0		1.0		ug/L			06/17/19 14:05	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/17/19 14:05	1
Dibromomethane	<1.0		1.0		ug/L			06/17/19 14:05	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/17/19 14:05	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/17/19 14:05	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/17/19 14:05	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/17/19 14:05	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 14:05	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/17/19 14:05	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 14:05	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/17/19 14:05	1
Ethylbenzene	<0.50		0.50		ug/L			06/17/19 14:05	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/17/19 14:05	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/17/19 14:05	1
Hexane	<1.0		1.0		ug/L			06/17/19 14:05	1
2-Hexanone	<5.0		5.0		ug/L			06/17/19 14:05	1
Iodomethane	<3.0		3.0		ug/L			06/17/19 14:05	1
Isopropylbenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
Methylene Chloride	<5.0		5.0		ug/L			06/17/19 14:05	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/17/19 14:05	1
Methyl tert-butyl ether	<1.0	*	1.0		ug/L			06/17/19 14:05	1
Naphthalene	<1.0		1.0		ug/L			06/17/19 14:05	1
n-Butylbenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
N-Propylbenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/17/19 14:05	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
Styrene	<1.0		1.0		ug/L			06/17/19 14:05	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/17/19 14:05	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-8 **Lab Sample ID: 500-164651-13**
Date Collected: 06/05/19 15:41 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 14:05	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 14:05	1
Tetrachloroethene	<1.0		1.0		ug/L			06/17/19 14:05	1
Toluene	<0.50		0.50		ug/L			06/17/19 14:05	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/17/19 14:05	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 14:05	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 14:05	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/17/19 14:05	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/17/19 14:05	1
Trichloroethene	<0.50		0.50		ug/L			06/17/19 14:05	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/17/19 14:05	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/17/19 14:05	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 14:05	1
Vinyl acetate	<2.0		2.0		ug/L			06/17/19 14:05	1
Vinyl chloride	<1.0		1.0		ug/L			06/17/19 14:05	1
Xylenes, Total	<1.0		1.0		ug/L			06/17/19 14:05	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*111*		*72 - 124*		*06/17/19 14:05*	*1*
Dibromofluoromethane	*101*		*75 - 120*		*06/17/19 14:05*	*1*
1,2-Dichloroethane-d4 (Surr)	*108*		*75 - 126*		*06/17/19 14:05*	*1*
Toluene-d8 (Surr)	*94*		*75 - 120*		*06/17/19 14:05*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-8i **Lab Sample ID: 500-164651-14**
Date Collected: 06/05/19 16:01 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/17/19 14:32	1
Benzene	<0.50		0.50		ug/L			06/17/19 14:32	1
Bromobenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
Bromochloromethane	<1.0		1.0		ug/L			06/17/19 14:32	1
Bromodichloromethane	<1.0		1.0		ug/L			06/17/19 14:32	1
Bromoform	<1.0		1.0		ug/L			06/17/19 14:32	1
Bromomethane	<3.0		3.0		ug/L			06/17/19 14:32	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/17/19 14:32	1
Carbon disulfide	<2.0		2.0		ug/L			06/17/19 14:32	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/17/19 14:32	1
Chlorobenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
Chloroethane	<1.0		1.0		ug/L			06/17/19 14:32	1
Chloroform	<2.0		2.0		ug/L			06/17/19 14:32	1
Chloromethane	<1.0		1.0		ug/L			06/17/19 14:32	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 14:32	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 14:32	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 14:32	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 14:32	1
Dibromochloromethane	<1.0		1.0		ug/L			06/17/19 14:32	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/17/19 14:32	1
Dibromomethane	<1.0		1.0		ug/L			06/17/19 14:32	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/17/19 14:32	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/17/19 14:32	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/17/19 14:32	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/17/19 14:32	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 14:32	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/17/19 14:32	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 14:32	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/17/19 14:32	1
Ethylbenzene	<0.50		0.50		ug/L			06/17/19 14:32	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/17/19 14:32	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/17/19 14:32	1
Hexane	<1.0		1.0		ug/L			06/17/19 14:32	1
2-Hexanone	<5.0		5.0		ug/L			06/17/19 14:32	1
Iodomethane	<3.0		3.0		ug/L			06/17/19 14:32	1
Isopropylbenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
Methylene Chloride	<5.0		5.0		ug/L			06/17/19 14:32	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/17/19 14:32	1
Methyl tert-butyl ether	<1.0	*	1.0		ug/L			06/17/19 14:32	1
Naphthalene	<1.0		1.0		ug/L			06/17/19 14:32	1
n-Butylbenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
N-Propylbenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/17/19 14:32	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
Styrene	<1.0		1.0		ug/L			06/17/19 14:32	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/17/19 14:32	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-8i **Lab Sample ID: 500-164651-14**
Date Collected: 06/05/19 16:01 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 14:32	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 14:32	1
Tetrachloroethene	**13**		1.0		ug/L			06/17/19 14:32	1
Toluene	<0.50		0.50		ug/L			06/17/19 14:32	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/17/19 14:32	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 14:32	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 14:32	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/17/19 14:32	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/17/19 14:32	1
Trichloroethene	<0.50		0.50		ug/L			06/17/19 14:32	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/17/19 14:32	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/17/19 14:32	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 14:32	1
Vinyl acetate	<2.0		2.0		ug/L			06/17/19 14:32	1
Vinyl chloride	<1.0		1.0		ug/L			06/17/19 14:32	1
Xylenes, Total	<1.0		1.0		ug/L			06/17/19 14:32	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*112*		*72 - 124*		*06/17/19 14:32*	*1*
Dibromofluoromethane	*102*		*75 - 120*		*06/17/19 14:32*	*1*
1,2-Dichloroethane-d4 (Surr)	*109*		*75 - 126*		*06/17/19 14:32*	*1*
Toluene-d8 (Surr)	*93*		*75 - 120*		*06/17/19 14:32*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: FD-1 **Lab Sample ID: 500-164651-15**
Date Collected: 06/05/19 00:00 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/14/19 18:44	1
Benzene	<0.50		0.50		ug/L			06/14/19 18:44	1
Bromobenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
Bromochloromethane	<1.0		1.0		ug/L			06/14/19 18:44	1
Bromodichloromethane	<1.0		1.0		ug/L			06/14/19 18:44	1
Bromoform	<1.0		1.0		ug/L			06/14/19 18:44	1
Bromomethane	<3.0		3.0		ug/L			06/14/19 18:44	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/14/19 18:44	1
Carbon disulfide	<2.0		2.0		ug/L			06/14/19 18:44	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/14/19 18:44	1
Chlorobenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
Chloroethane	<1.0		1.0		ug/L			06/14/19 18:44	1
Chloroform	<2.0		2.0		ug/L			06/14/19 18:44	1
Chloromethane	<1.0		1.0		ug/L			06/14/19 18:44	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 18:44	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 18:44	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 18:44	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 18:44	1
Dibromochloromethane	<1.0		1.0		ug/L			06/14/19 18:44	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/14/19 18:44	1
Dibromomethane	<1.0		1.0		ug/L			06/14/19 18:44	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/14/19 18:44	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/14/19 18:44	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/14/19 18:44	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/14/19 18:44	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 18:44	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/14/19 18:44	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 18:44	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/14/19 18:44	1
Ethylbenzene	<0.50		0.50		ug/L			06/14/19 18:44	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/14/19 18:44	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/14/19 18:44	1
Hexane	<1.0		1.0		ug/L			06/14/19 18:44	1
2-Hexanone	<5.0		5.0		ug/L			06/14/19 18:44	1
Iodomethane	<3.0		3.0		ug/L			06/14/19 18:44	1
Isopropylbenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
Methylene Chloride	<5.0		5.0		ug/L			06/14/19 18:44	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/14/19 18:44	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/14/19 18:44	1
Naphthalene	<1.0		1.0		ug/L			06/14/19 18:44	1
n-Butylbenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
N-Propylbenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/14/19 18:44	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
Styrene	<1.0		1.0		ug/L			06/14/19 18:44	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/14/19 18:44	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: FD-1 **Lab Sample ID: 500-164651-15**
Date Collected: 06/05/19 00:00 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 18:44	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 18:44	1
Tetrachloroethene	<1.0		1.0		ug/L			06/14/19 18:44	1
Toluene	<0.50		0.50		ug/L			06/14/19 18:44	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/14/19 18:44	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 18:44	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 18:44	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/14/19 18:44	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/14/19 18:44	1
Trichloroethene	<0.50		0.50		ug/L			06/14/19 18:44	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/14/19 18:44	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/14/19 18:44	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 18:44	1
Vinyl acetate	<2.0		2.0		ug/L			06/14/19 18:44	1
Vinyl chloride	<1.0		1.0		ug/L			06/14/19 18:44	1
Xylenes, Total	<1.0		1.0		ug/L			06/14/19 18:44	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*95*		*72 - 124*		*06/14/19 18:44*	*1*
Dibromofluoromethane	*106*		*75 - 120*		*06/14/19 18:44*	*1*
1,2-Dichloroethane-d4 (Surr)	*110*		*75 - 126*		*06/14/19 18:44*	*1*
Toluene-d8 (Surr)	*92*		*75 - 120*		*06/14/19 18:44*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164651-1

Client Sample ID: Trip Blank

Date Collected: 06/04/19 00:00
Date Received: 06/06/19 14:05

Lab Sample ID: 500-164651-16

Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/14/19 19:10	1
Benzene	<0.50		0.50		ug/L			06/14/19 19:10	1
Bromobenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
Bromochloromethane	<1.0		1.0		ug/L			06/14/19 19:10	1
Bromodichloromethane	<1.0		1.0		ug/L			06/14/19 19:10	1
Bromoform	<1.0		1.0		ug/L			06/14/19 19:10	1
Bromomethane	<3.0		3.0		ug/L			06/14/19 19:10	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/14/19 19:10	1
Carbon disulfide	<2.0		2.0		ug/L			06/14/19 19:10	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/14/19 19:10	1
Chlorobenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
Chloroethane	<1.0		1.0		ug/L			06/14/19 19:10	1
Chloroform	<2.0		2.0		ug/L			06/14/19 19:10	1
Chloromethane	<1.0		1.0		ug/L			06/14/19 19:10	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 19:10	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 19:10	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 19:10	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 19:10	1
Dibromochloromethane	<1.0		1.0		ug/L			06/14/19 19:10	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/14/19 19:10	1
Dibromomethane	<1.0		1.0		ug/L			06/14/19 19:10	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/14/19 19:10	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/14/19 19:10	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/14/19 19:10	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/14/19 19:10	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 19:10	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/14/19 19:10	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 19:10	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/14/19 19:10	1
Ethylbenzene	<0.50		0.50		ug/L			06/14/19 19:10	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/14/19 19:10	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/14/19 19:10	1
Hexane	<1.0		1.0		ug/L			06/14/19 19:10	1
2-Hexanone	<5.0		5.0		ug/L			06/14/19 19:10	1
Iodomethane	<3.0		3.0		ug/L			06/14/19 19:10	1
Isopropylbenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
Methylene Chloride	<5.0		5.0		ug/L			06/14/19 19:10	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/14/19 19:10	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/14/19 19:10	1
Naphthalene	<1.0		1.0		ug/L			06/14/19 19:10	1
n-Butylbenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
N-Propylbenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/14/19 19:10	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
Styrene	<1.0		1.0		ug/L			06/14/19 19:10	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/14/19 19:10	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: Trip Blank **Lab Sample ID: 500-164651-16**
Date Collected: 06/04/19 00:00 **Matrix: Water**
Date Received: 06/06/19 14:05

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 19:10	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 19:10	1
Tetrachloroethene	<1.0		1.0		ug/L			06/14/19 19:10	1
Toluene	<0.50		0.50		ug/L			06/14/19 19:10	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/14/19 19:10	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 19:10	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 19:10	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/14/19 19:10	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/14/19 19:10	1
Trichloroethene	<0.50		0.50		ug/L			06/14/19 19:10	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/14/19 19:10	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/14/19 19:10	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 19:10	1
Vinyl acetate	<2.0		2.0		ug/L			06/14/19 19:10	1
Vinyl chloride	<1.0		1.0		ug/L			06/14/19 19:10	1
Xylenes, Total	<1.0		1.0		ug/L			06/14/19 19:10	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*96*		*72 - 124*		*06/14/19 19:10*	*1*
Dibromofluoromethane	*106*		*75 - 120*		*06/14/19 19:10*	*1*
1,2-Dichloroethane-d4 (Surr)	*114*		*75 - 126*		*06/14/19 19:10*	*1*
Toluene-d8 (Surr)	*90*		*75 - 120*		*06/14/19 19:10*	*1*

Definitions/Glossary

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Qualifiers

GC/MS VOA

Qualifier	Qualifier Description
*	LCS or LCSD is outside acceptance limits.

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
¤	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
PQL	Practical Quantitation Limit
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)

QC Association Summary

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

GC/MS VOA

Analysis Batch: 490222

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
500-164651-1	MW-41i	Total/NA	Water	8260B	
500-164651-2	MW-44i	Total/NA	Water	8260B	
500-164651-3	MW-44D46	Total/NA	Water	8260B	
500-164651-4	MW-29i	Total/NA	Water	8260B	
500-164651-5	MW-31s	Total/NA	Water	8260B	
500-164651-6	MW-26i	Total/NA	Water	8260B	
500-164651-7	MW-27i	Total/NA	Water	8260B	
500-164651-15	FD-1	Total/NA	Water	8260B	
500-164651-16	Trip Blank	Total/NA	Water	8260B	
MB 500-490222/7	Method Blank	Total/NA	Water	8260B	
LCS 500-490222/5	Lab Control Sample	Total/NA	Water	8260B	
500-164651-7 MS	MW-27i	Total/NA	Water	8260B	
500-164651-7 MSD	MW-27i	Total/NA	Water	8260B	

Analysis Batch: 490539

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
500-164651-8	MW-28i	Total/NA	Water	8260B	
500-164651-9	MW-25i	Total/NA	Water	8260B	
500-164651-10	MW-19i	Total/NA	Water	8260B	
500-164651-11	EMW-11s	Total/NA	Water	8260B	
500-164651-12	EMW-11i	Total/NA	Water	8260B	
500-164651-13	EMW-8	Total/NA	Water	8260B	
500-164651-14	EMW-8i	Total/NA	Water	8260B	
MB 500-490539/6	Method Blank	Total/NA	Water	8260B	
LCS 500-490539/4	Lab Control Sample	Total/NA	Water	8260B	

Surrogate Summary

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164651-1

Method: 8260B - Volatile Organic Compounds (GC/MS)

Matrix: Water

Prep Type: Total/NA

		Percent Surrogate Recovery (Acceptance Limits)			
Lab Sample ID	Client Sample ID	BFB (72-124)	DBFM (75-120)	DCA (75-126)	TOL (75-120)
500-164651-1	MW-41i	94	102	107	93
500-164651-2	MW-44i	93	106	109	92
500-164651-3	MW-44D46	96	104	108	92
500-164651-4	MW-29i	96	105	109	90
500-164651-5	MW-31s	96	105	105	93
500-164651-6	MW-26i	98	107	109	92
500-164651-7	MW-27i	92	108	111	90
500-164651-7 MS	MW-27i	97	107	112	93
500-164651-7 MSD	MW-27i	96	106	110	90
500-164651-8	MW-28i	112	100	106	94
500-164651-9	MW-25i	108	102	107	96
500-164651-10	MW-19i	110	101	106	94
500-164651-11	EMW-11s	112	103	110	95
500-164651-12	EMW-11i	113	102	109	95
500-164651-13	EMW-8	111	101	108	94
500-164651-14	EMW-8i	112	102	109	93
500-164651-15	FD-1	95	106	110	92
500-164651-16	Trip Blank	96	106	114	90
LCS 500-490222/5	Lab Control Sample	94	104	105	94
LCS 500-490539/4	Lab Control Sample	109	106	106	95
MB 500-490222/7	Method Blank	95	104	109	92
MB 500-490539/6	Method Blank	109	102	107	93

Surrogate Legend

BFB = 4-Bromofluorobenzene (Surr)
DBFM = Dibromofluoromethane
DCA = 1,2-Dichloroethane-d4 (Surr)
TOL = Toluene-d8 (Surr)

Method: 8260B - Volatile Organic Compounds (GC/MS)

Lab Sample ID: MB 500-490222/7
Matrix: Water
Analysis Batch: 490222

Client Sample ID: Method Blank
Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/14/19 11:22	1
Benzene	<0.50		0.50		ug/L			06/14/19 11:22	1
Bromobenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
Bromochloromethane	<1.0		1.0		ug/L			06/14/19 11:22	1
Bromodichloromethane	<1.0		1.0		ug/L			06/14/19 11:22	1
Bromoform	<1.0		1.0		ug/L			06/14/19 11:22	1
Bromomethane	<3.0		3.0		ug/L			06/14/19 11:22	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/14/19 11:22	1
Carbon disulfide	<2.0		2.0		ug/L			06/14/19 11:22	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/14/19 11:22	1
Chlorobenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
Chloroethane	<1.0		1.0		ug/L			06/14/19 11:22	1
Chloroform	<2.0		2.0		ug/L			06/14/19 11:22	1
Chloromethane	<1.0		1.0		ug/L			06/14/19 11:22	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 11:22	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/14/19 11:22	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 11:22	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 11:22	1
Dibromochloromethane	<1.0		1.0		ug/L			06/14/19 11:22	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/14/19 11:22	1
Dibromomethane	<1.0		1.0		ug/L			06/14/19 11:22	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/14/19 11:22	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/14/19 11:22	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/14/19 11:22	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/14/19 11:22	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 11:22	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/14/19 11:22	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/14/19 11:22	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/14/19 11:22	1
Ethylbenzene	<0.50		0.50		ug/L			06/14/19 11:22	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/14/19 11:22	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/14/19 11:22	1
Hexane	<1.0		1.0		ug/L			06/14/19 11:22	1
2-Hexanone	<5.0		5.0		ug/L			06/14/19 11:22	1
Iodomethane	<3.0		3.0		ug/L			06/14/19 11:22	1
Isopropylbenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
Methylene Chloride	<5.0		5.0		ug/L			06/14/19 11:22	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/14/19 11:22	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/14/19 11:22	1
Naphthalene	<1.0		1.0		ug/L			06/14/19 11:22	1
n-Butylbenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
N-Propylbenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/14/19 11:22	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
Styrene	<1.0		1.0		ug/L			06/14/19 11:22	1

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: MB 500-490222/7
Matrix: Water
Analysis Batch: 490222

Client Sample ID: Method Blank
Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
tert-Butylbenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 11:22	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/14/19 11:22	1
Tetrachloroethene	<1.0		1.0		ug/L			06/14/19 11:22	1
Toluene	<0.50		0.50		ug/L			06/14/19 11:22	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/14/19 11:22	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/14/19 11:22	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/14/19 11:22	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/14/19 11:22	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/14/19 11:22	1
Trichloroethene	<0.50		0.50		ug/L			06/14/19 11:22	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/14/19 11:22	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/14/19 11:22	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/14/19 11:22	1
Vinyl acetate	<2.0		2.0		ug/L			06/14/19 11:22	1
Vinyl chloride	<1.0		1.0		ug/L			06/14/19 11:22	1
Xylenes, Total	<1.0		1.0		ug/L			06/14/19 11:22	1

Surrogate	*MB %Recovery*	*MB Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*95*		*72 - 124*		*06/14/19 11:22*	*1*
Dibromofluoromethane	*104*		*75 - 120*		*06/14/19 11:22*	*1*
1,2-Dichloroethane-d4 (Surr)	*109*		*75 - 126*		*06/14/19 11:22*	*1*
Toluene-d8 (Surr)	*92*		*75 - 120*		*06/14/19 11:22*	*1*

Lab Sample ID: LCS 500-490222/5
Matrix: Water
Analysis Batch: 490222

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits
Acetone	50.0	45.9		ug/L		92	40 - 143
Benzene	50.0	50.5		ug/L		101	70 - 120
Bromobenzene	50.0	47.0		ug/L		94	70 - 122
Bromochloromethane	50.0	52.9		ug/L		106	65 - 122
Bromodichloromethane	50.0	53.4		ug/L		107	69 - 120
Bromoform	50.0	58.7		ug/L		117	56 - 132
Bromomethane	50.0	53.6		ug/L		107	40 - 152
2-Butanone (MEK)	50.0	46.0		ug/L		92	46 - 144
Carbon disulfide	50.0	53.9		ug/L		108	66 - 120
Carbon tetrachloride	50.0	67.5	*	ug/L		135	59 - 133
Chlorobenzene	50.0	47.2		ug/L		94	70 - 120
Chloroethane	50.0	59.5		ug/L		119	48 - 136
Chloroform	50.0	49.6		ug/L		99	70 - 120
Chloromethane	50.0	62.2		ug/L		124	56 - 152
2-Chlorotoluene	50.0	50.5		ug/L		101	70 - 125
4-Chlorotoluene	50.0	49.7		ug/L		99	68 - 124

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: LCS 500-490222/5
Matrix: Water
Analysis Batch: 490222

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits
cis-1,2-Dichloroethene	50.0	51.9		ug/L		104	70 - 125
cis-1,3-Dichloropropene	50.0	49.2		ug/L		98	64 - 127
Dibromochloromethane	50.0	55.6		ug/L		111	68 - 125
1,2-Dibromoethane (EDB)	50.0	48.6		ug/L		97	70 - 125
Dibromomethane	50.0	51.5		ug/L		103	70 - 120
1,2-Dichlorobenzene	50.0	46.8		ug/L		94	70 - 125
1,3-Dichlorobenzene	50.0	49.0		ug/L		98	70 - 125
1,4-Dichlorobenzene	50.0	48.0		ug/L		96	70 - 120
Dichlorodifluoromethane	50.0	60.7		ug/L		121	40 - 159
1,1-Dichloroethane	50.0	53.8		ug/L		108	70 - 125
1,2-Dichloroethane	50.0	53.4		ug/L		107	68 - 127
1,1-Dichloroethene	50.0	54.0		ug/L		108	67 - 122
1,2-Dichloropropane	50.0	52.4		ug/L		105	67 - 130
1,3-Dichloropropane	50.0	46.9		ug/L		94	62 - 136
2,2-Dichloropropane	50.0	55.8		ug/L		112	58 - 139
1,1-Dichloropropene	50.0	55.1		ug/L		110	70 - 121
Ethylbenzene	50.0	52.7		ug/L		105	70 - 123
Hexachlorobutadiene	50.0	45.0		ug/L		90	51 - 150
Hexane	50.0	54.5		ug/L		109	65 - 142
2-Hexanone	50.0	46.9		ug/L		94	54 - 146
Iodomethane	50.0	54.8		ug/L		110	61 - 136
Isopropylbenzene	50.0	51.8		ug/L		104	70 - 126
Methylene Chloride	50.0	49.3		ug/L		99	69 - 125
4-Methyl-2-pentanone (MIBK)	50.0	47.5		ug/L		95	55 - 139
Methyl tert-butyl ether	50.0	49.8		ug/L		100	55 - 123
Naphthalene	50.0	44.7		ug/L		89	53 - 144
n-Butylbenzene	50.0	50.0		ug/L		100	68 - 125
N-Propylbenzene	50.0	50.5		ug/L		101	69 - 127
p-Isopropyltoluene	50.0	50.1		ug/L		100	70 - 125
sec-Butylbenzene	50.0	51.2		ug/L		102	70 - 123
Styrene	50.0	50.4		ug/L		101	70 - 120
tert-Butylbenzene	50.0	49.2		ug/L		98	70 - 121
1,1,1,2-Tetrachloroethane	50.0	54.7		ug/L		109	70 - 125
1,1,2,2-Tetrachloroethane	50.0	45.1		ug/L		90	62 - 140
Tetrachloroethene	50.0	50.3		ug/L		101	70 - 128
Toluene	50.0	47.2		ug/L		94	70 - 125
trans-1,2-Dichloroethene	50.0	52.9		ug/L		106	70 - 125
trans-1,3-Dichloropropene	50.0	51.0		ug/L		102	62 - 128
1,2,3-Trichlorobenzene	50.0	44.6		ug/L		89	51 - 145
1,2,4-Trichlorobenzene	50.0	45.5		ug/L		91	57 - 137
1,1,1-Trichloroethane	50.0	57.0		ug/L		114	70 - 125
1,1,2-Trichloroethane	50.0	46.9		ug/L		94	71 - 130
Trichloroethene	50.0	53.0		ug/L		106	70 - 125
Trichlorofluoromethane	50.0	57.5		ug/L		115	55 - 128
1,2,3-Trichloropropane	50.0	48.3		ug/L		97	50 - 133
1,2,4-Trimethylbenzene	50.0	49.3		ug/L		99	70 - 123
1,3,5-Trimethylbenzene	50.0	50.7		ug/L		101	70 - 123
Vinyl acetate	50.0	59.3		ug/L		119	43 - 133
Vinyl chloride	50.0	55.5		ug/L		111	64 - 126

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: LCS 500-490222/5
Matrix: Water
Analysis Batch: 490222

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Analyte			Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits		
o-Xylene			50.0	50.7		ug/L		101	70 - 120		
m&p-Xylene			50.0	51.5		ug/L		103	70 - 125		
Xylenes, Total			100	102		ug/L		102	70 - 125		

Surrogate	*LCS %Recovery*	*LCS Qualifier*	*Limits*
4-Bromofluorobenzene (Surr)	*94*		*72 - 124*
Dibromofluoromethane	*104*		*75 - 120*
1,2-Dichloroethane-d4 (Surr)	*105*		*75 - 126*
Toluene-d8 (Surr)	*94*		*75 - 120*

Lab Sample ID: 500-164651-7 MS
Matrix: Water
Analysis Batch: 490222

Client Sample ID: MW-27i
Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MS Result	MS Qualifier	Unit	D	%Rec	%Rec. Limits		
Acetone	<10		50.0	63.2		ug/L		126	40 - 143		
Benzene	<0.50		50.0	47.6		ug/L		95	70 - 120		
Bromobenzene	<1.0		50.0	47.9		ug/L		96	70 - 122		
Bromochloromethane	<1.0		50.0	51.0		ug/L		102	65 - 122		
Bromodichloromethane	<1.0		50.0	53.7		ug/L		107	69 - 120		
Bromoform	<1.0		50.0	58.6		ug/L		117	56 - 132		
Bromomethane	<3.0		50.0	63.2		ug/L		126	40 - 152		
2-Butanone (MEK)	<5.0		50.0	54.8		ug/L		110	46 - 144		
Carbon disulfide	<2.0		50.0	49.9		ug/L		100	66 - 120		
Carbon tetrachloride	<1.0	*	50.0	59.2		ug/L		118	59 - 133		
Chlorobenzene	<1.0		50.0	44.8		ug/L		90	70 - 120		
Chloroethane	<1.0		50.0	63.4		ug/L		127	48 - 136		
Chloroform	<2.0		50.0	48.2		ug/L		96	70 - 120		
Chloromethane	<1.0		50.0	62.1		ug/L		124	56 - 152		
2-Chlorotoluene	<1.0		50.0	48.8		ug/L		98	70 - 125		
4-Chlorotoluene	<1.0		50.0	47.4		ug/L		95	68 - 124		
cis-1,2-Dichloroethene	<1.0		50.0	50.5		ug/L		101	70 - 125		
cis-1,3-Dichloropropene	<1.0		50.0	47.3		ug/L		95	64 - 127		
Dibromochloromethane	<1.0		50.0	55.4		ug/L		111	68 - 125		
1,2-Dibromoethane (EDB)	<1.0		50.0	48.9		ug/L		98	70 - 125		
Dibromomethane	<1.0		50.0	51.5		ug/L		103	70 - 120		
1,2-Dichlorobenzene	<1.0		50.0	47.1		ug/L		94	70 - 125		
1,3-Dichlorobenzene	<1.0		50.0	47.0		ug/L		94	70 - 125		
1,4-Dichlorobenzene	<1.0		50.0	46.8		ug/L		94	70 - 120		
Dichlorodifluoromethane	<3.0		50.0	49.0		ug/L		98	40 - 159		
1,1-Dichloroethane	1.8		50.0	52.9		ug/L		102	70 - 125		
1,2-Dichloroethane	<1.0		50.0	54.0		ug/L		108	68 - 127		
1,1-Dichloroethene	<1.0		50.0	47.7		ug/L		95	67 - 122		
1,2-Dichloropropane	<1.0		50.0	51.3		ug/L		103	67 - 130		
1,3-Dichloropropane	<1.0		50.0	47.3		ug/L		95	62 - 136		
2,2-Dichloropropane	<1.0		50.0	49.4		ug/L		99	58 - 139		
1,1-Dichloropropene	<1.0		50.0	47.9		ug/L		96	70 - 121		
Ethylbenzene	<0.50		50.0	47.7		ug/L		95	70 - 123		

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: 500-164651-7 MS
Matrix: Water
Analysis Batch: 490222

Client Sample ID: MW-27i
Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MS Result	MS Qualifier	Unit	D	%Rec	%Rec. Limits
Hexachlorobutadiene	<1.0		50.0	37.9		ug/L		76	51 - 150
Hexane	<1.0		50.0	44.7		ug/L		89	65 - 142
2-Hexanone	<5.0		50.0	53.2		ug/L		106	54 - 146
Iodomethane	<3.0		50.0	52.3		ug/L		105	61 - 136
Isopropylbenzene	<1.0		50.0	47.8		ug/L		96	70 - 126
Methylene Chloride	<5.0		50.0	49.3		ug/L		99	69 - 125
4-Methyl-2-pentanone (MIBK)	<5.0		50.0	52.8		ug/L		106	55 - 139
Methyl tert-butyl ether	<1.0		50.0	49.7		ug/L		99	55 - 123
Naphthalene	<1.0		50.0	47.0		ug/L		94	53 - 144
n-Butylbenzene	<1.0		50.0	43.3		ug/L		87	68 - 125
N-Propylbenzene	<1.0		50.0	46.3		ug/L		93	69 - 127
p-Isopropyltoluene	<1.0		50.0	44.6		ug/L		89	70 - 125
sec-Butylbenzene	<1.0		50.0	46.5		ug/L		93	70 - 123
Styrene	<1.0		50.0	48.5		ug/L		97	70 - 120
tert-Butylbenzene	<1.0		50.0	45.6		ug/L		91	70 - 121
1,1,1,2-Tetrachloroethane	<1.0		50.0	53.5		ug/L		107	70 - 125
1,1,2,2-Tetrachloroethane	<1.0		50.0	49.0		ug/L		98	62 - 140
Tetrachloroethene	<1.0		50.0	43.5		ug/L		87	70 - 128
Toluene	<0.50		50.0	44.0		ug/L		88	70 - 125
trans-1,2-Dichloroethene	<1.0		50.0	49.8		ug/L		100	70 - 125
trans-1,3-Dichloropropene	<1.0		50.0	49.0		ug/L		98	62 - 128
1,2,3-Trichlorobenzene	<1.0		50.0	43.6		ug/L		87	51 - 145
1,2,4-Trichlorobenzene	<1.0		50.0	41.7		ug/L		83	57 - 137
1,1,1-Trichloroethane	<1.0		50.0	50.7		ug/L		101	70 - 125
1,1,2-Trichloroethane	<1.0		50.0	46.2		ug/L		92	71 - 130
Trichloroethene	<0.50		50.0	48.9		ug/L		98	70 - 125
Trichlorofluoromethane	<1.0		50.0	55.7		ug/L		111	55 - 128
1,2,3-Trichloropropane	<2.0		50.0	52.1		ug/L		104	50 - 133
1,2,4-Trimethylbenzene	<1.0		50.0	47.7		ug/L		95	70 - 123
1,3,5-Trimethylbenzene	<1.0		50.0	47.7		ug/L		95	70 - 123
Vinyl acetate	<2.0		50.0	58.8		ug/L		118	43 - 133
Vinyl chloride	<1.0		50.0	51.7		ug/L		103	64 - 126
o-Xylene	<0.50		50.0	47.4		ug/L		95	70 - 120
m&p-Xylene	<1.0		50.0	47.3		ug/L		95	70 - 125
Xylenes, Total	<1.0		100	94.7		ug/L		95	70 - 125

Surrogate	*MS %Recovery*	*MS Qualifier*	*Limits*
4-Bromofluorobenzene (Surr)	*97*		*72 - 124*
Dibromofluoromethane	*107*		*75 - 120*
1,2-Dichloroethane-d4 (Surr)	*112*		*75 - 126*
Toluene-d8 (Surr)	*93*		*75 - 120*

Lab Sample ID: 500-164651-7 MSD
Matrix: Water
Analysis Batch: 490222

Client Sample ID: MW-27i
Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MSD Result	MSD Qualifier	Unit	D	%Rec	%Rec. Limits	RPD	RPD Limit
Acetone	<10		50.0	54.7		ug/L		109	40 - 143	14	20

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: 500-164651-7 MSD
Matrix: Water
Analysis Batch: 490222

Client Sample ID: MW-27i
Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MSD Result	MSD Qualifier	Unit	D	%Rec	%Rec. Limits	RPD	RPD Limit
Benzene	<0.50		50.0	50.5		ug/L		101	70 - 120	6	20
Bromobenzene	<1.0		50.0	50.4		ug/L		101	70 - 122	5	20
Bromochloromethane	<1.0		50.0	54.9		ug/L		110	65 - 122	7	20
Bromodichloromethane	<1.0		50.0	55.7		ug/L		111	69 - 120	4	20
Bromoform	<1.0		50.0	63.2		ug/L		126	56 - 132	8	20
Bromomethane	<3.0		50.0	61.4		ug/L		123	40 - 152	3	20
2-Butanone (MEK)	<5.0		50.0	54.7		ug/L		109	46 - 144	0	20
Carbon disulfide	<2.0		50.0	52.0		ug/L		104	66 - 120	4	20
Carbon tetrachloride	<1.0	*	50.0	61.7		ug/L		123	59 - 133	4	20
Chlorobenzene	<1.0		50.0	46.1		ug/L		92	70 - 120	3	20
Chloroethane	<1.0		50.0	61.5		ug/L		123	48 - 136	3	20
Chloroform	<2.0		50.0	50.8		ug/L		102	70 - 120	5	20
Chloromethane	<1.0		50.0	57.4		ug/L		115	56 - 152	8	20
2-Chlorotoluene	<1.0		50.0	50.2		ug/L		100	70 - 125	3	20
4-Chlorotoluene	<1.0		50.0	50.3		ug/L		101	68 - 124	6	20
cis-1,2-Dichloroethene	<1.0		50.0	52.9		ug/L		106	70 - 125	5	20
cis-1,3-Dichloropropene	<1.0		50.0	49.9		ug/L		100	64 - 127	5	20
Dibromochloromethane	<1.0		50.0	58.2		ug/L		116	68 - 125	5	20
1,2-Dibromoethane (EDB)	<1.0		50.0	52.3		ug/L		105	70 - 125	7	20
Dibromomethane	<1.0		50.0	52.5		ug/L		105	70 - 120	2	20
1,2-Dichlorobenzene	<1.0		50.0	49.3		ug/L		99	70 - 125	5	20
1,3-Dichlorobenzene	<1.0		50.0	49.1		ug/L		98	70 - 125	5	20
1,4-Dichlorobenzene	<1.0		50.0	50.4		ug/L		101	70 - 120	7	20
Dichlorodifluoromethane	<3.0		50.0	50.9		ug/L		102	40 - 159	4	20
1,1-Dichloroethane	1.8		50.0	55.7		ug/L		108	70 - 125	5	20
1,2-Dichloroethane	<1.0		50.0	56.2		ug/L		112	68 - 127	4	20
1,1-Dichloroethene	<1.0		50.0	49.2		ug/L		98	67 - 122	3	20
1,2-Dichloropropane	<1.0		50.0	54.2		ug/L		108	67 - 130	6	20
1,3-Dichloropropane	<1.0		50.0	50.2		ug/L		100	62 - 136	6	20
2,2-Dichloropropane	<1.0		50.0	52.4		ug/L		105	58 - 139	6	20
1,1-Dichloropropene	<1.0		50.0	49.9		ug/L		100	70 - 121	4	20
Ethylbenzene	<0.50		50.0	49.3		ug/L		99	70 - 123	3	20
Hexachlorobutadiene	<1.0		50.0	39.2		ug/L		78	51 - 150	3	20
Hexane	<1.0		50.0	46.4		ug/L		93	65 - 142	4	20
2-Hexanone	<5.0		50.0	50.4		ug/L		101	54 - 146	5	20
Iodomethane	<3.0		50.0	55.5		ug/L		111	61 - 136	6	20
Isopropylbenzene	<1.0		50.0	51.1		ug/L		102	70 - 126	7	20
Methylene Chloride	<5.0		50.0	50.7		ug/L		101	69 - 125	3	20
4-Methyl-2-pentanone (MIBK)	<5.0		50.0	53.3		ug/L		107	55 - 139	1	20
Methyl tert-butyl ether	<1.0		50.0	52.3		ug/L		105	55 - 123	5	20
Naphthalene	<1.0		50.0	49.7		ug/L		99	53 - 144	6	20
n-Butylbenzene	<1.0		50.0	45.4		ug/L		91	68 - 125	5	20
N-Propylbenzene	<1.0		50.0	48.8		ug/L		98	69 - 127	5	20
p-Isopropyltoluene	<1.0		50.0	47.1		ug/L		94	70 - 125	5	20
sec-Butylbenzene	<1.0		50.0	48.7		ug/L		97	70 - 123	5	20
Styrene	<1.0		50.0	50.3		ug/L		101	70 - 120	4	20
tert-Butylbenzene	<1.0		50.0	47.9		ug/L		96	70 - 121	5	20
1,1,1,2-Tetrachloroethane	<1.0		50.0	55.3		ug/L		111	70 - 125	3	20
1,1,2,2-Tetrachloroethane	<1.0		50.0	50.5		ug/L		101	62 - 140	3	20

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: 500-164651-7 MSD
Matrix: Water
Analysis Batch: 490222

Client Sample ID: MW-27i
Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MSD Result	MSD Qualifier	Unit	D	%Rec	%Rec. Limits	RPD	RPD Limit
Tetrachloroethene	<1.0		50.0	44.1		ug/L		88	70 - 128	1	20
Toluene	<0.50		50.0	46.8		ug/L		94	70 - 125	6	20
trans-1,2-Dichloroethene	<1.0		50.0	52.9		ug/L		106	70 - 125	6	20
trans-1,3-Dichloropropene	<1.0		50.0	52.6		ug/L		105	62 - 128	7	20
1,2,3-Trichlorobenzene	<1.0		50.0	46.5		ug/L		93	51 - 145	7	20
1,2,4-Trichlorobenzene	<1.0		50.0	43.5		ug/L		87	57 - 137	4	20
1,1,1-Trichloroethane	<1.0		50.0	52.5		ug/L		105	70 - 125	4	20
1,1,2-Trichloroethane	<1.0		50.0	49.4		ug/L		99	71 - 130	7	20
Trichloroethene	<0.50		50.0	51.6		ug/L		103	70 - 125	5	20
Trichlorofluoromethane	<1.0		50.0	53.4		ug/L		107	55 - 128	4	20
1,2,3-Trichloropropane	<2.0		50.0	55.2		ug/L		110	50 - 133	6	20
1,2,4-Trimethylbenzene	<1.0		50.0	49.6		ug/L		99	70 - 123	4	20
1,3,5-Trimethylbenzene	<1.0		50.0	50.4		ug/L		101	70 - 123	6	20
Vinyl acetate	<2.0		50.0	62.3		ug/L		125	43 - 133	6	20
Vinyl chloride	<1.0		50.0	49.7		ug/L		99	64 - 126	4	20
o-Xylene	<0.50		50.0	49.3		ug/L		99	70 - 120	4	20
m&p-Xylene	<1.0		50.0	48.5		ug/L		97	70 - 125	2	20
Xylenes, Total	<1.0		100	97.8		ug/L		98	70 - 125	3	20

Surrogate	*MSD %Recovery*	*MSD Qualifier*	*Limits*
4-Bromofluorobenzene (Surr)	*96*		*72 - 124*
Dibromofluoromethane	*106*		*75 - 120*
1,2-Dichloroethane-d4 (Surr)	*110*		*75 - 126*
Toluene-d8 (Surr)	*90*		*75 - 120*

Lab Sample ID: MB 500-490539/6
Matrix: Water
Analysis Batch: 490539

Client Sample ID: Method Blank
Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/17/19 10:04	1
Benzene	<0.50		0.50		ug/L			06/17/19 10:04	1
Bromobenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
Bromochloromethane	<1.0		1.0		ug/L			06/17/19 10:04	1
Bromodichloromethane	<1.0		1.0		ug/L			06/17/19 10:04	1
Bromoform	<1.0		1.0		ug/L			06/17/19 10:04	1
Bromomethane	<3.0		3.0		ug/L			06/17/19 10:04	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/17/19 10:04	1
Carbon disulfide	<2.0		2.0		ug/L			06/17/19 10:04	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/17/19 10:04	1
Chlorobenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
Chloroethane	<1.0		1.0		ug/L			06/17/19 10:04	1
Chloroform	<2.0		2.0		ug/L			06/17/19 10:04	1
Chloromethane	<1.0		1.0		ug/L			06/17/19 10:04	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 10:04	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/17/19 10:04	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 10:04	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 10:04	1

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: MB 500-490539/6
Matrix: Water
Analysis Batch: 490539

Client Sample ID: Method Blank
Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Dibromochloromethane	<1.0		1.0		ug/L			06/17/19 10:04	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/17/19 10:04	1
Dibromomethane	<1.0		1.0		ug/L			06/17/19 10:04	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/17/19 10:04	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/17/19 10:04	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/17/19 10:04	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/17/19 10:04	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 10:04	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/17/19 10:04	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/17/19 10:04	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/17/19 10:04	1
Ethylbenzene	<0.50		0.50		ug/L			06/17/19 10:04	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/17/19 10:04	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/17/19 10:04	1
Hexane	<1.0		1.0		ug/L			06/17/19 10:04	1
2-Hexanone	<5.0		5.0		ug/L			06/17/19 10:04	1
Iodomethane	<3.0		3.0		ug/L			06/17/19 10:04	1
Isopropylbenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
Methylene Chloride	<5.0		5.0		ug/L			06/17/19 10:04	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/17/19 10:04	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/17/19 10:04	1
Naphthalene	<1.0		1.0		ug/L			06/17/19 10:04	1
n-Butylbenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
N-Propylbenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/17/19 10:04	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
Styrene	<1.0		1.0		ug/L			06/17/19 10:04	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 10:04	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/17/19 10:04	1
Tetrachloroethene	<1.0		1.0		ug/L			06/17/19 10:04	1
Toluene	<0.50		0.50		ug/L			06/17/19 10:04	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/17/19 10:04	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/17/19 10:04	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/17/19 10:04	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/17/19 10:04	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/17/19 10:04	1
Trichloroethene	<0.50		0.50		ug/L			06/17/19 10:04	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/17/19 10:04	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/17/19 10:04	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/17/19 10:04	1
Vinyl acetate	<2.0		2.0		ug/L			06/17/19 10:04	1
Vinyl chloride	<1.0		1.0		ug/L			06/17/19 10:04	1

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: MB 500-490539/6
Matrix: Water
Analysis Batch: 490539

Client Sample ID: Method Blank
Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Xylenes, Total	<1.0		1.0		ug/L			06/17/19 10:04	1

Surrogate	*MB %Recovery*	*MB Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*109*		*72 - 124*		*06/17/19 10:04*	*1*
Dibromofluoromethane	*102*		*75 - 120*		*06/17/19 10:04*	*1*
1,2-Dichloroethane-d4 (Surr)	*107*		*75 - 126*		*06/17/19 10:04*	*1*
Toluene-d8 (Surr)	*93*		*75 - 120*		*06/17/19 10:04*	*1*

Lab Sample ID: LCS 500-490539/4
Matrix: Water
Analysis Batch: 490539

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits
Acetone	50.0	44.7		ug/L		89	40 - 143
Benzene	50.0	50.3		ug/L		101	70 - 120
Bromobenzene	50.0	54.7		ug/L		109	70 - 122
Bromochloromethane	50.0	54.4		ug/L		109	65 - 122
Bromodichloromethane	50.0	52.7		ug/L		105	69 - 120
Bromoform	50.0	46.9		ug/L		94	56 - 132
Bromomethane	50.0	48.2		ug/L		96	40 - 152
2-Butanone (MEK)	50.0	37.4		ug/L		75	46 - 144
Carbon disulfide	50.0	50.6		ug/L		101	66 - 120
Carbon tetrachloride	50.0	59.4		ug/L		119	59 - 133
Chlorobenzene	50.0	50.8		ug/L		102	70 - 120
Chloroethane	50.0	50.5		ug/L		101	48 - 136
Chloroform	50.0	54.7		ug/L		109	70 - 120
Chloromethane	50.0	43.3		ug/L		87	56 - 152
2-Chlorotoluene	50.0	53.3		ug/L		107	70 - 125
4-Chlorotoluene	50.0	52.4		ug/L		105	68 - 124
cis-1,2-Dichloroethene	50.0	51.9		ug/L		104	70 - 125
cis-1,3-Dichloropropene	50.0	47.5		ug/L		95	64 - 127
Dibromochloromethane	50.0	50.2		ug/L		100	68 - 125
1,2-Dibromoethane (EDB)	50.0	48.4		ug/L		97	70 - 125
Dibromomethane	50.0	50.3		ug/L		101	70 - 120
1,2-Dichlorobenzene	50.0	52.5		ug/L		105	70 - 125
1,3-Dichlorobenzene	50.0	53.1		ug/L		106	70 - 125
1,4-Dichlorobenzene	50.0	51.9		ug/L		104	70 - 120
Dichlorodifluoromethane	50.0	61.3		ug/L		123	40 - 159
1,1-Dichloroethane	50.0	51.7		ug/L		103	70 - 125
1,2-Dichloroethane	50.0	54.0		ug/L		108	68 - 127
1,1-Dichloroethene	50.0	52.5		ug/L		105	67 - 122
1,2-Dichloropropane	50.0	47.8		ug/L		96	67 - 130
1,3-Dichloropropane	50.0	47.2		ug/L		94	62 - 136
2,2-Dichloropropane	50.0	54.7		ug/L		109	58 - 139
1,1-Dichloropropene	50.0	54.7		ug/L		109	70 - 121
Ethylbenzene	50.0	51.1		ug/L		102	70 - 123
Hexachlorobutadiene	50.0	65.9		ug/L		132	51 - 150
Hexane	50.0	46.8		ug/L		94	65 - 142

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: LCS 500-490539/4
Matrix: Water
Analysis Batch: 490539

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits
2-Hexanone	50.0	40.2		ug/L		80	54 - 146
Iodomethane	50.0	58.6		ug/L		117	61 - 136
Isopropylbenzene	50.0	55.4		ug/L		111	70 - 126
Methylene Chloride	50.0	49.0		ug/L		98	69 - 125
4-Methyl-2-pentanone (MIBK)	50.0	39.1		ug/L		78	55 - 139
Methyl tert-butyl ether	50.0	70.3	*	ug/L		141	55 - 123
Naphthalene	50.0	55.5		ug/L		111	53 - 144
n-Butylbenzene	50.0	56.6		ug/L		113	68 - 125
N-Propylbenzene	50.0	54.9		ug/L		110	69 - 127
p-Isopropyltoluene	50.0	58.2		ug/L		116	70 - 125
sec-Butylbenzene	50.0	56.6		ug/L		113	70 - 123
Styrene	50.0	52.6		ug/L		105	70 - 120
tert-Butylbenzene	50.0	58.6		ug/L		117	70 - 121
1,1,1,2-Tetrachloroethane	50.0	52.3		ug/L		105	70 - 125
1,1,2,2-Tetrachloroethane	50.0	42.9		ug/L		86	62 - 140
Tetrachloroethene	50.0	57.6		ug/L		115	70 - 128
Toluene	50.0	45.6		ug/L		91	70 - 125
trans-1,2-Dichloroethene	50.0	52.0		ug/L		104	70 - 125
trans-1,3-Dichloropropene	50.0	46.1		ug/L		92	62 - 128
1,2,3-Trichlorobenzene	50.0	57.0		ug/L		114	51 - 145
1,2,4-Trichlorobenzene	50.0	56.6		ug/L		113	57 - 137
1,1,1-Trichloroethane	50.0	58.8		ug/L		118	70 - 125
1,1,2-Trichloroethane	50.0	45.6		ug/L		91	71 - 130
Trichloroethene	50.0	54.6		ug/L		109	70 - 125
Trichlorofluoromethane	50.0	63.6		ug/L		127	55 - 128
1,2,3-Trichloropropane	50.0	48.6		ug/L		97	50 - 133
1,2,4-Trimethylbenzene	50.0	56.1		ug/L		112	70 - 123
1,3,5-Trimethylbenzene	50.0	56.0		ug/L		112	70 - 123
Vinyl acetate	50.0	35.1		ug/L		70	43 - 133
Vinyl chloride	50.0	48.7		ug/L		97	64 - 126
o-Xylene	50.0	51.5		ug/L		103	70 - 120
m&p-Xylene	50.0	51.1		ug/L		102	70 - 125
Xylenes, Total	100	103		ug/L		103	70 - 125

Surrogate	*LCS %Recovery*	*LCS Qualifier*	*Limits*
4-Bromofluorobenzene (Surr)	*109*		*72 - 124*
Dibromofluoromethane	*106*		*75 - 120*
1,2-Dichloroethane-d4 (Surr)	*106*		*75 - 126*
Toluene-d8 (Surr)	*95*		*75 - 120*

Lab Chronicle

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-41i — Lab Sample ID: 500-164651-1
Date Collected: 06/04/19 12:54 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490222	06/14/19 15:43	JDD	TAL CHI

Client Sample ID: MW-44i — Lab Sample ID: 500-164651-2
Date Collected: 06/04/19 13:35 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490222	06/14/19 16:08	JDD	TAL CHI

Client Sample ID: MW-44D46 — Lab Sample ID: 500-164651-3
Date Collected: 06/04/19 13:59 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490222	06/14/19 16:35	JDD	TAL CHI

Client Sample ID: MW-29i — Lab Sample ID: 500-164651-4
Date Collected: 06/04/19 14:59 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490222	06/14/19 17:00	JDD	TAL CHI

Client Sample ID: MW-31s — Lab Sample ID: 500-164651-5
Date Collected: 06/04/19 15:43 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490222	06/14/19 17:26	JDD	TAL CHI

Client Sample ID: MW-26i — Lab Sample ID: 500-164651-6
Date Collected: 06/05/19 10:35 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490222	06/14/19 17:52	JDD	TAL CHI

Client Sample ID: MW-27i — Lab Sample ID: 500-164651-7
Date Collected: 06/05/19 11:04 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490222	06/14/19 18:18	JDD	TAL CHI

Lab Chronicle

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-28i — Lab Sample ID: 500-164651-8
Date Collected: 06/05/19 11:39 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490539	06/17/19 11:51	EMA	TAL CHI

Client Sample ID: MW-25i — Lab Sample ID: 500-164651-9
Date Collected: 06/05/19 12:00 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490539	06/17/19 12:18	EMA	TAL CHI

Client Sample ID: MW-19i — Lab Sample ID: 500-164651-10
Date Collected: 06/05/19 13:31 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490539	06/17/19 12:45	EMA	TAL CHI

Client Sample ID: EMW-11s — Lab Sample ID: 500-164651-11
Date Collected: 06/05/19 14:38 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490539	06/17/19 13:11	EMA	TAL CHI

Client Sample ID: EMW-11i — Lab Sample ID: 500-164651-12
Date Collected: 06/05/19 15:07 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490539	06/17/19 13:38	EMA	TAL CHI

Client Sample ID: EMW-8 — Lab Sample ID: 500-164651-13
Date Collected: 06/05/19 15:41 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490539	06/17/19 14:05	EMA	TAL CHI

Client Sample ID: EMW-8i — Lab Sample ID: 500-164651-14
Date Collected: 06/05/19 16:01 — **Matrix: Water**
Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490539	06/17/19 14:32	EMA	TAL CHI

Lab Chronicle

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164651-1

Client Sample ID: FD-1

Lab Sample ID: 500-164651-15

Date Collected: 06/05/19 00:00

Matrix: Water

Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490222	06/14/19 18:44	JDD	TAL CHI

Client Sample ID: Trip Blank

Lab Sample ID: 500-164651-16

Date Collected: 06/04/19 00:00

Matrix: Water

Date Received: 06/06/19 14:05

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	490222	06/14/19 19:10	JDD	TAL CHI

Laboratory References:

TAL CHI = Eurofins TestAmerica, Chicago, 2417 Bond Street, University Park, IL 60484, TEL (708)534-5200

FORM VIII
GC/MS VOA INTERNAL STANDARD AREA AND RETENTION TIME SUMMARY

Lab Name: Eurofins TestAmerica, Chicago Job No.: 500-164651-1

SDG No.:

Sample No.: STD07 500-480717/8 Date Analyzed: 04/16/2019 16:08

Instrument ID: CMS02 GC Column: DB624 ID: 0.2(mm)

Lab File ID (Standard): 2I0416G.D Heated Purge: (Y/N) N

Calibration ID: 33047

		TBAd9		FB		DXE	
		AREA #	RT #	AREA #	RT #	AREA #	RT #
INITIAL CALIBRATION MID-POINT		104405	4.03	916574	6.78	14568	7.60
UPPER LIMIT		208810	4.53	1833148	7.28	29136	8.10
LOWER LIMIT		52203	3.53	458287	6.28	7284	7.10
LAB SAMPLE ID	CLIENT SAMPLE ID						
ICV 500-480717/22		88317	4.03	743627	6.78	13593	7.59
ICV 500-480717/23		96841	4.03	856428	6.78	13075	7.60
CCVIS 500-490539/2		103143	4.03	888574	6.78	16350	7.60
CCV 500-490539/3		97187	4.03	837050	6.78	15049	7.59
LCS 500-490539/4		103296	4.03	868435	6.78	15010	7.59
MB 500-490539/6		102332	4.04	840774	6.78	14805	7.59
500-164651-8	MW-28i	106517	4.03	861727	6.78	15491	7.59
500-164651-9	MW-25i	99952	4.03	848393	6.78	13563	7.60
500-164651-10	MW-19i	117542	4.04	924358	6.78	15145	7.59
500-164651-11	EMW-11s	113594	4.04	866543	6.78	17541	7.60
500-164651-12	EMW-11i	111659	4.03	921184	6.78	15697	7.59
500-164651-13	EMW-8	100891	4.03	853733	6.78	15027	7.60
500-164651-14	EMW-8i	101860	4.04	803732	6.78	14440	7.59

TBAd9 = TBA-d9 (IS)
FB = Fluorobenzene (IS)
DXE = 1,4-Dioxane-d8

Area Limit = 50%-200% of internal standard area
RT Limit = ± 0.5 minutes of internal standard RT

Column used to flag values outside QC limits

FORM VIII 8260B

FORM VIII
GC/MS VOA INTERNAL STANDARD AREA AND RETENTION TIME SUMMARY

Lab Name: Eurofins TestAmerica, Chicago Job No.: 500-164651-1

SDG No.:

Sample No.: STD07 500-480717/8 Date Analyzed: 04/16/2019 16:08

Instrument ID: CMS02 GC Column: DB624 ID: 0.2(mm)

Lab File ID (Standard): 2I0416G.D Heated Purge: (Y/N) N

Calibration ID: 33047

		CBNZd5		DCBd4			
		AREA #	RT #	AREA #	RT #	AREA #	RT #
INITIAL CALIBRATION MID-POINT		633867	10.39	334940	13.25		
UPPER LIMIT		1267734	10.89	669880	13.75		
LOWER LIMIT		316934	9.89	167470	12.75		
LAB SAMPLE ID	CLIENT SAMPLE ID						
ICV 500-480717/22		524405	10.39	267500	13.25		
ICV 500-480717/23		598697	10.39	290007	13.25		
CCVIS 500-490539/2		635835	10.39	334012	13.25		
CCV 500-490539/3		609247	10.39	307007	13.25		
LCS 500-490539/4		635443	10.39	328085	13.25		
MB 500-490539/6		622540	10.39	310411	13.25		
500-164651-8	MW-28i	627566	10.39	304746	13.25		
500-164651-9	MW-25i	619042	10.39	310830	13.25		
500-164651-10	MW-19i	675782	10.39	337077	13.25		
500-164651-11	EMW-11s	638404	10.39	312458	13.25		
500-164651-12	EMW-11i	677295	10.39	329087	13.25		
500-164651-13	EMW-8	630392	10.39	306350	13.25		
500-164651-14	EMW-8i	596266	10.39	292171	13.25		

CBNZd5 = Chlorobenzene-d5
DCBd4 = 1,4-Dichlorobenzene-d4

Area Limit = 50%-200% of internal standard area
RT Limit = ± 0.5 minutes of internal standard RT

Column used to flag values outside QC limits

FORM VIII 8260B

FORM VIII
GC/MS VOA INTERNAL STANDARD AREA AND RETENTION TIME SUMMARY

Lab Name: Eurofins TestAmerica, Chicago Job No.: 500-164651-1

SDG No.:

Sample No.: CCVIS 500-490539/2 Date Analyzed: 06/17/2019 08:17

Instrument ID: CMS02 GC Column: DB624 ID: 0.2(mm)

Lab File ID (Standard): 2C0617.D Heated Purge: (Y/N) N

Calibration ID: 33053

		TBAd9		FB		DXE	
		AREA #	RT #	AREA #	RT #	AREA #	RT #
12/24 HOUR STD		103143	4.03	888574	6.78	16350	7.60
UPPER LIMIT		206286	4.53	1777148	7.28	32700	8.10
LOWER LIMIT		51572	3.53	444287	6.28	8175	7.10
LAB SAMPLE ID	CLIENT SAMPLE ID						
CCV 500-490539/3		97187	4.03	837050	6.78	15049	7.59
LCS 500-490539/4		103296	4.03	868435	6.78	15010	7.59
MB 500-490539/6		102332	4.04	840774	6.78	14805	7.59
500-164651-8	MW-28i	106517	4.03	861727	6.78	15491	7.59
500-164651-9	MW-25i	99952	4.03	848393	6.78	13563	7.60
500-164651-10	MW-19i	117542	4.04	924358	6.78	15145	7.59
500-164651-11	EMW-11s	113594	4.04	866543	6.78	17541	7.60
500-164651-12	EMW-11i	111659	4.03	921184	6.78	15697	7.59
500-164651-13	EMW-8	100891	4.03	853733	6.78	15027	7.60
500-164651-14	EMW-8i	101860	4.04	803732	6.78	14440	7.59

TBAd9 = TBA-d9 (IS)
FB = Fluorobenzene (IS)
DXE = 1,4-Dioxane-d8

Area Limit = 50%-200% of internal standard area
RT Limit = ± 0.5 minutes of internal standard RT

Column used to flag values outside QC limits

FORM VIII 8260B

FORM VIII
GC/MS VOA INTERNAL STANDARD AREA AND RETENTION TIME SUMMARY

Lab Name: Eurofins TestAmerica, Chicago Job No.: 500-164651-1

SDG No.:

Sample No.: CCVIS 500-490539/2 Date Analyzed: 06/17/2019 08:17

Instrument ID: CMS02 GC Column: DB624 ID: 0.2(mm)

Lab File ID (Standard): 2C0617.D Heated Purge: (Y/N) N

Calibration ID: 33053

		CBNZd5		DCBd4			
		AREA #	RT #	AREA #	RT #	AREA #	RT #
12/24 HOUR STD		635835	10.39	334012	13.25		
UPPER LIMIT		1271670	10.89	668024	13.75		
LOWER LIMIT		317918	9.89	167006	12.75		
LAB SAMPLE ID	CLIENT SAMPLE ID						
CCV 500-490539/3		609247	10.39	307007	13.25		
LCS 500-490539/4		635443	10.39	328085	13.25		
MB 500-490539/6		622540	10.39	310411	13.25		
500-164651-8	MW-28i	627566	10.39	304746	13.25		
500-164651-9	MW-25i	619042	10.39	310830	13.25		
500-164651-10	MW-19i	675782	10.39	337077	13.25		
500-164651-11	EMW-11s	638404	10.39	312458	13.25		
500-164651-12	EMW-11i	677295	10.39	329087	13.25		
500-164651-13	EMW-8	630392	10.39	306350	13.25		
500-164651-14	EMW-8i	596266	10.39	292171	13.25		

CBNZd5 = Chlorobenzene-d5
DCBd4 = 1,4-Dichlorobenzene-d4

Area Limit = 50%-200% of internal standard area
RT Limit = ± 0.5 minutes of internal standard RT

Column used to flag values outside QC limits

FORM VIII 8260B

FORM VIII
GC/MS VOA INTERNAL STANDARD AREA AND RETENTION TIME SUMMARY

Lab Name: Eurofins TestAmerica, Chicago Job No.: 500-164651-1

SDG No.:

Sample No.: STD07 500-471002/8 Date Analyzed: 02/04/2019 16:02

Instrument ID: CMS22 GC Column: DB624 ID: 0.2(mm)

Lab File ID (Standard): 22I0204G.D Heated Purge: (Y/N) N

Calibration ID: 32471

		TBAd9		FB		DXE	
		AREA #	RT #	AREA #	RT #	AREA #	RT #
INITIAL CALIBRATION MID-POINT		111269	4.30	410126	6.99	13630	7.75
UPPER LIMIT		222538	4.80	820252	7.49	27260	8.25
LOWER LIMIT		55635	3.80	205063	6.49	6815	7.25
LAB SAMPLE ID	CLIENT SAMPLE ID						
ICV 500-471002/22		112160	4.30	402035	6.99	13133	7.75
ICV 500-471002/23		126478	4.31	413191	6.99	12819	7.75
CCVIS 500-490222/3		108775	4.29	367032	6.98	9624	7.75
CCV 500-490222/4		111521	4.30	356297	6.98	8480	7.74
LCS 500-490222/5		112143	4.30	352344	6.99	7699	7.74
MB 500-490222/7		111799	4.29	359925	6.98	9494	7.75
500-164651-1	MW-41i	98555	4.28	338005	6.98	8383	7.75
500-164651-2	MW-44i	91684	4.28	333091	6.99	9017	7.74
500-164651-3	MW-44D46	97749	4.28	340790	6.99	7993	7.74
500-164651-4	MW-29i	110466	4.29	322012	6.99	10039	7.75
500-164651-5	MW-31s	90623	4.28	322057	6.98	9011	7.74
500-164651-6	MW-26i	111657	4.28	331662	6.99	8967	7.74
500-164651-7	MW-27i	107441	4.29	307772	6.99	9180	7.74
500-164651-15	FD-1	108866	4.28	318503	6.98	9383	7.74
500-164651-16	Trip Blank	104891	4.28	314212	6.99	10631	7.74
500-164651-7 MS	MW-27i MS	98675	4.29	298809	6.99	9946	7.75
500-164651-7 MSD	MW-27i MSD	99001	4.28	301004	6.98	9958	7.74

TBAd9 = TBA-d9 (IS)
FB = Fluorobenzene (IS)
DXE = 1,4-Dioxane-d8

Area Limit = 50%-200% of internal standard area
RT Limit = ± 0.5 minutes of internal standard RT

Column used to flag values outside QC limits

FORM VIII 8260B

FORM VIII
GC/MS VOA INTERNAL STANDARD AREA AND RETENTION TIME SUMMARY

Lab Name: Eurofins TestAmerica, Chicago Job No.: 500-164651-1

SDG No.:

Sample No.: STD07 500-471002/8 Date Analyzed: 02/04/2019 16:02

Instrument ID: CMS22 GC Column: DB624 ID: 0.2(mm)

Lab File ID (Standard): 22I0204G.D Heated Purge: (Y/N) N

Calibration ID: 32471

		CBNZd5		DCBd4			
		AREA #	RT #	AREA #	RT #	AREA #	RT #
INITIAL CALIBRATION MID-POINT		324360	10.43	178450	13.89		
UPPER LIMIT		648720	10.93	356900	14.39		
LOWER LIMIT		162180	9.93	89225	13.39		
LAB SAMPLE ID	CLIENT SAMPLE ID						
ICV 500-471002/22		323819	10.43	178322	13.89		
ICV 500-471002/23		322853	10.43	182504	13.89		
CCVIS 500-490222/3		312970	10.43	163736	13.89		
CCV 500-490222/4		301648	10.43	165856	13.89		
LCS 500-490222/5		298907	10.43	166964	13.89		
MB 500-490222/7		307854	10.43	170668	13.89		
500-164651-1	MW-41i	287345	10.43	159062	13.89		
500-164651-2	MW-44i	284753	10.43	155690	13.89		
500-164651-3	MW-44D46	288501	10.43	156516	13.89		
500-164651-4	MW-29i	276726	10.43	147190	13.89		
500-164651-5	MW-31s	273030	10.43	147476	13.89		
500-164651-6	MW-26i	282077	10.43	150866	13.89		
500-164651-7	MW-27i	265505	10.43	147485	13.89		
500-164651-15	FD-1	268452	10.43	146587	13.89		
500-164651-16	Trip Blank	274249	10.43	145705	13.89		
500-164651-7 MS	MW-27i MS	253867	10.43	136516	13.89		
500-164651-7 MSD	MW-27i MSD	256653	10.43	135475	13.89		

CBNZd5 = Chlorobenzene-d5
DCBd4 = 1,4-Dichlorobenzene-d4

Area Limit = 50%-200% of internal standard area
RT Limit = ± 0.5 minutes of internal standard RT

Column used to flag values outside QC limits

FORM VIII 8260B

FORM VIII
GC/MS VOA INTERNAL STANDARD AREA AND RETENTION TIME SUMMARY

Lab Name: Eurofins TestAmerica, Chicago Job No.: 500-164651-1

SDG No.:

Sample No.: CCVIS 500-490222/3 Date Analyzed: 06/14/2019 09:12

Instrument ID: CMS22 GC Column: DB624 ID: 0.2(mm)

Lab File ID (Standard): 22C0614.D Heated Purge: (Y/N) N

Calibration ID: 32467

		TBAd9		FB		DXE	
		AREA #	RT #	AREA #	RT #	AREA #	RT #
12/24 HOUR STD		108775	4.29	367032	6.98	9624	7.75
UPPER LIMIT		217550	4.79	734064	7.48	19248	8.25
LOWER LIMIT		54388	3.79	183516	6.48	4812	7.25
LAB SAMPLE ID	CLIENT SAMPLE ID						
CCV 500-490222/4		111521	4.30	356297	6.98	8480	7.74
LCS 500-490222/5		112143	4.30	352344	6.99	7699	7.74
MB 500-490222/7		111799	4.29	359925	6.98	9494	7.75
500-164651-1	MW-41i	98555	4.28	338005	6.98	8383	7.75
500-164651-2	MW-44i	91684	4.28	333091	6.99	9017	7.74
500-164651-3	MW-44D46	97749	4.28	340790	6.99	7993	7.74
500-164651-4	MW-29i	110466	4.29	322012	6.99	10039	7.75
500-164651-5	MW-31s	90623	4.28	322057	6.98	9011	7.74
500-164651-6	MW-26i	111657	4.28	331662	6.99	8967	7.74
500-164651-7	MW-27i	107441	4.29	307772	6.99	9180	7.74
500-164651-15	FD-1	108866	4.28	318503	6.98	9383	7.74
500-164651-16	Trip Blank	104891	4.28	314212	6.99	10631	7.74
500-164651-7 MS	MW-27i MS	98675	4.29	298809	6.99	9946	7.75
500-164651-7 MSD	MW-27i MSD	99001	4.28	301004	6.98	9958	7.74

TBAd9 = TBA-d9 (IS)
FB = Fluorobenzene (IS)
DXE = 1,4-Dioxane-d8

Area Limit = 50%-200% of internal standard area
RT Limit = ± 0.5 minutes of internal standard RT

Column used to flag values outside QC limits

FORM VIII 8260B

FORM VIII
GC/MS VOA INTERNAL STANDARD AREA AND RETENTION TIME SUMMARY

Lab Name: Eurofins TestAmerica, Chicago Job No.: 500-164651-1

SDG No.:

Sample No.: CCVIS 500-490222/3 Date Analyzed: 06/14/2019 09:12

Instrument ID: CMS22 GC Column: DB624 ID: 0.2(mm)

Lab File ID (Standard): 22C0614.D Heated Purge: (Y/N) N

Calibration ID: 32467

		CBNZd5		DCBd4			
		AREA #	RT #	AREA #	RT #	AREA #	RT #
12/24 HOUR STD		312970	10.43	163736	13.89		
UPPER LIMIT		625940	10.93	327472	14.39		
LOWER LIMIT		156485	9.93	81868	13.39		
LAB SAMPLE ID	CLIENT SAMPLE ID						
CCV 500-490222/4		301648	10.43	165856	13.89		
LCS 500-490222/5		298907	10.43	166964	13.89		
MB 500-490222/7		307854	10.43	170668	13.89		
500-164651-1	MW-41i	287345	10.43	159062	13.89		
500-164651-2	MW-44i	284753	10.43	155690	13.89		
500-164651-3	MW-44D46	288501	10.43	156516	13.89		
500-164651-4	MW-29i	276726	10.43	147190	13.89		
500-164651-5	MW-31s	273030	10.43	147476	13.89		
500-164651-6	MW-26i	282077	10.43	150866	13.89		
500-164651-7	MW-27i	265505	10.43	147485	13.89		
500-164651-15	FD-1	268452	10.43	146587	13.89		
500-164651-16	Trip Blank	274249	10.43	145705	13.89		
500-164651-7 MS	MW-27i MS	253867	10.43	136516	13.89		
500-164651-7 MSD	MW-27i MSD	256653	10.43	135475	13.89		

CBNZd5 = Chlorobenzene-d5
DCBd4 = 1,4-Dichlorobenzene-d4

Area Limit = 50%-200% of internal standard area
RT Limit = ± 0.5 minutes of internal standard RT

Column used to flag values outside QC limits

FORM VIII 8260B

Accreditation/Certification Summary

Client: Roberts Environmental Services, Inc. Job ID: 500-164651-1
Project/Site: Geocel site - Elkhart, IN

Laboratory: Eurofins TestAmerica, Chicago

All accreditations/certifications held by this laboratory are listed. Not all accreditations/certifications are applicable to this report.

Authority	Program	EPA Region	Identification Number	Expiration Date
California	State Program	9	2903	04-30-19 *
Georgia	State Program	4	939	06-30-19 *
Hawaii	State Program	9	N/A	04-30-19 *
Illinois	NELAP	5	100201	06-30-19 *
Indiana	State Program	5	C-IL-02	05-30-19 *
Iowa	State Program	7	82	05-01-20
Kansas	NELAP	7	E-10161	10-31-19
Kentucky (UST)	State Program	4	66	05-30-19 *
Kentucky (WW)	State Program	4	KY90023	12-31-19
Louisiana	NELAP	6	30720	06-30-19 *
Mississippi	State Program	4	N/A	06-30-19 *
New York	NELAP	2	12019	04-01-20
North Carolina (WW/SW)	State Program	4	291	12-31-19
North Dakota	State Program	8	R-194	05-30-19 *
Oklahoma	State Program	6	8908	08-31-19 *
South Carolina	State Program	4	77001	05-30-19 *
Wisconsin	State Program	5	999580010	08-31-19 *
Wyoming	State Program	8	8TMS-Q	04-30-19 *

* Accreditation/Certification renewal pending - accreditation/certification considered valid.

TestAmerica

THE LEADER IN ENVIRONMENTAL

2417 Bond Street, University Park, IL 60
Phone: 708.534.5200 Fax: 708.53

500-164651 COC

(optional)

Report To
Contact: Dave Jeffers
Company: Roberts Env. Svcs. LLC
Address: 2112 Carmen Ct.
Address: Goshen, IN. 46526
Phone:
Fax:
E-Mail:

(optional)

Bill To
Contact: Same
Company:
Address:
Address:
Phone:
Fax:
PO#/Reference#

Chain of Custody Record

Lab Job #: 500-164651

Chain of Custody Number:

Page ____ of ____

Temperature °C of Cooler: 2.9 → 1.9

Client: Roberts Env. Svcs. LLC
Client Project #: 06-10246-50
Project Name: Geocel
Project Location/State: Elkhart, IN.
Lab Project #:
Sampler: Jeff Parker
Lab PM:
Parameter: VOC's
Preservative: 1

Preservative Key
1. HCL, Cool to 4°
2. H2SO4, Cool to 4°
3. HNO3, Cool to 4°
4. NaOH, Cool to 4°
5. NaOH/Zn, Cool to 4°
6. NaHSO4
7. Cool to 4°
8. None
9. Other

Lab ID	MS/MSD	Sample ID	Sampling Date	Sampling Time	# of Containers	Matrix	VOC's	Comments
1		MW-41i	6-4-19	1254	3	W	X	
2		MW-44i		1335				
3		MW-44D46		1359				
4		MW-29i		1459				
5		MW-31S		1543				
6		MW-26i	6-5-19	1035				
7		MW-27i		1104	9			MS/MSD
8		MW-28i		1139	3			
9		MW-25i		1200				
10		MW-19i		1331				

Turnaround Time Required (Business Days)
___ 1 Day ___ 2 Days ___ 5 Days ___ 7 Days ___ 10 Days ___ 15 Days _____ Other
Requested Due Date

Sample Disposal
☐ Return to Client ☐ Disposal by Lab ☐ Archive for _____ Months (A fee may be assessed if samples are retained longer than 1 month)

	Relinquished By	Company	Date	Time	Received By	Company	Date	Time
1	Jeff Parker	Roberts	6-5-19	1605		TAL	6/5/19	1505
2		TAL	6/6/19	1225		TAL	6/6/19	1230
3		TAL	6/6/19	1305		TAL	6/6/19	1305

Lab Courier: TA
Shipped:
Hand Delivered:

Matrix Key
WW – Wastewater
W – Water
S – Soil
SL – Sludge
MS – Miscellaneous
OL – Oil
A – Air
SE – Sediment
SO – Soil
L – Leachate
WI – Wipe
DW – Drinking Water
O – Other

Client Comments

Lab Comments:

NW Indiana
#510

Relinquished By: 6/6/19 1405 Received By: TA-CHI 6/6/19 1405

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

2417 Bond Street, University Park, IL 60484
Phone: 708.534.5200 Fax: 708.534.5211

(optional)
Report To
Contact: Dave Jeffers
Company: Roberts Env. Svcs. LLC
Address: 3112 Cerman Ct.
Address: Goshen, IN. 46526
Phone:
Fax:
E-Mail:

(optional)
Bill To
Contact: Same
Company:
Address:
Address:
Phone:
Fax:
PO#/Reference#

Chain of Custody Record

Lab Job #: 500-164651
Chain of Custody Number:
Page ____ of ____
Temperature °C of Cooler: 2.9 → 1.9

Client: Roberts Env. Svcs. LLC
Client Project #: 06-10246-50
Project Name: Geocel
Project Location/State: Elkhart IN.
Lab Project #:
Sampler: Jeff Parker
Lab PM:

Preservative Key
1. HCL, Cool to 4°
2. H2SO4, Cool to 4°
3. HNO3, Cool to 4°
4. NaOH, Cool to 4°
5. NaOH/Zn, Cool to 4°
6. NaHSO4
7. Cool to 4°
8. None
9. Other

Lab ID	MS/MSD	Sample ID	Sampling Date	Sampling Time	# of Containers	Matrix	Preservative	Parameter: VOC's	Comments
11		EMW-11S	6-5-19	1438	3	W	1	X	
12		EMW-11I		1507					
13		EMW-8		1541					
14		EMW-8I		1601					
15		FD-1		NR					
16		Trip Blank	12b	12b	2				

Turnaround Time Required (Business Days)
___ 1 Day ___ 2 Days ___ 5 Days ___ 7 Days ___ 10 Days ___ 15 Days _____ Other
Requested Due Date _____

Sample Disposal
☐ Return to Client ☐ Disposal by Lab ☐ Archive for _____ Months (A fee may be assessed if samples are retained longer than 1 month)

	Relinquished By	Company	Date	Time	Received By	Company	Date	Time
1	Jeff Parker	Roberts	6-5-19	1605	Jerry Hulen	TAL	6/5/19	1505
2	Jerry Hulen	TAL	6/6/19	1205	[illegible]	TM	6/6/19	1230
3	[illegible]	TM	6/6/19	1305	[illegible]	TM	6/6/19	1305

Lab Courier: TA
Shipped:
Hand Delivered:

Matrix Key
WW – Wastewater
W – Water
S – Soil
SL – Sludge
MS – Miscellaneous
OL – Oil
A – Air
SE – Sediment
SO – Soil
L – Leachate
WI – Wipe
DW – Drinking Water
O – Other

Client Comments

Lab Comments:
NW Indiana
#510

Relinquished by: [illegible] 6-6-19 1405 [illegible] TA-CHI 6/6/19 1405

TAL-4124-500 (1209) 6/18/2019

Login Sample Receipt Checklist

Client: Roberts Environmental Services, Inc. Job Number: 500-164651-1

Login Number: 164651 **List Source: Eurofins TestAmerica, Chicago**
List Number: 1
Creator: Scott, Sherri L

Question	Answer	Comment
Radioactivity wasn't checked or is </= background as measured by a survey meter.	True	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	1.9
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is <6mm (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	

eurofins | Environment Testing TestAmerica



ANALYTICAL REPORT

Eurofins TestAmerica, Chicago
2417 Bond Street
University Park, IL 60484
Tel: (708)534-5200

Laboratory Job ID: 500-164849-1
Client Project/Site: Geocel site - Elkhart, IN

For:
Roberts Environmental Services, Inc.
2112 Carmen Court
Goshen, Indiana 46526

Attn: Mr. David Jeffers

Authorized for release by:
6/24/2019 6:30:00 PM
Diana Mockler, Project Manager I
(219)252-7570
diana.mockler@testamericainc.com

Designee for

Robin Kintz, Project Manager II
(708)534-5200
robin.kintz@testamericainc.com

LINKS

Review your project results through TotalAccess

Have a Question? Ask The Expert

Visit us at: www.testamericainc.com

The test results in this report meet all 2003 NELAC and 2009 TNI requirements for accredited parameters, exceptions are noted in this report. This report may not be reproduced except in full, and with written approval from the laboratory. For questions please contact the Project Manager at the e-mail address or telephone number listed on this page.

This report has been electronically signed and authorized by the signatory. Electronic signature is intended to be the legally binding equivalent of a traditionally handwritten signature.

Results relate only to the items tested and the sample(s) as received by the laboratory.

Table of Contents

Cover Page 1
Table of Contents 2
Case Narrative 3
Detection Summary 4
Method Summary 7
Sample Summary 8
Client Sample Results 9
Definitions 57
QC Association 58
Surrogate Summary 59
QC Sample Results 60
Chronicle 71
Certification Summary 75
Chain of Custody 76
Receipt Checklists 79

Job ID: 500-164849-1

Laboratory: Eurofins TestAmerica, Chicago

Narrative

Job Narrative
500-164849-1

Comments
No additional comments.

Receipt
The samples were received on 6/11/2019 10:17 AM; the samples arrived in good condition, properly preserved and, where required, on ice. The temperature of the cooler at receipt was 2.1° C.

GC/MS VOA
Method(s) 8260B: The following sample was collected in properly preserved vials for analysis of volatile organic compounds (VOCs). However, the pH was outside the required criteria when verified by the laboratory, and corrective action was not possible: MW-18i (500-164849-1).

Method(s) 8260B: The laboratory control sample (LCS) for 491093 recovered outside control limits for the following analyte: Carbon Tetrachloride. This analyte was biased high in the LCS and was not detected in the associated samples; therefore, the data have been reported.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

Detection Summary

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-18i — Lab Sample ID: 500-164849-1

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Vinyl chloride	1.8		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-18D59 — Lab Sample ID: 500-164849-2

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	1.0		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-17i — Lab Sample ID: 500-164849-3

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Isopropylbenzene	2.1		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-17D43 — Lab Sample ID: 500-164849-4

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	8.0		1.0		ug/L	1		8260B	Total/NA
Vinyl chloride	3.5		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-4s — Lab Sample ID: 500-164849-5

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Tetrachloroethene	4.6		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-4i — Lab Sample ID: 500-164849-6

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	9.4		1.0		ug/L	1		8260B	Total/NA
Tetrachloroethene	2.9		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-9s — Lab Sample ID: 500-164849-7

No Detections.

Client Sample ID: MW-9D — Lab Sample ID: 500-164849-8

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	2.8		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-5 — Lab Sample ID: 500-164849-9

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	140		1.0		ug/L	1		8260B	Total/NA
trans-1,2-Dichloroethene	11		1.0		ug/L	1		8260B	Total/NA
Trichloroethene	5.6		0.50		ug/L	1		8260B	Total/NA
Tetrachloroethene - DL	280		10		ug/L	10		8260B	Total/NA

Client Sample ID: MW-6 — Lab Sample ID: 500-164849-10

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Tetrachloroethene	34		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-2s — Lab Sample ID: 500-164849-11

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	43		1.0		ug/L	1		8260B	Total/NA
Tetrachloroethene	13		1.0		ug/L	1		8260B	Total/NA

This Detection Summary does not include radiochemical test results.

Client Sample ID: MW-2s (Continued) — Lab Sample ID: 500-164849-11

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
trans-1,2-Dichloroethene	5.1		1.0		ug/L	1		8260B	Total/NA
Vinyl chloride	3.3		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-3s — Lab Sample ID: 500-164849-12

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Chloroethane	1.8		1.0		ug/L	1		8260B	Total/NA
cis-1,2-Dichloroethene	22		1.0		ug/L	1		8260B	Total/NA
Ethylbenzene	25		0.50		ug/L	1		8260B	Total/NA
Tetrachloroethene	17		1.0		ug/L	1		8260B	Total/NA
trans-1,2-Dichloroethene	4.0		1.0		ug/L	1		8260B	Total/NA
1,2,4-Trimethylbenzene	1.6		1.0		ug/L	1		8260B	Total/NA
Vinyl chloride	1.9		1.0		ug/L	1		8260B	Total/NA
Xylenes, Total	61		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-15 — Lab Sample ID: 500-164849-13

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Tetrachloroethene	51		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-8s — Lab Sample ID: 500-164849-14

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Tetrachloroethene	62		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: MW-16 — Lab Sample ID: 500-164849-15

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	2.6		1.0		ug/L	1		8260B	Total/NA
Tetrachloroethene	150		1.0		ug/L	1		8260B	Total/NA
Trichloroethene	1.4		0.50		ug/L	1		8260B	Total/NA

Client Sample ID: MW-7 — Lab Sample ID: 500-164849-16

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Trichloroethene	0.50		0.50		ug/L	1		8260B	Total/NA
Tetrachloroethene - DL	280		10		ug/L	10		8260B	Total/NA

Client Sample ID: MW-11 — Lab Sample ID: 500-164849-17

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	2.6		1.0		ug/L	1		8260B	Total/NA
Ethylbenzene	120		0.50		ug/L	1		8260B	Total/NA
Isopropylbenzene	4.4		1.0		ug/L	1		8260B	Total/NA
N-Propylbenzene	6.1		1.0		ug/L	1		8260B	Total/NA
Tetrachloroethene	10		1.0		ug/L	1		8260B	Total/NA
Trichloroethene	2.2		0.50		ug/L	1		8260B	Total/NA
1,2,4-Trimethylbenzene	24		1.0		ug/L	1		8260B	Total/NA
1,3,5-Trimethylbenzene	6.5		1.0		ug/L	1		8260B	Total/NA
Xylenes, Total - DL	270		10		ug/L	10		8260B	Total/NA

This Detection Summary does not include radiochemical test results.

Detection Summary

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-7D — Lab Sample ID: 500-164849-18

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
1,1,1-Trichloroethane	1.5		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: EMW-4 — Lab Sample ID: 500-164849-19

No Detections.

Client Sample ID: EMW-5 — Lab Sample ID: 500-164849-20

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Tetrachloroethene	14		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: EMW-GP40 — Lab Sample ID: 500-164849-21

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Tetrachloroethene	82		1.0		ug/L	1		8260B	Total/NA
Trichloroethene	2.9		0.50		ug/L	1		8260B	Total/NA

Client Sample ID: EMW-3 — Lab Sample ID: 500-164849-22

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
Tetrachloroethene	8.2		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: FD-2 — Lab Sample ID: 500-164849-23

Analyte	Result	Qualifier	RL	MDL	Unit	Dil Fac	D	Method	Prep Type
cis-1,2-Dichloroethene	3.0		1.0		ug/L	1		8260B	Total/NA
Ethylbenzene	8.3		0.50		ug/L	1		8260B	Total/NA
Isopropylbenzene	1.6		1.0		ug/L	1		8260B	Total/NA
N-Propylbenzene	1.0		1.0		ug/L	1		8260B	Total/NA
Tetrachloroethene	13		1.0		ug/L	1		8260B	Total/NA
Trichloroethene	2.6		0.50		ug/L	1		8260B	Total/NA
1,2,4-Trimethylbenzene	4.9		1.0		ug/L	1		8260B	Total/NA
1,3,5-Trimethylbenzene	1.8		1.0		ug/L	1		8260B	Total/NA
Xylenes, Total	9.5		1.0		ug/L	1		8260B	Total/NA

Client Sample ID: Trip Blank — Lab Sample ID: 500-164849-24

No Detections.

This Detection Summary does not include radiochemical test results.

Method Summary

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Method	Method Description	Protocol	Laboratory
8260B	Volatile Organic Compounds (GC/MS)	SW846	TAL CHI
5030B	Purge and Trap	SW846	TAL CHI

Protocol References:

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

TAL CHI = Eurofins TestAmerica, Chicago, 2417 Bond Street, University Park, IL 60484, TEL (708)534-5200

Sample Summary

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Lab Sample ID	Client Sample ID	Matrix	Collected	Received	Asset ID
500-164849-1	MW-18i	Water	06/06/19 10:02	06/11/19 10:17	
500-164849-2	MW-18D59	Water	06/06/19 10:23	06/11/19 10:17	
500-164849-3	MW-17i	Water	06/06/19 10:52	06/11/19 10:17	
500-164849-4	MW-17D43	Water	06/06/19 11:11	06/11/19 10:17	
500-164849-5	MW-4s	Water	06/06/19 11:57	06/11/19 10:17	
500-164849-6	MW-4i	Water	06/06/19 12:14	06/11/19 10:17	
500-164849-7	MW-9s	Water	06/06/19 14:35	06/11/19 10:17	
500-164849-8	MW-9D	Water	06/06/19 15:05	06/11/19 10:17	
500-164849-9	MW-5	Water	06/06/19 15:34	06/11/19 10:17	
500-164849-10	MW-6	Water	06/06/19 16:22	06/11/19 10:17	
500-164849-11	MW-2s	Water	06/07/19 10:09	06/11/19 10:17	
500-164849-12	MW-3s	Water	06/07/19 11:17	06/11/19 10:17	
500-164849-13	MW-15	Water	06/07/19 13:07	06/11/19 10:17	
500-164849-14	MW-8s	Water	06/07/19 13:32	06/11/19 10:17	
500-164849-15	MW-16	Water	06/07/19 13:57	06/11/19 10:17	
500-164849-16	MW-7	Water	06/07/19 14:19	06/11/19 10:17	
500-164849-17	MW-11	Water	06/07/19 15:05	06/11/19 10:17	
500-164849-18	EMW-7D	Water	06/07/19 15:40	06/11/19 10:17	
500-164849-19	EMW-4	Water	06/10/19 10:04	06/11/19 10:17	
500-164849-20	EMW-5	Water	06/10/19 10:27	06/11/19 10:17	
500-164849-21	EMW-GP40	Water	06/10/19 11:12	06/11/19 10:17	
500-164849-22	EMW-3	Water	06/10/19 11:58	06/11/19 10:17	
500-164849-23	FD-2	Water	06/10/19 00:00	06/11/19 10:17	
500-164849-24	Trip Blank	Water	06/10/19 00:00	06/11/19 10:17	

Client Sample Results

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-18i **Lab Sample ID: 500-164849-1**
Date Collected: 06/06/19 10:02 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 11:04	1
Benzene	<0.50		0.50		ug/L			06/20/19 11:04	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 11:04	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 11:04	1
Bromoform	<1.0		1.0		ug/L			06/20/19 11:04	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 11:04	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 11:04	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 11:04	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 11:04	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 11:04	1
Chloroform	<2.0		2.0		ug/L			06/20/19 11:04	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 11:04	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 11:04	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 11:04	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 11:04	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 11:04	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 11:04	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 11:04	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 11:04	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 11:04	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 11:04	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 11:04	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 11:04	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 11:04	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 11:04	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 11:04	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 11:04	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 11:04	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 11:04	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 11:04	1
Hexane	<1.0		1.0		ug/L			06/20/19 11:04	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 11:04	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 11:04	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 11:04	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 11:04	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 11:04	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 11:04	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 11:04	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
Styrene	<1.0		1.0		ug/L			06/20/19 11:04	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 11:04	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-18i **Lab Sample ID: 500-164849-1**
Date Collected: 06/06/19 10:02 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 11:04	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 11:04	1
Tetrachloroethene	<1.0		1.0		ug/L			06/20/19 11:04	1
Toluene	<0.50		0.50		ug/L			06/20/19 11:04	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 11:04	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 11:04	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 11:04	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 11:04	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 11:04	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 11:04	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 11:04	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 11:04	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 11:04	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 11:04	1
Vinyl chloride	**1.8**		1.0		ug/L			06/20/19 11:04	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 11:04	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*97*		*72 - 124*		*06/20/19 11:04*	*1*
Dibromofluoromethane	*101*		*75 - 120*		*06/20/19 11:04*	*1*
1,2-Dichloroethane-d4 (Surr)	*101*		*75 - 126*		*06/20/19 11:04*	*1*
Toluene-d8 (Surr)	*99*		*75 - 120*		*06/20/19 11:04*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-18D59 **Lab Sample ID: 500-164849-2**
Date Collected: 06/06/19 10:23 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 11:30	1
Benzene	<0.50		0.50		ug/L			06/20/19 11:30	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 11:30	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 11:30	1
Bromoform	<1.0		1.0		ug/L			06/20/19 11:30	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 11:30	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 11:30	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 11:30	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 11:30	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 11:30	1
Chloroform	<2.0		2.0		ug/L			06/20/19 11:30	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 11:30	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 11:30	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 11:30	1
cis-1,2-Dichloroethene	**1.0**		1.0		ug/L			06/20/19 11:30	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 11:30	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 11:30	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 11:30	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 11:30	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 11:30	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 11:30	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 11:30	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 11:30	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 11:30	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 11:30	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 11:30	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 11:30	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 11:30	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 11:30	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 11:30	1
Hexane	<1.0		1.0		ug/L			06/20/19 11:30	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 11:30	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 11:30	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 11:30	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 11:30	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 11:30	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 11:30	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 11:30	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
Styrene	<1.0		1.0		ug/L			06/20/19 11:30	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 11:30	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-18D59 **Lab Sample ID: 500-164849-2**
Date Collected: 06/06/19 10:23 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 11:30	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 11:30	1
Tetrachloroethene	<1.0		1.0		ug/L			06/20/19 11:30	1
Toluene	<0.50		0.50		ug/L			06/20/19 11:30	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 11:30	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 11:30	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 11:30	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 11:30	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 11:30	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 11:30	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 11:30	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 11:30	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 11:30	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 11:30	1
Vinyl chloride	<1.0		1.0		ug/L			06/20/19 11:30	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 11:30	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*99*		*72 - 124*		*06/20/19 11:30*	*1*
Dibromofluoromethane	*102*		*75 - 120*		*06/20/19 11:30*	*1*
1,2-Dichloroethane-d4 (Surr)	*103*		*75 - 126*		*06/20/19 11:30*	*1*
Toluene-d8 (Surr)	*99*		*75 - 120*		*06/20/19 11:30*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-17i **Lab Sample ID: 500-164849-3**
Date Collected: 06/06/19 10:52 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 13:14	1
Benzene	<0.50		0.50		ug/L			06/20/19 13:14	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 13:14	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 13:14	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 13:14	1
Bromoform	<1.0		1.0		ug/L			06/20/19 13:14	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 13:14	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 13:14	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 13:14	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 13:14	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 13:14	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 13:14	1
Chloroform	<2.0		2.0		ug/L			06/20/19 13:14	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 13:14	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 13:14	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 13:14	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 13:14	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 13:14	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 13:14	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 13:14	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 13:14	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 13:14	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 13:14	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 13:14	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 13:14	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 13:14	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 13:14	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 13:14	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 13:14	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 13:14	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 13:14	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 13:14	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 13:14	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 13:14	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 13:14	1
Hexane	<1.0		1.0		ug/L			06/20/19 13:14	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 13:14	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 13:14	1
Isopropylbenzene	**2.1**		1.0		ug/L			06/20/19 13:14	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 13:14	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 13:14	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 13:14	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 13:14	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 13:14	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 13:14	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 13:14	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 13:14	1
Styrene	<1.0		1.0		ug/L			06/20/19 13:14	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 13:14	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-17i **Lab Sample ID: 500-164849-3**
Date Collected: 06/06/19 10:52 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 13:14	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 13:14	1
Tetrachloroethene	<1.0		1.0		ug/L			06/20/19 13:14	1
Toluene	<0.50		0.50		ug/L			06/20/19 13:14	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 13:14	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 13:14	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 13:14	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 13:14	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 13:14	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 13:14	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 13:14	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 13:14	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 13:14	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 13:14	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 13:14	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 13:14	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 13:14	1
Vinyl chloride	<1.0		1.0		ug/L			06/20/19 13:14	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 13:14	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*96*		*72 - 124*		*06/20/19 13:14*	*1*
Dibromofluoromethane	*106*		*75 - 120*		*06/20/19 13:14*	*1*
1,2-Dichloroethane-d4 (Surr)	*108*		*75 - 126*		*06/20/19 13:14*	*1*
Toluene-d8 (Surr)	*98*		*75 - 120*		*06/20/19 13:14*	*1*

Client Sample ID: MW-17D43 — Lab Sample ID: 500-164849-4

Date Collected: 06/06/19 11:11 — **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 13:40	1
Benzene	<0.50		0.50		ug/L			06/20/19 13:40	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 13:40	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 13:40	1
Bromoform	<1.0		1.0		ug/L			06/20/19 13:40	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 13:40	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 13:40	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 13:40	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 13:40	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 13:40	1
Chloroform	<2.0		2.0		ug/L			06/20/19 13:40	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 13:40	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 13:40	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 13:40	1
cis-1,2-Dichloroethene	**8.0**		1.0		ug/L			06/20/19 13:40	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 13:40	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 13:40	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 13:40	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 13:40	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 13:40	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 13:40	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 13:40	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 13:40	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 13:40	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 13:40	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 13:40	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 13:40	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 13:40	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 13:40	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 13:40	1
Hexane	<1.0		1.0		ug/L			06/20/19 13:40	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 13:40	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 13:40	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 13:40	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 13:40	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 13:40	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 13:40	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 13:40	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
Styrene	<1.0		1.0		ug/L			06/20/19 13:40	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 13:40	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-17D43 **Lab Sample ID: 500-164849-4**
Date Collected: 06/06/19 11:11 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 13:40	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 13:40	1
Tetrachloroethene	<1.0		1.0		ug/L			06/20/19 13:40	1
Toluene	<0.50		0.50		ug/L			06/20/19 13:40	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 13:40	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 13:40	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 13:40	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 13:40	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 13:40	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 13:40	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 13:40	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 13:40	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 13:40	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 13:40	1
Vinyl chloride	**3.5**		1.0		ug/L			06/20/19 13:40	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 13:40	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*97*		*72 - 124*		*06/20/19 13:40*	*1*
Dibromofluoromethane	*104*		*75 - 120*		*06/20/19 13:40*	*1*
1,2-Dichloroethane-d4 (Surr)	*110*		*75 - 126*		*06/20/19 13:40*	*1*
Toluene-d8 (Surr)	*95*		*75 - 120*		*06/20/19 13:40*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: MW-4s
Date Collected: 06/06/19 11:57
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-5
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 14:06	1
Benzene	<0.50		0.50		ug/L			06/20/19 14:06	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 14:06	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 14:06	1
Bromoform	<1.0		1.0		ug/L			06/20/19 14:06	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 14:06	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 14:06	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 14:06	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 14:06	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 14:06	1
Chloroform	<2.0		2.0		ug/L			06/20/19 14:06	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 14:06	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 14:06	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 14:06	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 14:06	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 14:06	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 14:06	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 14:06	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 14:06	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 14:06	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 14:06	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 14:06	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 14:06	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 14:06	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 14:06	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 14:06	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 14:06	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 14:06	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 14:06	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 14:06	1
Hexane	<1.0		1.0		ug/L			06/20/19 14:06	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 14:06	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 14:06	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 14:06	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 14:06	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 14:06	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 14:06	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 14:06	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
Styrene	<1.0		1.0		ug/L			06/20/19 14:06	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 14:06	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-4s **Lab Sample ID: 500-164849-5**
Date Collected: 06/06/19 11:57 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 14:06	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 14:06	1
Tetrachloroethene	**4.6**		1.0		ug/L			06/20/19 14:06	1
Toluene	<0.50		0.50		ug/L			06/20/19 14:06	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 14:06	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 14:06	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 14:06	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 14:06	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 14:06	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 14:06	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 14:06	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 14:06	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 14:06	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 14:06	1
Vinyl chloride	<1.0		1.0		ug/L			06/20/19 14:06	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 14:06	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*98*		*72 - 124*		*06/20/19 14:06*	*1*
Dibromofluoromethane	*104*		*75 - 120*		*06/20/19 14:06*	*1*
1,2-Dichloroethane-d4 (Surr)	*107*		*75 - 126*		*06/20/19 14:06*	*1*
Toluene-d8 (Surr)	*98*		*75 - 120*		*06/20/19 14:06*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-4i **Lab Sample ID: 500-164849-6**
Date Collected: 06/06/19 12:14 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 14:32	1
Benzene	<0.50		0.50		ug/L			06/20/19 14:32	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 14:32	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 14:32	1
Bromoform	<1.0		1.0		ug/L			06/20/19 14:32	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 14:32	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 14:32	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 14:32	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 14:32	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 14:32	1
Chloroform	<2.0		2.0		ug/L			06/20/19 14:32	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 14:32	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 14:32	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 14:32	1
cis-1,2-Dichloroethene	**9.4**		1.0		ug/L			06/20/19 14:32	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 14:32	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 14:32	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 14:32	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 14:32	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 14:32	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 14:32	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 14:32	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 14:32	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 14:32	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 14:32	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 14:32	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 14:32	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 14:32	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 14:32	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 14:32	1
Hexane	<1.0		1.0		ug/L			06/20/19 14:32	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 14:32	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 14:32	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 14:32	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 14:32	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 14:32	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 14:32	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 14:32	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
Styrene	<1.0		1.0		ug/L			06/20/19 14:32	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 14:32	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-4i **Lab Sample ID: 500-164849-6**
Date Collected: 06/06/19 12:14 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 14:32	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 14:32	1
Tetrachloroethene	**2.9**		1.0		ug/L			06/20/19 14:32	1
Toluene	<0.50		0.50		ug/L			06/20/19 14:32	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 14:32	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 14:32	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 14:32	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 14:32	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 14:32	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 14:32	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 14:32	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 14:32	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 14:32	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 14:32	1
Vinyl chloride	<1.0		1.0		ug/L			06/20/19 14:32	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 14:32	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*101*		*72 - 124*		*06/20/19 14:32*	*1*
Dibromofluoromethane	*106*		*75 - 120*		*06/20/19 14:32*	*1*
1,2-Dichloroethane-d4 (Surr)	*110*		*75 - 126*		*06/20/19 14:32*	*1*
Toluene-d8 (Surr)	*97*		*75 - 120*		*06/20/19 14:32*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: MW-9s
Date Collected: 06/06/19 14:35
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-7
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 14:57	1
Benzene	<0.50		0.50		ug/L			06/20/19 14:57	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 14:57	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 14:57	1
Bromoform	<1.0		1.0		ug/L			06/20/19 14:57	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 14:57	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 14:57	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 14:57	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 14:57	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 14:57	1
Chloroform	<2.0		2.0		ug/L			06/20/19 14:57	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 14:57	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 14:57	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 14:57	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 14:57	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 14:57	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 14:57	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 14:57	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 14:57	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 14:57	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 14:57	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 14:57	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 14:57	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 14:57	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 14:57	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 14:57	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 14:57	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 14:57	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 14:57	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 14:57	1
Hexane	<1.0		1.0		ug/L			06/20/19 14:57	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 14:57	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 14:57	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 14:57	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 14:57	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 14:57	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 14:57	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 14:57	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
Styrene	<1.0		1.0		ug/L			06/20/19 14:57	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 14:57	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-9s **Lab Sample ID: 500-164849-7**
Date Collected: 06/06/19 14:35 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 14:57	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 14:57	1
Tetrachloroethene	<1.0		1.0		ug/L			06/20/19 14:57	1
Toluene	<0.50		0.50		ug/L			06/20/19 14:57	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 14:57	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 14:57	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 14:57	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 14:57	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 14:57	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 14:57	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 14:57	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 14:57	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 14:57	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 14:57	1
Vinyl chloride	<1.0		1.0		ug/L			06/20/19 14:57	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 14:57	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*100*		*72 - 124*		*06/20/19 14:57*	*1*
Dibromofluoromethane	*105*		*75 - 120*		*06/20/19 14:57*	*1*
1,2-Dichloroethane-d4 (Surr)	*108*		*75 - 126*		*06/20/19 14:57*	*1*
Toluene-d8 (Surr)	*96*		*75 - 120*		*06/20/19 14:57*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-9D **Lab Sample ID: 500-164849-8**
Date Collected: 06/06/19 15:05 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 15:24	1
Benzene	<0.50		0.50		ug/L			06/20/19 15:24	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 15:24	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 15:24	1
Bromoform	<1.0		1.0		ug/L			06/20/19 15:24	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 15:24	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 15:24	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 15:24	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 15:24	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 15:24	1
Chloroform	<2.0		2.0		ug/L			06/20/19 15:24	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 15:24	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 15:24	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 15:24	1
cis-1,2-Dichloroethene	**2.8**		1.0		ug/L			06/20/19 15:24	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 15:24	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 15:24	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 15:24	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 15:24	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 15:24	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 15:24	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 15:24	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 15:24	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 15:24	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 15:24	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 15:24	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 15:24	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 15:24	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 15:24	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 15:24	1
Hexane	<1.0		1.0		ug/L			06/20/19 15:24	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 15:24	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 15:24	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 15:24	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 15:24	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 15:24	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 15:24	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 15:24	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
Styrene	<1.0		1.0		ug/L			06/20/19 15:24	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 15:24	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-9D **Lab Sample ID: 500-164849-8**
Date Collected: 06/06/19 15:05 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 15:24	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 15:24	1
Tetrachloroethene	<1.0		1.0		ug/L			06/20/19 15:24	1
Toluene	<0.50		0.50		ug/L			06/20/19 15:24	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 15:24	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 15:24	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 15:24	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 15:24	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 15:24	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 15:24	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 15:24	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 15:24	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 15:24	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 15:24	1
Vinyl chloride	<1.0		1.0		ug/L			06/20/19 15:24	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 15:24	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*96*		*72 - 124*		*06/20/19 15:24*	*1*
Dibromofluoromethane	*106*		*75 - 120*		*06/20/19 15:24*	*1*
1,2-Dichloroethane-d4 (Surr)	*111*		*75 - 126*		*06/20/19 15:24*	*1*
Toluene-d8 (Surr)	*94*		*75 - 120*		*06/20/19 15:24*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-5 **Lab Sample ID: 500-164849-9**
Date Collected: 06/06/19 15:34 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 15:50	1
Benzene	<0.50		0.50		ug/L			06/20/19 15:50	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 15:50	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 15:50	1
Bromoform	<1.0		1.0		ug/L			06/20/19 15:50	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 15:50	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 15:50	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 15:50	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 15:50	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 15:50	1
Chloroform	<2.0		2.0		ug/L			06/20/19 15:50	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 15:50	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 15:50	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 15:50	1
cis-1,2-Dichloroethene	**140**		1.0		ug/L			06/20/19 15:50	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 15:50	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 15:50	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 15:50	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 15:50	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 15:50	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 15:50	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 15:50	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 15:50	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 15:50	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 15:50	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 15:50	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 15:50	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 15:50	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 15:50	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 15:50	1
Hexane	<1.0		1.0		ug/L			06/20/19 15:50	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 15:50	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 15:50	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 15:50	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 15:50	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 15:50	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 15:50	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 15:50	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
Styrene	<1.0		1.0		ug/L			06/20/19 15:50	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 15:50	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-5
Lab Sample ID: 500-164849-9
Date Collected: 06/06/19 15:34
Matrix: Water
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 15:50	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 15:50	1
Toluene	<0.50		0.50		ug/L			06/20/19 15:50	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 15:50	1
trans-1,2-Dichloroethene	**11**		1.0		ug/L			06/20/19 15:50	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 15:50	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 15:50	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 15:50	1
Trichloroethene	**5.6**		0.50		ug/L			06/20/19 15:50	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 15:50	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 15:50	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 15:50	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 15:50	1
Vinyl chloride	<1.0		1.0		ug/L			06/20/19 15:50	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 15:50	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*98*		*72 - 124*		*06/20/19 15:50*	*1*
Dibromofluoromethane	*107*		*75 - 120*		*06/20/19 15:50*	*1*
1,2-Dichloroethane-d4 (Surr)	*112*		*75 - 126*		*06/20/19 15:50*	*1*
Toluene-d8 (Surr)	*97*		*75 - 120*		*06/20/19 15:50*	*1*

Method: 8260B - Volatile Organic Compounds (GC/MS) - DL

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Tetrachloroethene	**280**		10		ug/L			06/20/19 16:16	10

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*98*		*72 - 124*		*06/20/19 16:16*	*10*
Dibromofluoromethane	*108*		*75 - 120*		*06/20/19 16:16*	*10*
1,2-Dichloroethane-d4 (Surr)	*110*		*75 - 126*		*06/20/19 16:16*	*10*
Toluene-d8 (Surr)	*96*		*75 - 120*		*06/20/19 16:16*	*10*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: MW-6
Date Collected: 06/06/19 16:22
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-10
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 16:42	1
Benzene	<0.50		0.50		ug/L			06/20/19 16:42	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 16:42	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 16:42	1
Bromoform	<1.0		1.0		ug/L			06/20/19 16:42	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 16:42	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 16:42	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 16:42	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 16:42	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 16:42	1
Chloroform	<2.0		2.0		ug/L			06/20/19 16:42	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 16:42	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 16:42	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 16:42	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 16:42	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 16:42	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 16:42	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 16:42	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 16:42	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 16:42	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 16:42	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 16:42	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 16:42	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 16:42	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 16:42	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 16:42	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 16:42	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 16:42	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 16:42	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 16:42	1
Hexane	<1.0		1.0		ug/L			06/20/19 16:42	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 16:42	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 16:42	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 16:42	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 16:42	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 16:42	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 16:42	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 16:42	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
Styrene	<1.0		1.0		ug/L			06/20/19 16:42	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 16:42	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-6
Lab Sample ID: 500-164849-10
Date Collected: 06/06/19 16:22
Matrix: Water
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 16:42	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 16:42	1
Tetrachloroethene	**34**		1.0		ug/L			06/20/19 16:42	1
Toluene	<0.50		0.50		ug/L			06/20/19 16:42	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 16:42	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 16:42	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 16:42	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 16:42	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 16:42	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 16:42	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 16:42	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 16:42	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 16:42	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 16:42	1
Vinyl chloride	<1.0		1.0		ug/L			06/20/19 16:42	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 16:42	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*100*		*72 - 124*		*06/20/19 16:42*	*1*
Dibromofluoromethane	*109*		*75 - 120*		*06/20/19 16:42*	*1*
1,2-Dichloroethane-d4 (Surr)	*114*		*75 - 126*		*06/20/19 16:42*	*1*
Toluene-d8 (Surr)	*95*		*75 - 120*		*06/20/19 16:42*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-2s **Lab Sample ID: 500-164849-11**
Date Collected: 06/07/19 10:09 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 17:08	1
Benzene	<0.50		0.50		ug/L			06/20/19 17:08	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 17:08	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 17:08	1
Bromoform	<1.0		1.0		ug/L			06/20/19 17:08	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 17:08	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 17:08	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 17:08	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 17:08	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 17:08	1
Chloroform	<2.0		2.0		ug/L			06/20/19 17:08	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 17:08	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 17:08	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 17:08	1
cis-1,2-Dichloroethene	**43**		1.0		ug/L			06/20/19 17:08	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 17:08	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 17:08	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 17:08	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 17:08	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 17:08	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 17:08	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 17:08	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 17:08	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 17:08	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 17:08	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 17:08	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 17:08	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 17:08	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 17:08	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 17:08	1
Hexane	<1.0		1.0		ug/L			06/20/19 17:08	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 17:08	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 17:08	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 17:08	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 17:08	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 17:08	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 17:08	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 17:08	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
Styrene	<1.0		1.0		ug/L			06/20/19 17:08	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 17:08	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-2s **Lab Sample ID: 500-164849-11**
Date Collected: 06/07/19 10:09 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 17:08	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 17:08	1
Tetrachloroethene	**13**		1.0		ug/L			06/20/19 17:08	1
Toluene	<0.50		0.50		ug/L			06/20/19 17:08	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 17:08	1
trans-1,2-Dichloroethene	**5.1**		1.0		ug/L			06/20/19 17:08	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 17:08	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 17:08	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 17:08	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 17:08	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 17:08	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 17:08	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 17:08	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 17:08	1
Vinyl chloride	**3.3**		1.0		ug/L			06/20/19 17:08	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 17:08	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*99*		*72 - 124*		*06/20/19 17:08*	*1*
Dibromofluoromethane	*104*		*75 - 120*		*06/20/19 17:08*	*1*
1,2-Dichloroethane-d4 (Surr)	*109*		*75 - 126*		*06/20/19 17:08*	*1*
Toluene-d8 (Surr)	*99*		*75 - 120*		*06/20/19 17:08*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-3s
Date Collected: 06/07/19 11:17
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-12
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 17:34	1
Benzene	<0.50		0.50		ug/L			06/20/19 17:34	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 17:34	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 17:34	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 17:34	1
Bromoform	<1.0		1.0		ug/L			06/20/19 17:34	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 17:34	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 17:34	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 17:34	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 17:34	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 17:34	1
Chloroethane	**1.8**		1.0		ug/L			06/20/19 17:34	1
Chloroform	<2.0		2.0		ug/L			06/20/19 17:34	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 17:34	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 17:34	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 17:34	1
cis-1,2-Dichloroethene	**22**		1.0		ug/L			06/20/19 17:34	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 17:34	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 17:34	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 17:34	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 17:34	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 17:34	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 17:34	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 17:34	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 17:34	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 17:34	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 17:34	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 17:34	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 17:34	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 17:34	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 17:34	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 17:34	1
Ethylbenzene	**25**		0.50		ug/L			06/20/19 17:34	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 17:34	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 17:34	1
Hexane	<1.0		1.0		ug/L			06/20/19 17:34	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 17:34	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 17:34	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 17:34	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 17:34	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 17:34	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 17:34	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 17:34	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 17:34	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 17:34	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 17:34	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 17:34	1
Styrene	<1.0		1.0		ug/L			06/20/19 17:34	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 17:34	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-3s **Lab Sample ID: 500-164849-12**
Date Collected: 06/07/19 11:17 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 17:34	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 17:34	1
Tetrachloroethene	**17**		1.0		ug/L			06/20/19 17:34	1
Toluene	<0.50		0.50		ug/L			06/20/19 17:34	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 17:34	1
trans-1,2-Dichloroethene	**4.0**		1.0		ug/L			06/20/19 17:34	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 17:34	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 17:34	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 17:34	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 17:34	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 17:34	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 17:34	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 17:34	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 17:34	1
1,2,4-Trimethylbenzene	**1.6**		1.0		ug/L			06/20/19 17:34	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 17:34	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 17:34	1
Vinyl chloride	**1.9**		1.0		ug/L			06/20/19 17:34	1
Xylenes, Total	**61**		1.0		ug/L			06/20/19 17:34	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*99*		*72 - 124*		*06/20/19 17:34*	*1*
Dibromofluoromethane	*104*		*75 - 120*		*06/20/19 17:34*	*1*
1,2-Dichloroethane-d4 (Surr)	*106*		*75 - 126*		*06/20/19 17:34*	*1*
Toluene-d8 (Surr)	*99*		*75 - 120*		*06/20/19 17:34*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-15 **Lab Sample ID: 500-164849-13**
Date Collected: 06/07/19 13:07 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 18:00	1
Benzene	<0.50		0.50		ug/L			06/20/19 18:00	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 18:00	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 18:00	1
Bromoform	<1.0		1.0		ug/L			06/20/19 18:00	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 18:00	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 18:00	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 18:00	1
Carbon tetrachloride	<1.0	*	1.0		ug/L			06/20/19 18:00	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 18:00	1
Chloroform	<2.0		2.0		ug/L			06/20/19 18:00	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 18:00	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 18:00	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 18:00	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 18:00	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 18:00	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 18:00	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 18:00	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 18:00	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 18:00	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 18:00	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 18:00	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 18:00	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 18:00	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 18:00	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 18:00	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 18:00	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 18:00	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 18:00	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 18:00	1
Hexane	<1.0		1.0		ug/L			06/20/19 18:00	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 18:00	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 18:00	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 18:00	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 18:00	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 18:00	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 18:00	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 18:00	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
Styrene	<1.0		1.0		ug/L			06/20/19 18:00	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 18:00	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-15 **Lab Sample ID: 500-164849-13**
Date Collected: 06/07/19 13:07 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 18:00	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 18:00	1
Tetrachloroethene	**51**		1.0		ug/L			06/20/19 18:00	1
Toluene	<0.50		0.50		ug/L			06/20/19 18:00	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 18:00	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 18:00	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 18:00	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 18:00	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 18:00	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 18:00	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 18:00	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 18:00	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 18:00	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 18:00	1
Vinyl chloride	<1.0		1.0		ug/L			06/20/19 18:00	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 18:00	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*102*		*72 - 124*		*06/20/19 18:00*	*1*
Dibromofluoromethane	*105*		*75 - 120*		*06/20/19 18:00*	*1*
1,2-Dichloroethane-d4 (Surr)	*108*		*75 - 126*		*06/20/19 18:00*	*1*
Toluene-d8 (Surr)	*98*		*75 - 120*		*06/20/19 18:00*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: MW-8s
Date Collected: 06/07/19 13:32
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-14
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/21/19 01:39	1
Benzene	<0.50		0.50		ug/L			06/21/19 01:39	1
Bromobenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
Bromochloromethane	<1.0		1.0		ug/L			06/21/19 01:39	1
Bromodichloromethane	<1.0		1.0		ug/L			06/21/19 01:39	1
Bromoform	<1.0		1.0		ug/L			06/21/19 01:39	1
Bromomethane	<3.0		3.0		ug/L			06/21/19 01:39	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/21/19 01:39	1
Carbon disulfide	<2.0		2.0		ug/L			06/21/19 01:39	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/21/19 01:39	1
Chlorobenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
Chloroethane	<1.0		1.0		ug/L			06/21/19 01:39	1
Chloroform	<2.0		2.0		ug/L			06/21/19 01:39	1
Chloromethane	<1.0		1.0		ug/L			06/21/19 01:39	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 01:39	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 01:39	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 01:39	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 01:39	1
Dibromochloromethane	<1.0		1.0		ug/L			06/21/19 01:39	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/21/19 01:39	1
Dibromomethane	<1.0		1.0		ug/L			06/21/19 01:39	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/21/19 01:39	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/21/19 01:39	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/21/19 01:39	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/21/19 01:39	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 01:39	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/21/19 01:39	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 01:39	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/21/19 01:39	1
Ethylbenzene	<0.50		0.50		ug/L			06/21/19 01:39	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/21/19 01:39	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/21/19 01:39	1
Hexane	<1.0		1.0		ug/L			06/21/19 01:39	1
2-Hexanone	<5.0		5.0		ug/L			06/21/19 01:39	1
Iodomethane	<3.0		3.0		ug/L			06/21/19 01:39	1
Isopropylbenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
Methylene Chloride	<5.0		5.0		ug/L			06/21/19 01:39	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/21/19 01:39	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/21/19 01:39	1
Naphthalene	<1.0		1.0		ug/L			06/21/19 01:39	1
n-Butylbenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
N-Propylbenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/21/19 01:39	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
Styrene	<1.0		1.0		ug/L			06/21/19 01:39	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/21/19 01:39	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-8s **Lab Sample ID: 500-164849-14**
Date Collected: 06/07/19 13:32 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 01:39	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 01:39	1
Tetrachloroethene	**62**		1.0		ug/L			06/21/19 01:39	1
Toluene	<0.50		0.50		ug/L			06/21/19 01:39	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/21/19 01:39	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 01:39	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 01:39	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/21/19 01:39	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/21/19 01:39	1
Trichloroethene	<0.50		0.50		ug/L			06/21/19 01:39	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/21/19 01:39	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/21/19 01:39	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 01:39	1
Vinyl acetate	<2.0		2.0		ug/L			06/21/19 01:39	1
Vinyl chloride	<1.0		1.0		ug/L			06/21/19 01:39	1
Xylenes, Total	<1.0		1.0		ug/L			06/21/19 01:39	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*93*		*72 - 124*		*06/21/19 01:39*	*1*
Dibromofluoromethane	*98*		*75 - 120*		*06/21/19 01:39*	*1*
1,2-Dichloroethane-d4 (Surr)	*96*		*75 - 126*		*06/21/19 01:39*	*1*
Toluene-d8 (Surr)	*105*		*75 - 120*		*06/21/19 01:39*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: MW-16
Date Collected: 06/07/19 13:57
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-15
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/21/19 02:04	1
Benzene	<0.50		0.50		ug/L			06/21/19 02:04	1
Bromobenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
Bromochloromethane	<1.0		1.0		ug/L			06/21/19 02:04	1
Bromodichloromethane	<1.0		1.0		ug/L			06/21/19 02:04	1
Bromoform	<1.0		1.0		ug/L			06/21/19 02:04	1
Bromomethane	<3.0		3.0		ug/L			06/21/19 02:04	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/21/19 02:04	1
Carbon disulfide	<2.0		2.0		ug/L			06/21/19 02:04	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/21/19 02:04	1
Chlorobenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
Chloroethane	<1.0		1.0		ug/L			06/21/19 02:04	1
Chloroform	<2.0		2.0		ug/L			06/21/19 02:04	1
Chloromethane	<1.0		1.0		ug/L			06/21/19 02:04	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 02:04	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 02:04	1
cis-1,2-Dichloroethene	**2.6**		1.0		ug/L			06/21/19 02:04	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 02:04	1
Dibromochloromethane	<1.0		1.0		ug/L			06/21/19 02:04	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/21/19 02:04	1
Dibromomethane	<1.0		1.0		ug/L			06/21/19 02:04	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/21/19 02:04	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/21/19 02:04	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/21/19 02:04	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/21/19 02:04	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 02:04	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/21/19 02:04	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 02:04	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/21/19 02:04	1
Ethylbenzene	<0.50		0.50		ug/L			06/21/19 02:04	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/21/19 02:04	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/21/19 02:04	1
Hexane	<1.0		1.0		ug/L			06/21/19 02:04	1
2-Hexanone	<5.0		5.0		ug/L			06/21/19 02:04	1
Iodomethane	<3.0		3.0		ug/L			06/21/19 02:04	1
Isopropylbenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
Methylene Chloride	<5.0		5.0		ug/L			06/21/19 02:04	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/21/19 02:04	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/21/19 02:04	1
Naphthalene	<1.0		1.0		ug/L			06/21/19 02:04	1
n-Butylbenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
N-Propylbenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/21/19 02:04	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
Styrene	<1.0		1.0		ug/L			06/21/19 02:04	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/21/19 02:04	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-16 **Lab Sample ID: 500-164849-15**
Date Collected: 06/07/19 13:57 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 02:04	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 02:04	1
Tetrachloroethene	**150**		1.0		ug/L			06/21/19 02:04	1
Toluene	<0.50		0.50		ug/L			06/21/19 02:04	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/21/19 02:04	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 02:04	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 02:04	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/21/19 02:04	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/21/19 02:04	1
Trichloroethene	**1.4**		0.50		ug/L			06/21/19 02:04	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/21/19 02:04	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/21/19 02:04	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 02:04	1
Vinyl acetate	<2.0		2.0		ug/L			06/21/19 02:04	1
Vinyl chloride	<1.0		1.0		ug/L			06/21/19 02:04	1
Xylenes, Total	<1.0		1.0		ug/L			06/21/19 02:04	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*92*		*72 - 124*		*06/21/19 02:04*	*1*
Dibromofluoromethane	*100*		*75 - 120*		*06/21/19 02:04*	*1*
1,2-Dichloroethane-d4 (Surr)	*98*		*75 - 126*		*06/21/19 02:04*	*1*
Toluene-d8 (Surr)	*104*		*75 - 120*		*06/21/19 02:04*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: MW-7
Date Collected: 06/07/19 14:19
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-16
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/21/19 02:30	1
Benzene	<0.50		0.50		ug/L			06/21/19 02:30	1
Bromobenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
Bromochloromethane	<1.0		1.0		ug/L			06/21/19 02:30	1
Bromodichloromethane	<1.0		1.0		ug/L			06/21/19 02:30	1
Bromoform	<1.0		1.0		ug/L			06/21/19 02:30	1
Bromomethane	<3.0		3.0		ug/L			06/21/19 02:30	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/21/19 02:30	1
Carbon disulfide	<2.0		2.0		ug/L			06/21/19 02:30	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/21/19 02:30	1
Chlorobenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
Chloroethane	<1.0		1.0		ug/L			06/21/19 02:30	1
Chloroform	<2.0		2.0		ug/L			06/21/19 02:30	1
Chloromethane	<1.0		1.0		ug/L			06/21/19 02:30	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 02:30	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 02:30	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 02:30	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 02:30	1
Dibromochloromethane	<1.0		1.0		ug/L			06/21/19 02:30	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/21/19 02:30	1
Dibromomethane	<1.0		1.0		ug/L			06/21/19 02:30	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/21/19 02:30	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/21/19 02:30	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/21/19 02:30	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/21/19 02:30	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 02:30	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/21/19 02:30	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 02:30	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/21/19 02:30	1
Ethylbenzene	<0.50		0.50		ug/L			06/21/19 02:30	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/21/19 02:30	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/21/19 02:30	1
Hexane	<1.0		1.0		ug/L			06/21/19 02:30	1
2-Hexanone	<5.0		5.0		ug/L			06/21/19 02:30	1
Iodomethane	<3.0		3.0		ug/L			06/21/19 02:30	1
Isopropylbenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
Methylene Chloride	<5.0		5.0		ug/L			06/21/19 02:30	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/21/19 02:30	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/21/19 02:30	1
Naphthalene	<1.0		1.0		ug/L			06/21/19 02:30	1
n-Butylbenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
N-Propylbenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/21/19 02:30	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
Styrene	<1.0		1.0		ug/L			06/21/19 02:30	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/21/19 02:30	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-7 **Lab Sample ID: 500-164849-16**
Date Collected: 06/07/19 14:19 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 02:30	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 02:30	1
Toluene	<0.50		0.50		ug/L			06/21/19 02:30	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/21/19 02:30	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 02:30	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 02:30	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/21/19 02:30	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/21/19 02:30	1
Trichloroethene	**0.50**		0.50		ug/L			06/21/19 02:30	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/21/19 02:30	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/21/19 02:30	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 02:30	1
Vinyl acetate	<2.0		2.0		ug/L			06/21/19 02:30	1
Vinyl chloride	<1.0		1.0		ug/L			06/21/19 02:30	1
Xylenes, Total	<1.0		1.0		ug/L			06/21/19 02:30	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*93*		*72 - 124*		*06/21/19 02:30*	*1*
Dibromofluoromethane	*101*		*75 - 120*		*06/21/19 02:30*	*1*
1,2-Dichloroethane-d4 (Surr)	*99*		*75 - 126*		*06/21/19 02:30*	*1*
Toluene-d8 (Surr)	*104*		*75 - 120*		*06/21/19 02:30*	*1*

Method: 8260B - Volatile Organic Compounds (GC/MS) - DL

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Tetrachloroethene	**280**		10		ug/L			06/21/19 02:55	10

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*92*		*72 - 124*		*06/21/19 02:55*	*10*
Dibromofluoromethane	*99*		*75 - 120*		*06/21/19 02:55*	*10*
1,2-Dichloroethane-d4 (Surr)	*99*		*75 - 126*		*06/21/19 02:55*	*10*
Toluene-d8 (Surr)	*104*		*75 - 120*		*06/21/19 02:55*	*10*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: MW-11

Date Collected: 06/07/19 15:05
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-17

Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/21/19 03:20	1
Benzene	<0.50		0.50		ug/L			06/21/19 03:20	1
Bromobenzene	<1.0		1.0		ug/L			06/21/19 03:20	1
Bromochloromethane	<1.0		1.0		ug/L			06/21/19 03:20	1
Bromodichloromethane	<1.0		1.0		ug/L			06/21/19 03:20	1
Bromoform	<1.0		1.0		ug/L			06/21/19 03:20	1
Bromomethane	<3.0		3.0		ug/L			06/21/19 03:20	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/21/19 03:20	1
Carbon disulfide	<2.0		2.0		ug/L			06/21/19 03:20	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/21/19 03:20	1
Chlorobenzene	<1.0		1.0		ug/L			06/21/19 03:20	1
Chloroethane	<1.0		1.0		ug/L			06/21/19 03:20	1
Chloroform	<2.0		2.0		ug/L			06/21/19 03:20	1
Chloromethane	<1.0		1.0		ug/L			06/21/19 03:20	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 03:20	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 03:20	1
cis-1,2-Dichloroethene	**2.6**		1.0		ug/L			06/21/19 03:20	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 03:20	1
Dibromochloromethane	<1.0		1.0		ug/L			06/21/19 03:20	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/21/19 03:20	1
Dibromomethane	<1.0		1.0		ug/L			06/21/19 03:20	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 03:20	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 03:20	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 03:20	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/21/19 03:20	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/21/19 03:20	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/21/19 03:20	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/21/19 03:20	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 03:20	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/21/19 03:20	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 03:20	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/21/19 03:20	1
Ethylbenzene	**120**		0.50		ug/L			06/21/19 03:20	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/21/19 03:20	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/21/19 03:20	1
Hexane	<1.0		1.0		ug/L			06/21/19 03:20	1
2-Hexanone	<5.0		5.0		ug/L			06/21/19 03:20	1
Iodomethane	<3.0		3.0		ug/L			06/21/19 03:20	1
Isopropylbenzene	**4.4**		1.0		ug/L			06/21/19 03:20	1
Methylene Chloride	<5.0		5.0		ug/L			06/21/19 03:20	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/21/19 03:20	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/21/19 03:20	1
Naphthalene	<1.0		1.0		ug/L			06/21/19 03:20	1
n-Butylbenzene	<1.0		1.0		ug/L			06/21/19 03:20	1
N-Propylbenzene	**6.1**		1.0		ug/L			06/21/19 03:20	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/21/19 03:20	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/21/19 03:20	1
Styrene	<1.0		1.0		ug/L			06/21/19 03:20	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/21/19 03:20	1

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: MW-11

Date Collected: 06/07/19 15:05
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-17

Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 03:20	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 03:20	1
Tetrachloroethene	**10**		1.0		ug/L			06/21/19 03:20	1
Toluene	<0.50		0.50		ug/L			06/21/19 03:20	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/21/19 03:20	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 03:20	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 03:20	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 03:20	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 03:20	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/21/19 03:20	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/21/19 03:20	1
Trichloroethene	**2.2**		0.50		ug/L			06/21/19 03:20	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/21/19 03:20	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/21/19 03:20	1
1,2,4-Trimethylbenzene	**24**		1.0		ug/L			06/21/19 03:20	1
1,3,5-Trimethylbenzene	**6.5**		1.0		ug/L			06/21/19 03:20	1
Vinyl acetate	<2.0		2.0		ug/L			06/21/19 03:20	1
Vinyl chloride	<1.0		1.0		ug/L			06/21/19 03:20	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*94*		*72 - 124*		*06/21/19 03:20*	*1*
Dibromofluoromethane	*100*		*75 - 120*		*06/21/19 03:20*	*1*
1,2-Dichloroethane-d4 (Surr)	*99*		*75 - 126*		*06/21/19 03:20*	*1*
Toluene-d8 (Surr)	*103*		*75 - 120*		*06/21/19 03:20*	*1*

Method: 8260B - Volatile Organic Compounds (GC/MS) - DL

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Xylenes, Total	**270**		10		ug/L			06/21/19 03:46	10

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*92*		*72 - 124*		*06/21/19 03:46*	*10*
Dibromofluoromethane	*97*		*75 - 120*		*06/21/19 03:46*	*10*
1,2-Dichloroethane-d4 (Surr)	*95*		*75 - 126*		*06/21/19 03:46*	*10*
Toluene-d8 (Surr)	*102*		*75 - 120*		*06/21/19 03:46*	*10*

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-7D **Lab Sample ID: 500-164849-18**
Date Collected: 06/07/19 15:40 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 18:26	1
Benzene	<0.50		0.50		ug/L			06/20/19 18:26	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 18:26	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 18:26	1
Bromoform	<1.0		1.0		ug/L			06/20/19 18:26	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 18:26	1
2-Butanone (MEK)	<5.0	F2	5.0		ug/L			06/20/19 18:26	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 18:26	1
Carbon tetrachloride	<1.0	* F1	1.0		ug/L			06/20/19 18:26	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 18:26	1
Chloroform	<2.0		2.0		ug/L			06/20/19 18:26	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 18:26	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 18:26	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 18:26	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 18:26	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 18:26	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 18:26	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 18:26	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 18:26	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 18:26	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 18:26	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 18:26	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 18:26	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 18:26	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 18:26	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 18:26	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 18:26	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 18:26	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 18:26	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 18:26	1
Hexane	<1.0		1.0		ug/L			06/20/19 18:26	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 18:26	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 18:26	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 18:26	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 18:26	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 18:26	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 18:26	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 18:26	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
Styrene	<1.0		1.0		ug/L			06/20/19 18:26	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 18:26	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-7D **Lab Sample ID: 500-164849-18**
Date Collected: 06/07/19 15:40 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 18:26	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 18:26	1
Tetrachloroethene	<1.0		1.0		ug/L			06/20/19 18:26	1
Toluene	<0.50		0.50		ug/L			06/20/19 18:26	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 18:26	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 18:26	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 18:26	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
1,1,1-Trichloroethane	**1.5**		1.0		ug/L			06/20/19 18:26	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 18:26	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 18:26	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 18:26	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 18:26	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 18:26	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 18:26	1
Vinyl chloride	<1.0		1.0		ug/L			06/20/19 18:26	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 18:26	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*98*		*72 - 124*		*06/20/19 18:26*	*1*
Dibromofluoromethane	*103*		*75 - 120*		*06/20/19 18:26*	*1*
1,2-Dichloroethane-d4 (Surr)	*112*		*75 - 126*		*06/20/19 18:26*	*1*
Toluene-d8 (Surr)	*99*		*75 - 120*		*06/20/19 18:26*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: EMW-4
Date Collected: 06/10/19 10:04
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-19
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/21/19 04:11	1
Benzene	<0.50		0.50		ug/L			06/21/19 04:11	1
Bromobenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
Bromochloromethane	<1.0		1.0		ug/L			06/21/19 04:11	1
Bromodichloromethane	<1.0		1.0		ug/L			06/21/19 04:11	1
Bromoform	<1.0		1.0		ug/L			06/21/19 04:11	1
Bromomethane	<3.0		3.0		ug/L			06/21/19 04:11	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/21/19 04:11	1
Carbon disulfide	<2.0		2.0		ug/L			06/21/19 04:11	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/21/19 04:11	1
Chlorobenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
Chloroethane	<1.0		1.0		ug/L			06/21/19 04:11	1
Chloroform	<2.0		2.0		ug/L			06/21/19 04:11	1
Chloromethane	<1.0		1.0		ug/L			06/21/19 04:11	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 04:11	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 04:11	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 04:11	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 04:11	1
Dibromochloromethane	<1.0		1.0		ug/L			06/21/19 04:11	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/21/19 04:11	1
Dibromomethane	<1.0		1.0		ug/L			06/21/19 04:11	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/21/19 04:11	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/21/19 04:11	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/21/19 04:11	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/21/19 04:11	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 04:11	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/21/19 04:11	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 04:11	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/21/19 04:11	1
Ethylbenzene	<0.50		0.50		ug/L			06/21/19 04:11	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/21/19 04:11	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/21/19 04:11	1
Hexane	<1.0		1.0		ug/L			06/21/19 04:11	1
2-Hexanone	<5.0		5.0		ug/L			06/21/19 04:11	1
Iodomethane	<3.0		3.0		ug/L			06/21/19 04:11	1
Isopropylbenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
Methylene Chloride	<5.0		5.0		ug/L			06/21/19 04:11	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/21/19 04:11	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/21/19 04:11	1
Naphthalene	<1.0		1.0		ug/L			06/21/19 04:11	1
n-Butylbenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
N-Propylbenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/21/19 04:11	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
Styrene	<1.0		1.0		ug/L			06/21/19 04:11	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/21/19 04:11	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-4 **Lab Sample ID: 500-164849-19**
Date Collected: 06/10/19 10:04 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 04:11	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 04:11	1
Tetrachloroethene	<1.0		1.0		ug/L			06/21/19 04:11	1
Toluene	<0.50		0.50		ug/L			06/21/19 04:11	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/21/19 04:11	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 04:11	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 04:11	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/21/19 04:11	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/21/19 04:11	1
Trichloroethene	<0.50		0.50		ug/L			06/21/19 04:11	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/21/19 04:11	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/21/19 04:11	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 04:11	1
Vinyl acetate	<2.0		2.0		ug/L			06/21/19 04:11	1
Vinyl chloride	<1.0		1.0		ug/L			06/21/19 04:11	1
Xylenes, Total	<1.0		1.0		ug/L			06/21/19 04:11	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*92*		*72 - 124*		*06/21/19 04:11*	*1*
Dibromofluoromethane	*99*		*75 - 120*		*06/21/19 04:11*	*1*
1,2-Dichloroethane-d4 (Surr)	*96*		*75 - 126*		*06/21/19 04:11*	*1*
Toluene-d8 (Surr)	*106*		*75 - 120*		*06/21/19 04:11*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: EMW-5
Date Collected: 06/10/19 10:27
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-20
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/21/19 04:36	1
Benzene	<0.50		0.50		ug/L			06/21/19 04:36	1
Bromobenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
Bromochloromethane	<1.0		1.0		ug/L			06/21/19 04:36	1
Bromodichloromethane	<1.0		1.0		ug/L			06/21/19 04:36	1
Bromoform	<1.0		1.0		ug/L			06/21/19 04:36	1
Bromomethane	<3.0		3.0		ug/L			06/21/19 04:36	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/21/19 04:36	1
Carbon disulfide	<2.0		2.0		ug/L			06/21/19 04:36	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/21/19 04:36	1
Chlorobenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
Chloroethane	<1.0		1.0		ug/L			06/21/19 04:36	1
Chloroform	<2.0		2.0		ug/L			06/21/19 04:36	1
Chloromethane	<1.0		1.0		ug/L			06/21/19 04:36	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 04:36	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 04:36	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 04:36	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 04:36	1
Dibromochloromethane	<1.0		1.0		ug/L			06/21/19 04:36	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/21/19 04:36	1
Dibromomethane	<1.0		1.0		ug/L			06/21/19 04:36	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/21/19 04:36	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/21/19 04:36	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/21/19 04:36	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/21/19 04:36	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 04:36	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/21/19 04:36	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 04:36	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/21/19 04:36	1
Ethylbenzene	<0.50		0.50		ug/L			06/21/19 04:36	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/21/19 04:36	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/21/19 04:36	1
Hexane	<1.0		1.0		ug/L			06/21/19 04:36	1
2-Hexanone	<5.0		5.0		ug/L			06/21/19 04:36	1
Iodomethane	<3.0		3.0		ug/L			06/21/19 04:36	1
Isopropylbenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
Methylene Chloride	<5.0		5.0		ug/L			06/21/19 04:36	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/21/19 04:36	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/21/19 04:36	1
Naphthalene	<1.0		1.0		ug/L			06/21/19 04:36	1
n-Butylbenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
N-Propylbenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/21/19 04:36	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
Styrene	<1.0		1.0		ug/L			06/21/19 04:36	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/21/19 04:36	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-5 **Lab Sample ID: 500-164849-20**
Date Collected: 06/10/19 10:27 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 04:36	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 04:36	1
Tetrachloroethene	**14**		1.0		ug/L			06/21/19 04:36	1
Toluene	<0.50		0.50		ug/L			06/21/19 04:36	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/21/19 04:36	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 04:36	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 04:36	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/21/19 04:36	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/21/19 04:36	1
Trichloroethene	<0.50		0.50		ug/L			06/21/19 04:36	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/21/19 04:36	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/21/19 04:36	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 04:36	1
Vinyl acetate	<2.0		2.0		ug/L			06/21/19 04:36	1
Vinyl chloride	<1.0		1.0		ug/L			06/21/19 04:36	1
Xylenes, Total	<1.0		1.0		ug/L			06/21/19 04:36	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*91*		*72 - 124*		*06/21/19 04:36*	*1*
Dibromofluoromethane	*100*		*75 - 120*		*06/21/19 04:36*	*1*
1,2-Dichloroethane-d4 (Surr)	*96*		*75 - 126*		*06/21/19 04:36*	*1*
Toluene-d8 (Surr)	*106*		*75 - 120*		*06/21/19 04:36*	*1*

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-GP40 **Lab Sample ID: 500-164849-21**
Date Collected: 06/10/19 11:12 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/21/19 05:02	1
Benzene	<0.50		0.50		ug/L			06/21/19 05:02	1
Bromobenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
Bromochloromethane	<1.0		1.0		ug/L			06/21/19 05:02	1
Bromodichloromethane	<1.0		1.0		ug/L			06/21/19 05:02	1
Bromoform	<1.0		1.0		ug/L			06/21/19 05:02	1
Bromomethane	<3.0		3.0		ug/L			06/21/19 05:02	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/21/19 05:02	1
Carbon disulfide	<2.0		2.0		ug/L			06/21/19 05:02	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/21/19 05:02	1
Chlorobenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
Chloroethane	<1.0		1.0		ug/L			06/21/19 05:02	1
Chloroform	<2.0		2.0		ug/L			06/21/19 05:02	1
Chloromethane	<1.0		1.0		ug/L			06/21/19 05:02	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 05:02	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 05:02	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 05:02	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 05:02	1
Dibromochloromethane	<1.0		1.0		ug/L			06/21/19 05:02	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/21/19 05:02	1
Dibromomethane	<1.0		1.0		ug/L			06/21/19 05:02	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/21/19 05:02	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/21/19 05:02	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/21/19 05:02	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/21/19 05:02	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 05:02	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/21/19 05:02	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 05:02	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/21/19 05:02	1
Ethylbenzene	<0.50		0.50		ug/L			06/21/19 05:02	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/21/19 05:02	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/21/19 05:02	1
Hexane	<1.0		1.0		ug/L			06/21/19 05:02	1
2-Hexanone	<5.0		5.0		ug/L			06/21/19 05:02	1
Iodomethane	<3.0		3.0		ug/L			06/21/19 05:02	1
Isopropylbenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
Methylene Chloride	<5.0		5.0		ug/L			06/21/19 05:02	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/21/19 05:02	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/21/19 05:02	1
Naphthalene	<1.0		1.0		ug/L			06/21/19 05:02	1
n-Butylbenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
N-Propylbenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/21/19 05:02	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
Styrene	<1.0		1.0		ug/L			06/21/19 05:02	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/21/19 05:02	1

Client Sample ID: EMW-GP40 Lab Sample ID: 500-164849-21

Date Collected: 06/10/19 11:12 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 05:02	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 05:02	1
Tetrachloroethene	**82**		1.0		ug/L			06/21/19 05:02	1
Toluene	<0.50		0.50		ug/L			06/21/19 05:02	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/21/19 05:02	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 05:02	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 05:02	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/21/19 05:02	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/21/19 05:02	1
Trichloroethene	**2.9**		0.50		ug/L			06/21/19 05:02	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/21/19 05:02	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/21/19 05:02	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 05:02	1
Vinyl acetate	<2.0		2.0		ug/L			06/21/19 05:02	1
Vinyl chloride	<1.0		1.0		ug/L			06/21/19 05:02	1
Xylenes, Total	<1.0		1.0		ug/L			06/21/19 05:02	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*92*		*72 - 124*		*06/21/19 05:02*	*1*
Dibromofluoromethane	*102*		*75 - 120*		*06/21/19 05:02*	*1*
1,2-Dichloroethane-d4 (Surr)	*97*		*75 - 126*		*06/21/19 05:02*	*1*
Toluene-d8 (Surr)	*107*		*75 - 120*		*06/21/19 05:02*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: EMW-3
Date Collected: 06/10/19 11:58
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-22
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/21/19 05:27	1
Benzene	<0.50		0.50		ug/L			06/21/19 05:27	1
Bromobenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
Bromochloromethane	<1.0		1.0		ug/L			06/21/19 05:27	1
Bromodichloromethane	<1.0		1.0		ug/L			06/21/19 05:27	1
Bromoform	<1.0		1.0		ug/L			06/21/19 05:27	1
Bromomethane	<3.0		3.0		ug/L			06/21/19 05:27	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/21/19 05:27	1
Carbon disulfide	<2.0		2.0		ug/L			06/21/19 05:27	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/21/19 05:27	1
Chlorobenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
Chloroethane	<1.0		1.0		ug/L			06/21/19 05:27	1
Chloroform	<2.0		2.0		ug/L			06/21/19 05:27	1
Chloromethane	<1.0		1.0		ug/L			06/21/19 05:27	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 05:27	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 05:27	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 05:27	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 05:27	1
Dibromochloromethane	<1.0		1.0		ug/L			06/21/19 05:27	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/21/19 05:27	1
Dibromomethane	<1.0		1.0		ug/L			06/21/19 05:27	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/21/19 05:27	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/21/19 05:27	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/21/19 05:27	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/21/19 05:27	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 05:27	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/21/19 05:27	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 05:27	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/21/19 05:27	1
Ethylbenzene	<0.50		0.50		ug/L			06/21/19 05:27	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/21/19 05:27	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/21/19 05:27	1
Hexane	<1.0		1.0		ug/L			06/21/19 05:27	1
2-Hexanone	<5.0		5.0		ug/L			06/21/19 05:27	1
Iodomethane	<3.0		3.0		ug/L			06/21/19 05:27	1
Isopropylbenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
Methylene Chloride	<5.0		5.0		ug/L			06/21/19 05:27	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/21/19 05:27	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/21/19 05:27	1
Naphthalene	<1.0		1.0		ug/L			06/21/19 05:27	1
n-Butylbenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
N-Propylbenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/21/19 05:27	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
Styrene	<1.0		1.0		ug/L			06/21/19 05:27	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/21/19 05:27	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-3 **Lab Sample ID: 500-164849-22**
Date Collected: 06/10/19 11:58 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 05:27	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 05:27	1
Tetrachloroethene	**8.2**		1.0		ug/L			06/21/19 05:27	1
Toluene	<0.50		0.50		ug/L			06/21/19 05:27	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/21/19 05:27	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 05:27	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 05:27	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/21/19 05:27	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/21/19 05:27	1
Trichloroethene	<0.50		0.50		ug/L			06/21/19 05:27	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/21/19 05:27	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/21/19 05:27	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 05:27	1
Vinyl acetate	<2.0		2.0		ug/L			06/21/19 05:27	1
Vinyl chloride	<1.0		1.0		ug/L			06/21/19 05:27	1
Xylenes, Total	<1.0		1.0		ug/L			06/21/19 05:27	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*91*		*72 - 124*		*06/21/19 05:27*	*1*
Dibromofluoromethane	*100*		*75 - 120*		*06/21/19 05:27*	*1*
1,2-Dichloroethane-d4 (Surr)	*95*		*75 - 126*		*06/21/19 05:27*	*1*
Toluene-d8 (Surr)	*103*		*75 - 120*		*06/21/19 05:27*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: FD-2
Date Collected: 06/10/19 00:00
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-23
Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/21/19 05:53	1
Benzene	<0.50		0.50		ug/L			06/21/19 05:53	1
Bromobenzene	<1.0		1.0		ug/L			06/21/19 05:53	1
Bromochloromethane	<1.0		1.0		ug/L			06/21/19 05:53	1
Bromodichloromethane	<1.0		1.0		ug/L			06/21/19 05:53	1
Bromoform	<1.0		1.0		ug/L			06/21/19 05:53	1
Bromomethane	<3.0		3.0		ug/L			06/21/19 05:53	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/21/19 05:53	1
Carbon disulfide	<2.0		2.0		ug/L			06/21/19 05:53	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/21/19 05:53	1
Chlorobenzene	<1.0		1.0		ug/L			06/21/19 05:53	1
Chloroethane	<1.0		1.0		ug/L			06/21/19 05:53	1
Chloroform	<2.0		2.0		ug/L			06/21/19 05:53	1
Chloromethane	<1.0		1.0		ug/L			06/21/19 05:53	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 05:53	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 05:53	1
cis-1,2-Dichloroethene	**3.0**		1.0		ug/L			06/21/19 05:53	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 05:53	1
Dibromochloromethane	<1.0		1.0		ug/L			06/21/19 05:53	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/21/19 05:53	1
Dibromomethane	<1.0		1.0		ug/L			06/21/19 05:53	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:53	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:53	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:53	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/21/19 05:53	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/21/19 05:53	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/21/19 05:53	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/21/19 05:53	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 05:53	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/21/19 05:53	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 05:53	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/21/19 05:53	1
Ethylbenzene	**8.3**		0.50		ug/L			06/21/19 05:53	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/21/19 05:53	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/21/19 05:53	1
Hexane	<1.0		1.0		ug/L			06/21/19 05:53	1
2-Hexanone	<5.0		5.0		ug/L			06/21/19 05:53	1
Iodomethane	<3.0		3.0		ug/L			06/21/19 05:53	1
Isopropylbenzene	**1.6**		1.0		ug/L			06/21/19 05:53	1
Methylene Chloride	<5.0		5.0		ug/L			06/21/19 05:53	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/21/19 05:53	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/21/19 05:53	1
Naphthalene	<1.0		1.0		ug/L			06/21/19 05:53	1
n-Butylbenzene	<1.0		1.0		ug/L			06/21/19 05:53	1
N-Propylbenzene	**1.0**		1.0		ug/L			06/21/19 05:53	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/21/19 05:53	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/21/19 05:53	1
Styrene	<1.0		1.0		ug/L			06/21/19 05:53	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/21/19 05:53	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: FD-2 **Lab Sample ID: 500-164849-23**
Date Collected: 06/10/19 00:00 **Matrix: Water**
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 05:53	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 05:53	1
Tetrachloroethene	**13**		1.0		ug/L			06/21/19 05:53	1
Toluene	<0.50		0.50		ug/L			06/21/19 05:53	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/21/19 05:53	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 05:53	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 05:53	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:53	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 05:53	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/21/19 05:53	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/21/19 05:53	1
Trichloroethene	**2.6**		0.50		ug/L			06/21/19 05:53	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/21/19 05:53	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/21/19 05:53	1
1,2,4-Trimethylbenzene	**4.9**		1.0		ug/L			06/21/19 05:53	1
1,3,5-Trimethylbenzene	**1.8**		1.0		ug/L			06/21/19 05:53	1
Vinyl acetate	<2.0		2.0		ug/L			06/21/19 05:53	1
Vinyl chloride	<1.0		1.0		ug/L			06/21/19 05:53	1
Xylenes, Total	**9.5**		1.0		ug/L			06/21/19 05:53	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*92*		*72 - 124*		*06/21/19 05:53*	*1*
Dibromofluoromethane	*103*		*75 - 120*		*06/21/19 05:53*	*1*
1,2-Dichloroethane-d4 (Surr)	*100*		*75 - 126*		*06/21/19 05:53*	*1*
Toluene-d8 (Surr)	*104*		*75 - 120*		*06/21/19 05:53*	*1*

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: Trip Blank

Date Collected: 06/10/19 00:00
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-24

Matrix: Water

Method: 8260B - Volatile Organic Compounds (GC/MS)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/21/19 01:13	1
Benzene	<0.50		0.50		ug/L			06/21/19 01:13	1
Bromobenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
Bromochloromethane	<1.0		1.0		ug/L			06/21/19 01:13	1
Bromodichloromethane	<1.0		1.0		ug/L			06/21/19 01:13	1
Bromoform	<1.0		1.0		ug/L			06/21/19 01:13	1
Bromomethane	<3.0		3.0		ug/L			06/21/19 01:13	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/21/19 01:13	1
Carbon disulfide	<2.0		2.0		ug/L			06/21/19 01:13	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/21/19 01:13	1
Chlorobenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
Chloroethane	<1.0		1.0		ug/L			06/21/19 01:13	1
Chloroform	<2.0		2.0		ug/L			06/21/19 01:13	1
Chloromethane	<1.0		1.0		ug/L			06/21/19 01:13	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 01:13	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/21/19 01:13	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 01:13	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 01:13	1
Dibromochloromethane	<1.0		1.0		ug/L			06/21/19 01:13	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/21/19 01:13	1
Dibromomethane	<1.0		1.0		ug/L			06/21/19 01:13	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/21/19 01:13	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/21/19 01:13	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/21/19 01:13	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/21/19 01:13	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 01:13	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/21/19 01:13	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/21/19 01:13	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/21/19 01:13	1
Ethylbenzene	<0.50		0.50		ug/L			06/21/19 01:13	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/21/19 01:13	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/21/19 01:13	1
Hexane	<1.0		1.0		ug/L			06/21/19 01:13	1
2-Hexanone	<5.0		5.0		ug/L			06/21/19 01:13	1
Iodomethane	<3.0		3.0		ug/L			06/21/19 01:13	1
Isopropylbenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
Methylene Chloride	<5.0		5.0		ug/L			06/21/19 01:13	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/21/19 01:13	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/21/19 01:13	1
Naphthalene	<1.0		1.0		ug/L			06/21/19 01:13	1
n-Butylbenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
N-Propylbenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/21/19 01:13	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
Styrene	<1.0		1.0		ug/L			06/21/19 01:13	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/21/19 01:13	1

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: Trip Blank
Lab Sample ID: 500-164849-24
Date Collected: 06/10/19 00:00
Matrix: Water
Date Received: 06/11/19 10:17

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Analyte	Result	Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 01:13	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/21/19 01:13	1
Tetrachloroethene	<1.0		1.0		ug/L			06/21/19 01:13	1
Toluene	<0.50		0.50		ug/L			06/21/19 01:13	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/21/19 01:13	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/21/19 01:13	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/21/19 01:13	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/21/19 01:13	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/21/19 01:13	1
Trichloroethene	<0.50		0.50		ug/L			06/21/19 01:13	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/21/19 01:13	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/21/19 01:13	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/21/19 01:13	1
Vinyl acetate	<2.0		2.0		ug/L			06/21/19 01:13	1
Vinyl chloride	<1.0		1.0		ug/L			06/21/19 01:13	1
Xylenes, Total	<1.0		1.0		ug/L			06/21/19 01:13	1

Surrogate	*%Recovery*	*Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*93*		*72 - 124*		*06/21/19 01:13*	*1*
Dibromofluoromethane	*98*		*75 - 120*		*06/21/19 01:13*	*1*
1,2-Dichloroethane-d4 (Surr)	*95*		*75 - 126*		*06/21/19 01:13*	*1*
Toluene-d8 (Surr)	*106*		*75 - 120*		*06/21/19 01:13*	*1*

Definitions/Glossary

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Qualifiers

GC/MS VOA

Qualifier	Qualifier Description
*	LCS or LCSD is outside acceptance limits.
F1	MS and/or MSD Recovery is outside acceptance limits.
F2	MS/MSD RPD exceeds control limits

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
¤	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
PQL	Practical Quantitation Limit
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

GC/MS VOA

Analysis Batch: 491093

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
500-164849-1	MW-18i	Total/NA	Water	8260B	
500-164849-2	MW-18D59	Total/NA	Water	8260B	
500-164849-3	MW-17i	Total/NA	Water	8260B	
500-164849-4	MW-17D43	Total/NA	Water	8260B	
500-164849-5	MW-4s	Total/NA	Water	8260B	
500-164849-6	MW-4i	Total/NA	Water	8260B	
500-164849-7	MW-9s	Total/NA	Water	8260B	
500-164849-8	MW-9D	Total/NA	Water	8260B	
500-164849-9	MW-5	Total/NA	Water	8260B	
500-164849-9 - DL	MW-5	Total/NA	Water	8260B	
500-164849-10	MW-6	Total/NA	Water	8260B	
500-164849-11	MW-2s	Total/NA	Water	8260B	
500-164849-12	MW-3s	Total/NA	Water	8260B	
500-164849-13	MW-15	Total/NA	Water	8260B	
500-164849-18	EMW-7D	Total/NA	Water	8260B	
MB 500-491093/6	Method Blank	Total/NA	Water	8260B	
LCS 500-491093/19	Lab Control Sample	Total/NA	Water	8260B	
LCS 500-491093/4	Lab Control Sample	Total/NA	Water	8260B	
500-164849-18 MS	EMW-7D	Total/NA	Water	8260B	
500-164849-18 MSD	EMW-7D	Total/NA	Water	8260B	

Analysis Batch: 491208

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
500-164849-14	MW-8s	Total/NA	Water	8260B	
500-164849-15	MW-16	Total/NA	Water	8260B	
500-164849-16	MW-7	Total/NA	Water	8260B	
500-164849-16 - DL	MW-7	Total/NA	Water	8260B	
500-164849-17	MW-11	Total/NA	Water	8260B	
500-164849-17 - DL	MW-11	Total/NA	Water	8260B	
500-164849-19	EMW-4	Total/NA	Water	8260B	
500-164849-20	EMW-5	Total/NA	Water	8260B	
500-164849-21	EMW-GP40	Total/NA	Water	8260B	
500-164849-22	EMW-3	Total/NA	Water	8260B	
500-164849-23	FD-2	Total/NA	Water	8260B	
500-164849-24	Trip Blank	Total/NA	Water	8260B	
MB 500-491208/6	Method Blank	Total/NA	Water	8260B	
LCS 500-491208/4	Lab Control Sample	Total/NA	Water	8260B	

Surrogate Summary

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Method: 8260B - Volatile Organic Compounds (GC/MS)

Matrix: Water

Prep Type: Total/NA

		Percent Surrogate Recovery (Acceptance Limits)			
Lab Sample ID	Client Sample ID	BFB (72-124)	DBFM (75-120)	DCA (75-126)	TOL (75-120)
500-164849-1	MW-18i	97	101	101	99
500-164849-2	MW-18D59	99	102	103	99
500-164849-3	MW-17i	96	106	108	98
500-164849-4	MW-17D43	97	104	110	95
500-164849-5	MW-4s	98	104	107	98
500-164849-6	MW-4i	101	106	110	97
500-164849-7	MW-9s	100	105	108	96
500-164849-8	MW-9D	96	106	111	94
500-164849-9	MW-5	98	107	112	97
500-164849-9 - DL	MW-5	98	108	110	96
500-164849-10	MW-6	100	109	114	95
500-164849-11	MW-2s	99	104	109	99
500-164849-12	MW-3s	99	104	106	99
500-164849-13	MW-15	102	105	108	98
500-164849-14	MW-8s	93	98	96	105
500-164849-15	MW-16	92	100	98	104
500-164849-16	MW-7	93	101	99	104
500-164849-16 - DL	MW-7	92	99	99	104
500-164849-17	MW-11	94	100	99	103
500-164849-17 - DL	MW-11	92	97	95	102
500-164849-18	EMW-7D	98	103	112	99
500-164849-18 MS	EMW-7D	100	106	111	98
500-164849-18 MSD	EMW-7D	100	108	113	98
500-164849-19	EMW-4	92	99	96	106
500-164849-20	EMW-5	91	100	96	106
500-164849-21	EMW-GP40	92	102	97	107
500-164849-22	EMW-3	91	100	95	103
500-164849-23	FD-2	92	103	100	104
500-164849-24	Trip Blank	93	98	95	106
LCS 500-491093/19	Lab Control Sample	100	99	100	99
LCS 500-491093/4	Lab Control Sample	97	101	101	102
LCS 500-491208/4	Lab Control Sample	99	99	97	104
MB 500-491093/6	Method Blank	101	102	103	98
MB 500-491208/6	Method Blank	96	95	99	104

Surrogate Legend

BFB = 4-Bromofluorobenzene (Surr)
DBFM = Dibromofluoromethane
DCA = 1,2-Dichloroethane-d4 (Surr)
TOL = Toluene-d8 (Surr)

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Method: 8260B - Volatile Organic Compounds (GC/MS)

Lab Sample ID: MB 500-491093/6
Matrix: Water
Analysis Batch: 491093

Client Sample ID: Method Blank
Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 10:38	1
Benzene	<0.50		0.50		ug/L			06/20/19 10:38	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 10:38	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 10:38	1
Bromoform	<1.0		1.0		ug/L			06/20/19 10:38	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 10:38	1
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 10:38	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 10:38	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/20/19 10:38	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 10:38	1
Chloroform	<2.0		2.0		ug/L			06/20/19 10:38	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 10:38	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 10:38	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 10:38	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 10:38	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 10:38	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 10:38	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 10:38	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 10:38	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 10:38	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 10:38	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 10:38	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 10:38	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 10:38	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 10:38	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 10:38	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 10:38	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 10:38	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 10:38	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 10:38	1
Hexane	<1.0		1.0		ug/L			06/20/19 10:38	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 10:38	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 10:38	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 10:38	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 10:38	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 10:38	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 10:38	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 10:38	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
Styrene	<1.0		1.0		ug/L			06/20/19 10:38	1

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: MB 500-491093/6
Matrix: Water
Analysis Batch: 491093

Client Sample ID: Method Blank
Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 10:38	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 10:38	1
Tetrachloroethene	<1.0		1.0		ug/L			06/20/19 10:38	1
Toluene	<0.50		0.50		ug/L			06/20/19 10:38	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 10:38	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 10:38	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 10:38	1
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 10:38	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 10:38	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 10:38	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 10:38	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 10:38	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 10:38	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 10:38	1
Vinyl chloride	<1.0		1.0		ug/L			06/20/19 10:38	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 10:38	1

Surrogate	*MB %Recovery*	*MB Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*101*		*72 - 124*		*06/20/19 10:38*	*1*
Dibromofluoromethane	*102*		*75 - 120*		*06/20/19 10:38*	*1*
1,2-Dichloroethane-d4 (Surr)	*103*		*75 - 126*		*06/20/19 10:38*	*1*
Toluene-d8 (Surr)	*98*		*75 - 120*		*06/20/19 10:38*	*1*

Lab Sample ID: LCS 500-491093/19
Matrix: Water
Analysis Batch: 491093

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Surrogate	*LCS %Recovery*	*LCS Qualifier*	*Limits*
4-Bromofluorobenzene (Surr)	*100*		*72 - 124*
Dibromofluoromethane	*99*		*75 - 120*
1,2-Dichloroethane-d4 (Surr)	*100*		*75 - 126*
Toluene-d8 (Surr)	*99*		*75 - 120*

Lab Sample ID: LCS 500-491093/4
Matrix: Water
Analysis Batch: 491093

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits
Acetone	50.0	39.5		ug/L		79	40 - 143
Benzene	50.0	50.8		ug/L		102	70 - 120
Bromobenzene	50.0	48.0		ug/L		96	70 - 122
Bromochloromethane	50.0	45.6		ug/L		91	65 - 122
Bromodichloromethane	50.0	52.7		ug/L		105	69 - 120
Bromoform	50.0	58.7		ug/L		117	56 - 132

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: LCS 500-491093/4
Matrix: Water
Analysis Batch: 491093

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits
Bromomethane	50.0	51.9		ug/L		104	40 - 152
2-Butanone (MEK)	50.0	39.9		ug/L		80	46 - 144
Carbon disulfide	50.0	55.2		ug/L		110	66 - 120
Carbon tetrachloride	50.0	68.7	*	ug/L		137	59 - 133
Chlorobenzene	50.0	49.4		ug/L		99	70 - 120
Chloroethane	50.0	48.7		ug/L		97	48 - 136
Chloroform	50.0	49.8		ug/L		100	70 - 120
Chloromethane	50.0	49.8		ug/L		100	56 - 152
2-Chlorotoluene	50.0	53.9		ug/L		108	70 - 125
4-Chlorotoluene	50.0	52.9		ug/L		106	68 - 124
cis-1,2-Dichloroethene	50.0	50.3		ug/L		101	70 - 125
cis-1,3-Dichloropropene	50.0	51.1		ug/L		102	64 - 127
Dibromochloromethane	50.0	54.9		ug/L		110	68 - 125
1,2-Dibromoethane (EDB)	50.0	46.2		ug/L		92	70 - 125
Dibromomethane	50.0	46.4		ug/L		93	70 - 120
1,2-Dichlorobenzene	50.0	46.5		ug/L		93	70 - 125
1,3-Dichlorobenzene	50.0	48.9		ug/L		98	70 - 125
1,4-Dichlorobenzene	50.0	48.8		ug/L		98	70 - 120
Dichlorodifluoromethane	50.0	59.6		ug/L		119	40 - 159
1,1-Dichloroethane	50.0	49.5		ug/L		99	70 - 125
1,2-Dichloroethane	50.0	49.9		ug/L		100	68 - 127
1,1-Dichloroethene	50.0	56.5		ug/L		113	67 - 122
1,2-Dichloropropane	50.0	46.3		ug/L		93	67 - 130
1,3-Dichloropropane	50.0	49.2		ug/L		98	62 - 136
2,2-Dichloropropane	50.0	58.7		ug/L		117	58 - 139
1,1-Dichloropropene	50.0	56.9		ug/L		114	70 - 121
Ethylbenzene	50.0	52.4		ug/L		105	70 - 123
Hexachlorobutadiene	50.0	48.1		ug/L		96	51 - 150
Hexane	50.0	51.7		ug/L		103	65 - 142
2-Hexanone	50.0	43.0		ug/L		86	54 - 146
Iodomethane	50.0	52.5		ug/L		105	61 - 136
Isopropylbenzene	50.0	54.6		ug/L		109	70 - 126
Methylene Chloride	50.0	47.6		ug/L		95	69 - 125
4-Methyl-2-pentanone (MIBK)	50.0	42.7		ug/L		85	55 - 139
Methyl tert-butyl ether	50.0	48.2		ug/L		96	55 - 123
Naphthalene	50.0	43.4		ug/L		87	53 - 144
n-Butylbenzene	50.0	56.2		ug/L		112	68 - 125
N-Propylbenzene	50.0	56.1		ug/L		112	69 - 127
p-Isopropyltoluene	50.0	53.2		ug/L		106	70 - 125
sec-Butylbenzene	50.0	55.0		ug/L		110	70 - 123
Styrene	50.0	50.6		ug/L		101	70 - 120
tert-Butylbenzene	50.0	52.7		ug/L		105	70 - 121
1,1,1,2-Tetrachloroethane	50.0	56.0		ug/L		112	70 - 125
1,1,2,2-Tetrachloroethane	50.0	46.9		ug/L		94	62 - 140
Tetrachloroethene	50.0	53.4		ug/L		107	70 - 128
Toluene	50.0	51.0		ug/L		102	70 - 125
trans-1,2-Dichloroethene	50.0	53.8		ug/L		108	70 - 125
trans-1,3-Dichloropropene	50.0	53.3		ug/L		107	62 - 128
1,2,3-Trichlorobenzene	50.0	45.7		ug/L		91	51 - 145

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: LCS 500-491093/4
Matrix: Water
Analysis Batch: 491093

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits
1,2,4-Trichlorobenzene	50.0	46.9		ug/L		94	57 - 137
1,1,1-Trichloroethane	50.0	58.4		ug/L		117	70 - 125
1,1,2-Trichloroethane	50.0	48.0		ug/L		96	71 - 130
Trichloroethene	50.0	50.1		ug/L		100	70 - 125
Trichlorofluoromethane	50.0	59.9		ug/L		120	55 - 128
1,2,3-Trichloropropane	50.0	49.5		ug/L		99	50 - 133
1,2,4-Trimethylbenzene	50.0	51.9		ug/L		104	70 - 123
1,3,5-Trimethylbenzene	50.0	52.7		ug/L		105	70 - 123
Vinyl acetate	50.0	59.1		ug/L		118	43 - 133
Vinyl chloride	50.0	48.1		ug/L		96	64 - 126
o-Xylene	50.0	54.0		ug/L		108	70 - 120
m&p-Xylene	50.0	56.2		ug/L		112	70 - 125
Xylenes, Total	100	110		ug/L		110	70 - 125

Surrogate	*LCS %Recovery*	*LCS Qualifier*	*Limits*
4-Bromofluorobenzene (Surr)	*97*		*72 - 124*
Dibromofluoromethane	*101*		*75 - 120*
1,2-Dichloroethane-d4 (Surr)	*101*		*75 - 126*
Toluene-d8 (Surr)	*102*		*75 - 120*

Lab Sample ID: 500-164849-18 MS
Matrix: Water
Analysis Batch: 491093

Client Sample ID: EMW-7D
Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MS Result	MS Qualifier	Unit	D	%Rec	%Rec. Limits
Acetone	<10		50.0	51.3		ug/L		103	40 - 143
Benzene	<0.50		50.0	52.7		ug/L		105	70 - 120
Bromobenzene	<1.0		50.0	53.6		ug/L		107	70 - 122
Bromochloromethane	<1.0		50.0	54.2		ug/L		108	65 - 122
Bromodichloromethane	<1.0		50.0	58.7		ug/L		117	69 - 120
Bromoform	<1.0		50.0	63.6		ug/L		127	56 - 132
Bromomethane	<3.0		50.0	53.8		ug/L		108	40 - 152
2-Butanone (MEK)	<5.0	F2	50.0	37.1		ug/L		74	46 - 144
Carbon disulfide	<2.0		50.0	54.1		ug/L		108	66 - 120
Carbon tetrachloride	<1.0	* F1	50.0	67.2	F1	ug/L		134	59 - 133
Chlorobenzene	<1.0		50.0	52.1		ug/L		104	70 - 120
Chloroethane	<1.0		50.0	48.9		ug/L		98	48 - 136
Chloroform	<2.0		50.0	54.4		ug/L		109	70 - 120
Chloromethane	<1.0		50.0	50.6		ug/L		101	56 - 152
2-Chlorotoluene	<1.0		50.0	56.3		ug/L		113	70 - 125
4-Chlorotoluene	<1.0		50.0	56.6		ug/L		113	68 - 124
cis-1,2-Dichloroethene	<1.0		50.0	54.8		ug/L		110	70 - 125
cis-1,3-Dichloropropene	<1.0		50.0	53.8		ug/L		108	64 - 127
Dibromochloromethane	<1.0		50.0	59.9		ug/L		120	68 - 125
1,2-Dibromoethane (EDB)	<1.0		50.0	53.6		ug/L		107	70 - 125
Dibromomethane	<1.0		50.0	56.7		ug/L		113	70 - 120
1,2-Dichlorobenzene	<1.0		50.0	51.1		ug/L		102	70 - 125
1,3-Dichlorobenzene	<1.0		50.0	52.2		ug/L		104	70 - 125

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: 500-164849-18 MS
Matrix: Water
Analysis Batch: 491093

Client Sample ID: EMW-7D
Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MS Result	MS Qualifier	Unit	D	%Rec	%Rec. Limits
1,4-Dichlorobenzene	<1.0		50.0	52.7		ug/L		105	70 - 120
Dichlorodifluoromethane	<3.0		50.0	54.3		ug/L		109	40 - 159
1,1-Dichloroethane	<1.0		50.0	53.2		ug/L		106	70 - 125
1,2-Dichloroethane	<1.0		50.0	59.0		ug/L		118	68 - 127
1,1-Dichloroethene	<1.0		50.0	54.4		ug/L		109	67 - 122
1,2-Dichloropropane	<1.0		50.0	51.4		ug/L		103	67 - 130
1,3-Dichloropropane	<1.0		50.0	55.6		ug/L		111	62 - 136
2,2-Dichloropropane	<1.0		50.0	55.2		ug/L		110	58 - 139
1,1-Dichloropropene	<1.0		50.0	55.2		ug/L		110	70 - 121
Ethylbenzene	<0.50		50.0	54.0		ug/L		108	70 - 123
Hexachlorobutadiene	<1.0		50.0	46.2		ug/L		92	51 - 150
Hexane	<1.0		50.0	48.2		ug/L		96	65 - 142
2-Hexanone	<5.0		50.0	47.0		ug/L		94	54 - 146
Iodomethane	<3.0		50.0	55.8		ug/L		112	61 - 136
Isopropylbenzene	<1.0		50.0	54.1		ug/L		108	70 - 126
Methylene Chloride	<5.0		50.0	51.6		ug/L		103	69 - 125
4-Methyl-2-pentanone (MIBK)	<5.0		50.0	47.0		ug/L		94	55 - 139
Methyl tert-butyl ether	<1.0		50.0	55.2		ug/L		110	55 - 123
Naphthalene	<1.0		50.0	48.3		ug/L		97	53 - 144
n-Butylbenzene	<1.0		50.0	53.1		ug/L		106	68 - 125
N-Propylbenzene	<1.0		50.0	55.1		ug/L		110	69 - 127
p-Isopropyltoluene	<1.0		50.0	52.2		ug/L		104	70 - 125
sec-Butylbenzene	<1.0		50.0	53.7		ug/L		107	70 - 123
Styrene	<1.0		50.0	53.3		ug/L		107	70 - 120
tert-Butylbenzene	<1.0		50.0	52.3		ug/L		105	70 - 121
1,1,1,2-Tetrachloroethane	<1.0		50.0	58.8		ug/L		118	70 - 125
1,1,2,2-Tetrachloroethane	<1.0		50.0	52.9		ug/L		106	62 - 140
Tetrachloroethene	<1.0		50.0	51.3		ug/L		103	70 - 128
Toluene	<0.50		50.0	51.2		ug/L		102	70 - 125
trans-1,2-Dichloroethene	<1.0		50.0	54.5		ug/L		109	70 - 125
trans-1,3-Dichloropropene	<1.0		50.0	56.0		ug/L		112	62 - 128
1,2,3-Trichlorobenzene	<1.0		50.0	48.0		ug/L		96	51 - 145
1,2,4-Trichlorobenzene	<1.0		50.0	48.6		ug/L		97	57 - 137
1,1,1-Trichloroethane	1.5		50.0	60.6		ug/L		118	70 - 125
1,1,2-Trichloroethane	<1.0		50.0	52.5		ug/L		105	71 - 130
Trichloroethene	<0.50		50.0	52.1		ug/L		104	70 - 125
Trichlorofluoromethane	<1.0		50.0	58.6		ug/L		117	55 - 128
1,2,3-Trichloropropane	<2.0		50.0	56.2		ug/L		112	50 - 133
1,2,4-Trimethylbenzene	<1.0		50.0	53.2		ug/L		106	70 - 123
1,3,5-Trimethylbenzene	<1.0		50.0	54.4		ug/L		109	70 - 123
Vinyl acetate	<2.0		50.0	60.5		ug/L		121	43 - 133
Vinyl chloride	<1.0		50.0	46.4		ug/L		93	64 - 126
o-Xylene	<0.50		50.0	55.7		ug/L		111	70 - 120
m&p-Xylene	<1.0		50.0	56.5		ug/L		113	70 - 125
Xylenes, Total	<1.0		100	112		ug/L		112	70 - 125

Surrogate	*MS %Recovery*	*MS Qualifier*	*Limits*
4-Bromofluorobenzene (Surr)	*100*		*72 - 124*

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: 500-164849-18 MS
Matrix: Water
Analysis Batch: 491093

Client Sample ID: EMW-7D
Prep Type: Total/NA

Surrogate	*MS %Recovery*	*MS Qualifier*	*Limits*
Dibromofluoromethane	*106*		*75 - 120*
1,2-Dichloroethane-d4 (Surr)	*111*		*75 - 126*
Toluene-d8 (Surr)	*98*		*75 - 120*

Lab Sample ID: 500-164849-18 MSD
Matrix: Water
Analysis Batch: 491093

Client Sample ID: EMW-7D
Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MSD Result	MSD Qualifier	Unit	D	%Rec	%Rec. Limits	RPD	RPD Limit
Acetone	<10		50.0	48.7		ug/L		97	40 - 143	5	20
Benzene	<0.50		50.0	52.4		ug/L		105	70 - 120	1	20
Bromobenzene	<1.0		50.0	53.3		ug/L		107	70 - 122	1	20
Bromochloromethane	<1.0		50.0	53.5		ug/L		107	65 - 122	1	20
Bromodichloromethane	<1.0		50.0	58.3		ug/L		117	69 - 120	1	20
Bromoform	<1.0		50.0	64.2		ug/L		128	56 - 132	1	20
Bromomethane	<3.0		50.0	52.9		ug/L		106	40 - 152	2	20
2-Butanone (MEK)	<5.0	F2	50.0	45.3		ug/L		91	46 - 144	20	20
Carbon disulfide	<2.0		50.0	52.4		ug/L		105	66 - 120	3	20
Carbon tetrachloride	<1.0	* F1	50.0	65.3		ug/L		131	59 - 133	3	20
Chlorobenzene	<1.0		50.0	50.9		ug/L		102	70 - 120	2	20
Chloroethane	<1.0		50.0	46.1		ug/L		92	48 - 136	6	20
Chloroform	<2.0		50.0	54.9		ug/L		110	70 - 120	1	20
Chloromethane	<1.0		50.0	48.3		ug/L		97	56 - 152	5	20
2-Chlorotoluene	<1.0		50.0	54.7		ug/L		109	70 - 125	3	20
4-Chlorotoluene	<1.0		50.0	54.6		ug/L		109	68 - 124	4	20
cis-1,2-Dichloroethene	<1.0		50.0	55.6		ug/L		111	70 - 125	1	20
cis-1,3-Dichloropropene	<1.0		50.0	53.7		ug/L		107	64 - 127	0	20
Dibromochloromethane	<1.0		50.0	59.2		ug/L		118	68 - 125	1	20
1,2-Dibromoethane (EDB)	<1.0		50.0	51.6		ug/L		103	70 - 125	4	20
Dibromomethane	<1.0		50.0	56.1		ug/L		112	70 - 120	1	20
1,2-Dichlorobenzene	<1.0		50.0	50.8		ug/L		102	70 - 125	1	20
1,3-Dichlorobenzene	<1.0		50.0	51.2		ug/L		102	70 - 125	2	20
1,4-Dichlorobenzene	<1.0		50.0	51.3		ug/L		103	70 - 120	3	20
Dichlorodifluoromethane	<3.0		50.0	48.4		ug/L		97	40 - 159	11	20
1,1-Dichloroethane	<1.0		50.0	52.3		ug/L		105	70 - 125	2	20
1,2-Dichloroethane	<1.0		50.0	59.3		ug/L		119	68 - 127	1	20
1,1-Dichloroethene	<1.0		50.0	55.0		ug/L		110	67 - 122	1	20
1,2-Dichloropropane	<1.0		50.0	49.6		ug/L		99	67 - 130	3	20
1,3-Dichloropropane	<1.0		50.0	52.8		ug/L		106	62 - 136	5	20
2,2-Dichloropropane	<1.0		50.0	56.6		ug/L		113	58 - 139	3	20
1,1-Dichloropropene	<1.0		50.0	53.4		ug/L		107	70 - 121	3	20
Ethylbenzene	<0.50		50.0	51.9		ug/L		104	70 - 123	4	20
Hexachlorobutadiene	<1.0		50.0	45.1		ug/L		90	51 - 150	3	20
Hexane	<1.0		50.0	46.4		ug/L		93	65 - 142	4	20
2-Hexanone	<5.0		50.0	45.2		ug/L		90	54 - 146	4	20
Iodomethane	<3.0		50.0	55.4		ug/L		111	61 - 136	1	20
Isopropylbenzene	<1.0		50.0	52.9		ug/L		106	70 - 126	2	20
Methylene Chloride	<5.0		50.0	51.8		ug/L		104	69 - 125	0	20

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: 500-164849-18 MSD
Matrix: Water
Analysis Batch: 491093

Client Sample ID: EMW-7D
Prep Type: Total/NA

Analyte	Sample Result	Sample Qualifier	Spike Added	MSD Result	MSD Qualifier	Unit	D	%Rec	%Rec. Limits	RPD	RPD Limit
4-Methyl-2-pentanone (MIBK)	<5.0		50.0	46.4		ug/L		93	55 - 139	1	20
Methyl tert-butyl ether	<1.0		50.0	55.2		ug/L		110	55 - 123	0	20
Naphthalene	<1.0		50.0	49.1		ug/L		98	53 - 144	2	20
n-Butylbenzene	<1.0		50.0	51.0		ug/L		102	68 - 125	4	20
N-Propylbenzene	<1.0		50.0	53.0		ug/L		106	69 - 127	4	20
p-Isopropyltoluene	<1.0		50.0	50.2		ug/L		100	70 - 125	4	20
sec-Butylbenzene	<1.0		50.0	51.3		ug/L		103	70 - 123	5	20
Styrene	<1.0		50.0	52.1		ug/L		104	70 - 120	2	20
tert-Butylbenzene	<1.0		50.0	51.0		ug/L		102	70 - 121	2	20
1,1,1,2-Tetrachloroethane	<1.0		50.0	57.5		ug/L		115	70 - 125	2	20
1,1,2,2-Tetrachloroethane	<1.0		50.0	53.2		ug/L		106	62 - 140	1	20
Tetrachloroethene	<1.0		50.0	49.4		ug/L		99	70 - 128	4	20
Toluene	<0.50		50.0	50.7		ug/L		101	70 - 125	1	20
trans-1,2-Dichloroethene	<1.0		50.0	54.5		ug/L		109	70 - 125	0	20
trans-1,3-Dichloropropene	<1.0		50.0	56.0		ug/L		112	62 - 128	0	20
1,2,3-Trichlorobenzene	<1.0		50.0	48.5		ug/L		97	51 - 145	1	20
1,2,4-Trichlorobenzene	<1.0		50.0	47.6		ug/L		95	57 - 137	2	20
1,1,1-Trichloroethane	1.5		50.0	60.1		ug/L		117	70 - 125	1	20
1,1,2-Trichloroethane	<1.0		50.0	54.0		ug/L		108	71 - 130	3	20
Trichloroethene	<0.50		50.0	52.3		ug/L		105	70 - 125	0	20
Trichlorofluoromethane	<1.0		50.0	54.1		ug/L		108	55 - 128	8	20
1,2,3-Trichloropropane	<2.0		50.0	54.7		ug/L		109	50 - 133	3	20
1,2,4-Trimethylbenzene	<1.0		50.0	52.3		ug/L		105	70 - 123	2	20
1,3,5-Trimethylbenzene	<1.0		50.0	52.8		ug/L		106	70 - 123	3	20
Vinyl acetate	<2.0		50.0	60.0		ug/L		120	43 - 133	1	20
Vinyl chloride	<1.0		50.0	46.4		ug/L		93	64 - 126	0	20
o-Xylene	<0.50		50.0	54.7		ug/L		109	70 - 120	2	20
m&p-Xylene	<1.0		50.0	54.2		ug/L		108	70 - 125	4	20
Xylenes, Total	<1.0		100	109		ug/L		109	70 - 125	3	20

Surrogate	*MSD %Recovery*	*MSD Qualifier*	*Limits*
4-Bromofluorobenzene (Surr)	*100*		*72 - 124*
Dibromofluoromethane	*108*		*75 - 120*
1,2-Dichloroethane-d4 (Surr)	*113*		*75 - 126*
Toluene-d8 (Surr)	*98*		*75 - 120*

Lab Sample ID: MB 500-491208/6
Matrix: Water
Analysis Batch: 491208

Client Sample ID: Method Blank
Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
Acetone	<10		10		ug/L			06/20/19 23:57	1
Benzene	<0.50		0.50		ug/L			06/20/19 23:57	1
Bromobenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
Bromochloromethane	<1.0		1.0		ug/L			06/20/19 23:57	1
Bromodichloromethane	<1.0		1.0		ug/L			06/20/19 23:57	1
Bromoform	<1.0		1.0		ug/L			06/20/19 23:57	1
Bromomethane	<3.0		3.0		ug/L			06/20/19 23:57	1

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: MB 500-491208/6
Matrix: Water
Analysis Batch: 491208

Client Sample ID: Method Blank
Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
2-Butanone (MEK)	<5.0		5.0		ug/L			06/20/19 23:57	1
Carbon disulfide	<2.0		2.0		ug/L			06/20/19 23:57	1
Carbon tetrachloride	<1.0		1.0		ug/L			06/20/19 23:57	1
Chlorobenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
Chloroethane	<1.0		1.0		ug/L			06/20/19 23:57	1
Chloroform	<2.0		2.0		ug/L			06/20/19 23:57	1
Chloromethane	<1.0		1.0		ug/L			06/20/19 23:57	1
2-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 23:57	1
4-Chlorotoluene	<1.0		1.0		ug/L			06/20/19 23:57	1
cis-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 23:57	1
cis-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 23:57	1
Dibromochloromethane	<1.0		1.0		ug/L			06/20/19 23:57	1
1,2-Dibromoethane (EDB)	<1.0		1.0		ug/L			06/20/19 23:57	1
Dibromomethane	<1.0		1.0		ug/L			06/20/19 23:57	1
1,2-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
1,3-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
1,4-Dichlorobenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
Dichlorodifluoromethane	<3.0		3.0		ug/L			06/20/19 23:57	1
1,1-Dichloroethane	<1.0		1.0		ug/L			06/20/19 23:57	1
1,2-Dichloroethane	<1.0		1.0		ug/L			06/20/19 23:57	1
1,1-Dichloroethene	<1.0		1.0		ug/L			06/20/19 23:57	1
1,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 23:57	1
1,3-Dichloropropane	<1.0		1.0		ug/L			06/20/19 23:57	1
2,2-Dichloropropane	<1.0		1.0		ug/L			06/20/19 23:57	1
1,1-Dichloropropene	<1.0		1.0		ug/L			06/20/19 23:57	1
Ethylbenzene	<0.50		0.50		ug/L			06/20/19 23:57	1
Ethyl methacrylate	<2.5		2.5		ug/L			06/20/19 23:57	1
Hexachlorobutadiene	<1.0		1.0		ug/L			06/20/19 23:57	1
Hexane	<1.0		1.0		ug/L			06/20/19 23:57	1
2-Hexanone	<5.0		5.0		ug/L			06/20/19 23:57	1
Iodomethane	<3.0		3.0		ug/L			06/20/19 23:57	1
Isopropylbenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
Methylene Chloride	<5.0		5.0		ug/L			06/20/19 23:57	1
4-Methyl-2-pentanone (MIBK)	<5.0		5.0		ug/L			06/20/19 23:57	1
Methyl tert-butyl ether	<1.0		1.0		ug/L			06/20/19 23:57	1
Naphthalene	<1.0		1.0		ug/L			06/20/19 23:57	1
n-Butylbenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
N-Propylbenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
p-Isopropyltoluene	<1.0		1.0		ug/L			06/20/19 23:57	1
sec-Butylbenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
Styrene	<1.0		1.0		ug/L			06/20/19 23:57	1
tert-Butylbenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
1,1,1,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 23:57	1
1,1,2,2-Tetrachloroethane	<1.0		1.0		ug/L			06/20/19 23:57	1
Tetrachloroethene	<1.0		1.0		ug/L			06/20/19 23:57	1
Toluene	<0.50		0.50		ug/L			06/20/19 23:57	1
trans-1,4-Dichloro-2-butene	<5.0		5.0		ug/L			06/20/19 23:57	1
trans-1,2-Dichloroethene	<1.0		1.0		ug/L			06/20/19 23:57	1
trans-1,3-Dichloropropene	<1.0		1.0		ug/L			06/20/19 23:57	1

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: MB 500-491208/6
Matrix: Water
Analysis Batch: 491208

Client Sample ID: Method Blank
Prep Type: Total/NA

Analyte	MB Result	MB Qualifier	RL	MDL	Unit	D	Prepared	Analyzed	Dil Fac
1,2,3-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
1,2,4-Trichlorobenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
1,1,1-Trichloroethane	<1.0		1.0		ug/L			06/20/19 23:57	1
1,1,2-Trichloroethane	<1.0		1.0		ug/L			06/20/19 23:57	1
Trichloroethene	<0.50		0.50		ug/L			06/20/19 23:57	1
Trichlorofluoromethane	<1.0		1.0		ug/L			06/20/19 23:57	1
1,2,3-Trichloropropane	<2.0		2.0		ug/L			06/20/19 23:57	1
1,2,4-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
1,3,5-Trimethylbenzene	<1.0		1.0		ug/L			06/20/19 23:57	1
Vinyl acetate	<2.0		2.0		ug/L			06/20/19 23:57	1
Vinyl chloride	<1.0		1.0		ug/L			06/20/19 23:57	1
Xylenes, Total	<1.0		1.0		ug/L			06/20/19 23:57	1

Surrogate	*MB %Recovery*	*MB Qualifier*	*Limits*	*Prepared*	*Analyzed*	*Dil Fac*
4-Bromofluorobenzene (Surr)	*96*		*72 - 124*		*06/20/19 23:57*	*1*
Dibromofluoromethane	*95*		*75 - 120*		*06/20/19 23:57*	*1*
1,2-Dichloroethane-d4 (Surr)	*99*		*75 - 126*		*06/20/19 23:57*	*1*
Toluene-d8 (Surr)	*104*		*75 - 120*		*06/20/19 23:57*	*1*

Lab Sample ID: LCS 500-491208/4
Matrix: Water
Analysis Batch: 491208

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits
Acetone	50.0	51.0		ug/L		102	40 - 143
Benzene	50.0	47.0		ug/L		94	70 - 120
Bromobenzene	50.0	49.3		ug/L		99	70 - 122
Bromochloromethane	50.0	49.3		ug/L		99	65 - 122
Bromodichloromethane	50.0	44.0		ug/L		88	69 - 120
Bromoform	50.0	38.3		ug/L		77	56 - 132
Bromomethane	50.0	45.2		ug/L		90	40 - 152
2-Butanone (MEK)	50.0	54.4		ug/L		109	46 - 144
Carbon disulfide	50.0	41.3		ug/L		83	66 - 120
Carbon tetrachloride	50.0	35.4		ug/L		71	59 - 133
Chlorobenzene	50.0	48.3		ug/L		97	70 - 120
Chloroethane	50.0	40.7		ug/L		81	48 - 136
Chloroform	50.0	44.5		ug/L		89	70 - 120
Chloromethane	50.0	59.4		ug/L		119	56 - 152
2-Chlorotoluene	50.0	45.9		ug/L		92	70 - 125
4-Chlorotoluene	50.0	44.7		ug/L		89	68 - 124
cis-1,2-Dichloroethene	50.0	48.2		ug/L		96	70 - 125
cis-1,3-Dichloropropene	50.0	46.3		ug/L		93	64 - 127
Dibromochloromethane	50.0	45.2		ug/L		90	68 - 125
1,2-Dibromoethane (EDB)	50.0	48.5		ug/L		97	70 - 125
Dibromomethane	50.0	46.3		ug/L		93	70 - 120
1,2-Dichlorobenzene	50.0	48.0		ug/L		96	70 - 125
1,3-Dichlorobenzene	50.0	46.9		ug/L		94	70 - 125
1,4-Dichlorobenzene	50.0	46.4		ug/L		93	70 - 120

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: LCS 500-491208/4
Matrix: Water
Analysis Batch: 491208

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits
Dichlorodifluoromethane	50.0	33.4		ug/L		67	40 - 159
1,1-Dichloroethane	50.0	51.7		ug/L		103	70 - 125
1,2-Dichloroethane	50.0	46.9		ug/L		94	68 - 127
1,1-Dichloroethene	50.0	42.8		ug/L		86	67 - 122
1,2-Dichloropropane	50.0	58.3		ug/L		117	67 - 130
1,3-Dichloropropane	50.0	50.3		ug/L		101	62 - 136
2,2-Dichloropropane	50.0	36.5		ug/L		73	58 - 139
1,1-Dichloropropene	50.0	40.5		ug/L		81	70 - 121
Ethylbenzene	50.0	48.0		ug/L		96	70 - 123
Hexachlorobutadiene	50.0	48.0		ug/L		96	51 - 150
Hexane	50.0	47.9		ug/L		96	65 - 142
2-Hexanone	50.0	54.3		ug/L		109	54 - 146
Iodomethane	50.0	45.6		ug/L		91	61 - 136
Isopropylbenzene	50.0	44.6		ug/L		89	70 - 126
Methylene Chloride	50.0	50.8		ug/L		102	69 - 125
4-Methyl-2-pentanone (MIBK)	50.0	52.1		ug/L		104	55 - 139
Methyl tert-butyl ether	50.0	44.2		ug/L		88	55 - 123
Naphthalene	50.0	45.7		ug/L		91	53 - 144
n-Butylbenzene	50.0	41.1		ug/L		82	68 - 125
N-Propylbenzene	50.0	44.6		ug/L		89	69 - 127
p-Isopropyltoluene	50.0	43.8		ug/L		88	70 - 125
sec-Butylbenzene	50.0	44.0		ug/L		88	70 - 123
Styrene	50.0	49.0		ug/L		98	70 - 120
tert-Butylbenzene	50.0	44.3		ug/L		89	70 - 121
1,1,1,2-Tetrachloroethane	50.0	46.5		ug/L		93	70 - 125
1,1,2,2-Tetrachloroethane	50.0	51.1		ug/L		102	62 - 140
Tetrachloroethene	50.0	43.2		ug/L		86	70 - 128
Toluene	50.0	45.4		ug/L		91	70 - 125
trans-1,2-Dichloroethene	50.0	45.6		ug/L		91	70 - 125
trans-1,3-Dichloropropene	50.0	45.1		ug/L		90	62 - 128
1,2,3-Trichlorobenzene	50.0	49.5		ug/L		99	51 - 145
1,2,4-Trichlorobenzene	50.0	44.9		ug/L		90	57 - 137
1,1,1-Trichloroethane	50.0	37.8		ug/L		76	70 - 125
1,1,2-Trichloroethane	50.0	51.4		ug/L		103	71 - 130
Trichloroethene	50.0	42.1		ug/L		84	70 - 125
Trichlorofluoromethane	50.0	35.6		ug/L		71	55 - 128
1,2,3-Trichloropropane	50.0	49.4		ug/L		99	50 - 133
1,2,4-Trimethylbenzene	50.0	46.8		ug/L		94	70 - 123
1,3,5-Trimethylbenzene	50.0	45.7		ug/L		91	70 - 123
Vinyl acetate	50.0	55.9		ug/L		112	43 - 133
Vinyl chloride	50.0	39.9		ug/L		80	64 - 126
o-Xylene	50.0	47.3		ug/L		95	70 - 120
m&p-Xylene	50.0	46.9		ug/L		94	70 - 125
Xylenes, Total	100	94.2		ug/L		94	70 - 125

Surrogate	*LCS %Recovery*	*LCS Qualifier*	*Limits*
4-Bromofluorobenzene (Surr)	*99*		*72 - 124*
Dibromofluoromethane	*99*		*75 - 120*

Method: 8260B - Volatile Organic Compounds (GC/MS) (Continued)

Lab Sample ID: LCS 500-491208/4
Matrix: Water
Analysis Batch: 491208

Client Sample ID: Lab Control Sample
Prep Type: Total/NA

Surrogate	LCS %Recovery	LCS Qualifier	Limits
1,2-Dichloroethane-d4 (Surr)	97		75 - 126
Toluene-d8 (Surr)	104		75 - 120

Lab Chronicle

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: MW-18i
Date Collected: 06/06/19 10:02
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-1
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 11:04	PMF	TAL CHI

Client Sample ID: MW-18D59
Date Collected: 06/06/19 10:23
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-2
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 11:30	PMF	TAL CHI

Client Sample ID: MW-17i
Date Collected: 06/06/19 10:52
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-3
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 13:14	PMF	TAL CHI

Client Sample ID: MW-17D43
Date Collected: 06/06/19 11:11
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-4
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 13:40	PMF	TAL CHI

Client Sample ID: MW-4s
Date Collected: 06/06/19 11:57
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-5
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 14:06	PMF	TAL CHI

Client Sample ID: MW-4i
Date Collected: 06/06/19 12:14
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-6
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 14:32	PMF	TAL CHI

Client Sample ID: MW-9s
Date Collected: 06/06/19 14:35
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-7
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 14:57	PMF	TAL CHI

Lab Chronicle

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: MW-9D — Lab Sample ID: 500-164849-8
Date Collected: 06/06/19 15:05 — **Matrix: Water**
Date Received: 06/11/19 10:17

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 15:24	PMF	TAL CHI

Client Sample ID: MW-5 — Lab Sample ID: 500-164849-9
Date Collected: 06/06/19 15:34 — **Matrix: Water**
Date Received: 06/11/19 10:17

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 15:50	PMF	TAL CHI
Total/NA	Analysis	8260B	DL	10	491093	06/20/19 16:16	PMF	TAL CHI

Client Sample ID: MW-6 — Lab Sample ID: 500-164849-10
Date Collected: 06/06/19 16:22 — **Matrix: Water**
Date Received: 06/11/19 10:17

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 16:42	PMF	TAL CHI

Client Sample ID: MW-2s — Lab Sample ID: 500-164849-11
Date Collected: 06/07/19 10:09 — **Matrix: Water**
Date Received: 06/11/19 10:17

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 17:08	PMF	TAL CHI

Client Sample ID: MW-3s — Lab Sample ID: 500-164849-12
Date Collected: 06/07/19 11:17 — **Matrix: Water**
Date Received: 06/11/19 10:17

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 17:34	PMF	TAL CHI

Client Sample ID: MW-15 — Lab Sample ID: 500-164849-13
Date Collected: 06/07/19 13:07 — **Matrix: Water**
Date Received: 06/11/19 10:17

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 18:00	PMF	TAL CHI

Client Sample ID: MW-8s — Lab Sample ID: 500-164849-14
Date Collected: 06/07/19 13:32 — **Matrix: Water**
Date Received: 06/11/19 10:17

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491208	06/21/19 01:39	JDD	TAL CHI

Lab Chronicle

Client: Roberts Environmental Services, Inc.
Project/Site: Geocel site - Elkhart, IN

Job ID: 500-164849-1

Client Sample ID: MW-16
Date Collected: 06/07/19 13:57
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-15
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491208	06/21/19 02:04	JDD	TAL CHI

Client Sample ID: MW-7
Date Collected: 06/07/19 14:19
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-16
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491208	06/21/19 02:30	JDD	TAL CHI
Total/NA	Analysis	8260B	DL	10	491208	06/21/19 02:55	JDD	TAL CHI

Client Sample ID: MW-11
Date Collected: 06/07/19 15:05
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-17
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491208	06/21/19 03:20	JDD	TAL CHI
Total/NA	Analysis	8260B	DL	10	491208	06/21/19 03:46	JDD	TAL CHI

Client Sample ID: EMW-7D
Date Collected: 06/07/19 15:40
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-18
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491093	06/20/19 18:26	PMF	TAL CHI

Client Sample ID: EMW-4
Date Collected: 06/10/19 10:04
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-19
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491208	06/21/19 04:11	JDD	TAL CHI

Client Sample ID: EMW-5
Date Collected: 06/10/19 10:27
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-20
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491208	06/21/19 04:36	JDD	TAL CHI

Client Sample ID: EMW-GP40
Date Collected: 06/10/19 11:12
Date Received: 06/11/19 10:17

Lab Sample ID: 500-164849-21
Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491208	06/21/19 05:02	JDD	TAL CHI

Lab Chronicle

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Client Sample ID: EMW-3 — Lab Sample ID: 500-164849-22

Date Collected: 06/10/19 11:58 — **Matrix: Water**
Date Received: 06/11/19 10:17

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491208	06/21/19 05:27	JDD	TAL CHI

Client Sample ID: FD-2 — Lab Sample ID: 500-164849-23

Date Collected: 06/10/19 00:00 — **Matrix: Water**
Date Received: 06/11/19 10:17

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491208	06/21/19 05:53	JDD	TAL CHI

Client Sample ID: Trip Blank — Lab Sample ID: 500-164849-24

Date Collected: 06/10/19 00:00 — **Matrix: Water**
Date Received: 06/11/19 10:17

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Analysis	8260B		1	491208	06/21/19 01:13	JDD	TAL CHI

Laboratory References:

TAL CHI = Eurofins TestAmerica, Chicago, 2417 Bond Street, University Park, IL 60484, TEL (708)534-5200

Accreditation/Certification Summary

Client: Roberts Environmental Services, Inc. Job ID: 500-164849-1
Project/Site: Geocel site - Elkhart, IN

Laboratory: Eurofins TestAmerica, Chicago

All accreditations/certifications held by this laboratory are listed. Not all accreditations/certifications are applicable to this report.

Authority	Program	EPA Region	Identification Number	Expiration Date
California	State Program	9	2903	04-30-19 *
Georgia	State Program	4	939	06-30-19 *
Hawaii	State Program	9	N/A	04-30-19 *
Illinois	NELAP	5	100201	06-30-19 *
Indiana	State Program	5	C-IL-02	06-30-19 *
Iowa	State Program	7	82	05-01-20
Kansas	NELAP	7	E-10161	10-31-19
Kentucky (UST)	State Program	4	66	05-30-19 *
Kentucky (WW)	State Program	4	KY90023	12-31-19
Louisiana	NELAP	6	30720	06-30-19 *
Mississippi	State Program	4	N/A	06-30-19 *
New York	NELAP	2	12019	04-01-20
North Carolina (WW/SW)	State Program	4	291	12-31-19
North Dakota	State Program	8	R-194	05-30-19 *
Oklahoma	State Program	6	8908	08-31-19 *
South Carolina	State Program	4	77001	05-30-19 *
Wisconsin	State Program	5	999580010	08-31-19 *
Wyoming	State Program	8	8TMS-Q	04-30-19 *

* Accreditation/Certification renewal pending - accreditation/certification considered valid.

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

2417 Bond Street, University Park, IL 60484
Phone: 708.534.5200 Fax: 708.534.5211

(optional)
Report To
Contact: Dave Jeffers
Company: Roberts Env. Svcs. LLC
Address: 2112 Carmen Ct.
Address: Goshen, IN. 46526
Phone:
Fax:
E-Mail:

(optional)
Bill To
Contact: - Same -
Company:
Address:
Address:
Phone:
Fax:
PO#/Reference#

Chain of Custody Record

Lab Job #: 500-164849
Chain of Custody Number:
Page 1 of 3
Temperature °C of Cooler: 3.1-72.1

Client	Client Project #	Preservative	1
Roberts Env. Svcs. LLC	06-10246-50		
Project Name: Geocel		Parameter	VOC's
Project Location/State: Elkhart IN.	Lab Project #		
Sampler: Jeff Parker	Lab PM		

Preservative Key
1. HCL, Cool to 4°
2. H2SO4, Cool to 4°
3. HNO3, Cool to 4°
4. NaOH, Cool to 4°
5. NaOH/Zn, Cool to 4°
6. NaHSO4
7. Cool to 4°
8. None
9. Other

Lab ID	MS/MSD	Sample ID	Sampling Date	Sampling Time	# of Containers	Matrix	VOC's	Comments
1		MW-18i	6-6-19	1002	3	W	X	
2		MW-18d59		1023				
3		MW-17i		1052				
4		MW-17d43		1111				
5		MW-4s		1157				
6		MW-4i		1214				
7		MW-9s		1435				
8		MW-9d		1505				
9		MW-5		1534				
10		MW-6	↓	1622	↓	↓	↓	

500-164849 COC

NW Indiana
#510

Turnaround Time Required (Business Days)
___ 1 Day ___ 2 Days ___ 5 Days ___ 7 Days ___ 10 Days ___ 15 Days _____ Other
Requested Due Date

Sample Disposal
☐ Return to Client ☐ Disposal by Lab ☐ Archive for _____ Months (A fee may be assessed if samples are retained longer than 1 month)

Relinquished By	Company	Date	Time	Received By	Company	Date	Time
Jeff Parker	Roberts	6-10-19			TAL	6-10-19	1356
	TAL	6-11-19	0845		TA	6/11/19	0845
	TA	6/11/19	1017	David Fiorenzi	TALHE	06/11/19	1017

Lab Courier: TA
Shipped:
Hand Delivered:

Matrix Key
WW – Wastewater
W – Water
S – Soil
SL – Sludge
MS – Miscellaneous
OL – Oil
A – Air
SE – Sediment
SO – Soil
L – Leachate
WI – Wipe
DW – Drinking Water
O – Other

Client Comments

Lab Comments:

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

2417 Bond Street, University Park, IL 60484
Phone: 708.534.5200 Fax: 708.534.5211

(optional)
Report To
Contact: Dave Jeffers
Company: Roberts Env. Svcs, LLC
Address: 2112 Carmen Ct.
Address: Goshen, IN. 46526
Phone:
Fax:
E-Mail:

(optional)
Bill To
Contact:
Company:
Address:
Address:
Phone:
Fax:
PO#/Reference#

Chain of Custody Record

Lab Job #: 500-164849
Chain of Custody Number:
Page 2 of 3
Temperature °C of Cooler: 3.1→2.1

Client: Roberts Env. Svcs, LLC
Client Project #: 06-102460-50
Project Name: General
Project Location/State: Elkhart, IN.
Lab Project #:
Sampler: Jeff Parker
Lab PM:

Preservative: 1
Parameter: VOC's

Preservative Key
1. HCL, Cool to 4°
2. H2SO4, Cool to 4°
3. HNO3, Cool to 4°
4. NaOH, Cool to 4°
5. NaOH/Zn, Cool to 4°
6. NaHSO4
7. Cool to 4°
8. None
9. Other

Lab ID	MS/MSD	Sample ID	Sampling Date	Sampling Time	# of Containers	Matrix	VOC's	Comments
11		MW-2S	6-7-19	1009	3	W	X	
12		MW-3S		1117				
13		MW-15		1307				
14		MW-8S		1332				
15		MW-16		1357				
16		MW-7		1419				
17		MW-11		1505				
18	X	EMW-7d		1540	9			
19		EMW-4	6-10-19	1004	3			
20		EMW-5		1027				

NW Indiana
#510

Turnaround Time Required (Business Days)
___ 1 Day ___ 2 Days ___ 5 Days ___ 7 Days ___ 10 Days ___ 15 Days _____ Other
Requested Due Date

Sample Disposal
☐ Return to Client ☐ Disposal by Lab ☐ Archive for _____ Months (A fee may be assessed if samples are retained longer than 1 month)

	Relinquished By	Company	Date	Time	Received By	Company	Date	Time
1	Jeff Parker	Roberts	6-10-19			TA	6-10-19	1356
2		TA	6-11-19	0845		VT	6/11/19	0845
3		TA	6/11/19	1017		TA MIE	06/11/19	1017

Lab Courier: TA
Shipped:
Hand Delivered:

Matrix Key
WW – Wastewater
W – Water
S – Soil
SL – Sludge
MS – Miscellaneous
OL – Oil
A – Air
SE – Sediment
SO – Soil
L – Leachate
WI – Wipe
DW – Drinking Water
O – Other

Client Comments:

Lab Comments:

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

2417 Bond Street, University Park, IL 60484
Phone: 708.534.5200 Fax: 708.534.5211

Chain of Custody Record

Lab Job #: 500-164849

Chain of Custody Number:

Page 3 of 3

Temperature °C of Cooler: 3.1-2.1

(optional) Report To		(optional) Bill To	
Contact:	Dave Jeffers	Contact:	
Company:	Roberts Env. Svcs. LLC	Company:	
Address:	3112 Cemeron Ct.	Address:	
Address:	Goshen, IN. 46526	Address:	
Phone:		Phone:	
Fax:		Fax:	
E-Mail:		PO#/Reference#	

Client	Client Project #	Preservative	1								
Roberts Env. Svcs. LLC	06-15246-50										
Project Name: Geocel		Parameter	VOC's								
Project Location/State: Elkhart, IN.	Lab Project #										
Sampler: Jeff Parker	Lab PM										

Preservative Key
1. HCL, Cool to 4°
2. H_2SO_4, Cool to 4°
3. HNO_3, Cool to 4°
4. NaOH, Cool to 4°
5. NaOH/Zn, Cool to 4°
6. $NaHSO_4$
7. Cool to 4°
8. None
9. Other

Lab ID	MS/MSD	Sample ID	Sampling Date	Sampling Time	# of Containers	Matrix	VOC's	Comments
21		EMW-GP40	6-10-19	1112	3	W	X	
22		EMW-3	↓	1158	↓	↓	↓	
23		FD-2	6-7-19	-	↓	↓	↓	
24		Trip Blank	6-7-19	6-7-19	2	↓	↓	

NW Indiana
#510

Turnaround Time Required (Business Days)
___ 1 Day ___ 2 Days ___ 5 Days ___ 7 Days ___ 10 Days ___ 15 Days _____ Other
Requested Due Date _____

Sample Disposal
☐ Return to Client ☐ Disposal by Lab ☐ Archive for _____ Months (A fee may be assessed if samples are retained longer than 1 month)

	Relinquished By	Company	Date	Time	Received By	Company	Date	Time
1	Jeff Parker	Roberts	6-10-19			TA	6-10-19	1356
2		TA	6-11-19	0845		TA	6/11/19	0845
3		TA	6/11/19	1017		TACHE	06/11/19	1017

Lab Courier: TA
Shipped:
Hand Delivered:

Matrix Key

WW – Wastewater	SE – Sediment
W – Water	SO – Soil
S – Soil	L – Leachate
SL – Sludge	WI – Wipe
MS – Miscellaneous	DW – Drinking Water
OL – Oil	O – Other
A – Air	

Client Comments

Lab Comments:

Login Sample Receipt Checklist

Client: Roberts Environmental Services, Inc. Job Number: 500-164849-1

Login Number: 164849 **List Source: Eurofins TestAmerica, Chicago**
List Number: 1
Creator: Fioravanti, Ariel M

Question	Answer	Comment
Radioactivity wasn't checked or is </= background as measured by a survey meter.	True	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	2.1
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is <6mm (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	N/A	

APPENDIX B

Chain-of-Custody Forms

TestAmerica

THE LEADER IN ENVIRONMENTAL

2417 Bond Street, University Park, IL 60
Phone: 708.534.5200 Fax: 708.53

500-164651 COC

(optional)

Report To
Contact: Dave Jeffers
Company: Roberts Env. Svcs. LLC
Address: 2112 Carmen Ct.
Address: Goshen, IN. 46526
Phone:
Fax:
E-Mail:

(optional)

Bill To
Contact: Same
Company:
Address:
Address:
Phone:
Fax:
PO#/Reference#

Chain of Custody Record

Lab Job #: 500-164651

Chain of Custody Number:

Page ____ of ____

Temperature °C of Cooler: 2.9 → 1.9

Client: Roberts Env. Svcs. LLC
Client Project #: 06-10246-50
Project Name: Geocel
Project Location/State: Elkhart, IN.
Lab Project #:
Sampler: Jeff Parker
Lab PM:
Parameter: VOC's
Preservative: 1

Preservative Key
1. HCL, Cool to 4°
2. H2SO4, Cool to 4°
3. HNO3, Cool to 4°
4. NaOH, Cool to 4°
5. NaOH/Zn, Cool to 4°
6. NaHSO4
7. Cool to 4°
8. None
9. Other

Lab ID	MS/MSD	Sample ID	Sampling Date	Sampling Time	# of Containers	Matrix	VOC's	Comments
1		MW-41i	6-4-19	1254	3	W	X	
2		MW-44i		1335				
3		MW-44D46		1359				
4		MW-29i		1459				
5		MW-31S		1543				
6		MW-26i	6-5-19	1035				
7		MW-27i		1104	9			MS/MSD
8		MW-28i		1139	3			
9		MW-25i		1200				
10		MW-19i		1331				

Turnaround Time Required (Business Days)
___ 1 Day ___ 2 Days ___ 5 Days ___ 7 Days ___ 10 Days ___ 15 Days _____ Other
Requested Due Date

Sample Disposal
☐ Return to Client ☐ Disposal by Lab ☐ Archive for _____ Months (A fee may be assessed if samples are retained longer than 1 month)

	Relinquished By	Company	Date	Time	Received By	Company	Date	Time
1	Jeff Parker	Roberts	6-5-19	1605		TAL	6/5/19	1505
2		TAL	6/6/19	1225		TAL	6/6/19	1230
3		TAL	6/6/19	1305		TAL	6/6/19	1305

Lab Courier: TA
Shipped:
Hand Delivered:

Matrix Key
WW – Wastewater
W – Water
S – Soil
SL – Sludge
MS – Miscellaneous
OL – Oil
A – Air
SE – Sediment
SO – Soil
L – Leachate
WI – Wipe
DW – Drinking Water
O – Other

Client Comments

Lab Comments:

NW Indiana
#510

Relinquished By: 6/6/19 1405 Received By: TA-CHI 6/6/19 1405

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

2417 Bond Street, University Park, IL 60484
Phone: 708.534.5200 Fax: 708.534.5211

(optional)
Report To
Contact: Dave Jeffers
Company: Roberts Env. Svcs. LLC
Address: 3112 Cerman Ct.
Address: Goshen, IN. 46526
Phone:
Fax:
E-Mail:

(optional)
Bill To
Contact: Same
Company:
Address:
Address:
Phone:
Fax:
PO#/Reference#

Chain of Custody Record

Lab Job #: 500-164651
Chain of Custody Number:
Page ____ of ____
Temperature °C of Cooler: 2.9 → 1.9

Client: Roberts Env. Svcs. LLC
Client Project #: 06-10246-50
Project Name: Geocel
Project Location/State: Elkhart IN.
Lab Project #:
Sampler: Jeff Parker
Lab PM:

Preservative Key
1. HCL, Cool to 4°
2. H2SO4, Cool to 4°
3. HNO3, Cool to 4°
4. NaOH, Cool to 4°
5. NaOH/Zn, Cool to 4°
6. NaHSO4
7. Cool to 4°
8. None
9. Other

Lab ID	MS/MSD	Sample ID	Sampling Date	Sampling Time	# of Containers	Matrix	Preservative	Parameter: VOC's	Comments
11		EMW-11S	6-5-19	1438	3	W	1	X	
12		EMW-11I		1507					
13		EMW-8		1541					
14		EMW-8I		1601					
15		FD-1		NR					
16		Trip Blank	12b	12b	2				

Turnaround Time Required (Business Days)
___ 1 Day ___ 2 Days ___ 5 Days ___ 7 Days ___ 10 Days ___ 15 Days _____ Other
Requested Due Date _____

Sample Disposal
☐ Return to Client ☐ Disposal by Lab ☐ Archive for _____ Months (A fee may be assessed if samples are retained longer than 1 month)

	Relinquished By	Company	Date	Time	Received By	Company	Date	Time
1	Jeff Parker	Roberts	6-5-19	1605	Jerry Hulen	TAL	6/5/19	1505
2	Jerry Hulen	TAL	6/6/19	1205	[illegible]	TM	6/6/19	1230
3	[illegible]	TM	6/6/19	1305	[illegible]	TM	6/6/19	1305

Lab Courier: TA
Shipped:
Hand Delivered:

Matrix Key
WW – Wastewater
W – Water
S – Soil
SL – Sludge
MS – Miscellaneous
OL – Oil
A – Air
SE – Sediment
SO – Soil
L – Leachate
WI – Wipe
DW – Drinking Water
O – Other

Client Comments

Lab Comments:
NW Indiana
#510

Relinquished by: [illegible] 6-6-19 1405 [illegible] TA-CHI 6/6/19 1405

TAL-4124-500 (1209) 6/18/2019

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

2417 Bond Street, University Park, IL 60484
Phone: 708.534.5200 Fax: 708.534.5211

(optional)
Report To
Contact: Dave Jeffers
Company: Roberts Env. Svcs. LLC
Address: 2112 Carmen Ct.
Address: Goshen, IN. 46526
Phone:
Fax:
E-Mail:

(optional)
Bill To
Contact: - Same -
Company:
Address:
Address:
Phone:
Fax:
PO#/Reference#

Chain of Custody Record

Lab Job #: 500-164849
Chain of Custody Number:
Page 1 of 3
Temperature °C of Cooler: 3.1-72.1

Client	Client Project #	Preservative	1
Roberts Env. Svcs. LLC	06-10246-50		
Project Name: Geocel		Parameter	VOC's
Project Location/State: Elkhart IN.	Lab Project #		
Sampler: Jeff Parker	Lab PM		

Preservative Key
1. HCL, Cool to 4°
2. H2SO4, Cool to 4°
3. HNO3, Cool to 4°
4. NaOH, Cool to 4°
5. NaOH/Zn, Cool to 4°
6. NaHSO4
7. Cool to 4°
8. None
9. Other

Lab ID	MS/MSD	Sample ID	Sampling Date	Sampling Time	# of Containers	Matrix	VOC's	Comments
1		MW-18i	6-6-19	1002	3	W	X	
2		MW-18d59		1023				
3		MW-17i		1052				
4		MW-17d43		1111				
5		MW-4s		1157				
6		MW-4i		1214				
7		MW-9s		1435				
8		MW-9d		1505				
9		MW-5		1534				
10		MW-6	↓	1622	↓	↓	↓	

500-164849 COC

NW Indiana
#510

Turnaround Time Required (Business Days)
___ 1 Day ___ 2 Days ___ 5 Days ___ 7 Days ___ 10 Days ___ 15 Days _____ Other
Requested Due Date

Sample Disposal
☐ Return to Client ☐ Disposal by Lab ☐ Archive for _____ Months (A fee may be assessed if samples are retained longer than 1 month)

Relinquished By	Company	Date	Time	Received By	Company	Date	Time
Jeff Parker	Roberts	6-10-19			TAL	6-10-19	1356
	TAL	6-11-19	0845		TA	6/11/19	0845
	TA	6/11/19	1017	David Fiorenzi	TALHE	06/11/19	1017

Lab Courier: TA
Shipped:
Hand Delivered:

Matrix Key
WW – Wastewater
W – Water
S – Soil
SL – Sludge
MS – Miscellaneous
OL – Oil
A – Air
SE – Sediment
SO – Soil
L – Leachate
WI – Wipe
DW – Drinking Water
O – Other

Client Comments

Lab Comments:

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

2417 Bond Street, University Park, IL 60484
Phone: 708.534.5200 Fax: 708.534.5211

(optional)
Report To
Contact: Dave Jeffers
Company: Roberts Env. Svcs, LLC
Address: 2112 Carmen Ct.
Address: Goshen, IN. 46526
Phone:
Fax:
E-Mail:

(optional)
Bill To
Contact:
Company:
Address:
Address:
Phone:
Fax:
PO#/Reference#

Chain of Custody Record

Lab Job #: 500-164849
Chain of Custody Number:
Page 2 of 3
Temperature °C of Cooler: 3.1→2.1

Client: Roberts Env. Svcs, LLC
Client Project #: 06-102460-50
Project Name: General
Project Location/State: Elkhart, IN.
Lab Project #:
Sampler: Jeff Parker
Lab PM:

Preservative: 1
Parameter: VOC's

Preservative Key
1. HCL, Cool to 4°
2. H2SO4, Cool to 4°
3. HNO3, Cool to 4°
4. NaOH, Cool to 4°
5. NaOH/Zn, Cool to 4°
6. NaHSO4
7. Cool to 4°
8. None
9. Other

Lab ID	MS/MSD	Sample ID	Sampling Date	Sampling Time	# of Containers	Matrix	VOC's	Comments
11		MW-2S	6-7-19	1009	3	W	X	
12		MW-3S		1117				
13		MW-15		1307				
14		MW-8S		1332				
15		MW-16		1357				
16		MW-7		1419				
17		MW-11		1505				
18	X	EMW-7d		1540	9			
19		EMW-4	6-10-19	1004	3			
20		EMW-5		1027				

NW Indiana
#510

Turnaround Time Required (Business Days)
___ 1 Day ___ 2 Days ___ 5 Days ___ 7 Days ___ 10 Days ___ 15 Days _____ Other
Requested Due Date

Sample Disposal
☐ Return to Client ☐ Disposal by Lab ☐ Archive for _____ Months (A fee may be assessed if samples are retained longer than 1 month)

	Relinquished By	Company	Date	Time	Received By	Company	Date	Time
1	Jeff Parker	Roberts	6-10-19			TA	6-10-19	1356
2		TA	6-11-19	0845		VT	6/11/19	0845
3		TA	6/11/19	1017		TA MIE	06/11/19	1017

Lab Courier: TA
Shipped:
Hand Delivered:

Matrix Key
WW – Wastewater
W – Water
S – Soil
SL – Sludge
MS – Miscellaneous
OL – Oil
A – Air
SE – Sediment
SO – Soil
L – Leachate
WI – Wipe
DW – Drinking Water
O – Other

Client Comments:

Lab Comments:

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

2417 Bond Street, University Park, IL 60484
Phone: 708.534.5200 Fax: 708.534.5211

Chain of Custody Record

Lab Job #: 500-164849

Chain of Custody Number:

Page 3 of 3

Temperature °C of Cooler: 3.1-2.1

(optional) Report To		(optional) Bill To	
Contact:	Dave Jeffers	Contact:	
Company:	Roberts Env. Svcs. LLC	Company:	
Address:	3112 Cemeron Ct.	Address:	
Address:	Goshen, IN. 46526	Address:	
Phone:		Phone:	
Fax:		Fax:	
E-Mail:		PO#/Reference#	

Client	Client Project #	Preservative	1								
Roberts Env. Svcs. LLC	06-15246-50										
Project Name: Geocel		Parameter	VOC's								
Project Location/State: Elkhart, IN.	Lab Project #										
Sampler: Jeff Parker	Lab PM										

Preservative Key
1. HCL, Cool to 4°
2. H_2SO_4, Cool to 4°
3. HNO_3, Cool to 4°
4. NaOH, Cool to 4°
5. NaOH/Zn, Cool to 4°
6. $NaHSO_4$
7. Cool to 4°
8. None
9. Other

Lab ID	MS/MSD	Sample ID	Sampling Date	Sampling Time	# of Containers	Matrix	VOC's	Comments
21		EMW-GP40	6-10-19	1112	3	W	X	
22		EMW-3	↓	1158	↓	↓	↓	
23		FD-2	6-7-19	-	↓	↓	↓	
24		Trip Blank	6-7-19	6-7-19	2	↓	↓	

NW Indiana
#510

Turnaround Time Required (Business Days)
___ 1 Day ___ 2 Days ___ 5 Days ___ 7 Days ___ 10 Days ___ 15 Days _____ Other
Requested Due Date _____

Sample Disposal
☐ Return to Client ☐ Disposal by Lab ☐ Archive for _____ Months (A fee may be assessed if samples are retained longer than 1 month)

	Relinquished By	Company	Date	Time	Received By	Company	Date	Time
1	Jeff Parker	Roberts	6-10-19			TA	6-10-19	1356
2		TA	6-11-19	0845		TA	6/11/19	0845
3		TA	6/11/19	1017		TACHE	06/11/19	1017

Lab Courier: TA
Shipped:
Hand Delivered:

Matrix Key

WW – Wastewater	SE – Sediment
W – Water	SO – Soil
S – Soil	L – Leachate
SL – Sludge	WI – Wipe
MS – Miscellaneous	DW – Drinking Water
OL – Oil	O – Other
A – Air	

Client Comments

Lab Comments:

APPENDIX C

Remediation Completion Report Completeness Checklist

REMEDIATION COMPLETION REPORT COMPLETENESS CHECKLIST

State Form 54168 (1-10)
INDIANA DEPARTMENT OF ENVIRONMENTAL

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
OFFICE OF LAND QUALITY
VOLUNTARY REMEDIATION SECTION
100 N. Senate Avenue
MC 66-30, IGCN 1101,
Indianapolis, IN 46204-2251

INSTRUCTIONS *This checklist shall be completed and returned for all remediation completion report (RCR) submittals for review under IC 13-25-5-16. When completed, please return this form and support documents to the address given in the box above.*

The primary purpose of the remediation completion report is to document the completion of activities identified in the remediation work plan (see RISC User's Guide – Appendix 1 Dated February 15, 2001 A.1-30 Appendix A1.2). The RCR also provides information about the performance of the remediation measures and indicates how the site was or will be restored following remediation.

I. INTRODUCTION

Report/Plan Element	Location in Document
A. Project Identification and Site Background	Pg. 2
1. Site name, facility identification number(s), address, and telephone number	Pg. 2
2. Current owner and operator, mailing address, and telephone number	Pg. 3
3. Site contact person or group responsible for guiding the remediation project(s)	Pg. 3
4. Historical summary of site ownership	Pg. 3
5. Type of facility, including description of past and current operations	Pg. 3
6. Site location map and site layout drawing showing the following:	Figure 1 and 2
a. Property boundaries, roads, loading and unloading areas, and building outlines	Figure 2
b. Locations of treatment or disposal areas, remediated areas, ground water monitoring wells, ground water production wells, sampling points, and major remediation equipment	Figures 3 to 7
c. Raw materials and bulk storage areas	NA
7. Overview of the initial discovery of contamination, spill history, investigations conducted at the site, and remediation history	Pg. 5
8. List of previously completed reports concerning the site, and a discussion of other data and documentation available for the site	Pg. 5
B. Remediation Effort	Pg. 5
1. Description of the remediation system, including a block flow diagram or other conceptual illustration of the system as installed, and major equipment used or installed	Pg. 7 to 10
2. Evaluation of overall system performance, including discussion of procedures used to measure and document system performance, significant problems that occurred, and how the problems were addressed	Pg. 7 to 10
3. Description of remedial action(s) undertaken at the site, including the following:	
a. Summary of remedial activities performed	Pg. 7 to 10
b. Description of wastes generated during remedial activities, including total volumes or amounts and final disposition	Pg. 7 to 10
c. Description of time required to achieve full remediation	Pg. 7 to 10

II. Confirmation Sampling

IDEM must receive advance notice before any confirmation sampling is conducted so that the sampling activities can be observed and duplicate samples can be collected, if appropriate. IDEM will not evaluate any requests for a Covenant Not to Sue, or other actions until the final report has been approved and confirmation monitoring and sampling have been completed.

The closure report must describe confirmation sampling procedures as they were actually implemented. The actual numbers and locations of confirmation samples must be shown on a map. Analytical results must be presented in tabular form, addressing all sampling locations, affected media, and contaminants. The name, address, and telephone number of the laboratory or (laboratories) that performed the analyses must also be identified. Copies of laboratory reports and chain-of-custody forms must be provided in Appendices A and B.

A. The confirmation monitoring portion of the closure report must include the information below.	Pg. 11-14
1. Data from most recent monitoring and sampling event	Pg. 11-14
2. Graphical display of data to show remediation effectiveness and trends, including historical comparison with previous sampling results	Appendix E Pg. 11 & 14
3. Summary of O&M problems or downtime experienced during current reporting period, including the following:	NA
a. Reasons for O&M problems or downtime	NA
b. Length of downtime	NA
c. Corrective measures taken to repair the system	NA
4. Recommendations concerning need for additional monitoring and sampling events, including the following:	Pg. 14
a. Continued monitoring and sampling if cleanup criteria have not been achieved, including re-evaluation of time required to achieve cleanup criteria and revised monitoring and sampling schedule	LTS Plan (APP H)
b. Final closure report submittal if cleanup criteria have been achieved, including the following:	Pg. 8
- Final confirmation monitoring and sampling report	Pg. 10
- Information that demonstrates that cleanup criteria have been achieved	entire report
- Clear statement of expected future uses of the site after remediation is completed (such as residential or nonresidential)	Pg. 19
- Discussion of deed restrictions, land-use restrictions, or environmental notice requirements (See Section IV)	Pg. 19 & App G
B. Completed Field Work and Laboratory Analysis	Pg. 15
1. Summary of confirmation sampling performed, including the following:	Pg. 15
a. Confirmation sampling procedures	Pg. 8 & 9
b. Confirmation sampling locations on a plan view map	Figures 4, 6, & 7
c. Rationales for sampling locations and number of samples collected	Pg. 8 & 9
2. Confirmation sampling results, including the following:	Pg. 9
a. Tabulated or graphical representation of results for all affected media and contaminants, including historical comparison of contaminant concentrations	Tables 1 & Figures 8 to 12
b. Laboratory reports in Appendix A, including the following:	Pg. 11 & Appendix A
- List of analytical methods used and associated parameters	Appendix A
- Name, address, and telephone number of laboratory	Pg. 11
c. All chain-of-custody forms in Appendix B	Appendix B
C. Evaluation of Confirmation Sampling Results	Pgs. 9 - 10
1. Comparison of confirmation sampling results with the agreed upon cleanup levels	Pgs. 9-10 & Tables 2-3
2. Comparison of IDEM's split confirmation sampling results with the applicant's confirmation results and the agreed upon cleanup levels	NA (pg. 9)
3. Acceptable cleanup criteria for all contaminants of concern and for all affected media	Pgs. 16
4. Demonstration that acceptable cleanup criteria have been met	Pg. 17 to 18
D. Final Site Restoration	Pg. 18
A description of work required to restore the site after remediation is required. Issues such as monitoring well abandonment and equipment dismantling must be addressed.	
1. Summary of site restoration work, including the following:	Pg. 18
a. Description of how disturbed areas have been or will be restored	Pg. 18
b. Completion schedule for restoration activities	Pg. 18
2. Description of remediation equipment dismantling and removal, including the following:	NA
a. Description of decontamination procedures	NA
b. Description of decontamination verification sampling	NA
c. Description of waste disposal activities conducted	NA

III. Appendices

A. Copies of Laboratory Reports	Appendix A
B. Chain-of-Custody Forms	Appendix B

IV. Environmental Restrictive Covenant

Report/Plan Element	Location in Document
A. Text of environmental restrictive covenant	Appendix G
B. List of activity restrictions	Pg. 11 & Appendix G


APPENDIX D

Soil Management Plan


(VFC ID 83280363)


APPENDIX E


Trend Graphs



MW-4i Ground Water
START
3DMe Injections
Full-Scale
(May 2012)
TPH-GRO
TPH-ERO
PERC
cis-DCE
VC
Ethylbenzene
Xylenes
1,2,4-TMB
TCE
1/2 Detection Limit = 2.5 ug/l
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.25 ug/l
Concentration (ug/l)
100,000
10,000
1,000
100
10
1
0
DATE
Apr-08
Jul-08
Oct-08
Jan-09
Apr-09
Jul-09
Oct-09
Jan-10
Apr-10
Jul-10
Oct-10
Jan-11
Apr-11
Jul-11
Oct-11
Jan-12
Apr-12
Jul-12
Oct-12
Jan-13
Apr-13
Jul-13
Oct-13
Jan-14
Apr-14
Jul-14
Oct-14
Jan-15
Apr-15
Jul-15
Oct-15
Jan-16
Apr-16
Jul-16
Oct-16
Jan-17
Apr-17
Jul-17
Oct-17
Jan-18
Apr-18
Jul-18
Oct-18
Jan-19
Apr-19
Jul-19


MW-4i Ground Water (recent cVOCs only)






MW-4i Ground Water (recent)
START
3DMe Injections
Full-Scale
(May 2012)
TPH-GRO
TPH-ERO
PERC
cis-DCE
VC
Ethylbenzene
Xylenes
1,2,4-TMB
TCE
1/2 Detection Limit = 2.5 ug/l
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.25 ug/l
Concentration (ug/l)
100,000
10,000
1,000
100
10
1
0
Mar-10
May-10
Aug-10
Nov-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19
DATE



MW-5 Ground Water (historical)
START WAC - SVE/AS SYSTEM (May 2011)
WAC SVE/AS SYSTEM OFF (March 2017)
TPH-GRO
TPH-ERO
PERC
TCE
cis-DCE
VC
Ethylbenzene
Xylenes
1,2,4-TMB
1/2 Detection Limit = 2.5 ug/l
1/2 Detection Limit = 1.0 ug/l
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.25 ug/l
Concentration (ug/l)
100,000
10,000
1,000
100
10
1
0
DATE
Dec-06
Mar-07
Jun-07
Sep-07
Dec-07
Mar-08
Jun-08
Sep-08
Dec-08
Mar-09
Jun-09
Sep-09
Dec-09
Mar-10
Jun-10
Sep-10
Dec-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19



MW-5 Ground Water (recent cVOCs only)
START WAC SVE/AS SYSTEM (May 2011)
WAC SVE/AS SYSTEM OFF (March 2017)
PERC
TCE
cis-DCE
VC
100,000
10,000
1,000
100
10
1
0
Concentration (ug/l)
1/2 Detection Limit = 2.5 ug/l
1/2 Detection Limit = 1.0 ug/l
1/2 Detection Limit = 0.25 ug/l
Mar-10
May-10
Aug-10
Nov-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19
DATE



MW-5 Ground Water (recent)
START WAC SVE/AS SYSTEM (May 2011)
WAC SVE/AS SYSTEM OFF (March 2017)
TPH-GRO
TPH-ERO
PERC
TCE
cis-DCE
VC
Ethylbenzene
Xylenes
1,2,4-TMB
1/2 Detection Limit = 2.5 ug/l
1/2 Detection Limit = 1.0 ug/l
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.25 ug/l
Concentration (ug/l)
100,000
10,000
1,000
100
10
1
0
Mar-10
May-10
Aug-10
Nov-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19
DATE



MW-11 Ground Water (historical)
START WAC SVE/AS SYSTEM (May 2011)
WAC SVE/AS SYSTEM OFF (March 2017)
TPH-GRO
TPH-ERO
PERC
TCE
cis-DCE
VC
Ethylbenzene
Xylenes
1,2,4-TMB
1/2 Detection Limit = 1.0 ug/l
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.25 ug/l
Concentration (ug/l)
1,000,000
100,000
10,000
1,000
100
10
1
0
DATE
Dec-06
Mar-07
Jun-07
Sep-07
Dec-07
Mar-08
Jun-08
Sep-08
Dec-08
Mar-09
Jun-09
Sep-09
Dec-09
Mar-10
Jun-10
Sep-10
Dec-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19


MW-11 Ground Water (recent cVOCs only)
PERC
TCE
cis-DCE
VC
START WAC SVE/AS SYSTEM (May 2011)
WAC SVE/AS SYSTEM OFF (March 2017)
1/2 Detection Limit = 1.0 ug/l
VC 1/2 Detection Limit = 1.4 ug/l (Sept. 2011)
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.25 ug/l
Concentration (ug/l)
100,000
10,000
1,000
100
10
1
0
Mar-10
May-10
Aug-10
Nov-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19
DATE



MW-11 Ground Water (recent)
TPH-GRO
TPH-ERO
PERC
TCE
cis-DCE
VC
Ethylbenzene
Xylenes
1,2,4-TMB
START WAC SVE/AS SYSTEM (May 2011)
WAC SVE/AS SYSTEM OFF (March 2017)
1/2 Detection Limit = 1.0 ug/l
VC 1/2 Detection Limit = 1.4 ug/l (Sept. 2011)
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.25 ug/l
Concentration (ug/l)
1,000,000
100,000
10,000
1,000
100
10
1
0
Mar-10
May-10
Aug-10
Nov-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19
DATE


MW-17i Ground Water (historical)
START WAC SVE/AS SYSTEM (May 2011)
START 3DMe Injections Full Scale (May 2012)
WAC SVE/AS SYSTEM OFF (March 2017)
TPH-GRO
TPH-ERO
PERC
TCE
cis-DCE
VC
Ethylbenzene
Xylenes
1,2,4-TMB
1/2 Detection Limit = 2.5 ug/l
1/2 Detection Limit = 1.0 ug/l
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.25 ug/l
Concentration (ug/l)
100,000
10,000
1,000
100
10
1
0
DATE
Dec-06
Mar-07
Jun-07
Sep-07
Dec-07
Mar-08
Jun-08
Sep-08
Dec-08
Mar-09
Jun-09
Sep-09
Dec-09
Mar-10
Jun-10
Sep-10
Dec-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19



MW-17i Ground Water (recent cVOCs only)
START WAC SVE/AS SYSTEM (May 2011)
START 3DMe Injections Full Scale (May 2012)
WAC SVE/AS SYSTEM OFF (March 2017)
PERC
TCE
cis-DCE
VC
1/2 Detection Limit = 2.5 ug/l
VC 1/2 Detection Limit = 1.0 ug/l
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.25 ug/l
Concentration (ug/l)
1000
100
10
1
0.1
Mar-10
May-10
Aug-10
Nov-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19
DATE



MW-17i Ground Water (recent)
START WAC SVE/AS SYSTEM (May 2011)
START 3DMe Injections Full Scale (May 2012)
WAC SVE/AS SYSTEM OFF (March 2017)
TPH-GRO
TPH-ERO
PERC
TCE
cis-DCE
VC
Ethylbenzene
Xylenes
1,2,4-TMB
1/2 Detection Limit = 2.5 ug/l
VC 1/2 Detection Limit = 1.0 ug/l
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.25 ug/l
Concentration (ug/l)
100,000
10,000
1,000
100
10
1
0
Mar-10
May-10
Aug-10
Nov-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19
DATE


MW-17D43 Ground Water (historical)




MW-17D43 Ground Water (recent cVOCs)





MW-18i Ground Water (historical)
START 3DMe Injection Material Pilot Test (October 2011)
START 3DMe Injections Full Scale (May 2012)
TPH-GRO
PERC
TCE
cis-DCE
VC
TCE 1/2 Detection Limit = 25.0 ug/l (March & June 2011)
1/2 Detection Limit = 2.5 ug/l
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.25 ug/l
Concentration (ug/l)
10,000
1,000
100
10
1
0
DATE
Dec-06
Mar-07
Jun-07
Sep-07
Dec-07
Mar-08
Jun-08
Sep-08
Dec-08
Mar-09
Jun-09
Sep-09
Dec-09
Mar-10
Jun-10
Sep-10
Dec-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19



MW-18i Ground Water (recent cVOCs Only)
10,000
1,000
100
10
1
0
Concentration (ug/l)
START
3DMe Injections
Pilot Test
(October 2011)
START
3DMe Injections
Full Scale
(May 2012)
PERC
TCE
cis-DCE
VC
TCE 1/2 Detection Limit = 25.0 ug/l (March & June 2011)
1/2 Detection Limit = 2.5 ug/l
1/2 Detection Limit = 0.5 ug/l
1/2 Detection Limit = 0.25 ug/l
Mar-11
May-11
Aug-11
Nov-11
Mar-12
May-12
Aug-12
Nov-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19
DATE

MW-19i Ground Water (historical)






MW-19i Ground Water (recent)
START
3DMe Injections
Full Scale - sidegradient from well
(May 2012)
PERC
TCE
cis-DCE
VC
1/2 Detection Limit = 2.5 ug/l
1/2 Detection Limit = 0.5 ug/l
Concentration (ug/l)
1,000
100
10
1
0
Mar-11
May-11
Aug-11
Nov-11
Mar-12
May-12
Aug-12
Nov-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19
DATE


MW-26i Ground Water (historical)





MW-26i Ground Water (recent)




MW-29i Ground Water
1000
100
10
1
0.1
Concentration (ug/l)
cis-DCE
VC
1/2 Detection Limit = 2.5 ug/l
VC 1/2 Detection Limit = 1.0 ug/l
Dec-06
Mar-07
Jun-07
Sep-07
Dec-07
Mar-08
Jun-08
Sep-08
Dec-08
Mar-09
Jun-09
Sep-09
Dec-09
Mar-10
Jun-10
Sep-10
Dec-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19
DATE


MW-30v Ground Water
1,000
100
10
1
0
Concentration (ug/l)
cis-DCE
VC
No Sample
June 2019
1/2 Detection Limit = 1.0 ug/l
Dec-06
Mar-07
Jun-07
Sep-07
Dec-07
Mar-08
Jun-08
Sep-08
Dec-08
Mar-09
Jun-09
Sep-09
Dec-09
Mar-10
Jun-10
Sep-10
Dec-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19
DATE


MW-44D46 Ground Water
VC
Concentration (ug/l)
16
14
12
10
8
6
4
2
0
1/2 Detection Limit = 1.0 ug/l
Dec-06
Mar-07
Jun-07
Sep-07
Dec-07
Mar-08
Jun-08
Sep-08
Dec-08
Mar-09
Jun-09
Sep-09
Dec-09
Mar-10
Jun-10
Sep-10
Dec-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19
DATE


EMW-8i (downgradient of EAC SVE System)
START SVE/AS SYSTEM (May 21, 2009)
SHUT-DOWN SVE/AS SYSTEM (July 31, 2011)
RE-START SVE/AS SYSTEM (June 2014)
SHUT-DOWN SVE/AS SYSTEM (October 10, 2016)
PERC
1,1,1-TCA
1/2 Detection Limit = 0.5 ug/l
Concentration (ug/l)
DATE
0
5
10
15
20
25
30
35
40
45
50
Dec-06
Mar-07
Jun-07
Sep-07
Dec-07
Mar-08
Jun-08
Sep-08
Dec-08
Mar-09
Jun-09
Sep-09
Dec-09
Mar-10
Jun-10
Sep-10
Dec-10
Mar-11
Jun-11
Sep-11
Dec-11
Mar-12
Jun-12
Sep-12
Dec-12
Mar-13
Jun-13
Sep-13
Dec-13
Mar-14
Jun-14
Sep-14
Dec-14
Mar-15
Jun-15
Sep-15
Dec-15
Mar-16
Jun-16
Sep-16
Dec-16
Mar-17
Jun-17
Sep-17
Dec-17
Mar-18
Jun-18
Sep-18
Dec-18
Mar-19
Jun-19

APPENDIX F

Statistical Analysis Matrix

MANN-KENDALL STATISTICAL TREND ANALYSIS SUMMARY MATRIX
GEOCEL CORPORATION
2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601

Well Location and Constituent	Well ID	Quarters 1-4 (Sept 2017 - June 2018) Decreasing	Stable	Increasing	Quarters 5 - 8 (Sept 2018 - June 2019) Decreasing	Stable	Increasing	Quarters 1 - 8 (Sept 2017 - June 2019) Decreasing	Stable	Increasing
WAC Source Area (PERC)	MW-4i		S = 0		S = -6			S = -21		
	MW-5			S = 6		S = -4			S = 6	
	MW-6	Insufficient Data for Statistical Analysis				S = 1			S = 4	
	MW-7		S = 4			S = 4				S = 18
	MW-11		S = 4			S = 0			S = 6	
WAC Source Area (TCE)	MW-4i		S = -2			S = -5			S = -7	
	MW-5		S = 4			S = 0			S = 2	
	MW-6	Insufficient Data for Statistical Analysis				S = 0			S = 1	
	MW-7		S = 3			S = -2			S = 8	
	MW-11			S = 6		S = 0				S = 16
WAC Source Area (cis-DCE)	MW-4i		S = -2				S = 6			S = 20
	MW-5			S = 6			S = 6			S = 28
	MW-6	Insufficient Data for Statistical Analysis			All ND			All ND		
	MW-7		S = 3		All ND				S = -1	
	MW-11		S = -4		S = -6				S = -12	
WAC Source Area (VC)	MW-4i	All ND				S = 0			S = 12	
	MW-5	All ND				S = -1			S = 7	
	MW-6	Insufficient Data for Statistical Analysis			All ND			All ND		
	MW-7	All ND			All ND			All ND		
	MW-11	S = -6				S = -5			S = -13	
Total Number of Results Per Stability Test Trend		1	12	3	2	16	2	1	15	4
		6%	75%	19%	10%	80%	10%	5%	75%	20%
Total Stable to Decreasing		81%			90%			80%		

Well Location and Constituent	Well ID	Quarters 1-4 (Sept 2017 - June 2018) Decreasing	Stable	Increasing	Quarters 5 - 8 (Sept 2018 - June 2019) Decreasing	Stable	Increasing	Quarters 1 - 8 (Sept 2017 - June 2019) Decreasing	Stable	Increasing
EAC (PERC)	EMW-GP40			S = 6		S = 4				S = 18
EAC (TCE)			S = 3			S = 4			S = 9	
EAC (cis-DCE)		All ND			All ND			All ND		
EAC (VC)		All ND			All ND			All ND		
Total Number of Results Per Stability Test Trend		0	3	1	0	4	0	0	3	1
		0%	75%	25%	0%	100%	0%	0%	75%	25%
Total Stable to Decreasing		75%			100%			75%		

MANN-KENDALL STATISTICAL TREND ANALYSIS SUMMARY MATRIX
GEOCEL CORPORATION
2504 MARINA DRIVE - ELKHART, INDIANA
IDEM VRP #6070601

Well Location and Constituent	Well ID	Quarters 1 - 8 (Sept 2015 - June 2017)			Quarters 5 - 12 (Sept 2016 - June 2018)			Quarters 9 - 16 (Sept 2017 - June 2019)			Quarters 1 - 12 (Sept 2015 - June 2018)			Quarters 1 - 16 (Sept 2015 - June 2019)		
		Decreasing	Stable	Increasing	Decreasing	Stable	Increasing	Decreasing	Stable	Increasing	Decreasing	Stable	Increasing	Decreasing	Stable	Increasing
Downgradient WAC (PERC)	MW-25i	Insufficient Data for Statistical Analysis				S = -7			S = -15			S = -7		S = -25		
	MW-26i	All ND			All ND			All ND			All ND			All ND		
	MW-29i	All ND			All ND			All ND			All ND			All ND		
	MW-44D46	All ND			All ND			All ND			All ND			All ND		
Downgradient WAC (TCE)	MW-25i	Insufficient Data for Statistical Analysis				S = -7		S = -21			S = -12			S = -38		
	MW-26i	All ND			All ND			All ND			All ND			All ND		
	MW-29i	All ND			All ND			All ND			All ND			All ND		
	MW-44D46	All ND				S = 5			S = -3			S = 9			S = 5	
Downgradient WAC (cis-DCE)	MW-25i	Insufficient Data for Statistical Analysis				S = -4		S = -20				S = -9		S = -37		
	MW-26i		S = 14			S = 7				S = 17			S = 32			S = 70
	MW-29i		S = -2		S = -18			S = -18				S = -20		S = -66		
	MW-44D46	All ND				S = 7			S = 13			S = 11				S = 45
Downgradient WAC (VC)	MW-25i	Insufficient Data for Statistical Analysis			All ND			All ND				S = -5			S = -9	
	MW-26i			S = 26		S = 14			S = 6				S = 50			S = 84
	MW-29i		S = -6			S = 5			S = 5			S = 4				S = 46
	MW-44D46		S = 14				S = 20		S = 14				S = 46			S = 88
Total Number of Results Per Stability Test Trend		0	11	1	1	14	1	3	12	1	1	12	3	4	7	5
		0%	92%	8%	6%	88%	6%	19%	75%	6%	6%	75%	19%	25%	44%	31%
Total Stable to Decreasing		92%			94%			94%			81%			69%		

Notes:

Statistical trend analysis performed on Quarters 1 - 8 data from WAC and EAC source area wells reflect results from the September 2017 through June 2019 sampling events.

Statistical trend analysis performed on Quarters 1 - 16 data from downgradient WAC wells reflect results from the September 2015 through June 2019 sampling events.

Data from March 2017 substituted in for the 1st quarter (September 2017) data at MW-6 to provide adequate data points for Quarters 1 - 8 trend analysis and to generate estimates of the tabuled p values. MW-6 was only sampled three (3) times from Septemer 2018 to June 2019 and tabulated p values could not be calculated for this period.

Mann-Kendall Trend Analaysis Completed using ProUCL 5.1 Software.

S = Test Value; Level of Significance is 0.05.

All ND = No S Value determined due to all analytical results below laboratory detection limits (stable determination assigned).

Bold & Green highlighted results indicate statistically significant evidence of a decreasing trend.

Bold & Yellow highlighted results indicate insufficient statistical evidence of a significant trend.

Bold & Magenta highlighted results indicate statistically significant evidence of an increasing trend.

APPENDIX G

Environmental Restrictive Covenants

2022-14498

ELKHART COUNTY RECORDER
JENNIFER L. DORIOT
FILED FOR RECORD ON
07/08/2022 10:24 AM
AS PRESENTED

Environmental Restrictive Covenant

THIS ENVIRONMENTAL RESTRICTIVE COVENANT ("Covenant") is made this 14 day of April, 2022, by The Sherwin-Williams Company dba Geocel Holdings Corporation, 2504 Marina Drive, Elkhart, Indiana 46514.

WHEREAS: Owner is the fee owner of certain real estate in the County of Elkhart, Indiana, which is located at 2504 Marina Drive, Elkhart, Indiana 46514 and more particularly described in the attached Exhibit "A" ("Real Estate"), which is hereby incorporated and made a part hereof. This Real Estate was acquired by deed on March 20, 2000, and recorded on September 15, 2000, as Deed Record 2000-25301, in the Office of the Recorder of Elkhart County, Indiana. The Real Estate consists of approximately 4.775 acres and has also been identified by the county as parcel identification number[s] 20-02-26-251-001.000-027. The Real Estate, to which this Covenant applies, is depicted on a map attached hereto as Exhibit B.

WHEREAS: Geocel Corp., 2504 Marina Drive, Elkhart, Indiana 46514 entered into Indiana's Voluntary Remediation Program ("VRP") to address releases of hazardous substances and/or petroleum ("contaminants of concern") relating to the Real Estate. The Indiana Department of Environmental Management ("IDEM" or the "Department") assigned the project number 6070601. A remediation work plan was prepared in accordance with IC 13-25-5, which was approved by the Department on January 4, 2011.

WHEREAS: IDEM approved the remediation work plan, which allows certain contaminants of concern to remain in the groundwater and soil, provided that certain land use restrictions are implemented to protect human health. The remaining contaminants of concern are listed in Exhibit C, which is attached hereto and incorporated herein.

WHEREAS: The remediation work plan and completion report are hereby incorporated by reference and may be examined at the offices of the Department, which is located in the Indiana Government Center North building at 100 N. Senate Avenue, Indianapolis, Indiana. The documents may also be viewed electronically in the Department's Virtual File Cabinet by accessing the Department's Web Site (currently www.in.gov/idem/).

NOW THEREFORE, The Sherwin-Williams Company subjects the Real Estate to the following restrictions and provisions, which shall be binding on the current Owner and all future Owners:

I. RESTRICTIONS

1. Restrictions. The Owner:

   (a) Shall not use or allow the use of the Real Estate for residential purposes, including, but not limited to, daily child care facilities or educational facilities for children (e.g., daycare centers or K-12 schools).

   (b) Shall not use or allow the use or extraction of groundwater at the Real Estate for any purpose, including, but not limited to: human or animal consumption, gardening, industrial processes, or agriculture, except that groundwater may be extracted in

conjunction with environmental investigation and/or remediation activities.

(c) Shall not use the Real Estate for any agricultural use.

(d) Shall restore soil disturbed as a result of excavation and construction activities within the "Affected Area" depicted in Exhibit B in such a manner that the remaining contaminant concentrations do not present a threat to human health or the environment. This determination shall be made using the Department's current risk-based guidance. Upon the Department's request, the Owner shall provide the Department written evidence (including sampling data) showing the excavated and restored area, and any other area affected by the excavation, does not represent such a threat. Contaminated soils that are excavated must be managed in accordance with all applicable federal and state laws, and disposal of such soils must also be done in accordance with all applicable federal and state laws.

The Soil Management Plan (SMP) dated October 2021, VFC #83280363, and all subsequent revisions approved by IDEM, shall be followed during such excavation and construction activities."

(e) Shall prohibit any activity at the Real Estate that may interfere with the groundwater monitoring or well network.

II. GENERAL PROVISIONS

2. Restrictions to Run with the Land. The restrictions and other requirements described in this Covenant shall run with the land and be binding upon, and inure to the benefit of the Owner of the Real Estate and the Owner's successors, assignees, heirs and lessees and their authorized agents, employees, contractors, representatives, agents, lessees, licensees, invitees, guests, or persons acting under their direction or control (hereinafter "Related Parties") and shall continue as a servitude running in perpetuity with the Real Estate. No transfer, mortgage, lease, license, easement, or other conveyance of any interest in or right to occupancy in all or any part of the Real Estate by any person shall affect the restrictions set forth herein. This Covenant is imposed upon the entire Real Estate unless expressly stated as applicable only to a specific portion thereof.

3. Binding upon Future Owners. By taking title to an interest in or occupancy of the Real Estate, any subsequent Owner or Related Party agrees to comply with all of the restrictions set forth in paragraph 1 above and with all other terms of this Covenant.

4. Access for Department. The Owner shall grant to the Department and its designated representatives the right to enter upon the Real Estate at reasonable times for the purpose of monitoring compliance with this Covenant and ensuring its protectiveness; this right includes the right to take samples and inspect records.

5. Written Notice of the Presence of Contamination. Owner agrees to include in any instrument conveying any interest in any portion of the Real Estate, including but not limited to deeds, leases and subleases (excluding mortgages, liens, similar financing interests, and other non-possessory encumbrances), the following notice provision (with

blanks to be filled in):

NOTICE: THE INTEREST CONVEYED HEREBY IS SUBJECT TO AN ENVIRONMENTAL RESTRICTIVE COVENANT, DATED_____ 20__, RECORDED IN THE OFFICE OF THE RECORDER OF ELKHART COUNTY ON _____, 20__, INSTRUMENT NUMBER (or other identifying reference) _____ IN FAVOR OF AND ENFORCEABLE BY THE INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT.

6. Notice to Department of the Conveyance of Property. Owner agrees to provide notice to the Department of any conveyance (voluntary or involuntary) of any ownership interest in the Real Estate (excluding mortgages, liens, similar financing interests, and other non-possessory encumbrances). Owner must provide the Department with the notice within thirty (30) days of the conveyance and: (a) include a certified copy of the instrument conveying any interest in any portion of the Real Estate; (b) if it has been recorded, its recording reference; and (c) the name and business address of the transferee.

7. Indiana Law. This Covenant shall be governed by, and shall be construed and enforced according to, the laws of the State of Indiana.

III. ENFORCEMENT

8. Enforcement. Pursuant to IC 13-14-2-6 and other applicable law, the Department may proceed in court by appropriate action to enforce this Covenant. Damages alone are insufficient to compensate IDEM if any owner of the Real Estate or its Related Parties breach this Covenant or otherwise default hereunder. As a result, if any owner of the Real Estate, or any owner's Related Parties, breach this Covenant or otherwise default hereunder, IDEM shall have the right to request specific performance and/or immediate injunctive relief to enforce this Covenant in addition to any other remedies it may have at law or at equity. Owner agrees that the provisions of this Covenant are enforceable and agrees not to challenge the provisions or the appropriate court's jurisdiction.

IV. TERM, MODIFICATION AND TERMINATION

9. Term. The restrictions shall apply until the Department determines that the contaminants of concern no longer present an unacceptable risk to the public health, safety, or welfare, or to the environment.

10. Modification and Termination. This Covenant shall not be amended, modified, or terminated without the Department's prior written approval. Within thirty (30) days of executing an amendment, modification, or termination of the Covenant, Owner shall record such amendment, modification, or termination with the Office of the Recorder of Elkhart County and within thirty (30) days after recording, provide a true copy of the recorded amendment, modification, or termination to the Department.

V. MISCELLANEOUS

11. Waiver. No failure on the part of the Department at any time to require performance by any person of any term of this Covenant shall be taken or held to be a waiver of such term or in any way affect the Department's right to enforce such term, and no waiver on the part of the Department of any term hereof shall be taken or held to be a waiver of any other term hereof or the breach thereof.

12. Conflict of and Compliance with Laws. If any provision of this Covenant is also the subject of any law or regulation established by any federal, state, or local government, the strictest standard or requirement shall apply. Compliance with this Covenant does not relieve the Owner of its obligation to comply with any other applicable laws.

13. Change in Law, Policy or Regulation. In no event shall this Covenant be rendered unenforceable if Indiana's laws, regulations, guidance, or remediation policies (including those concerning environmental restrictive covenants, or institutional or engineering controls) change as to form or content. All statutory references include any successor provisions.

14. Notices. Any notice, demand, request, consent, approval or communication that either party desires or is required to give to the other pursuant to this Covenant shall be in writing and shall either be served personally or sent by first class mail, postage prepaid, addressed as follows:

To Owner:
Jason Perdion, Corporate Legal Department
The Sherwin-Williams Company
101 Prospect Avenue
Cleveland, Ohio 44115

To Department:

IDEM, Office of Land Quality
100 N. Senate Avenue
IGCN 1101
Indianapolis, IN 46204-2251
Attn: Institutional Controls Group

An Owner may change its address or the individual to whose attention a notice is to be sent by giving written notice via certified mail.

15. Severability. If any portion of this Covenant or other term set forth herein is determined by a court of competent jurisdiction to be invalid for any reason, the surviving portions or terms of this Covenant shall remain in full force and effect as if such portion found invalid had not been included herein.

16. Authority to Execute and Record. The undersigned person executing this Covenant represents that he or she is the current fee Owner of the Real Estate or is the authorized

representative of the Owner, and further represents and certifies that he or she is duly authorized and fully empowered to execute and record, or have recorded, this Covenant.

Owner hereby attests to the accuracy of the statements in this document and all attachments.

IN WITNESS WHEREOF, The Sherwin-Williams Company, the said Owner of the Real Estate described above has caused this Environmental Restrictive Covenant to be executed on this 29th day of April, 2022.

The Sherwin-Williams Company
Jeffrey J. Miklich
Vice President + Treasurer
Name/Title

STATE OF Ohio)
) SS:
COUNTY OF Cuyahoga)

Before me, the undersigned, a Notary Public in and for said County and State, personally appeared Jeffrey J. Miklich, the Vice President + Treasurer of the Owner, The Sherwin-Williams Company who acknowledged the execution of the foregoing instrument for and on behalf of said entity.

Witness my hand and Notarial Seal this 29th day of April, 2022.

MAURA L. BROZOVIC
ATTORNEY AT LAW
Notary Public, State of Ohio
My Commission Has No Expiration
Section 147.03 R.C.

Maura Brozovic, Notary Public

Residing in Cuyahoga County, Ohio

My Commission Expires: N/A

This instrument prepared by:

Kenneth H. Stroebel, Senior EHS Project Manager, The Sherwin-Williams Company, 101 Prospect Avenue, Cleveland, OH 44115

I affirm, under the penalties for perjury, that I have taken reasonable care to redact each Social Security number in this document, unless required by law:

Kenneth H. Stroebel, Senior EHS Project Manager, The Sherwin-Williams Company, 101 Prospect Avenue, Cleveland, OH 44115

Exhibit "A"


Legal Description

Lot Numbered A-Thirty-one (A31) as the said Lot is known and designated on the recorded Plat of NORTHLAND PARK SECOND SECTION, a Subdivision in Osolo Township; said Plat being recorded in Plat Book 13, Page 62 in the Office of the Recorder of Elkhart County, Indiana.

EXHIBIT B

PROPERTY ASSESSMENT MAP – PARCEL 20-02-26-251-001.000-027

MONITORING WELL LOCATION MAP



ROBERTS ENVIRONMENTAL SERVICES, LLC

2112 Carmen Court ◦ Goshen, Indiana
101 W. Ohio Street, Ste. 2000 ◦ Indianapolis, Indiana
www.robertsenvironmental.net

Parcel Boundaries: Elkhart Elevate GIS 2021


Prepared By (Date): DDJ (Jan. 2021)

Approximate Scale: 0 35 70
1.0-inch ~ 70-feet

See Exhibit "C" For Table of Contaminants that Remain in Soil

EXHIBIT "B"
AFFECTED AREAS - SOILS
2504 MARINA DRIVE
ELKHART, INDIANA

ELKHART COUNTY INDIANA 2022-14498 PAGE 8 OF 12



ROBERTS ENVIRONMENTAL SERVICES, LLC

2112 Carmen Court ◦ Goshen, Indiana
101 W. Ohio Street, Ste. 2000 ◦ Indianapolis, Indiana
www.robertsenvironmental.net

Parcel Boundaries
Elkhart Elevate GIS 2021

Prepared By (Date):
DDJ (Jan. 2021)

Approximate Scale:
0 35 70
1.0-inch ~ 70-feet

⊕ Monitoring Well with Impacts >RDCLs
(See Exhibit "C")

N

EXHIBIT "B" - AFFECTED AREAS - GROUND WATER
2504 MARINA DRIVE
ELKHART, INDIANA

EXHIBIT C

CONTAMINANTS OF CONCERN

EXHIBIT C

List of Contaminants That Remain in Soil on the 2504 Marina Drive Property Greater Than IDEM Risk Integrated System of Closures ("RISC" 2009) Industrial Default Closure Levels ("IDCLs):

COCs IDENTIFIED IN SOIL SAMPLES GREATER THAN IDCLs		
Contaminant Name	**Greatest Concentration Identified in Soil (mg/kg)**	**IDCL (mg/kg)**
Tetrachloroethylene ("PERC")	**130**	**0.640**
Trichloroethylene ("TCE")	**6.1**	**0.350**
cis-1,2-Dichloroethylene ("cis-DCE")	**42**	**5.8**
Vinyl Chloride ("VC")	**0.0915**	**0.027**
Ethylbenzene	**680**	**160**
Xylenes (total)	**2,700**	**170**
1,2,4-Trimethylbenzene	**1,000**	**77**
1,3,5-Trimethylbenzene	**470**	**68**
Isopropylbenzene	**120**	**42**

mg/kg = milligrams per kilogram.
See Exhibit "B" for map of soil "Affected Areas" on the property with IDCL exceedances.

EXHIBIT C

List of Contaminants That Remain in **Ground Water** on the 2504 Marina Drive Property Greater Than IDEM Risk Integrated System of Closures ("RISC" 2011) Residential Default Closure Levels ("RDCLs):

COCs IDENTIFIED IN GROUND WATER SAMPLES GREATER THAN RDCLs DURING THE MOST RECENT SAMPLING EVENT				
Monitoring Wells	**Contaminant Name**	**Concentration Identified in Ground Water (ug/l)**	**Most Recent Sample Date**	**RDCL (ug/l)**
MW-2	Tetrachloroethylene ("PERC")	13	June 2019	5.0
	Vinyl Chloride	3.3	June 2019	2.0
MW-3s	PERC	17	June 2019	5.0
MW-4d	Vinyl Chloride	2.4	March 2017	2.0
MW-5	PERC	280	June 2019	5.0
	Trichloroethylene ("TCE")	5.6	June 2019	5.0
	Cis-1,2-Dichloroethylene	140	June 2019	70
MW-6	PERC	34	June 2019	5.0
MW-7	PERC	280	June 2019	5.0
MW-8s	PERC	62	June 2019	5.0
MW-11	PERC	13	June 2019	5.0
	1,2,4-Trimethylbenzene	24	June 2019	16
MW-13	PERC	13	June 2017	5.0
MW-15	PERC	51	June 2019	5.0
MW-16	PERC	150	June 2019	5.0
EMW-1	PERC	6.5	July 2017	5.0
EMW-2	PERC	6.9	July 2017	5.0
EMW-3	PERC	8.2	June 2019	5.0
EMW-5	PERC	14	June 2019	5.0
EMW-GP40	PERC	82	June 2019	5.0

ug/l = micrograms per liter.
See Exhibit "B" for map of monitoring well locations on the property with RDCL exceedances.

2022-14497

ELKHART COUNTY RECORDER
JENNIFER L. DORIOT
FILED FOR RECORD ON
07/08/2022 10:24 AM
AS PRESENTED

Environmental Restrictive Covenant

THIS ENVIRONMENTAL RESTRICTIVE COVENANT ("Covenant") is made this 27th day of January, 2022, by Nexus RV Properties LLC, 3400 Reedy Drive, Elkhart, Indiana 46514 (together with all successors and assignees, collectively ("Owner").

WHEREAS: Owner is the fee owner of certain real estate in the County of Elkhart, Indiana, which is located at 2502 Marina Drive, Elkhart, Elkhart County, Indiana 46514 and more particularly described in the attached Exhibit "A" ("Real Estate"), which is hereby incorporated and made a part hereof. This Real Estate was acquired by deed on January 22, 2021 and recorded on January 29, 2021, as Deed Record 2021-02528, in the Office of the Recorder of Elkhart County, Indiana. The Real Estate consists of approximately 4.0 acres and has also been identified by the county as parcel identification number[s] 20-02-26-251-003.000-027 and #20-02-26-251-008.000.027. The Real Estate, to which this Covenant applies, is depicted on a map attached hereto as Exhibit B.

WHEREAS: Geocel Corp., 2504 Marina Drive, Elkhart, Indiana 46514 entered into Indiana's Voluntary Remediation Program ("VRP") to address releases of hazardous substances and/or petroleum ("contaminants of concern") relating to the Real Estate. The Indiana Department of Environmental Management ("IDEM" or the "Department") assigned the project number 6070601. A remediation work plan was prepared in accordance with IC 13-25-5, which was approved by the Department on January 4, 2011.

WHEREAS: IDEM approved the remediation work plan, which allows certain contaminants of concern to remain in the groundwater and soil, provided that certain land use restrictions are implemented to protect human health. The remaining contaminants of concern are listed in Exhibit C, which is attached hereto and incorporated herein.

WHEREAS: The remediation work plan and completion report are hereby incorporated by reference and may be examined at the offices of the Department, which is located in the Indiana Government Center North building at 100 N. Senate Avenue, Indianapolis, Indiana. The documents may also be viewed electronically in the Department's Virtual File Cabinet by accessing the Department's Web Site (currently www.in.gov/idem/).

NOW THEREFORE, Nexus RV Properties LLC subjects the Real Estate to the following restrictions and provisions, which shall be binding on the current Owner and all future Owners:

I. RESTRICTIONS

1. Restrictions. The Owner:
   (a) Shall not use or allow the use of the Real Estate for residential purposes, including,

but not limited to, daily child care facilities or educational facilities for children (e.g., daycare centers or K-12 schools).

(b) Shall not use or allow the use or extraction of groundwater at the Real Estate for any purpose, including, but not limited to: human or animal consumption, gardening, industrial processes, or agriculture, except that groundwater may be extracted in conjunction with environmental investigation and/or remediation activities.

(c) Shall prohibit any activity at the Real Estate that may interfere with the groundwater monitoring or well network.

II. GENERAL PROVISIONS

2. Restrictions to Run with the Land. The restrictions and other requirements described in this Covenant shall run with the land and be binding upon, and inure to the benefit of the Owner of the Real Estate and the Owner's successors, assignees, heirs and lessees and their authorized agents, employees, contractors, representatives, agents, lessees, licensees, invitees, guests, or persons acting under their direction or control (hereinafter "Related Parties") and shall continue as a servitude running in perpetuity with the Real Estate. No transfer, mortgage, lease, license, easement, or other conveyance of any interest in or right to occupancy in all or any part of the Real Estate by any person shall affect the restrictions set forth herein. This Covenant is imposed upon the entire Real Estate unless expressly stated as applicable only to a specific portion thereof.

3. Binding upon Future Owners. By taking title to an interest in or occupancy of the Real Estate, any subsequent Owner or Related Party agrees to comply with all of the restrictions set forth in paragraph 1 above and with all other terms of this Covenant.

4. Access for Department. The Owner shall grant to the Department and its designated representatives the right to enter upon the Real Estate at reasonable times for the purpose of monitoring compliance with this Covenant and ensuring its protectiveness; this right includes the right to take samples and inspect records.

5. Written Notice of the Presence of Contamination. Owner agrees to include in any instrument conveying any interest in any portion of the Real Estate, including but not limited to deeds, leases and subleases (excluding mortgages, liens, similar financing interests, and other non-possessory encumbrances), the following notice provision (with blanks to be filled in):

NOTICE: THE INTEREST CONVEYED HEREBY IS SUBJECT TO AN ENVIRONMENTAL RESTRICTIVE COVENANT, DATED_____ 2022_, RECORDED IN THE OFFICE OF THE RECORDER OF ELKHART COUNTY ON _____, 20__, INSTRUMENT NUMBER (or other identifying reference) _____ IN FAVOR OF AND ENFORCEABLE BY THE INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT.

6. Notice to Department of the Conveyance of Property. Owner agrees to provide notice to the Department of any conveyance (voluntary or involuntary) of any ownership interest in the Real Estate (excluding mortgages, liens, similar financing interests, and other non-possessory encumbrances). Owner must provide the Department with the notice within thirty (30) days of the conveyance and: (a) include a certified copy of the instrument conveying any interest in any portion of the Real Estate; (b) if it has been recorded, its recording reference; and (c) the name and business address of the transferee.

7. Indiana Law. This Covenant shall be governed by, and shall be construed and enforced according to, the laws of the State of Indiana.

III. ENFORCEMENT

8. Enforcement. Pursuant to IC 13-14-2-6 and other applicable law, the Department may proceed in court by appropriate action to enforce this Covenant. Damages alone are insufficient to compensate IDEM if any owner of the Real Estate or its Related Parties breach this Covenant or otherwise default hereunder. As a result, if any owner of the Real Estate, or any owner's Related Parties, breach this Covenant or otherwise default hereunder, IDEM shall have the right to request specific performance and/or immediate injunctive relief to enforce this Covenant in addition to any other remedies it may have at law or at equity. Owner agrees that the provisions of this Covenant are enforceable and agrees not to challenge the provisions or the appropriate court's jurisdiction.

IV. TERM, MODIFICATION AND TERMINATION

9. Term. The restrictions shall apply until the Department determines that the contaminants of concern no longer present an unacceptable risk to the public health, safety, or welfare, or to the environment.

10. Modification and Termination. This Covenant shall not be amended, modified, or terminated without the Department's prior written approval. Within thirty (30) days of executing an amendment, modification, or termination of the Covenant, Owner shall record such amendment, modification, or termination with the Office of the Recorder of Elkhart County and within thirty (30) days after recording, provide a true copy of the recorded amendment, modification, or termination to the Department.

V. MISCELLANEOUS

11. Waiver. No failure on the part of the Department at any time to require performance by any person of any term of this Covenant shall be taken or held to be a waiver of such term or in any way affect the Department's right to enforce such term, and no waiver on the part of the Department of any term hereof shall be taken or held to be a waiver of any other

term hereof or the breach thereof.

12. Conflict of and Compliance with Laws. If any provision of this Covenant is also the subject of any law or regulation established by any federal, state, or local government, the strictest standard or requirement shall apply. Compliance with this Covenant does not relieve the Owner of its obligation to comply with any other applicable laws.

13. Change in Law, Policy or Regulation. In no event shall this Covenant be rendered unenforceable if Indiana's laws, regulations, guidance, or remediation policies (including those concerning environmental restrictive covenants, or institutional or engineering controls) change as to form or content. All statutory references include any successor provisions.

14. Notices. Any notice, demand, request, consent, approval or communication that either party desires or is required to give to the other pursuant to this Covenant shall be in writing and shall either be served personally or sent by first class mail, postage prepaid, addressed as follows:

To Owner:
Nexus RV Properties LLC
3400 Reedy Drive
Elkhart, Indiana 46514

To Department:

IDEM, Office of Land Quality
100 N. Senate Avenue
IGCN 1101
Indianapolis, IN 46204-2251
Attn: Institutional Controls Group

An Owner may change its address or the individual to whose attention a notice is to be sent by giving written notice via certified mail.

15. Severability. If any portion of this Covenant or other term set forth herein is determined by a court of competent jurisdiction to be invalid for any reason, the surviving portions or terms of this Covenant shall remain in full force and effect as if such portion found invalid had not been included herein.

16. Authority to Execute and Record. The undersigned person executing this Covenant represents that he or she is the current fee Owner of the Real Estate or is the authorized representative of the Owner, and further represents and certifies that he or she is duly authorized and fully empowered to execute and record, or have recorded, this Covenant.

Owner hereby attests to the accuracy of the statements in this document and all attachments.

IN WITNESS WHEREOF, Nexus RV Properties LLC, the said Owner of the Real Estate described above has caused this Environmental Restrictive Covenant to be executed on this 7th day of June, 2022.

Claude Donati

Claude Donati

Nexus RV Properties LLC


CLAUDE DONATI, Managing Member

Name/Title

STATE OF Indiana)
) SS:
COUNTY OF Elkhart)

Before me, the undersigned, a Notary Public in and for said County and State, personally appeared Claude Donati, the managing member of the Owner, Nexus RV Properties LLC who acknowledged the execution of the foregoing instrument for and on behalf of said entity.

Witness my hand and Notarial Seal this 7 day of June, 2022.



Elizabeth Durm-Walsh

, Notary Public

Residing in St. Joseph County, IN

My Commission Expires:
09.28.2026

This instrument prepared by:
Kenneth H. Stroebel, Senior EHS Project Manager, The Sherwin-Williams Company, 101 Prospect Avenue, Cleveland, OH 44115

I affirm, under the penalties for perjury, that I have taken reasonable care to redact each Social Security number in this document, unless required by law:
Kenneth H. Stroebel, Senior EHS Project Manager, The Sherwin-Williams Company, 101 Prospect Avenue, Cleveland, OH 44115

EXHIBIT A

Lot Number A-33 as the said Lot is known and designated on the recorded Plat of Northland Park 2nd Section, an Addition in Osolo Township; said Plat being recorded in Plat Book 13, page 62 in the Office of the Recorder of Elkhart County, Indiana, described as follows as set out in Deed Record 366, page 477.

A part of the Northeast Quarter of Section 26, Township 38 North, Range 5 East; described as follows:


Commencing at the Northwest corner of said Quarter Section; thence East 213.65 feet along the North line of said Quarter Section; thence South parallel with the West line of said Quarter Section and along the East line of Marina Drive, 1,804 feet to the point of beginning; thence East parallel with the North line of said Quarter Section 520 feet; thence South parallel with the West line of said Quarter Section 335 feet; thence West parallel with the South line of Cooper Drive, and the North line of said Quarter Section, 520 feet to the East line of Marina Drive; thence North 335 feet along said East line of Marina Drive, and parallel with the West line of said Quarter Section to the point of beginning. Containing 4 Acres, more or less.

ALSO: The North 65 feet of Lot Number A-35 as the said Lot is known and designated on the recorded Plat of Northland Park Second Section, an Addition in Osolo Township, Elkhart County, Indiana; said Plat being recorded in Plat Book 13, page 62 in the Office of the Recorder of Elkhart County, Indiana.

EXHIBIT B

PROPERTY ASSESSMENT MAP – PARCELS 20-02-26-251-003.000-027 & 20-02-26-251-008.000.027

MONITORING WELL LOCATION MAP



ELKHART COUNTY INDIANA 2022-14497 PAGE 8 OF 10

EXHIBIT C

CONTAMINANTS OF CONCERN

EXHIBIT C

List of Contaminants That Remain in Ground Water on the 2502 Marina Drive Property Greater Than IDEM Risk Integrated System of Closures ("RISC" 2011) Residential Default Closure Levels ("RDCLs):

COCs IDENTIFIED IN GROUND WATER SAMPLES GREATER THAN RDCLs DURING THE MOST RECENT SAMPLING EVENT				
Monitoring Wells	**Contaminant Name**	**Concentration Identified in Ground Water (ug/l)**	**Most Recent Sample Date**	**RDCL (ug/l)**
EMW-8i	Tetrachloroethylene ("PERC")	13	June 2019	5.0
MW-17D43	Vinyl Chloride	3.5	June 2019	2.0
MW-19i	Vinyl Chloride	4.9	June 2019	2.0
MW-24i	Vinyl Chloride	3.0	June 2017	2.0
MW-24D45	Vinyl Chloride	3.4	March 2017	2.0
MW-48i	Tetrachloroethylene ("PERC")	35	March 2017	5.0
	Trichloroethylene ("TCE")	8.1	March 2017	5.0

ug/l = micrograms per liter.
See Exhibit "B" for map of monitoring well locations on the property with RDCL exceedances.

2022-14496

ELKHART COUNTY RECORDER
JENNIFER L. DORIOT
FILED FOR RECORD ON
07/08/2022 10:24 AM
AS PRESENTED

Environmental Restrictive Covenant

THIS ENVIRONMENTAL RESTRICTIVE COVENANT ("Covenant") is made this 30TH day of January 2022, by Lexington Industrial Group, LLC, 12 Penns Trail, Newtown, PA 18940 (together with all successors and assignees, collectively ("Owner").

WHEREAS: Owner is the fee owner of certain real estate in the County of Elkhart, Indiana, which is located at 2501 Marina Drive, Elkhart, Elkhart County, Indiana 46514 and more particularly described in the attached Exhibit "A" ("Real Estate"), which is hereby incorporated and made a part hereof. This Real Estate was acquired by deed on July 23, 2013, and recorded on August 16, 2013, as Deed Record 2013-20050, in the Office of the Recorder of Elkhart County, Indiana. The Real Estate consists of approximately 2.98 acres and has also been identified by the county as parcel identification number[s] 20-02-26-176-023.000-027. The Real Estate, to which this Covenant applies, is depicted on a map attached hereto as Exhibit B.

WHEREAS: Geocel Corp., 2504 Marina Drive, Elkhart, Indiana 46514 entered into Indiana's Voluntary Remediation Program ("VRP") to address releases of hazardous substances and/or petroleum ("contaminants of concern") relating to the Real Estate. The Indiana Department of Environmental Management ("IDEM" or the "Department") assigned the project number 6070601. A remediation work plan was prepared in accordance with IC 13-25-5, which was approved by the Department on January 4, 2011.

WHEREAS: IDEM approved the remediation work plan, which allows certain contaminants of concern to remain in the groundwater and soil, provided that certain land use restrictions are implemented to protect human health. The remaining contaminants of concern are listed in Exhibit C, which is attached hereto and incorporated herein.

WHEREAS: The remediation work plan and completion report are hereby incorporated by reference and may be examined at the offices of the Department, which is located in the Indiana Government Center North building at 100 N. Senate Avenue, Indianapolis, Indiana. The documents may also be viewed electronically in the Department's Virtual File Cabinet by accessing the Department's Web Site (currently www.in.gov/idem/).

NOW THEREFORE, Lexington Industrial Group LLC subjects the Real Estate to the following restrictions and provisions, which shall be binding on the current Owner and all future Owners:

I. RESTRICTIONS

1. Restrictions. The Owner:
   (a) Shall not use or allow the use of the Real Estate for residential purposes, including, but not limited to, daily child care facilities or educational facilities for children (e.g.,

daycare centers or K-12 schools).

(b) Shall not use or allow the use or extraction of groundwater at the Real Estate for any purpose, including, but not limited to: human or animal consumption, gardening, industrial processes, or agriculture, except that groundwater may be extracted in conjunction with environmental investigation and/or remediation activities.

(c) Shall prohibit any activity at the Real Estate that may interfere with the groundwater monitoring or well network.

II. GENERAL PROVISIONS

2. Restrictions to Run with the Land. The restrictions and other requirements described in this Covenant shall run with the land and be binding upon, and inure to the benefit of the Owner of the Real Estate and the Owner's successors, assignees, heirs and lessees and their authorized agents, employees, contractors, representatives, agents, lessees, licensees, invitees, guests, or persons acting under their direction or control (hereinafter "Related Parties") and shall continue as a servitude running in perpetuity with the Real Estate. No transfer, mortgage, lease, license, easement, or other conveyance of any interest in or right to occupancy in all or any part of the Real Estate by any person shall affect the restrictions set forth herein. This Covenant is imposed upon the entire Real Estate unless expressly stated as applicable only to a specific portion thereof.

3. Binding upon Future Owners. By taking title to an interest in or occupancy of the Real Estate, any subsequent Owner or Related Party agrees to comply with all of the restrictions set forth in paragraph 1 above and with all other terms of this Covenant.

4. Access for Department. The Owner shall grant to the Department and its designated representatives the right to enter upon the Real Estate at reasonable times for the purpose of monitoring compliance with this Covenant and ensuring its protectiveness; this right includes the right to take samples and inspect records.

5. Written Notice of the Presence of Contamination. Owner agrees to include in any instrument conveying any interest in any portion of the Real Estate, including but not limited to deeds, leases and subleases (excluding mortgages, liens, similar financing interests, and other non-possessory encumbrances), the following notice provision (with blanks to be filled in):

NOTICE: THE INTEREST CONVEYED HEREBY IS SUBJECT TO AN ENVIRONMENTAL RESTRICTIVE COVENANT, DATED_____ 20__, RECORDED IN THE OFFICE OF THE RECORDER OF ELKHART COUNTY ON _____, 20__, INSTRUMENT NUMBER (or other identifying reference) _____ IN FAVOR OF AND ENFORCEABLE BY THE INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT.

6. Notice to Department of the Conveyance of Property. Owner agrees to provide notice to

the Department of any conveyance (voluntary or involuntary) of any ownership interest in the Real Estate (excluding mortgages, liens, similar financing interests, and other non-possessory encumbrances). Owner must provide the Department with the notice within thirty (30) days of the conveyance and: (a) include a certified copy of the instrument conveying any interest in any portion of the Real Estate; (b) if it has been recorded, its recording reference; and (c) the name and business address of the transferee.

7. Indiana Law. This Covenant shall be governed by, and shall be construed and enforced according to, the laws of the State of Indiana.

III. ENFORCEMENT

8. Enforcement. Pursuant to IC 13-14-2-6 and other applicable law, the Department may proceed in court by appropriate action to enforce this Covenant. Damages alone are insufficient to compensate IDEM if any owner of the Real Estate or its Related Parties breach this Covenant or otherwise default hereunder. As a result, if any owner of the Real Estate, or any owner's Related Parties, breach this Covenant or otherwise default hereunder, IDEM shall have the right to request specific performance and/or immediate injunctive relief to enforce this Covenant in addition to any other remedies it may have at law or at equity. Owner agrees that the provisions of this Covenant are enforceable and agrees not to challenge the provisions or the appropriate court's jurisdiction.

IV. TERM, MODIFICATION AND TERMINATION

9. Term. The restrictions shall apply until the Department determines that the contaminants of concern no longer present an unacceptable risk to the public health, safety, or welfare, or to the environment.

10. Modification and Termination. This Covenant shall not be amended, modified, or terminated without the Department's prior written approval. Within thirty (30) days of executing an amendment, modification, or termination of the Covenant, Owner shall record such amendment, modification, or termination with the Office of the Recorder of Elkhart County and within thirty (30) days after recording, provide a true copy of the recorded amendment, modification, or termination to the Department.

V. MISCELLANEOUS

11. Waiver. No failure on the part of the Department at any time to require performance by any person of any term of this Covenant shall be taken or held to be a waiver of such term or in any way affect the Department's right to enforce such term, and no waiver on the part of the Department of any term hereof shall be taken or held to be a waiver of any other term hereof or the breach thereof.

12. Conflict of and Compliance with Laws. If any provision of this Covenant is also the subject of any law or regulation established by any federal, state, or local government, the strictest standard or requirement shall apply. Compliance with this Covenant does not relieve the Owner of its obligation to comply with any other applicable laws.

13. Change in Law, Policy or Regulation. In no event shall this Covenant be rendered unenforceable if Indiana's laws, regulations, guidance, or remediation policies (including those concerning environmental restrictive covenants, or institutional or engineering controls) change as to form or content. All statutory references include any successor provisions.

14. Notices. Any notice, demand, request, consent, approval or communication that either party desires or is required to give to the other pursuant to this Covenant shall be in writing and shall either be served personally or sent by first class mail, postage prepaid, addressed as follows:

To Owner:
Steven He
Lexington Industrial Group LLC
12 Penns Trail
Newtown, PA 18940

To Department:

IDEM, Office of Land Quality
100 N. Senate Avenue
IGCN 1101
Indianapolis, IN 46204-2251
Attn: Institutional Controls Group

An Owner may change its address or the individual to whose attention a notice is to be sent by giving written notice via certified mail.

15. Severability. If any portion of this Covenant or other term set forth herein is determined by a court of competent jurisdiction to be invalid for any reason, the surviving portions or terms of this Covenant shall remain in full force and effect as if such portion found invalid had not been included herein.

16. Authority to Execute and Record. The undersigned person executing this Covenant represents that he or she is the current fee Owner of the Real Estate or is the authorized representative of the Owner, and further represents and certifies that he or she is duly authorized and fully empowered to execute and record, or have recorded, this Covenant.

Owner hereby attests to the accuracy of the statements in this document and all attachments.

IN WITNESS WHEREOF, ***Lexington Industrial Group LLC***, the said Owner of the Real Estate described above has caused this Environmental Restrictive Covenant to be executed on this 1ST day of April, 2022

Lexington Industrial Group LLC

JON S. HE (Member)

Name/Title

STATE OF ~~Ohio~~ Pennsylvania)
) SS:
COUNTY OF Bucks)

Before me, the undersigned, a Notary Public in and for said County and State, personally appeared Jon S. He, the ~~Owner~~ Member ~~of the Owner~~, ~~AK~~, who acknowledged the execution of the foregoing instrument for and on behalf of said entity.

Witness my hand and Notarial Seal this 1st day of April, 20~~22~~

Commonwealth Of Pennsylvania - Notary Seal
Heather Wenrich, Notary Public
Bucks County
My Commission Expires April 23, 2025
Commission Number 1391255

Heather Wenrich, Notary Public

Residing in Bucks County, PA

My Commission Expires: 4.23.25

This instrument prepared by:
Kenneth H. Stroebel, Senior EHS Project Manager, The Sherwin-Williams Company, 101 Prospect Avenue, Cleveland, OH 44115

I affirm, under the penalties for perjury, that I have taken reasonable care to redact each Social Security number in this document, unless required by law:
Kenneth H. Stroebel, Senior EHS Project Manager, The Sherwin-Williams Company, 101 Prospect Avenue, Cleveland, OH 44115

EXHIBIT A


A part of Lot Numbered A-Thirty (A30) as the said Lot is known and designated on the recorded Plat of NORTHLAND PARK SECOND SECTION, in Osolo Township, Elkhart County, Indiana; said Plat being recorded in Plat Book 13, page 62, in the Office of the Recorder of Elkhart County, Indiana, more particularly described as follows:

Beginning at the Southeast Corner of said Lot, thence North One (1) degree Thirty-seven (37) minutes East, along the East line of said Lot, Four Hundred (400) feet; thence due West, parallel with the South line of said Lot, Three Hundred Twenty-five (325) feet; thence South One (1) degree Thirty-seven (37) minutes West, parallel with the East line of said Lot, Four Hundred (400) feet to the South line of said Lot; thence due East, along the South line of said Lot, Three Hundred Twenty-five (325) feet to the place of beginning.

EXHIBIT B

PROPERTY ASSESSMENT MAP – PARCEL 20-02-26-176-023.000-027

MONITORING WELL LOCATION MAP



Approximate Scale:
0 30 60
1.0-inch ~ 60-feet

⊕ *Monitoring Well with Impacts >RDCLs (See Exhibit "C")*

Prepared By: *DDJ*

Date Prepared: *January 2021*

Parcel Boundaries
Elkhart Elevate GIS 2021

ROBERTS
ENVIRONMENTAL SERVICES, LLC
2112 Carmen Court Goshen, Indiana
101 W. Ohio Street, Ste. 2000 Indianapolis, Indiana
www.robertsenvironmental.net

EXHIBIT "B"
2501 MARINA DRIVE
ELKHART, INDIANA

EXHIBIT C

CONTAMINANTS OF CONCERN

EXHIBIT C

List of Contaminants That Remain in **Ground Water** on the 2501 Marina Drive Property Greater Than IDEM Risk Integrated System of Closures ("RISC" 2011) Residential Default Closure Levels ("RDCLs):

COCs IDENTIFIED IN GROUND WATER SAMPLES GREATER THAN RDCLs DURING THE MOST RECENT SAMPLING EVENT				
Monitoring Wells	**Contaminant Name**	**Concentration Identified in Ground Water (ug/l)**	**Most Recent Sample Date**	**RDCL (ug/l)**
MW-26i	Vinyl Chloride	18	June 2019	2.0
MW-28i	Trichloroethylene ("TCE")	14	June 2019	5.0

ug/l = micrograms per liter.
See Exhibit "B" for map of monitoring well locations on the property with RDCL exceedances.

2022-14495

ELKHART COUNTY RECORDER
JENNIFER L. DORIOT
FILED FOR RECORD ON
07/08/2022 10:24 AM
AS PRESENTED

Environmental Restrictive Covenant

THIS ENVIRONMENTAL RESTRICTIVE COVENANT ("Covenant") is made this 25th day of January, 2022, by The Sherwin-Williams Company dba Geocel Holdings Corporation, 2500 Marina Drive, Elkhart, Indiana 46514.

WHEREAS: Owner is the fee owner of certain real estate in the County of Elkhart, Indiana, which is located at 2500 Marina Drive, Elkhart, Elkhart County, Indiana 46514 and more particularly described in the attached Exhibit "A" ("Real Estate"), which is hereby incorporated and made a part hereof. This Real Estate was acquired by deed on June 29, 2021, and recorded on July 15, 2021, as Deed Record 2021-18728, in the Office of the Recorder of Elkhart County, Indiana. The Real Estate consists of approximately 4. 717 acres and has also been identified by the county as parcel identification number[s] 20-02-26-251-009.000-027. The Real Estate, to which this Covenant applies, is depicted on a map attached hereto as Exhibit B.

WHEREAS: Geocel Corp., 2504 Marina Drive, Elkhart, Indiana 46514 entered into Indiana's Voluntary Remediation Program ("VRP") to address releases of hazardous substances and/or petroleum ("contaminants of concern") relating to the Real Estate. The Indiana Department of Environmental Management ("IDEM" or the "Department") assigned the project number 6070601. A remediation work plan was prepared in accordance with IC 13-25-5, which was approved by the Department on January 4, 2011.

WHEREAS: IDEM approved the remediation work plan, which allows certain contaminants of concern to remain in the groundwater and soil, provided that certain land use restrictions are implemented to protect human health. The remaining contaminants of concern are listed in Exhibit C, which is attached hereto and incorporated herein.

WHEREAS: The remediation work plan and completion report are hereby incorporated by reference and may be examined at the offices of the Department, which is located in the Indiana Government Center North building at 100 N. Senate Avenue, Indianapolis, Indiana. The documents may also be viewed electronically in the Department's Virtual File Cabinet by accessing the Department's Web Site (currently www.in.gov/idem/).

NOW THEREFORE, The Sherwin-Williams Company subjects the Real Estate to the following restrictions and provisions, which shall be binding on the current Owner and all future Owners:

I. RESTRICTIONS

1. Restrictions. The Owner:
   (a) Shall not use or allow the use of the Real Estate for residential purposes, including, but not limited to, daily child care facilities or educational facilities for children (e.g.,

daycare centers or K-12 schools).

(b) Shall not use or allow the use or extraction of groundwater at the Real Estate for any purpose, including, but not limited to: human or animal consumption, gardening, industrial processes, or agriculture, except that groundwater may be extracted in conjunction with environmental investigation and/or remediation activities.

(c) Shall prohibit any activity at the Real Estate that may interfere with the groundwater monitoring or well network.

II. GENERAL PROVISIONS

2. Restrictions to Run with the Land. The restrictions and other requirements described in this Covenant shall run with the land and be binding upon, and inure to the benefit of the Owner of the Real Estate and the Owner's successors, assignees, heirs and lessees and their authorized agents, employees, contractors, representatives, agents, lessees, licensees, invitees, guests, or persons acting under their direction or control (hereinafter "Related Parties") and shall continue as a servitude running in perpetuity with the Real Estate. No transfer, mortgage, lease, license, easement, or other conveyance of any interest in or right to occupancy in all or any part of the Real Estate by any person shall affect the restrictions set forth herein. This Covenant is imposed upon the entire Real Estate unless expressly stated as applicable only to a specific portion thereof.

3. Binding upon Future Owners. By taking title to an interest in or occupancy of the Real Estate, any subsequent Owner or Related Party agrees to comply with all of the restrictions set forth in paragraph 1 above and with all other terms of this Covenant.

4. Access for Department. The Owner shall grant to the Department and its designated representatives the right to enter upon the Real Estate at reasonable times for the purpose of monitoring compliance with this Covenant and ensuring its protectiveness; this right includes the right to take samples and inspect records.

5. Written Notice of the Presence of Contamination. Owner agrees to include in any instrument conveying any interest in any portion of the Real Estate, including but not limited to deeds, leases and subleases (excluding mortgages, liens, similar financing interests, and other non-possessory encumbrances), the following notice provision (with blanks to be filled in):

NOTICE: THE INTEREST CONVEYED HEREBY IS SUBJECT TO AN ENVIRONMENTAL RESTRICTIVE COVENANT, DATED_____ 20__, RECORDED IN THE OFFICE OF THE RECORDER OF ELKHART COUNTY ON _____, 20__, INSTRUMENT NUMBER (or other identifying reference) _____ IN FAVOR OF AND ENFORCEABLE BY THE INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT.

6. Notice to Department of the Conveyance of Property. Owner agrees to provide notice to the Department of any conveyance (voluntary or involuntary) of any ownership interest in the Real Estate (excluding mortgages, liens, similar financing interests, and other non-

possessory encumbrances). Owner must provide the Department with the notice within thirty (30) days of the conveyance and: (a) include a certified copy of the instrument conveying any interest in any portion of the Real Estate; (b) if it has been recorded, its recording reference; and (c) the name and business address of the transferee.

7. Indiana Law. This Covenant shall be governed by, and shall be construed and enforced according to, the laws of the State of Indiana.

III. ENFORCEMENT

8. Enforcement. Pursuant to IC 13-14-2-6 and other applicable law, the Department may proceed in court by appropriate action to enforce this Covenant. Damages alone are insufficient to compensate IDEM if any owner of the Real Estate or its Related Parties breach this Covenant or otherwise default hereunder. As a result, if any owner of the Real Estate, or any owner's Related Parties, breach this Covenant or otherwise default hereunder, IDEM shall have the right to request specific performance and/or immediate injunctive relief to enforce this Covenant in addition to any other remedies it may have at law or at equity. Owner agrees that the provisions of this Covenant are enforceable and agrees not to challenge the provisions or the appropriate court's jurisdiction.

IV. TERM, MODIFICATION AND TERMINATION

9. Term. The restrictions shall apply until the Department determines that the contaminants of concern no longer present an unacceptable risk to the public health, safety, or welfare, or to the environment.

10. Modification and Termination. This Covenant shall not be amended, modified, or terminated without the Department's prior written approval. Within thirty (30) days of executing an amendment, modification, or termination of the Covenant, Owner shall record such amendment, modification, or termination with the Office of the Recorder of Elkhart County and within thirty (30) days after recording, provide a true copy of the recorded amendment, modification, or termination to the Department.

V. MISCELLANEOUS

11. Waiver. No failure on the part of the Department at any time to require performance by any person of any term of this Covenant shall be taken or held to be a waiver of such term or in any way affect the Department's right to enforce such term, and no waiver on the part of the Department of any term hereof shall be taken or held to be a waiver of any other term hereof or the breach thereof.

12. Conflict of and Compliance with Laws. If any provision of this Covenant is also the subject of any law or regulation established by any federal, state, or local government, the strictest standard or requirement shall apply. Compliance with this Covenant does not relieve the Owner of its obligation to comply with any other applicable laws.

13. Change in Law, Policy or Regulation. In no event shall this Covenant be rendered unenforceable if Indiana's laws, regulations, guidance, or remediation policies (including those concerning environmental restrictive covenants, or institutional or engineering controls) change as to form or content. All statutory references include any successor provisions.

14. Notices. Any notice, demand, request, consent, approval or communication that either party desires or is required to give to the other pursuant to this Covenant shall be in writing and shall either be served personally or sent by first class mail, postage prepaid, addressed as follows:

To Owner:
Jason Perdion, Corporate Legal Department
The Sherwin-Williams Company
101 Prospect Avenue
Cleveland, Ohio 44115

To Department:

IDEM, Office of Land Quality
100 N. Senate Avenue
IGCN 1101
Indianapolis, IN 46204-2251
Attn: Institutional Controls Group

An Owner may change its address or the individual to whose attention a notice is to be sent by giving written notice via certified mail.

15. Severability. If any portion of this Covenant or other term set forth herein is determined by a court of competent jurisdiction to be invalid for any reason, the surviving portions or terms of this Covenant shall remain in full force and effect as if such portion found invalid had not been included herein.

16. Authority to Execute and Record. The undersigned person executing this Covenant represents that he or she is the current fee Owner of the Real Estate or is the authorized representative of the Owner, and further represents and certifies that he or she is duly authorized and fully empowered to execute and record, or have recorded, this Covenant.

Owner hereby attests to the accuracy of the statements in this document and all attachments.

IN WITNESS WHEREOF, The Sherwin-Williams Company, the said Owner of the Real Estate described above has caused this Environmental Restrictive Covenant to be executed on this 25th day of January, 2022.

The Sherwin-Williams Company
Jeffrey J. Miklich
Vice President + Treasurer
Name/Title

STATE OF Ohio)
) SS:
COUNTY OF Cuyahoga)

Before me, the undersigned, a Notary Public in and for said County and State, personally appeared Jeffrey J. Miklich, the VP + Treasurer of the Owner, The Sherwin-Williams Company who acknowledged the execution of the foregoing instrument for and on behalf of said entity.

Witness my hand and Notarial Seal this 25th day of January, 2022.

MAURA L. BROZOVIC
ATTORNEY AT LAW
Notary Public, State of Ohio
My Commission Has No Expiration
Section 147.03 R.C.

Maura L Brozovic, Notary Public

Residing in Cuyahoga County, Ohio

My Commission Expires: N/A

This instrument prepared by:
Kenneth H. Stroebel, Senior EHS Project Manager, The Sherwin-Williams Company, 101 Prospect Avenue, Cleveland, OH 44115

I affirm, under the penalties for perjury, that I have taken reasonable care to redact each Social Security number in this document, unless required by law:

Kenneth H. Stroebel, Senior EHS Project Manager, The Sherwin-Williams Company, 101 Prospect Avenue, Cleveland, OH 44115

EXHIBIT A


The Land referred to herein is situated in the County of Elkhart, State of Indiana, and is described as follows:

LOT NUMBERED A-THIRTY-FIVE (A-35) EXCEPTING THE NORTH EIGHTY-FIVE (85) FEET THEREOF, AS THE SAID LOT IS KNOWN AND DESIGNATED ON THE RECORDED PLAT OF NORTHLAND PARK SECOND SECTION, A SUBDIVISION IN OSOLO TOWNSHIP; SAID PLAT BEING RECORDED IN PLAT BOOK 13, PAGE 62 IN THE OFFICE OF THE RECORDER OF ELKHART COUNTY, INDIANA.

EXHIBIT B

PROPERTY ASSESSMENT MAP – PARCEL 20-02-26-251.009.000-027

MONITORING WELL LOCATION MAP



ROBERTS ENVIRONMENTAL SERVICES, LLC

2112 Carmen Court ○ Goshen, Indiana
101 W. Ohio Street, Ste. 2000 ○ Indianapolis, Indiana
www.robertsenvironmental.net

Parcel Boundaries: Elkhart Elevate GIS 2021

Prepared By (Date): DDJ (Jan. 2021)

Approximate Scale:
0 25 75
1.0-inch ~ 75-feet

⊕ Monitoring Well with Impacts >RDCLs (See Exhibit "C")

N

EXHIBIT "B"
2500 MARINA DRIVE
ELKHART, INDIANA

ELKHART COUNTY INDIANA | 2022-14495 PAGE 8 OF 10

EXHIBIT C

CONTAMINANTS OF CONCERN

EXHIBIT C

List of Contaminants That Remain in **Ground Water** on the 2500 Marina Drive Property Greater Than IDEM Risk Integrated System of Closures ("RISC" 2011) Residential Default Closure Levels ("RDCLs):

COCs IDENTIFIED IN GROUND WATER SAMPLES GREATER THAN RDCLs DURING THE MOST RECENT SAMPLING EVENT				
Monitoring Wells	**Contaminant Name**	**Concentration Identified in Ground Water (ug/l)**	**Most Recent Sample Date**	**RDCL (ug/l)**
MW-25i	Tetrachloroethylene ("PERC")	**160**	June 2019	**5.0**
	Trichloroethylene ("TCE")	**23**		**5.0**

ug/l = micrograms per liter.
See Exhibit "B" for map of monitoring well locations on the property with RDCL exceedances.

APPENDIX H

Draft Long-Term Stewardship Program

LONG TERM STEWARDSHIP PLAN

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana
VRP#6070601

Prepared For:

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana 46514
&

Prepared By:

Roberts Environmental Services, LLC
2112 Carmen Court
Goshen, Indiana 46526

ROBERTS Project No. 06-10246-47


August 29, 2022

LONG TERM STEWARDSHIP PLAN

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana
VRP#6070601

Prepared For:

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana 46514
&
Indiana Department of Environmental Management
Voluntary Remediation Program – Office of Land Quality
100 North Senate Avenue
MC 66-30V IGCN 1101
Indianapolis, IN 46204



ROBERTS Project No. 06-10246-47
August 29, 2022

David D. Jeffers, L.P.G.
Senior Hydrogeologist

Jeffrey C. Roberts
Senior Project Manager

ROBERTS ENVIRONMENTAL SERVICES, LLC

TABLE OF CONTENTS

Page

1.0 PROJECT INFORMATION 1
1.1 Site Location & Description 1
1.2 Site History 1
1.3 Stakeholder Contact Information 4
2.0 INSTITUTIONAL CONTROLS INFORMATION 10
2.1 Restricted Areas 10
2.2 Type of Institutional Control 10
2.3 Entity Responsible 10
2.4 Implementation Event 10
2.5 Restrictions 10
2.6 Lifespan 10
3.0 CONCEPTUAL SITE MODEL (CSM) 12
3.1 Conceptual Site Model 12
3.2 Contaminant Summary 12
3.3 Location of Contamination 12
4.0 WORK PLANS 14
4.1 Land Activity Monitoring 14
4.2 Ground Water Monitoring 14
5.0 LTS ACCOUNTABILITY, REPORTING, & OVERSIGHT 15
5.1 Notice Requirements 15
5.2 Compliance & Enforcement 15
6.0 COMMUNICATION & OUTREACH 16
7.0 CONCEPTUAL SITE MODEL (CSM) 16
7.1 Modifications 16
7.2 Termination 16
7.3 Location of Contamination 16
7.4 Transfer of Obligation 16
8.0 FINANCIAL ASSURANCE 16

TABLES

TABLE 1-1 Site Parcel Ownership/Occupancy Information 1
TABLE 1-2 LTS Affected Area Parcel Information 6
TABLE 2-1 Institutional Controls Information 11
TABLE 3-1 Contaminant & Control Summary 13
TABLE 4-1 Work Plan Summary 14

LIST OF APPENDICES

Appendix A – Maps & Figures
Appendix B – Work Plans
Appendix C – Cost Estimate

1.0 PROJECT INFORMATION

This Long Term Stewardship (LTS) Plan has been prepared by Roberts Environmental Services, LLC ("ROBERTS") for Geocel Products Group ("Geocel"). Geocel Products Group is a wholly owned subsidiary of The Sherwin-Williams Company. Geocel and Geocel Holdings Corporation (co-applicant) applied and was accepted into the Indiana Department of Environmental Management's (IDEM's) Voluntary Remediation Program (VRP) in 2007 and assigned site identification #6070601 (Agency Interest AI#14512). The VRP applicant is Geocel and the co-applicant is Geocel Holding Corporation and its predecessor Geocel Holdings Corporation c/o The Sherwin-Williams Company. The Voluntary Remediation Agreement (VRA) was signed/finalized by all parties on November 28, 2007.

1.1 Site Location & Description

The Site is located at 2504 Marina Drive, in Elkhart County, within the City of Elkhart, Indiana (hereinafter referred to as the "Site"). Approximate geographic coordinates of the middle of the Site are 41.7199º North and -85.9160º West (NAD83). A Site vicinity map is provided as Figure 1a, while the Site details are shown on Figure 1b. Operations at the Site involve the manufacturing and packaging of sealants, caulks, and adhesives (SIC Code 2891). The "Study Area" referenced throughout this report is defined as any on-Site or off-Site location in which one or more types of media are, or have been, investigated/evaluated relative to the chemicals of concern (COCs).

1.1.1 Site Parcel Ownership/Occupancy Information

The current owner of the Site is Geocel Holdings Corporation c/o The Sherwin-Williams Company. Geocel Holding Corporation acquired the Site in September 2000, while The Sherwin-Williams Corporation acquired Geocel in June 2012. The site is identified as Parcel No. 20-02-26-251-001.000-026 and encompasses a total of approximately 4.78-acres. The Geocel Site and Geocel Holding Corporation can be contacted via telephone at (800) 348-7615 or via U.S. Postal service at 2504 Marina Drive, Elkhart, Indiana 46514.

TABLE 1-1 Site Parcel Ownership/Occupancy Information

Parcel No.	Address	Occupant	Owner	Owner Address
20-02-26-251-001.000-026	2504 Marina Drive, Elkhart, IN 46514	Geocel Products Group	Geocel Holdings Corporation c/o The Sherwin-Williams Company	PO Box 6027 Cleveland, OH 44101

1.2 Site History

1.2.1 Previous Site Uses

The Site has been used for industrial purposes by Geocel since the original western portion of the building was built in 1977/1978. It appears the Site was either vacant or used for agricultural purposes (i.e., row cropping) before this time. The Site consists of a 55,000 square feet production building

with a two-story office area located in the northwestern portion of the building. The original western portion of the manufacturing building (western two-thirds of the building) was constructed in 1977/1978 and an addition was constructed on the eastern portion of the Site (eastern one-third of the building) in 2004/2005.

1.2.2 Environmental Investigation/Remediation Summary

An Investigation Report and Remediation Work Plan (RWP), dated August 27, 2008, was previously submitted to IDEM for review (Virtual File Cabinet – VFC IDs 33247131 and 33246790). A RWP addendum was also submitted to IDEM in October 2010 (VFC ID 59087805) after IDEM comments and responses to comments. After a 30-day public comment period, the RWP was formally approved in a letter from IDEM dated January 4, 2011.

Two (2) primary areas of contamination were previously identified at the Site: a western area of concern (WAC) and an eastern area of concern (EAC). Soil and ground water samples collected in November 2006 indicated a potential release from the area of one or more former underground storage tank (UST) systems located near the southwestern exterior of the on-Site building (WAC). Subsequent investigation activities also indicated a separate release on the southeastern portion of the Site (EAC). The volume of the releases is unknown. However, the absence of free product and the limited migration of the EAC plume appear to indicate that the release was most likely the result of a surficial spill of limited volume, while the greater horizontal and vertical extent of contamination found to be associated with the WAC plume appear to indicate that this release involved more significant quantities of contaminants and possibly occurred below grade. Ground water flow patterns in the area of the Site indicate a southwesterly ground water flow to southerly ground water flow farther south from the Site.

The areas of contamination were previously defined by the limits of contaminant concentrations that are greater than or equal to IDEM Risk-Integrated System of Closures (RISC) residential default closure levels (RDCLs) (hereinafter referred to as the "Impacted Area"). The primary chemicals of concern (COCs) in the EAC are chlorinated solvents (i.e., primarily tetrachloroethylene–PERC), while the primary COCs in the WAC are chlorinated solvents commingled with aromatic hydrocarbons (i.e., toluene, ethylbenzene, trimethylbenzenes, and xylene). Chlorinated degradation products of PERC, such as trichloroethylene (TCE), cis-1,2-dichloroethylene (cis-DCE), and vinyl chloride (VC) are also present at the Site, primarily in the WAC. Primary COCs in the portion of the WAC located south of County Road 106 (residential area) include cis-DCE and VC.

Quarterly ground water monitoring activities have been performed at the Site since January 2007, while active remediation began in May 2009. A timeline of VRP benchmarks, subsurface investigations, remedial activities, and pertinent Site history are as follows:

- Initial investigations conducted in 2006 identified the presence of chlorinated solvent components in soil and ground water at the Site.
- In 2007, IDEM accepted the Site into the state's VRP and was assigned site identification #6070601 and the Voluntary Remediation Agreement (VRA) was signed by all parties in November 2007.
- After discovery of impacts to private water wells within the residential neighborhood south of County Road 106, bottled water was supplied to over 100 homes and filtration systems were

provided to select residential dwellings in 2007 and 2008;

- Municipal water connections to over ninety (90) homes south of County Road 106 occurred in summer/fall 2008. Two (2) industrial properties north of County Road 106 were also connected to municipal water in 2017;
- Quarterly monitoring has occurred from January 2007 to June 2019 (see Table 1). A total of 120 monitoring wells exist across the VRP Study Area.
- An Investigation Report and Remediation Work Plan (RWP), dated August 27, 2008, was previously submitted to IDEM for review (Virtual File Cabinet – VFC IDs 33247131 and 33246790). A RWP addendum was also submitted to IDEM in October 2010 (VFC ID 59087805) after IDEM comments and responses to comments. After a 30-day public comment period, the RWP was formally approved in a letter from IDEM dated January 4, 2011.
- The results and conclusions of a vapor intrusion assessment were presented in a separate *Vapor Intrusion Investigation – Meadow Farms Neighborhood* report dated March 19, 2008 (also submitted with the RWP). The vapor intrusion sampling and analysis results indicated that the vapor intrusion pathway is not complete within the Study Area and further evaluation of sub-slab air and indoor air for vapor intrusion is not warranted in the residential neighborhood unless conditions significantly change within the Study Area. Table 2 summarizes the results of vapor intrusion ground water monitoring in the Study Area.
- An AS/SVE system pilot study in the EAC was initiated in May/September 2009 with the full-scale AS/SVE system installed in August 2009. The system operated almost continuously before being shut down in July 2011. PERC concentrations showed moderate rebound, therefore the system was re-started in June 2014 and was shut down in October 2016 due to significant decreases in concentrations. Table 3 of the Remediation Completion Report (RCR) summarizes AS/SVE remediation ground water monitoring within the EAC.
- A full-scale source zone AS/SVE system was implemented in April/May 2011 within the WAC source area. On April 1, 2014, an expanded sparge curtain along the southern property boundary and western expansion of the historical system came on-line. On March 6, 2017, following a reduction of >95-99% of contaminant mass, the WAC AS/SVE system was shut down to allow for the monitoring of potential COC contaminant rebound. Table 4 of the RCR summarizes AS/SVE remediation ground water monitoring within the WAC.
- A remediation material injection pilot study was initiated near/around off-Site monitoring wells MW-18i, MW-24i, and MW-26i in October 2011. The pilot study involved injections of a staged-release electron donor around all three (3) monitoring wells with the supplemental addition of a bacteriological inoculum (biostimulation with bioaugmentation) near/around MW-24i only. The monitoring performed as part of the pilot study indicated that the remediation material injections had the potential to reduce contaminant mass and off-Site area-wide injections were completed in April and May 2012 (see Figure 7 of the RCR).
- An "L-shaped" on-Site injection area (Regenesis 3DMe™) was also completed in May 2012. These injections were completed within two (2) designated on-Site areas (north near MW-12 and south near MW-4i) and were outside the immediate radius of influence of the historical AS/SVE system
- A Remediation Progress Report (VFC ID 82832523) describing the June 2019 ground water sampling event was submitted for IDEM review. Trend graphs and Mann-Kendall statistical evaluations indicated an overall stable trend in COC concentrations throughout the monitored

area. Overall, decreasing to stable trends were noted at the vast majority of monitoring wells within and outside of the source areas.

- After subsequent meetings and email communications with IDEM in 2019 (VFC ID 82859370), IDEM agreed that the ground water data appeared stable and ground water monitoring could be discontinued.
- Per IDEM approval on October 31, 2019, AS/SVE remediation equipment was disconnected in the WAC and both the EAC and WAC AS/SVE systems were abandoned in December 2020 (EAC) and June 2021 (WAC).

The activities described above have largely mitigated potential receptor concerns related to the minimal contaminant mass that remains in ground water after the remedial activities.

1.2.3 Current & Future Land Uses

The Site and immediate surrounding area are within an industrial park and land uses are anticipated to remain similar in the future. Properties south of County Road 106 (LTS Affected Area), south of the Site, are residential and are anticipated to remain residential in the future.

1.3 Stakeholder Contact Information

1.3.1 Responsible Party

The current owner of the Site is Geocel Holdings Corporation c/o The Sherwin-Williams Company. Geocel Holdings Corporation can be contacted at the same address and telephone number listed Section 1.1.1. The primary contact for The Sherwin-Williams Company is Mr. Ken Stroebel, Senior Environmental Project Manager, who can be contacted via telephone at (216) 515-7544 or e-mail at ken.h.stroebel@sherwin.com.

1.3.2 Governmental Agencies

Elkhart County Health Department
4230 Elkhart Road - Goshen, IN 46526
Contact: Carrie Brunson
574-971-4600 or
cbrunson@elkhartcounty.com

IDEM – VRP
Contact: Mark Nance
(317) 233-7089 or MNance@idem.IN.gov

1.3.3 Other Relevant Stakeholders

No other stakeholders.

1.3.4 LTS Affected Area Parcel Information

The Affected Area for the LTS Plan includes the area south of County Road 106 (Henke Street), which consists of single-family residential homes (Figure 2). Parcel information including the owner's name and address are included in Table 1-2 (per Elkhart County Elevate GIS – April 2022).

TABLE 1-2 LTS Affected Area Parcel Information

Parcel #	Address	Street	Name	X	Y
20-02-26-453-011.000-026	23374	Broadwood Dr.	John & Brook Erlacher	590,243	4,618,393
20-02-26-451-007.000-026	23377	Broadwood Dr.	Nery L Martinez Barreto	590,239	4,618,422
20-02-26-453-010.000-026	23392	Broadwood Dr.	Paul & Kayla Rosin	590,214	4,618,391
20-02-26-451-006.000-026	23395	Broadwood Dr.	Darin & Lori Loucks	590,207	4,618,423
20-02-26-453-009.000-026	23410	Broadwood Dr.	John Tisdel	590,184	4,618,388
20-02-26-451-005.000-026	23415	Broadwood Dr.	Tim & Mary Susan Keenoy	590,177	4,618,421
20-02-26-453-008.000-026	23428	Broadwood Dr.	Melanie Glynn	590,156	4,618,386
20-02-26-451-004.000-026	23433	Broadwood Dr.	Jena Nelson	590,146	4,618,420
20-02-26-451-003.000-026	23453	Broadwood Dr.	William & Sharon Schafer	590,117	4,618,419
20-02-26-451-002.000-026	23471	Broadwood Dr.	Elizabeth Ujvari	590,086	4,618,416
20-02-26-451-001.000-026	23491	Broadwood Dr.	Gilford & Judith Cook	590,052	4,618,417
20-02-26-379-016.000-026	23510	Broadwood Dr.	Cody Hoelyfield	590,022	4,618,379
20-02-26-380-004.000-026	23511	Broadwood Dr.	Sam & Redus Voss	590,022	4,618,442
20-02-26-379-015.000-026	23528	Broadwood Dr.	Kelley Schweinzger	589,991	4,618,390
20-02-26-380-003.000-026	23537	Broadwood Dr.	William Fitzgerald	589,988	4,618,456
20-02-26-401-013.000-026	23360	CR 106	Rutilio A Murrilo & Yanira M Melendez-Cruz	590,248	4,618,881
20-02-26-401-014.000-026	23388	CR 106	Wendell & Ellen Ridenour	590,228	4,618,739
20-02-26-401-008.000-026	23428	CR 106	Karl & Liselotte Weber	590,175	4,618,739
20-02-26-401-001.000-026	23456	CR 106	Sandra & Spencer Woodiwiss	590,095	4,618,860
20-02-26-327-016.000-026	23560	CR 106	David & Cynthia Buchta	589,948	4,618,886
20-02-26-327-013.000-026	23624	CR 106	Kevin & Nyla Bender	589,835	4,618,881
20-02-26-456-007.000-026	23383	Crestwood Dr.	Jonathan Irvin	590,227	4,618,183
20-02-26-454-006.000-026	23386	Crestwood Dr.	Joshua & Amy Thompson	590,232	4,618,142
20-02-26-454-005.000-026	23404	Crestwood Dr.	Iraeal Snyder	590,197	4,618,146
20-02-26-453-020.000-026	23421	Crestwood Dr.	Emilio & Kayce Miramontes	590,177	4,618,184
20-02-26-454-004.000-026	23424	Crestwood Dr.	Eric & Carrie Sommer	590,167	4,618,145
20-02-26-454-003.000-026	23442	Crestwood Dr.	Donna & Georgette Lochmandy	590,135	4,618,143

Parcel #	Address	Street	Name	X	Y
20-02-26-453-007.000-026	23447	Crestwood Dr.	Lynnette Wishart	590,135	4,618,180
20-02-26-454-002.000-026	23462	Crestwood Dr.	Brandon & Hannah Martin	590,107	4,618,136
20-02-26-453-022.000-026	23375	Delany Ln.	Jeff & Rita Evans	590,232	4,618,315
20-02-26-453-021.000-026	23393	Delany Ln.	Rafael & Blanca Arellano	590,206	4,618,319
20-02-26-453-016.000-026	23409	Delany Ln.	Lawrence & Debra Black	590,176	4,618,313
20-02-26-453-017.000-026	53893	Delany Ln.	Nelia Morgan	590,176	4,618,282
20-02-26-456-001.000-026	53908	Delany Ln.	Steven & Colleen Crawford	590,222	4,618,265
20-02-26-453-018.000-026	53911	Delany Ln.	Scott Tibbetts	590,185	4,618,252
20-02-26-453-019.000-026	53929	Delany Ln.	Micah Partlow	590,185	4,618,221
20-02-26-456-006.000-026	53930	Delany Ln.	Frank Haschka	590,224	4,618,221
20-02-26-452-001.000-026	53831	Juanita Dr.	Dave & Pam Brock	590,075	4,618,370
20-02-26-453-001.000-026	53832	Juanita Dr.	Renee & Miguel Solano	590,110	4,618,372
20-02-26-453-002.000-026	53854	Juanita Dr.	Kip & Lori Ravenscroft	590,109	4,618,337
20-02-26-452-003.000-026	53869	Juanita Dr.	Terry & Eileen Yoder	590,075	4,618,315
20-02-26-453-003.000-026	53872	Juanita Dr.	Jose & Alma Mercado	590,111	4,618,308
20-02-26-452-004.000-026	53887	Juanita Dr.	Ponce & Jonathan Ruiz	590,079	4,618,284
20-02-26-453-004.000-026	53892	Juanita Dr.	Pamela Wineland	590,109	4,618,280
20-02-26-452-005.000-026	53903	Juanita Dr.	James & Nancy Morningstar	590,079	4,618,253
20-02-26-453-005.000-026	53910	Juanita Dr.	David & Loretta Dorrier	590,110	4,618,246
20-02-26-452-006.000-026	53923	Juanita Dr.	Dave & Donna Misura	590,073	4,618,225
20-02-26-453-006.000-026	53930	Juanita Dr.	Cynthia Carrick	590,113	4,618,219
20-02-26-452-007.000-026	53941	Juanita Dr.	Leslie Sopraseuth	590,078	4,618,196
20-02-26-452-008.000-026	53961	Juanita Dr.	Zebulon Wall	590,075	4,618,166
20-02-26-454-001.000-026	53973	Juanita Dr.	Corina & J Cruz Gonzalez	590,079	4,618,137
20-02-26-328-001.000-026	53516	Kershner Ln.	Charles & Judy Conley	589,994	4,618,882
20-02-26-328-002.000-026	53536	Kershner Ln.	Mark & Janice Yates	589,990	4,618,853
20-02-26-328-003.000-026	53556	Kershner Ln.	John & Deborah Smolinski	589,990	4,618,821
20-02-26-328-004.000-026	53572	Kershner Ln.	Anthony & Natalie Peak	589,987	4,618,793
20-02-26-328-005.000-026	53588	Kershner Ln.	Lisa Sanders	589,980	4,618,773
20-02-26-327-021.000-026	53589	Kershner Ln.	Bradley Blandford	589,935	4,618,766

Parcel #	Address	Street	Name	X	Y
20-02-26-328-006.000-026	53598	Kershner Ln.	Patty Holt	589,965	4,618,750
20-02-26-327-022.000-026	53603	Kershner Ln.	Porfirio Santos	589,915	4,618,744
20-02-26-328-007.000-026	53612	Kershner Ln.	James & Lori Lindzy	589,944	4,618,725
20-02-26-327-023.000-026	53617	Kershner Ln.	Christine Simpson	589,964	4,618,719
20-02-26-328-008.000-026	53634	Kershner Ln.	Dallas & Karen Johnston	589,948	4,618,695
20-02-26-327-024.000-026	53635	Kershner Ln.	Michael & Amanda Braun	589,898	4,618,692
20-02-26-328-009.000-026	53652	Kershner Ln.	Douglas & Julia Stone	589,933	4,618,655
20-02-26-327-025.000-026	53655	Kershner Ln.	Myron & Ivonne Miller	589,898	4,618,660
20-02-26-327-026.000-026	53673	Kershner Ln.	Kenneth & Cindy Eaton	589,898	4,618,630
20-02-26-328-014.000-026	53690	Kershner Ln.	William Beck	589,934	4,618,593
20-02-26-327-027.000-026	53693	Kershner Ln.	Flavio & Kerri Guerrero	589,897	4,618,601
20-02-26-328-015.000-026	53718	Kershner Ln.	Jessica Brenneman	589,930	4,618,564
20-02-26-327-028.000-026	53719	Kershner Ln.	Christopher Rager	589,898	4,618,566
20-02-26-380-002.000-026	53746	Kershner Ln.	Eric & Anna Ziegler	589,937	4,618,502
20-02-26-377-007.000-026	53747	Kershner Ln.	Martin Lopez	589,902	4,618,495
20-02-26-380-001.000-026	53772	Kershner Ln.	Larry & Paulette Rice	589,939	4,618,464
20-02-26-377-008.000-026	53773	Kershner Ln.	Nathan & Elizabeth McGuire	589,907	4,618,467
20-02-26-377-009.000-026	53791	Kershner Ln.	Leonard Parker	589,906	4,618,436
20-02-26-379-014.000-026	53804	Kershner Ln.	Ciera Trexler	589,938	4,618,417
20-02-26-377-010.000-026	53809	Kershner Ln.	Rick & Donna Haas	589,906	4,618,404
20-02-26-379-013.000-026	53826	Kershner Ln.	Jaritzia & Diego Reyes	589,937	4,618,383
20-02-26-377-011.000-026	53831	Kershner Ln.	Justin & Lindsey Swineheart	589,904	4,618,371
20-02-26-379-012.000-026	53840	Kershner Ln.	Julie Deschaine	589,939	4,618,357
20-02-26-379-011.000-026	53862	Kershner Ln.	Michael & Marva Taylor	589,933	4,618,321
20-02-26-378-001.000-026	53867	Kershner Ln.	Shaun Hesselbart	589,900	4,618,314
20-02-26-378-002.000-026	53885	Kershner Ln.	Daniel & Benjamin Gooding	589,905	4,618,286
20-02-26-379-010.000-026	53888	Kershner Ln.	Misael Herrera	589,939	4,618,283
20-02-26-378-003.000-026	53893	Kershner Ln.	Nelson Acosta	589,908	4,618,257
20-02-26-378-004.000-026	53911	Kershner Ln.	Donald Ray	589,921	4,618,228
20-02-26-378-005.000-026	53929	Kershner Ln.	Priority Properties LLC	589,934	4,618,205

Parcel #	Address	Street	Name	X	Y
20-02-26-379-004.000-026	53938	Kershner Ln.	Karen Wojcik	589,973	4,618,198
20-02-26-378-006.000-026	53947	Kershner Ln.	Dora & Robert Quarandillo	589,951	4,618,178
20-02-26-379-003.000-026	53956	Kershner Ln.	Nicole Barfell	589,988	4,618,173
20-02-26-378-007.000-026	53969	Kershner Ln.	Kimberly Osborne	589,961	4,618,148
20-02-26-379-002.000-026	53972	Kershner Ln.	Kenneth & Mariann Zmudzinski	589,998	4,618,143
20-02-26-379-001.000-026	53990	Kershner Ln.	Karen Beck	590,008	4,618,119
20-02-26-378-008.000-026	53991	Kershner Ln.	Brandon Avila	589,959	4,618,112
20-02-26-328-010.000-026	23525	Rye Ct.	William Gillespie	589,969	4,618,633
20-02-26-328-012.000-026	23529	Rye Ct.	David & Cheryl Raber	589,999	4,618,617
20-02-26-328-013.000-026	23532	Rye Ct.	Rod & Jeannette Morgan	590,006	4,618,593
20-02-26-328-016.000-026	23538	Rye Ct.	Jim & Ellenor Bender	589,985	4,618,569
20-02-26-379-008.000-026	23525	Thistle Ct.	Mark & Sherree Wilkey	590,006	4,618,293
20-02-26-379-007.000-026	23526	Thistle Ct.	Penny Nichols	590,011	4,618,266
20-02-26-379-006.000-026	23534	Thistle Ct.	Sabrina Robertson	590,007	4,618,245
20-02-26-379-009.000-026	23535	Thistle Ct.	Curlie & Clara Latham	589,987	4,618,303
20-02-26-379-005.000-026	23552	Thistle Ct.	Lon & Myra Wright	589,962	4,618,240
20-02-26-327-017.000-026	23557	Timothy Ct.	Ronald & Stacy Yoder	589,946	4,618,844
20-02-26-327-020.000-026	23558	Timothy Ct.	Ernest & Rhonda Attkisson	589,938	4,618,811
20-02-26-327-019.000-026	23578	Timothy Ct.	Samuel & Ellen Dickey	589,895	4,618,809
20-02-26-327-015.000-026	23579	Timothy Ct.	Ernest & Bobbi McClain	589,905	4,618,859
20-02-26-327-014.000-026	23585	Timothy Ct.	Shonda Null	589,887	4,618,844
20-02-26-327-018.000-026	23586	Timothy Ct.	Christina English	589,884	4,618,824

Coordinates in UTM Zone 16 (NAD 83).
Data from Elkhart County Elevate GIS website (April 2022) - https://elkhartin.elevatemaps.io/

2.0 INSTITUTIONAL CONTROLS INFORMATION

Institutional controls associated with the Site and off-Site properties are discussed below and summarized on Table 2-1.

2.1 Restricted Areas

As shown on Figure 2 and Table 2-1 below, general IC areas include the Site, off-Site industrial properties south of the Site and north of County Road 106, and the residential area south of County Road 106 (i.e., the LTS Affected Area).

2.2 Type of Institutional Control

As shown on Figure 2 and Table 2-1 below, Environmental Restrictive Covenants (ERCs) will apply to the Site and three (3) off-Site industrial properties, while the LTS will apply to the residential properties south of County Road 106. Sherwin-Williams previously leased the 2500 Marina Drive property, however, this property was purchased by The Sherwin-Williams Company in 2021.

2.3 Entity Responsible

The Sherwin-Williams Company is responsible for the ERC at the Site and implantation of the LTS plan, while the owners of the off-Site industrial properties have agreed to ERCs on their properties and therefore are responsible for implementation.

2.4 Implementation Event

All four (4) of the ERCs were recorded on July 8, 2022. The LTS plan began on xx,xx, 2022. Part of the LTS Plan relies on the Elkhart County Private Water Well Ordinance, which was approved on November 20, 2017.

2.5 Restrictions

The Elkhart County Private Water Well Ordinance prohibits new private water wells in areas serviced by municipal water, which includes the entire LTS Affected Area (residential properties south of County Road 106), the Site, and the off-Site industrial properties. The ERCs (Site and off-Site industrial properties) restricts usage of ground water (except for monitoring) and prohibits residential usage of each property. The Site ERC also requires management of impacted soils within Affected Areas at the Site via a Soil Management Plan (SMP).

2.6 Lifespan

The ERCs run with the deed of each property and do not terminate (i.e., permanent). The LTS Plan will terminate upon degradation of the ground water impacts within the LTS Affected Area, which are expected to degrade to concentrations below screening levels (SLs) within the next 10 to 20-years.

TABLE 2-1 Institutional Controls Information

Restricted Area	IC Instrument	Responsible Entity	Specific Area	Implementation Date	Restrictions	Lifespan
Elkhart County	Private Water Well Ordinance	Elkhart County Health Department	Areas Served by Municipal Water. All Properties, including the LTS Affected Area	November 20, 2017	*No permits will be issued for the construction, installation, or replacement of potable private water wells within a subdivision, planned unit development, or other area served by a municipal water service.*	Permanent until repealed
Site	ERC	Current Property Owner LTS Signatory	Entire Site & only Affected Areas for Soils	2022	Manage impacted soils within on-Site Affected Areas, prohibit ground water usage, & prohibit residential usage.	Permanent
2500, 2501, & 2502 Marina Dr.	ERC	Current Property Owner	Entire Site	2022	Prohibit ground water & residential usage.	Permanent
LTS Affected Area	Land activity monitoring	LTS Signatory	LTS Affected Area south of County Road 106	2022	Monitoring county permits & notifying residents once per year of water well restrictions in area.	Term of LTS
LTS Affected Area	Ground water monitoring	LTS Signatory	LTS Affected Area south of County Road 106	2022	Periodic monitoring of select ground water via monitoring wells within/near the LTS Affected Area.	Term of LTS

3.0 CONCEPTUAL SITE MODEL (CSM)

3.1 Conceptual Site Model

The Site is located within a commercial and industrial portion of Elkhart and the Site is currently used to manufacture various caulks and sealants. After Geocel coordinated municipal water connections of residential and commercial/industrial properties in the vicinity of and downgradient of the Site, nearly all properties within and around the impacted area of ground water utilize municipal water for drinking water purposes. Only one (1) residential property (53773 Kershner) refused connection to municipal water. The private water well at this address has been sampled four (4) separate times, twice in 2007, once in 2013, and once in 2015. A low level of cis-DCE (1.2 ug/l) was detected in the water well at this residence during the last sampling in April 2015, well below the SL of 70 ug/l for cis-DCE.

The residual soil impacts are located on the actual Geocel property and a SMP has been implemented on-Site. Vapor intrusion sampling in the neighborhood, along with the physical characteristics of the contaminants themselves (i.e., not within the shallow water table aquifer off-Site), indicate that the vapor intrusion pathway is not complete within the Study Area. ERCs will prohibit ground water usage at the select industrial properties that are impacted by the remaining contaminants, while the LTS program will be in-place for the residential areas south of County Road 106. No other environmental notices, institutional controls, or engineering controls are warranted. No sensitive receptors are located nearby that would be impacted by the residual impacts (i.e., creeks, schools, hospitals, karst areas, etc.) and no apparent preferential pathways exist due to the sandy nature of soils and lack of shallow water table impacts off-Site.

3.2 Contaminant Summary

The primary COCs are the chlorinated solvents PERC, TCE, cis-DCE, and VC. Primary COCs in ground water located south of County Road 106 (residential area – the LTS Affected Area) include cis-DCE and VC. Ground water laboratory results from June 2019 indicate greatly reduced COC impacts across the entire Study Area compared to pre-remediation concentrations (see figures in Appendix A). Contaminant mass has been reduced by over 90% across the Study Area. Clear decreasing or stable trends in ground water concentrations have been observed in nearly all monitoring wells. Statistical analysis data provides an additional line of evidence that the vast majority of monitoring wells have decreasing or stable COC concentrations with many of the statistically increasing COC-well combination results at historical low concentrations (below RDCLs). A summary of how the residual contaminant concentrations will be controlled is shown in Table 3-1 below.

3.3 Location of Contamination

Residual soil impacts are confined to on-Site locations. Residual ground water impacts are identified on the figures in Appendix A.

TABLE 3-1 Contaminant & Control Summary

Affected Property	COCs	Affected Media	Control Method	Land Use Restriction or Obligation	Work Plan
Elkhart County (including entire LTS Affected Area)	All COCs	Ground Water (in areas with municipal water availability)	Private Water Well Ordinance	*No permits will be issued for the construction, installation, or replacement of potable private water wells within a subdivision, planned unit development, or other area served by a municipal water service.*	Land Activity Monitoring
Site	All COCs	Soil & Ground Water	ERC	Manage Impacted Soils & Prohibit Ground Water Usage	Soil Management Plan
2500, 2501, & 2502 Marina Dr.	All COCs	Ground Water	ERC	Prohibit Ground Water Usage	None
LTS Affected Area (south of County Road 106)	All COCs	Ground Water	Monitoring	Monitoring county permits & notifying residents once per year of water well restrictions in area.	Land Activity Monitoring
				Periodic monitoring of ground water via sampling of select monitoring wells within/near the LTS Affected Area.	Ground Water Monitoring

4.0 WORK PLANS

The Work Plans specify how the residual contamination will be controlled and monitored. Information on frequency, duration, and the parties responsible for monitoring are summarized below. The approved Work Plan are included as Appendix B.

4.1 Land Activity Monitoring

Land Activity Monitoring requires gathering and review of data and information about activities that occur in the LTS Affected Area and compares that information to the requirements or restrictions in the approved LTS plan (i.e., no ground water usage). The types of monitoring include real estate activities, permitted activities, sensitive land uses, and/or other activities. Land activity monitoring within the LTS Affected Area will include a records check to determine if the County has issued any new well permits within the LTS Affected Area (and on IDNR's water well database website). These activities will be performed annually.

4.2 Ground Water Monitoring

The primary COCs are the chlorinated solvents PERC, TCE, cis-DCE, and VC. Primary COCs in ground water located south of County Road 106 (residential area – the LTS Affected Area) include cis-DCE and VC. Ground water laboratory results from June 2019 indicate greatly reduced COC impacts across the entire Study Area compared to pre-remediation concentrations (see figures in Appendix A). Contaminant mass has been reduced by over 90% across the Study Area. Clear decreasing or stable trends in ground water concentrations have been observed in nearly all monitoring wells. Statistical analysis data provides an additional line of evidence that the majority of monitoring wells have decreasing or stable COC.

TABLE 4-1 Work Plan Summary

Work Plan	Methods	Frequency	Signatory	Property Owner Notification	Reporting Frequency
Land Activity Monitoring	Records Check	Annual	Responsible Party	Annual Mailings (see Section 6.0)	Annual
Ground Water Monitoring	Sample Collection & Analysis	Annual	Responsible Party	As Necessary	Annual

5.0 LTS ACCOUNTABILITY, REPORTING, & OVERSIGHT

The parties involved in carrying out the LTS are shown below:

The Sherwin-Williams Company
101 Prospect Avenue, Cleveland, OH 44115
Contact: Ken Stroebel
216-515-7544 or ken.h.stroebel@sherwin.com
Role: Responsible Party, Financial Assurance, LTS Signatory, & implementing Site SMP

Elkhart County Health Department
Environmental Health Services
4230 Elkhart Road - Goshen, IN 46526
Contact: Carrie Brunson
574-971-4600 or cbrunson@elkhartcounty.com
Role: Enforce the County's *Private Water Well Ordinance*

Roberts Environmental Services, LLC
2112 Carmen Court - Goshen, IN 46526
Contact: David Jeffers, LPG
574-537-0881 or djeffers@robertsenvironmental.net
Role: Implement the Work Plans (Land Activity & Ground Water Monitoring)

5.1 Notice Requirements

All reports, inquiries, or notices shall be sent to IDEM:

Indiana Department of Environmental Management
100 North Senate Avenue - IGCN 1101
Indianapolis, Indiana 46204-2251
Attn: Institutional Controls Group

5.2 Compliance & Enforcement

In accordance with the LTS Agreement, enforcement actions will be instigated by IDEM if The Sherwin-Williams Company fails to comply with this component of the LTS Agreement.

6.0 COMMUNICATION & OUTREACH

Communication and outreach will be performed throughout the life of LTS. Primary activities will include an annual mailing to the one-hundred and nine (109) residential parcels listed in Table 1-2. The flyers will denote the electronic website address of this LTS Plan on IDEM's VFC website (document number) and also the most recent annual report submission. The flyer will describe that residual ground water impacts remain in the area and will also include a reminder that new private water wells are prohibited per the Elkhart County Private Water Well Ordinance. Local governments, specifically the Elkhart County Health Department, will be aware of the LTS primarily through the Land Activity Monitoring Work Plan activities, which involves a records check of any new private water well permits issued within the LTS Affected Area.

7.0 MODIFICATIONS/TERMINATION

7.1 Modifications

Modification of the LTS Plan requires submittal of a written request by the responsible party listed as the signatory in the LTS Agreement (The Sherwin-Williams Company). Modifications may be necessary if the CSM changes. However, changes to the CSM would likely not require modifications to the LTS, since Elkhart County's Private Water Well Ordinance prohibits any new water wells in the LTS Affected Area.

7.2 Termination

The LTS Plan and any Work Plans can be considered for termination if it is determined by IDEM that without the Work Plan, the Site and all off-Site properties, remain protective of human health. Requests for LTS Termination will require a written request to IDEM's Office of Legal Counsel.

7.3 Bankruptcy

Bankruptcy by the responsible party will not end the responsibility to comply with this LTS Plan. IDEM has and will have no monetary claim against any entity responsible for compliance with the plan and therefore is not and will not become a creditor.

7.4 Transfer of Obligation


Any modification or transfer of any of the obligations in the LTS Plan must be approved in writing by IDEM.

8.0 FINANCIAL ASSURANCE

A cost estimate for annual Work Plan activities and reporting is provided in Appendix C. The Sherwin-Williams Company will pay all costs for the activities described in this LTS.

APPENDIX A

Maps & Figures



Approximate Site Boundary

SCALE
0 1,500 3,000
1-Inch = 1,500-Feet

Prepared By:	Date:
DDJ	December 2013

USGS 7.5-Minute Topographic Map
Elkhart, Indiana, 1981

ROBERTS
ENVIRONMENTAL SERVICES, LLC
2112 Carmen Court • Goshen, Indiana 46526
Ph: (574) 537-0881 • www.robertsenvironmental.net

FIGURE 1a
SITE VICINITY MAP
GEOCEL CORPORATION FACILITY
2504 MARINA DRIVE
ELKHART, INDIANA
VRP #6070601

LEGEND

- Approx. Property Line
- Impacted Area (> RDCLs)
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- Soil Boring (GP or SB)

Notes:
Impacted Area defined as one or more constituents greater than or equal to their residential default closure level (RDCL).

N

0 60 ft

Cooper Dr.

Marina Dr.

GEOCEL CORPORATION

Fmr. Reflex Industries

Shepherd Distribution

Hadley (former Dygert Seating)

Fmr. KeyLine Sales

Quality Plastics & Engineering


MW-1, MW-1D, MW-2, MW-3D, MW-3s, MW-4D, MW-4D47, MW-4D61, MW-4i, MW-4s, MW-5, MW-6, MW-7, MW-8D, MW-8s, MW-9D, MW-9s, MW-11, MW-12, MW-13, MW-14D, MW-14s, MW-15, MW-16, MW-17D43, MW-17i, MW-17s, MW-18D59, MW-18i, MW-20D46, MW-20i, MW-34D46, MW-34i, MW-34s, MW-48D45, MW-48i, MW-48s, MW-10D, EMW-10, EMW-10d, EMW-1, EMW-2, EMW-2D, EMW-3, EMW-4, EMW-4D, EMW-4D47, EMW-4D61, EMW-5, EMW-6, EMW-7, EMW-7D, EMW-8D45, EMW-8i, EMW-11D48, EMW-11i, EMW-11s, EMW-GP40, EMW-GP40i

GP-1, GP-2, GP-3, GP-4, GP-5, GP-6, GP-7, GP-8, GP-9, GP-10, GP-11, GP-12, GP-13, GP-14, GP-15, GP-16, GP-17, GP-18, GP-19, GP-20, GP-21, GP-22, GP-23, GP-24, GP-25, GP-26, GP-27, GP-28, GP-29, GP-30, GP-31, GP-32, GP-33, GP-34, GP-35, GP-36, GP-37, GP-38, GP-39, GP-40, GP-41, GP-42, GP-43, GP-44, GP-45, GP-46, GP-47, GP-48, GP-49, GP-50, GP-51, GP-52, GP-53, GP-54, GP-55, GP-56, GP-57, GP-58, GP-59, GP-60, GP-61, GP-62, GP-63, GP-66, GP-67, GP-68, GP-69, GP-70, GP-71, GP-72, GP-73, GP-74, GP-75, GP-76

SB-1, SB-3, SB-4, SB-5, SB-6

Date: Current Wells	**FIGURE 1b**
2005 Aerial Photograph	**MONITORING WELL LOCATIONS SITE DETAIL MAP**
Preparer: DDJ Geocel.map	**GEOCEL (VRP#6070601) ELKHART, INDIANA**

ROBERTS ENVIRONMENTAL SERVICES, LLC



LIST OF MONITORING WELLS

MW-1
MW-1D
MW-2
MW-3s
MW-3D
MW-4s
MW-4i
MW-4D
MW-4D47
MW-4D61
MW-5
MW-6
MW-7
MW-8s
MW-8D
MW-9s
MW-9D
MW-10D
MW-11
MW-12
MW-13
MW-14s
MW-14D
MW-15
MW-16
MW-17s
MW-17i
MW-17D43
MW-18i
MW-18D59
MW-19i
MW-19D48
MW-19D59
MW-20i
MW-20D46
MW-21i
MW-21D41
MW-22i
MW-23i
MW-23D46
MW-24i
MW-24D45
MW-25i
MW-25D46
MW-26i
MW-26D45
MW-27i
MW-27D45
MW-28i
MW-28D45
MW-29s
MW-29i
MW-29D43
MW-30v
MW-31s
MW-32s
MW-32i
MW-32-D50
MW-33s
MW-33i
MW-33D50
MW-34s
MW-34i
MW-34D46
MW-35i
MW-35D49
MW-36i
MW-36D49
MW-37s
MW-37i
MW-37D48
MW-38s
MW-38i
MW-38D48
MW-39i
MW-39D49
MW-40i
MW-40D43
MW-41i
MW-41D48
MW-42D40
MW-42D53
MW-43i
MW-43D47
MW-44i
MW-44D46
MW-45i
MW-45D47
MW-46i
MW-46D48
MW-47i
MW-47D49
MW-48s
MW-48i
MW-48D45
MW-49i
MW-49D43

EMW-1
EMW-2
EMW-2D
EMW-3
EMW-4
EMW-4D
EMW-4D47
EMW-4D61
EMW-5
EMW-6
EMW-7
EMW-7D
EMW-8
EMW-8i
EMW-8D45
EMW-9i
EMW-9D46
EMW-10
EMW-10d
EMW-11s
EMW-11i
EMW-11D48
EMW-GP40
EMW-GP40i

Notes: Well locations are identified by well cluster I.D.'s
See list of monitoring wells at right for detailed MW I.D.'s at each location.
CNTS = Covenant Not To Sue. LTS = Long-Term Stewardship.
ERC = Environmental Restrictive Covenant.

ROBERTS ENVIRONMENTAL SERVICES, LLC

Preparer: DDJ Geocel.map	**FIGURE 2 - AFFECTED AREA, PROPOSED CNTS AREA MAP & OFF-SITE PROPERTY ERCs GEOCEL (VRP#6070601) ELKHART, INDIANA**
Date: March 2022	

JULY 2008

Includes Monitoring Well & Temporary Monitoring Well Data from 2006 through 2008.

AS/SVE System operated in EAC from May 2009 to July 2011.
EAC system was re-started in June 2014 (shut down Oct. 2016)
AS/SVE system started in WAC in May 2011 & is still active.
Expanded WAC system with sparge curtain operational in April 2014.
Remediation material injections in WAC as a pilot study in October 2011 and full-scale injections occurred in April/May 2012.

JUNE 2019

(or most recent prior to June 2019)

N

0 120 ft

Cooper Dr.

Marina Dr.

GEOCEL

Fmr. KeyLine Sales

Geocel - RTC

County Road 106

MW-1 MW-10d MW-11 MW-13 MW-3 MW-7 MW-2 MW-16 MW-12 MW-5 MW-6 MW-8 MW-4 MW-15 MW-14 MW-9 MW-17 MW-20 MW-18 MW-48 MW-24 MW-23 MW-19 MW-22 MW-21 MW-28 MW-25 MW-27 MW-26 MW-39 MW-33 MW-31 MW-49 MW-50

EMW-10 EMW-2 EMW-1 EMW-3 EMW-GP40 EMW-6 EMW-5 EMW-7 EMW-4 EMW-8 EMW-11 EMW-9

13 13 17 280 13 150 4.7 280 34 62 4.1 5.1 8.2 82 4.6 3.0 0 14 2.9 51 1.5 0 0 0 1.5 0 7.9 0 1.4 13 0 0 35 0 0 0 0 4.6 120 0 0 0

LEGEND

- Approx. Property Line
- Impacted Area (>RDCLs)
- Borings
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- 5.0 ug/l (RDCL)
- 25 ug/l
- 55 ug/l (IDCL)
- 100 ug/l
- 250 ug/l
- 500 ug/l
- 1,000 ug/l
- 2,500 ug/l
- 5,000 ug/l
- 10,000 ug/l
- 20,000 ug/l
- 50,000 ug/l

Notes:
Impacted Area defined as one or more constituents greate or equal to their residential default closure level (RDCL).

Shallow/Intermediate Zones

Prepared: Spring 2022	**FIGURE 3**
Preparer: DDJ Geocel.map	**PERC IN GROUND WATER JULY 2008 vs. JUNE 2019 GEOCEL (VRP#6070601) ELKHART, INDIANA**

ROBERTS ENVIRONMENTAL SERVICES, LLC

JULY 2008

Includes Monitoring Well & Temporary Monitoring Well Data from 2006 through 2008.

AS/SVE System operated in EAC from May 2009 to July 2011.
EAC system was re-started in June 2014 (shut-down Oct. 2016).
AS/SVE system started in WAC in May 2011 & is still active.
Expanded WAC system with sparge curtain operational in April 2014.
Remediation material injections in WAC as a pilot study in October 2011 and full-scale injections occurred in April/May 2012.

JUNE 2019

(or most recent prior to June 2019)

N

0 100 ft

Marina Dr.

MW-13 MW-11 MW-10d MW-3 MW-7 MW-2 MW-16 MW-12 MW-5 MW-6 MW-8 MW-4 MW-15 MW-14 MW-9 MW-20 MW-17 MW-18 MW-48 MW-34 MW-24 MW-23 MW-19 MW-22 MW-21

KeyLine Sales

MW-28 EMW-9 MW-35 MW-25 MW-27 MW-26 MW-36 MW-39 MW-32 MW-33 MW-31 MW-49

Geocel - RTC

County Road 106

2.6 0.5 1.4 5.6 4.8 8.1 1.3 0.65 14 23 0.58

LEGEND

- Approx. Property Line
- Impacted Area (>RDCLs)
- Borings
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- 5.0 ug/l (RDCL)
- 31 ug/l (IDCL)
- 50 ug/l
- 100 ug/l
- 250 ug/l
- 500 ug/l
- 1,000 ug/l
- 1,500 ug/l

Notes:
Impacted Area defined as one or more constituents greate or equal to their residential default closure level (RDCL).

Shallow/Intermediate Zones

Prepared: Spring 2022	**FIGURE 4**
Preparer: DDJ Geocel.map	**TCE IN GROUND WATER JULY 2008 vs. JUNE 2019 GEOCEL (VRP#6070601) ELKHART, INDIANA**

ROBERTS ENVIRONMENTAL SERVICES, LLC

JULY 2008

Includes Monitoring Well & Temporary Monitoring Well Data from 2006 through 2008.

JUNE 2019

(or most recent prior to June 2019)

AS/SVE System operated in EAC from May 2009 to July 2011.
EAC system was re-started in June 2014 (shut-down in Oct. 2016).
AS/SVE system started in WAC in May 2011 & is still active.
Expanded WAC system with sparge curtain operational in April 2014.
Remediation material injections in WAC as a pilot study in October 2011 and full-scale injections occurred in April/May 2012.

Marina Dr.

MW-13 MW-11 MW-10d MW-7 MW-3 MW-2 MW-16 MW-12 MW-5 MW-6 MW-8 MW-4 MW-15 MW-14 MW-9 MW-20 MW-17 MW-18 MW-48 MW-34 MW-24 MW-23 MW-19 MW-22 MW-21 MW-28 EMW-9 MW-35 MW-25 MW-27 MW-26 MW-36 MW-39

KeyLine Sales

Geocel RTC

County Road 1

MW-37 MW-32 MW-33 MW-31 MW-49 MW-30 MW-29

Kershner Ln.

thy Ct.

Ct.

0 3.0 22 43 2.6 0 140 0 0 0 9.4 0 3.9 0 3.6 0 0 0 6.5 3.6 1.4 15 0 1.4 0 24 0 12 4.8 0 0 0 9.1 0 4.2 6.4 98 9.2 95

Marina Dr.
KeyLine Sales
Geocel RTC
County Ro
Kershner Ln.
othy Ct.
e Ct.

LEGEND

- Approx. Property Line
- Impacted Area (>RDCLs)
- Borings
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- 70 ug/l (RDCL)
- 200 ug/l
- 500 ug/l
- 1,000 ug/l (IDCL)
- 5,000 (ug/l)
- 10,000 ug/l

Notes:
Impacted Area defined as one or more constituents greate or equal to their residential default closure level (RDCL).

Shallow/Intermediate Zones

Spring 2022	**FIGURE 5** **cDCE IN GROUND WATER** **JULY 2008 vs. JUNE 2019** **GEOCEL (VRP#6070601)** **ELKHART, INDIANA**
Preparer: DDJ Geocel.map	

ROBERTS ENVIRONMENTAL SERVICES, LLC

JULY 2008

Includes Deep & Shallow Monitoring Well, Temporary Monitoring Well, & Private Water Well Data from 2006 through 2008.

JUNE 2019

(or most recent prior to June 2019)

AS/SVE System operated in EAC from May 2009 to July 2011.
EAC system was re-started in June 2014 (shut-down Oct. 2016).
AS/SVE system started in WAC in May 2011 & is still active.
Expanded WAC system with sparge curtain operational in April 2014.
Remediation material injections in WAC as a pilot study in October 2011 and full-scale injections occurred in April/May 2012.

LEGEND

- Approx. Property Line
- Impacted Area (> RDCLs)
- Borings
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- 2.0 ug/l (RDCL)
- 4.0 ug/l (IDCL)
- 10 ug/l
- 25 ug/l
- 50 ug/l
- 100 ug/l
- 250 ug/l
- 500 ug/l
- 1,000 ug/l
- 2,000 ug/l

Shallow/Intermediate Zones

Preparer: DDJ Geocel.map	FIGURE 6
Prepared: Spring 2022	VC IN GROUND WATER JULY 2008 vs. JUNE 2019 GEOCEL (VRP#6070601) ELKHART, INDIANA

ROBERTS ENVIRONMENTAL SERVICES, LLC

JULY 2008

Includes Deep & Shallow Monitoring Well, Temporary Monitoring Well, & Private Water Well Data from 2006 through 2008.

JUNE 2019

(or most recent prior to June 2019)

AS/SVE System operated in EAC from May 2009 to July 2011.
EAC system was re-started in June 2014 (shot-down in Oct. 2016).
AS/SVE system started in WAC in May 2011 & is still active.
Expanded WAC system with sparge curtain operational in April 2014.
Remediation material injections in WAC as a pilot study in October 2011 and full-scale injections occurred in April/May 2012.

LEGEND

- Approx. Property Line
- Impacted Area (> RDCLs)
- Borings
- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- 2.0 ug/l (RDCL)
- 4.0 ug/l (IDCL)
- 10 ug/l
- 25 ug/l
- 50 ug/l
- 100 ug/l
- 250 ug/l
- 500 ug/l
- 1,000 ug/l
- 2,000 ug/l

Deeper Zones

Preparer: DDJ Geocel.map	FIGURE 7
Prepared: Spring 2022	VC IN GROUND WATER JULY 2008 vs.JUNE 2019 GEOCEL (VRP#6070601) ELKHART, INDIANA

ROBERTS ENVIRONMENTAL SERVICES, LLC

APPENDIX B

Work Plans

Land Activity Monitoring

LAND ACTIVITY MONITORING WORK PLAN

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana

Prepared For:

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana 46514
&

Prepared By:

Roberts Environmental Services, LLC
2112 Carmen Court
Goshen, Indiana 46526

ROBERTS Project No. 06-10246-47


August 29, 2022

LAND ACTIVITY MONITORING WORK PLAN

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana

Prepared For:

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana 46514
&
Indiana Department of Environmental Management
Voluntary Remediation Program – Office of Land Quality
100 North Senate Avenue
MC 66-30V IGCN 1101
Indianapolis, IN 46204



ROBERTS Project No. 06-10246-47
August 29, 2022

David D. Jeffers, L.P.G.
Senior Hydrogeologist

Jeffrey C. Roberts
Senior Project Manager

ROBERTS ENVIRONMENTAL SERVICES, LLC

TABLE OF CONTENTS

Page

1.0 MONITORING 1
- 1.1 Site Identification 1
- 1.2 Entity Responsible for Monitoring 1
- 1.3 Monitoring Methodology 1
- 1.4 Monitoring Schedule 1
- 1.5 Maps 1

2.0 NOTIFICATION 2
- 2.1 Population to be Notified 2
- 2.2 Notification Description 2
- 2.3 Informational Device Assurance 2

3.0 REAL ESTATE ACTIVITIES 7

4.0 PERMITTED ACTIVITIES 7

5.0 OTHER OBSERVATIONS 7

6.0 EXPOSURE CONTINGENCY 7

7.0 SELF-REPORTING 8
- 7.1 Entity Responsible for Reporting 8
- 7.2 Reporting Procedure & Frequency 8
- 7.3 Public Records Repository 8
- 7.4 Regulatory Contact Information 8

TABLES

TABLE 2-1 LTS Affected Area Parcel Information 3

LIST OF ATTACHMENTS

Attachment A – IDEM's Land Activity Monitoring Work Plan Cover Sheet & Report Format

1.0 MONITORING

1.1 Site Identification

The Site is located at 2504 Marina Drive, in Elkhart County, within the City of Elkhart, Indiana (hereinafter referred to as the "Site"). Approximate geographic coordinates of the middle of the Site are 41.7199° North and -85.9160° West (NAD83). A Site vicinity map (Figure 1a) and Site Details map (Figure 1b) are provided in the LTS Master Plan. As shown on Figure 2 of the LTS Master Plan, the "LTS Affected Area", includes certain residential properties south of County Road 106, south of the Site.

Geocel Products Group ("Geocel") is a wholly owned subsidiary of The Sherwin-Williams Company. Geocel and Geocel Holdings Corporation (co-applicant) applied and was accepted into the Indiana Department of Environmental Management's (IDEM's) Voluntary Remediation Program (VRP) in 2007 and assigned site identification #6070601 (Agency Interest AI#14512).

1.2 Entity Responsible for Monitoring

The current owner of the Site is Geocel Holdings Corporation c/o The Sherwin-Williams Company. The primary contact for The Sherwin-Williams Company is Mr. Ken Stroebel, Senior Environmental Project Manager, who can be contacted via telephone at (216) 515-7544 or e-mail at ken.h.stroebel@sherwin.com.

1.3 Monitoring Methodology

Land Activity Monitoring requires gathering and review of data and information about activities that occur in the LTS Affected Area and compares that information to the requirements or restrictions in the approved LTS plan (i.e., no ground water usage). The types of monitoring include real estate activities, permitted activities, sensitive land uses, and/or other activities. Land activity monitoring within the LTS Affected Area will include a records check to determine if the County has issued any new well permits within the LTS Affected Area (IDNR online water well database records will also be checked). These activities will be performed annually.

1.4 Monitoring Schedule

The activities described in Section 1.3 will be performed annually.

1.5 Maps

Site maps are included in the LTS Master Plan as Figures 1a and 1b, while the LTS Affected Area includes the area south of County Road 106 (Henke Street), which consists of single-family residential homes (Figure 2 in the LTS Master Plan).

2.0 NOTIFICATION

2.1 Population to be Notified

LTS Affected Area Parcel information including the owner's name and address are included in Table 2-1 below (per Elkhart County Elevate GIS – April 2022). Government organizations that will also be notified include:

Elkhart County Health Department (ECHD)
Environmental Health Services
4230 Elkhart Road - Goshen, IN 46526
Contact: Carrie Brunson
574-971-4600 or cbrunson@elkhartcounty.com

2.2 Notification Description

Notification activities will include an annual mailing of informational flyers to the one-hundred and nine (109) residential parcels listed in Table 2-1. The flyers will denote the electronic website address of the LTS Master Plan on IDEM's Virtual File Cabinet (VFC) website (document number) and also the most recent annual report submissions. The flyer will describe that residual ground water impacts remain in the area and will also include a reminder that new private water wells are prohibited per the Elkhart County Private Water Well Ordinance.

2.3 Informational Device Assurance

It is anticipated that the U.S. Postal Service (USPS) will deliver the annual flyers to each residence within the LTS Affected Area. Non-deliverable flyers will be returned to sender and may need to be hand-delivered if this occurs.

TABLE 2-1 LTS Affected Area Parcel Information

Parcel #	Address	Street	Name	X	Y
20-02-26-453-011.000-026	23374	Broadwood Dr.	John & Brook Erlacher	590,243	4,618,393
20-02-26-451-007.000-026	23377	Broadwood Dr.	Nery L Martinez Barreto	590,239	4,618,422
20-02-26-453-010.000-026	23392	Broadwood Dr.	Paul & Kayla Rosin	590,214	4,618,391
20-02-26-451-006.000-026	23395	Broadwood Dr.	Darin & Lori Loucks	590,207	4,618,423
20-02-26-453-009.000-026	23410	Broadwood Dr.	John Tisdel	590,184	4,618,388
20-02-26-451-005.000-026	23415	Broadwood Dr.	Tim & Mary Susan Keenoy	590,177	4,618,421
20-02-26-453-008.000-026	23428	Broadwood Dr.	Melanie Glynn	590,156	4,618,386
20-02-26-451-004.000-026	23433	Broadwood Dr.	Jena Nelson	590,146	4,618,420
20-02-26-451-003.000-026	23453	Broadwood Dr.	William & Sharon Schafer	590,117	4,618,419
20-02-26-451-002.000-026	23471	Broadwood Dr.	Elizabeth Ujvari	590,086	4,618,416
20-02-26-451-001.000-026	23491	Broadwood Dr.	Gilford & Judith Cook	590,052	4,618,417
20-02-26-379-016.000-026	23510	Broadwood Dr.	Cody Hoelyfield	590,022	4,618,379
20-02-26-380-004.000-026	23511	Broadwood Dr.	Sam & Redus Voss	590,022	4,618,442
20-02-26-379-015.000-026	23528	Broadwood Dr.	Kelley Schweinzger	589,991	4,618,390
20-02-26-380-003.000-026	23537	Broadwood Dr.	William Fitzgerald	589,988	4,618,456
20-02-26-401-013.000-026	23360	CR 106	Rutilio A Murrilo & Yanira M Melendez-Cruz	590,248	4,618,881
20-02-26-401-014.000-026	23388	CR 106	Wendell & Ellen Ridenour	590,228	4,618,739
20-02-26-401-008.000-026	23428	CR 106	Karl & Liselotte Weber	590,175	4,618,739
20-02-26-401-001.000-026	23456	CR 106	Sandra & Spencer Woodiwiss	590,095	4,618,860
20-02-26-327-016.000-026	23560	CR 106	David & Cynthia Buchta	589,948	4,618,886
20-02-26-327-013.000-026	23624	CR 106	Kevin & Nyla Bender	589,835	4,618,881
20-02-26-456-007.000-026	23383	Crestwood Dr.	Jonathan Irvin	590,227	4,618,183
20-02-26-454-006.000-026	23386	Crestwood Dr.	Joshua & Amy Thompson	590,232	4,618,142
20-02-26-454-005.000-026	23404	Crestwood Dr.	Iraeal Snyder	590,197	4,618,146
20-02-26-453-020.000-026	23421	Crestwood Dr.	Emilio & Kayce Miramontes	590,177	4,618,184
20-02-26-454-004.000-026	23424	Crestwood Dr.	Eric & Carrie Sommer	590,167	4,618,145
20-02-26-454-003.000-026	23442	Crestwood Dr.	Donna & Georgette Lochmandy	590,135	4,618,143

Parcel #	Address	Street	Name	X	Y
20-02-26-453-007.000-026	23447	Crestwood Dr.	Lynnette Wishart	590,135	4,618,180
20-02-26-454-002.000-026	23462	Crestwood Dr.	Brandon & Hannah Martin	590,107	4,618,136
20-02-26-453-022.000-026	23375	Delany Ln.	Jeff & Rita Evans	590,232	4,618,315
20-02-26-453-021.000-026	23393	Delany Ln.	Rafael & Blanca Arellano	590,206	4,618,319
20-02-26-453-016.000-026	23409	Delany Ln.	Lawrence & Debra Black	590,176	4,618,313
20-02-26-453-017.000-026	53893	Delany Ln.	Nelia Morgan	590,176	4,618,282
20-02-26-456-001.000-026	53908	Delany Ln.	Steven & Colleen Crawford	590,222	4,618,265
20-02-26-453-018.000-026	53911	Delany Ln.	Scott Tibbetts	590,185	4,618,252
20-02-26-453-019.000-026	53929	Delany Ln.	Micah Partlow	590,185	4,618,221
20-02-26-456-006.000-026	53930	Delany Ln.	Frank Haschka	590,224	4,618,221
20-02-26-452-001.000-026	53831	Juanita Dr.	Dave & Pam Brock	590,075	4,618,370
20-02-26-453-001.000-026	53832	Juanita Dr.	Renee & Miguel Solano	590,110	4,618,372
20-02-26-453-002.000-026	53854	Juanita Dr.	Kip & Lori Ravenscroft	590,109	4,618,337
20-02-26-452-003.000-026	53869	Juanita Dr.	Terry & Eileen Yoder	590,075	4,618,315
20-02-26-453-003.000-026	53872	Juanita Dr.	Jose & Alma Mercado	590,111	4,618,308
20-02-26-452-004.000-026	53887	Juanita Dr.	Ponce & Jonathan Ruiz	590,079	4,618,284
20-02-26-453-004.000-026	53892	Juanita Dr.	Pamela Wineland	590,109	4,618,280
20-02-26-452-005.000-026	53903	Juanita Dr.	James & Nancy Morningstar	590,079	4,618,253
20-02-26-453-005.000-026	53910	Juanita Dr.	David & Loretta Dorrier	590,110	4,618,246
20-02-26-452-006.000-026	53923	Juanita Dr.	Dave & Donna Misura	590,073	4,618,225
20-02-26-453-006.000-026	53930	Juanita Dr.	Cynthia Carrick	590,113	4,618,219
20-02-26-452-007.000-026	53941	Juanita Dr.	Leslie Sopraseuth	590,078	4,618,196
20-02-26-452-008.000-026	53961	Juanita Dr.	Zebulon Wall	590,075	4,618,166
20-02-26-454-001.000-026	53973	Juanita Dr.	Corina & J Cruz Gonzalez	590,079	4,618,137
20-02-26-328-001.000-026	53516	Kershner Ln.	Charles & Judy Conley	589,994	4,618,882
20-02-26-328-002.000-026	53536	Kershner Ln.	Mark & Janice Yates	589,990	4,618,853
20-02-26-328-003.000-026	53556	Kershner Ln.	John & Deborah Smolinski	589,990	4,618,821
20-02-26-328-004.000-026	53572	Kershner Ln.	Anthony & Natalie Peak	589,987	4,618,793
20-02-26-328-005.000-026	53588	Kershner Ln.	Lisa Sanders	589,980	4,618,773
20-02-26-327-021.000-026	53589	Kershner Ln.	Bradley Blandford	589,935	4,618,766

Parcel #	Address	Street	Name	X	Y
20-02-26-328-006.000-026	53598	Kershner Ln.	Patty Holt	589,965	4,618,750
20-02-26-327-022.000-026	53603	Kershner Ln.	Porfirio Santos	589,915	4,618,744
20-02-26-328-007.000-026	53612	Kershner Ln.	James & Lori Lindzy	589,944	4,618,725
20-02-26-327-023.000-026	53617	Kershner Ln.	Christine Simpson	589,964	4,618,719
20-02-26-328-008.000-026	53634	Kershner Ln.	Dallas & Karen Johnston	589,948	4,618,695
20-02-26-327-024.000-026	53635	Kershner Ln.	Michael & Amanda Braun	589,898	4,618,692
20-02-26-328-009.000-026	53652	Kershner Ln.	Douglas & Julia Stone	589,933	4,618,655
20-02-26-327-025.000-026	53655	Kershner Ln.	Myron & Ivonne Miller	589,898	4,618,660
20-02-26-327-026.000-026	53673	Kershner Ln.	Kenneth & Cindy Eaton	589,898	4,618,630
20-02-26-328-014.000-026	53690	Kershner Ln.	William Beck	589,934	4,618,593
20-02-26-327-027.000-026	53693	Kershner Ln.	Flavio & Kerri Guerrero	589,897	4,618,601
20-02-26-328-015.000-026	53718	Kershner Ln.	Jessica Brenneman	589,930	4,618,564
20-02-26-327-028.000-026	53719	Kershner Ln.	Christopher Rager	589,898	4,618,566
20-02-26-380-002.000-026	53746	Kershner Ln.	Eric & Anna Ziegler	589,937	4,618,502
20-02-26-377-007.000-026	53747	Kershner Ln.	Martin Lopez	589,902	4,618,495
20-02-26-380-001.000-026	53772	Kershner Ln.	Larry & Paulette Rice	589,939	4,618,464
20-02-26-377-008.000-026	53773	Kershner Ln.	Nathan & Elizabeth McGuire	589,907	4,618,467
20-02-26-377-009.000-026	53791	Kershner Ln.	Leonard Parker	589,906	4,618,436
20-02-26-379-014.000-026	53804	Kershner Ln.	Ciera Trexler	589,938	4,618,417
20-02-26-377-010.000-026	53809	Kershner Ln.	Rick & Donna Haas	589,906	4,618,404
20-02-26-379-013.000-026	53826	Kershner Ln.	Jaritzia & Diego Reyes	589,937	4,618,383
20-02-26-377-011.000-026	53831	Kershner Ln.	Justin & Lindsey Swineheart	589,904	4,618,371
20-02-26-379-012.000-026	53840	Kershner Ln.	Julie Deschaine	589,939	4,618,357
20-02-26-379-011.000-026	53862	Kershner Ln.	Michael & Marva Taylor	589,933	4,618,321
20-02-26-378-001.000-026	53867	Kershner Ln.	Shaun Hesselbart	589,900	4,618,314
20-02-26-378-002.000-026	53885	Kershner Ln.	Daniel & Benjamin Gooding	589,905	4,618,286
20-02-26-379-010.000-026	53888	Kershner Ln.	Misael Herrera	589,939	4,618,283
20-02-26-378-003.000-026	53893	Kershner Ln.	Nelson Acosta	589,908	4,618,257
20-02-26-378-004.000-026	53911	Kershner Ln.	Donald Ray	589,921	4,618,228
20-02-26-378-005.000-026	53929	Kershner Ln.	Priority Properties LLC	589,934	4,618,205

Parcel #	Address	Street	Name	X	Y
20-02-26-379-004.000-026	53938	Kershner Ln.	Karen Wojcik	589,973	4,618,198
20-02-26-378-006.000-026	53947	Kershner Ln.	Dora & Robert Quarandillo	589,951	4,618,178
20-02-26-379-003.000-026	53956	Kershner Ln.	Nicole Barfell	589,988	4,618,173
20-02-26-378-007.000-026	53969	Kershner Ln.	Kimberly Osborne	589,961	4,618,148
20-02-26-379-002.000-026	53972	Kershner Ln.	Kenneth & Mariann Zmudzinski	589,998	4,618,143
20-02-26-379-001.000-026	53990	Kershner Ln.	Karen Beck	590,008	4,618,119
20-02-26-378-008.000-026	53991	Kershner Ln.	Brandon Avila	589,959	4,618,112
20-02-26-328-010.000-026	23525	Rye Ct.	William Gillespie	589,969	4,618,633
20-02-26-328-012.000-026	23529	Rye Ct.	David & Cheryl Raber	589,999	4,618,617
20-02-26-328-013.000-026	23532	Rye Ct.	Rod & Jeannette Morgan	590,006	4,618,593
20-02-26-328-016.000-026	23538	Rye Ct.	Jim & Ellenor Bender	589,985	4,618,569
20-02-26-379-008.000-026	23525	Thistle Ct.	Mark & Sherree Wilkey	590,006	4,618,293
20-02-26-379-007.000-026	23526	Thistle Ct.	Penny Nichols	590,011	4,618,266
20-02-26-379-006.000-026	23534	Thistle Ct.	Sabrina Robertson	590,007	4,618,245
20-02-26-379-009.000-026	23535	Thistle Ct.	Curlie & Clara Latham	589,987	4,618,303
20-02-26-379-005.000-026	23552	Thistle Ct.	Lon & Myra Wright	589,962	4,618,240
20-02-26-327-017.000-026	23557	Timothy Ct.	Ronald & Stacy Yoder	589,946	4,618,844
20-02-26-327-020.000-026	23558	Timothy Ct.	Ernest & Rhonda Attkisson	589,938	4,618,811
20-02-26-327-019.000-026	23578	Timothy Ct.	Samuel & Ellen Dickey	589,895	4,618,809
20-02-26-327-015.000-026	23579	Timothy Ct.	Ernest & Bobbi McClain	589,905	4,618,859
20-02-26-327-014.000-026	23585	Timothy Ct.	Shonda Null	589,887	4,618,844
20-02-26-327-018.000-026	23586	Timothy Ct.	Christina English	589,884	4,618,824

All addresses are Elkhart, IN 46514
Coordinates in UTM Zone 16 (NAD 83).
Data from Elkhart County Elevate GIS website (April 2022) - https://elkhartin.elevatemaps.io/

3.0 REAL ESTATE ACTIVITIES

The informational flyers described in Section 2.0 will be mailed annually for the life of the LTS Plan. As such, new real estate activities (sales, foreclosures, etc.) will not need to be monitored.

4.0 PERMITTED ACTIVITIES

The Elkhart County Private Water Well Ordinance, administered by the ECHD, prohibits new private water wells in areas serviced by municipal water, which includes the entire LTS Affected Area, the Site, and the off-Site industrial properties. *No [new water well] permits will be issued for the construction, installation, or replacement of potable private water wells within a subdivision, planned unit development, or other area served by a municipal water service.*

A review of new ECHD water well permit records will be performed on an annual basis. Land activity monitoring within the LTS Affected Area will include a records check to determine if the County has issued any new well permits within the LTS Affected Area (online IDNR new water well records will also be checked).

5.0 OTHER OBSERVATIONS

Other observations within the LTS Affected Area will be noted and included in the annual Land Activity Monitoring report. No sensitive receptors are currently located within the LTS Affected Area. A records request will also be submitted to the ECHD to determine if any new chemical/petroleum releases have been reported near the Site or within/near the LTS Affected Area.

6.0 EXPOSURE CONTINGENCY

The Elkhart County Water Well Ordinance prohibits new water wells within the LTS Affected Area. If a new well is discovered within the LTS Affected Area, the ECHD will be contacted regarding the new water well. The ECHD may require the new water well owner to abandon the well and connect to the available municipal water service.

7.0 SELF-REPORTING

IDEM's Land Activity Monitoring Cover Sheet and Report must be submitted to IDEM on a recurring basis. Failure to submit the Land Activity Monitoring Cover Sheet and Report may result in enforcement action and/or revocation of Site closure per the LTS Agreement.

7.1 Entity Responsible for Reporting

The current owner of the Site is Geocel Holdings Corporation c/o The Sherwin-Williams Company. The primary contact for The Sherwin-Williams Company is Mr. Ken Stroebel, Senior Environmental Project Manager, who can be contacted via telephone at (216) 515-7544 or e-mail at ken.h.stroebel@sherwin.com.

7.2 Reporting Procedure & Frequency

The activities described in this Land Activity Monitoring Work Plan will be reported to IDEM on an annual basis using the cover sheet and format shown in Attachment A - IDEM's Land Activity Monitoring Work Plan Cover Sheet & Report Format.

7.3 Public Records Repository

As described in Section 2.0, residents within the LTS Affected Area will be mailed flyers on an annual basis. The flyers will include VFC Document numbers of the LTS Master Plan and most recent Land Activity Monitoring Report.

7.4 Regulatory Contact Information

Annual Land Activity Monitoring Reports will be mailed or electronically uploaded to:

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
Attention: Institutional Controls Group
Office of Land Quality
100 N. Senate Ave., IGCN 1101
Indianapolis, IN 46204-2251
Phone number: (317) 232-8900

ATTACHMENT A

IDEM's Land Activity Monitoring Work Plan Cover Sheet & Report Format

LAND ACTIVITY MONITORING WORK PLAN COVER SHEET AND REPORT FORMAT

State Form XXXXXX
Indiana Department of Environmental Management
Office of Land Quality
Institutional Controls Group

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
Attention: Institutional Controls Group
Office of Land Quality
100 N. Senate Ave., IGCN 1101
Indianapolis, IN 46204-2251
Phone number: (317) 232-8900

INSTRUCTIONS:

1. *The Land Activity Monitoring Cover Sheet will be attached to the Land Activity Monitoring Report.*
2. *The Land Activity Monitoring Report Format provides the organization for the Land Activity Monitoring submittal.*
3. *Depending on the nature of the project, some of the following sections or appendices may not be applicable. If this is the case, do not leave the section blank, omit, or reorder the appendices. Instead, enter "Not Applicable" or other explanation to indicate that the section does not apply or that information is not available, and why.*

A. SITE INFORMATION		
LTS Agreement Date:	Submittal Date:	
Site Name:	Program Site Number:	
Street Address:		
City:	County:	ZIP Code:

B. CURRENT SITE PRIORITY INFORMATION		
Are contaminant exposures occurring?	☐ YES	☐ NO
Are utilities impacted or likely to be acting as conducts for contaminant migration?	☐ YES	☐ NO
Are any drinking water wells impacted?	☐ YES	☐ NO
Were there any environmental releases with the Area of Concern?	☐ YES	☐ NO

C. LAND ACTIVITY MONITORING	
Of the (number of properties) in the Area of concern (Site and surrounding area), How many:	
Were involved in a real estate transaction?	
Requested a permitted activity?	
Activities were associated with a sensitive land use such as schools, child care, nursing homes or hospitals?	

D. SITE OWNER INFORMATION		
Owner Name:		
Street Address:		
City:	State:	ZIP Code:
Contact Person:	Telephone Number:	
E-mail Address:		

E. REPORT PREPARER INFORMATION			
Company Name:			
Street Address:			
City:	State:		ZIP Code:
Contact Person:		Telephone Number:	
E-mail Address:			

F. CERTIFICATION OF REPORT COMPLETION			
I, the undersigned environmental professional, hereby attest to the best of my knowledge and belief that the statements in this document and all attachments are true and accurate. I certify that the attached report was submitted to IDEM Remediation Services Branch on the date listed below.			
Name	**Position**	**Company**	**Date**

Additional Signatures (as appropriate or desired)

_____ Signature and date

Printed name

_____ Signature and date

Printed name

LAND ACTIVITY MONITORING REPORT FORMAT

Please attach the Land Activity Monitoring Cover Sheet to your report submittal. The Land Activity Monitoring Report should follow the outline and section headings one (1) through three (3) provided below.

1. EXECUTIVE SUMMARY

Provide the following

1. *Brief summary of site history, contaminants, and remedial activities completed.*
2. *A scaled map of the Site as Figure 1.*
3. *A scaled map of the Affected Area as Figure 2.*
4. *A discussion of present land use and properties within the Affected Area.*
5. *A discussion of the notification activities for property owners/occupants within the Affected Area.*

2. SITE EXPOSURE EVALUATION

From Section B. on the Land Activity Monitoring Cover Sheet, provide a written explanation of any "Yes" responses.

In addition, describe the land activity monitoring efforts, and present the findings for all activities that were conducted for each category defined in Section C. of the Land Activity Monitoring Cover Sheet.

1. *If there were any properties within the Affected Area that had a change in ownership, discuss how the property owner was notified.*
2. *If there were any properties within the Affected Area that completed new construction or applied for a building permit in conflict with the LTS, discuss how exposure contingency was/will be implemented.*
3. *If there were any properties within the Affected Area that applied for/or installed a drinking water well, identify the property and discuss how exposure contingency was/will be implemented and all associated activities.*
4. *If there were any properties within the Affected Area that applied for a change in zoning in conflict with the LTS, discuss how exposure contingency was/will be implemented.*

3. CONCLUSIONS & RECOMMENDATIONS

Summarize the findings and discuss if any further or new corrective actions are required to mitigate identified exposures.

Ground Water Monitoring

GROUND WATER MONITORING WORK PLAN

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana

Prepared For:

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana 46514
&

Prepared By:

Roberts Environmental Services, LLC
2112 Carmen Court
Goshen, Indiana 46526

ROBERTS Project No. 06-10246-47


August 29, 2022

GROUND WATER MONITORING WORK PLAN

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana

Prepared For:

Geocel Products Group
2504 Marina Drive
Elkhart, Indiana 46514
&
Indiana Department of Environmental Management
Voluntary Remediation Program – Office of Land Quality
100 North Senate Avenue
MC 66-30V IGCN 1101
Indianapolis, IN 46204



ROBERTS Project No. 06-10246-47
August 29, 2022

David D. Jeffers, L.P.G.
Senior Hydrogeologist

Jeffrey C. Roberts
Senior Project Manager

ROBERTS ENVIRONMENTAL SERVICES, LLC

TABLE OF CONTENTS

Page

1.0 MONITORING 2
- 1.1 Site Identification 2
- 1.2 Entity Responsible for Monitoring 2
- 1.3 Analytical Parameters 2
- 1.4 Monitoring & Sampling Methodologies 2
- 1.5 Monitoring Schedule 2
- 1.6 Maps 2
- 1.7 Well Construction 3

2.0 EXPOSURE CONTINGENCY 3

3.0 SELF-REPORTING 4
- 3.1 Entity Responsible for Reporting 4
- 3.2 Reporting Procedure & Frequency 4
- 3.3 Public Records Repository 4
- 3.4 Regulatory Contact Information 4

TABLES

TABLE 1-1 Well Construction Details 3

LIST OF ATTACHMENTS

Attachment A – Map of Ground Water Monitoring Network
Attachment B – IDEM's Ground Water Monitoring Work Plan Cover Sheet & Report Format

1.0 MONITORING

1.1 Site Identification

The Site is located at 2504 Marina Drive, in Elkhart County, within the City of Elkhart, Indiana (hereinafter referred to as the "Site"). Approximate geographic coordinates of the middle of the Site are 41.7199° North and -85.9160° West (NAD83). A Site vicinity map (Figure 1a) and Site Details map (Figure 1b) are provided in the LTS Master Plan. As shown on Figure 2 of the LTS Master Plan, the "LTS Affected Area" includes the residential properties south of County Road 106, south of the Site.

Geocel Products Group ("Geocel") is a wholly owned subsidiary of The Sherwin-Williams Company. Geocel and Geocel Holdings Corporation (co-applicant) applied and was accepted into the Indiana Department of Environmental Management's (IDEM's) Voluntary Remediation Program (VRP) in 2007 and assigned site identification #6070601 (Agency Interest AI#14512).

1.2 Entity Responsible for Monitoring

The current owner of the Site is Geocel Holdings Corporation c/o The Sherwin-Williams Company. The responsible party is The Sherwin-Williams Company and the primary contact is Mr. Ken Stroebel, Senior Environmental Project Manager, who can be contacted via telephone at (216) 515-7544 or e-mail at ken.h.stroebel@sherwin.com.

1.3 Analytical Parameters

The primary constituents of concern (COCs) at the Geocel Site are tetrachloroethylene (PERC) and its breakdown products trichloroethylene (TCE), cis-1,2-dichloroethylene (cis-DCE), and vinyl chloride (VC). The collected ground water samples will be analyzed for volatile organic compounds (VOCs) via U.S.EPA Method 8260B. One (1) field duplicate (FD) sample and one (1) trip blank (TB) sample will also be collected and analyzed for VOCs during each sampling event.

1.4 Monitoring & Sampling Methodologies

Low flow sampling techniques, consistent with IDEM's "*Micro-Purge Sampling Option*" Technical Guidance Document (2017) will be utilized to sample the twelve (12) monitoring wells.

1.5 Monitoring Schedule

The twelve (12) monitoring wells will be sampled annually. The LTS Plan and associated ground water monitoring will terminate upon degradation of the ground water impacts within the LTS Affected Area, which are expected to degrade to concentrations below screening levels (SLs) within the next 10 to 20-years.

1.6 Maps

Site maps are included in the LTS Master Plan as Figures 1a and 1b, while the LTS Affected Area includes the area south of County Road 106 (Henke Street), which consists of single-family residential

homes (Figure 2 in the LTS Master Plan). Figure 1 in Attachment A of this Work Plan shows the locations of the twelve (12) monitoring wells selected for annual sampling (shown circled in red).

1.7 Well Construction

Well construction details for the twelve (12) monitoring wells are shown in the table below.

TABLE 1-1 Well Construction Details

Well Number	SWL 6/3/19	Depth	Screen Length	TOC ELEV	SWL[1] ELEV	Longitude (X)	Latitude (Y)
MW-26i	4.21	25.75	5.00	767.35	763.14	-85.9172735	41.7173243
MW-29i	3.81	20.92	5.00	765.63	761.82	-85.9180376	41.7147145
MW-29s	-----	14.60	10.00	765.82	-----	-85.9180337	41.7147152
MW-32i	4.84	26.44	5.00	767.64	762.80	-85.9176800	41.7168447
MW-41D48	-----	47.69	5.00	766.19	-----	-85.9183040	41.7111502
MW-43i	4.21	27.15	5.00	764.00	759.79	-85.9181835	41.7124783
MW-43D47	-----	46.68	5.00	764.02	-----	-85.9181933	41.7124829
MW-44D46	-----	45.55	5.00	766.66	-----	-85.9173326	41.7122250
MW-44i	7.29	26.51	5.00	766.68	759.39	-85.9173444	41.7122269
MW-45D47	-----	46.71	5.00	767.6	-----	-85.9165108	41.7122494
MW-45i	8.30	26.51	5.00	767.66	759.36	-85.9165227	41.7122513
MW-46D48	-----	47.77	5.00	766.98	-----	-85.9169244	41.7104445

SWL = Static Water Level (on date shown).
TOC = Top of Casing. ELEV = Elevation.

2.0 EXPOSURE CONTINGENCY

The Elkhart County Water Well Ordinance prohibits new water wells within the LTS Affected Area. Only one (1) residence within the LTS Affected Area still utilizes a private water well. The resident at 53773 Kershner refused connection to municipal water. The private water well at this address has been sampled four (4) separate times, twice in 2007, once in 2013, and once in 2015. A low level of cis-DCE (1.2 ug/l) was detected in the water well at this residence during the last sampling in April 2015, well below the Tap screening level (SL) of 70 ug/l for cis-DCE. An attempt will be made to sample the private water well at this address during the annual monitoring well sampling event. In the unlikely event that COC concentrations significantly increase and approach Tap SLs (at or greater than half the Tap SL of 35 ug/l), the residence will be urged to connect to the available municipal water supply.

3.0 SELF-REPORTING

IDEM's Ground Water Monitoring Cover Sheet and Report must be submitted to IDEM on a recurring basis. Failure to submit the Ground Water Monitoring Cover Sheet and Report may result in enforcement action and/or revocation of site closure per the LTS Agreement.

3.1 Entity Responsible for Reporting

The current owner of the Site is Geocel Holdings Corporation c/o The Sherwin-Williams Company. The primary contact for The Sherwin-Williams Company is Mr. Ken Stroebel, Senior Environmental Project Manager, who can be contacted via telephone at (216) 515-7544 or e-mail at ken.h.stroebel@sherwin.com.

3.2 Reporting Procedure & Frequency

The activities described in this Ground Water Monitoring Work Plan will be reported to IDEM (Institutional Controls Group) on an annual basis using the cover sheet and format shown in Attachment B - IDEM's Ground Water Monitoring Work Plan Cover Sheet & Report Format.

3.3 Public Records Repository

As described in Section 2.0 of the LTS Land Activity Work Plan, residents within the LTS Affected Area will be provided with information flyers on an annual basis. The flyers will include VFC Document numbers of the LTS Master Plan and most recent Ground Water Monitoring Report.

3.4 Regulatory Contact Information

Annual Ground Water Monitoring Reports will be mailed or electronically uploaded to:

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
Attention: Institutional Controls Group
Office of Land Quality
100 N. Senate Ave., IGCN 1101
Indianapolis, IN 46204-2251
Phone number: (317) 232-8900

ATTACHMENT A

Map of Twelve (12) Monitoring Wells Included in the LTS Annual Sampling Event

LEGEND

- Monitoring Well (deep)
- Monitoring Well (intermediate)
- Monitoring Well (shallow)
- Approx. Property Line
- Impacted Area (> RDCLs)
- CNTS Area

N

0 275 ft

41.7204, -85.9171

41.7204, -85.9151

41.7193, -85.9172

41.7193, -85.9177

41.7181, -85.9178

41.7181, -85.9185

41.7169, -85.9185

41.7169, -85.9198

41.7170, -85.9150

41.7112, -85.9197

41.7097, -85.9152

41.7099, -85.9190

Cooper Dr.

Marina Dr.

Geocel
2504 Marina Dr.
ERC - Soil & Ground Water

2502 Marina Dr.
ERC - Ground Water

2501 Marina Dr.
ERC - Ground Water

2500 Marina Dr.
ERC - Ground Water

LTS AFFECTED AREA (South of County Road 106)

County Road 106

Timothy Ct.

Rye Ct.

Thistle Ct.

Almond Dr.

Kershner Ln.

Woodland Dr.

Juanita Dr.

Delany Ln.

Broadwood Dr.

Homeland Rd.

Crestwood Dr.

Eastwood Dr.

Ronda Dr.

53773 Kershner Ln

MW-1 MW-2 MW-3 MW-4 MW-5 MW-6 MW-7 MW-8 MW-9 MW-10d MW-11 MW-12 MW-13 MW-14 MW-15 MW-16 MW-17 MW-18 MW-19 MW-20 MW-21 MW-22 MW-23 MW-24 MW-25 MW-26 MW-27 MW-28 MW-29 MW-30 MW-31 MW-32 MW-33 MW-34 MW-35 MW-36 MW-37 MW-38 MW-39 MW-40 MW-41 MW-42 MW-43 MW-44 MW-45 MW-46 MW-47 MW-48 MW-49

EMW-0 EMW-1 EMW-2 EMW-3 EMW-4 EMW-5 EMW-6 EMW-7 EMW-8 EMW-9 EMW-10 EMW-11

LIST OF MONITORING WELLS

MW-26i
MW-29s
MW-29i
MW-32i
MW-41D48
MW-43i
MW-43D47
MW-44i
MW-44D46
MW-45i
MW-45D47
MW-46D48

Denotes LTS MW Location

ROBERTS ENVIRONMENTAL SERVICES, LLC

Notes: Well locations are identified by well cluster I.D.'s
See list of monitoring wells at right for detailed MW I.D.'s at each location.
CNTS = Covenant Not To Sue. LTS = Long-Term Stewardship.
ERC = Environmental Restrictive Covenant.

Preparer: DDJ Geocel.map	**FIGURE 1 - MONITORING WELLS, AFFECTED AREA, & OFF-SITE PROPERTY ERCs GEOCEL (VRP#6070601) ELKHART, INDIANA**
Date: March 2022	

ATTACHMENT B

IDEM's Ground Water Monitoring Work Plan
Cover Sheet & Report Format

GROUNDWATER MONITORING WORK PLAN COVER SHEET AND REPORT FORMAT

State Form XXXXXX
Indiana Department of Environmental Management
Office of Land Quality
Institutional Controls Group

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
Attention: Institutional Controls Group
Office of Land Quality
100 N. Senate Ave., IGCN 1101
Indianapolis, IN 46204-2251
Phone number: (317) 232-8900

INSTRUCTIONS:

1. *The Groundwater Monitoring Cover Sheet will be attached to the Groundwater Monitoring Report.*
2. *The Groundwater Monitoring Report Format provides the organization for the Groundwater Monitoring submittal.*
3. *Depending on the nature of the project, some of the following sections or appendices may not be applicable. If this is the case, do not leave the section blank, omit, or reorder the appendices. Instead, enter "Not Applicable" or other explanation to indicate that the section does not apply or that information is not available, and why.*

A. SITE INFORMATION		
LTS Agreement Date:	Submittal Date:	
Site Name:	Program Site Number:	
Street Address:		
City:	County:	ZIP Code:

B. CURRENT SITE PRIORITY INFORMATION		
Are contaminant exposures occurring?	☐ YES	☐ NO
Are any drinking water wells impacted or likely to be impacted?	☐ YES	☐ NO
Are subsurface structures (i.e. basement or utility lines) impacted or likely to be acting as conduits for contaminant migration?	☐ YES	☐ NO
Have groundwater conditions substantively changed from previous sampling event(s)?	☐ YES	☐ NO
Was free product present this quarter?	☐ YES	☐ NO
Any deviation from approved groundwater sampling plan?	☐ YES	☐ NO

C. SAMPLING INFORMATION		
Contaminant:	☐ Petroleum ☐ Metals ☐ Volatile Organic Compounds ☐ Chlorinated compounds	☐ PFAs ☐ Secondary Landfill Constituents ☐ Other
Number of monitoring wells sampled:		
Number of drinking water wells sampled:		

D. SITE OWNER INFORMATION		
Owner Name:		
Street Address:		
City:	State:	ZIP Code:
Contact Person:	Telephone Number:	

DRAFT

E. REPORT PREPARER INFORMATION		
Company Name:		
Street Address:		
City:	State:	ZIP Code:
Contact Person:	Telephone Number:	
E-mail Address:		

F. CERTIFICATION OF REPORT COMPLETION			
I, the undersigned environmental professional, hereby attest to the best of my knowledge and belief that the statements in this document and all attachments are true and accurate. I certify that the attached report was submitted to IDEM Remediation Services Branch on the date listed below.			
Name	**Position**	**Company**	**Date**
E-mail Address:			

Additional Signatures (as appropriate or desired)

_____ Signature and date

Printed name

_____ Signature and date

Printed name

DRAFT

GROUNDWATER MONITORING REPORT FORMAT

Please attach the Groundwater Monitoring Cover Sheet to your Groundwater Monitoring Report. The Groundwater Monitoring Report outline should follow section headings one (1) through six (6) provided below.

1. EXECUTIVE SUMMARY

Provide a brief discussion and summary of the project.

2. SITE DESCRIPTION

Site Location

Describe the site location and provide the following figures.

1. *Identify the Site on a township, range, and section on a 7.5-minutes series United States Geological Survey (USGS) topographic map as Figure 1.*
2. *An appropriately scaled regional map of the Site as Figure 2.*
3. *An appropriately scaled map of the Site and Affected Area should be included as Figure 3. The figure should also include site buildings or former buildings, underground utilities, etc.*
4. *Physical description of the Site and Affected Area. Include a discussion of present and potential future land uses (i.e. industrial, commercial, or residential), and provide information on historical (if known) uses.*

3. SITE EXPOSURE EVALUATION

From Section B. on the Groundwater Monitoring Cover Sheet, provide a written explanation of any "Yes" responses.

4. SAMPLING METHOD DESCRIPTION

Provide a general overview of the groundwater sampling event.

1. *Method used to measure depth to water in each well (also depth to free product if applicable) and describe the method used for well purging (e.g., dedicated well pump, bailer, pump) and include the volume purged.*
2. *How the groundwater samples were collected from each well and describe the sample container(s) into which they were transferred.*
3. *Identify any duplicate samples or any samples that will be submitted for matrix spike/matrix spike duplicate (MS/MSD) analysis. Note: MS/MSD samples are not required during corrective action monitoring activities (Remediation Closure Guide: Chapter 3, Table 3-A) unless otherwise directed by IDEM staff.*
4. *State whether samples for metals analysis were filtered or unfiltered. If filtered, state the reason why and the size (in microns) of the filter used.*
5. *Describe all decontamination procedures if non-dedicated sampling equipment was used. Describe how decontamination and purge water was managed.*
6. *Depth-to-groundwater measurements should be included in Table 2.*
7. *Groundwater sample location should be presented on Figure 4.*
8. *Field notes, stability parameter measurements, and field screening data should be presented in Appendix E.*

DRAFT

5. DATA DISCUSSION

Provide a brief overview of the groundwater analytical results including the results of the quality control samples (e.g., MS/MSD, duplicates, trip, and blanks).

1. *The groundwater analytical results should be compared against the appropriate screening levels and presented in Table 3.*
2. *Analytical results are also required to be presented on a Site map as Figure 4.*
3. *Gauging data and groundwater flow direction should be presented on Figure 5.*
4. *Figures(s) displaying the lateral extent of individual Contaminants of Concern (COCs) (i.e., Benzene, Trichloroethane, or any other COCs) should be included as Figures 6 a, b, c, etc.*
5. *Graphs or plots depicting trend data for individual COCs should be presented in Appendix D.*
6. *A hard copy of the laboratory certificates of analysis and chain of custody form(s) should be included as Appendix E.*
7. *Groundwater data summary tables should be include in Appendix B.*

6. CONCLUSIONS & RECOMMENDATIONS

Provide a professional conclusion and recommendations regarding the monitoring activities conducted for the Site. Identify any information or data gaps that exist.

TABLES

1. Free Product
2. Current Groundwater Gauging
3. Current Groundwater Data

FIGURES

1. Site Map 7.5 Topographic
2. Regional/Area Site Map
3. Site Map depicting Affected Area
4. Site Map With Monitoring Well Locations and Current Analytical Data
5. Site Map With Current Groundwater Flow Direction Identified and gauging data
6. Site Map(s) With Groundwater Contaminant Extent(s) (COCs Driving Cleanup)

All maps must show graphic scale and indicate north.

APPENDICES

A. Figures and Plots

1. Concentration vs Time plots. Groundwater concentrations over time for the COC driving the cleanup.

DRAFT

B. Groundwater Data Summary Tables (most recent eight quarters)

Table 1. Groundwater Gauging and Well Data Summary Over Time

Table 2. Groundwater Data Summary Over Time

C. Trend Data (most recent eight quarters)

Provide trend data and/or graphs for the COCs driving the cleanup.

D. Field And Lab Data

Provide field sampling/data sheets.

Provide lab analytical information.

Include data sheets, chain-of-custody forms, MDDRs documentation.

TABLE FORMATS

Table 1. Free Product Recovery

Volume in Gallons

	MW-ID	MW-ID	MW-ID	MW-ID
Total gallons collected at this event				
Total gallons collected to date				

Table 2. Current Groundwater Gauging

Gauging Date (all units in feet)

MW-ID	Top of Casing Elevation	Depth to Groundwater	Groundwater Elevation	Free Product Thickness	Corrected Groundwater Elevation	Monitoring Well Depth	Monitoring Well Screen Interval

DRAFT

Table 3. Current Groundwater Data

Sample Date (all results in µg/l)

	COC	COC	COC	COC	COC
Residential Tap Water Screening Level					
Residential Vapor Intrusion Screening Level					
MW-ID					
MW-ID					
MW-ID					

DRAFT

APPENDIX C

Cost Estimate

LTS Implementation Estimated Costs

ITEM/DESCRIPTION	ESTIMATED ANNUAL COSTS
Annual Ground Water Monitoring (12 monitoring wells plus residential private water well)	$9,600
Lab Analysis (VOCs) (15 samples total with QA/QC[1])	$1,200
Land Activity Water Well Records Check	$1,225
Land Activity Reporting	$1,475
Ground Water Monitoring Reporting	$4,500
Annual Subtotal	**$18,000**
Contingency (15%)	$2,700
***Annual Total**	**$20,700**

[1] Includes a field duplicate (FD) and a trip blank (TB).
*Not adjusted for inflation.